

EA NETWORKS ASSET MANAGEMENT PLAN 2018-28



ASSET MANAGEMENT PLAN FOR EA NETWORKS' ELECTRICITY NETWORK

Planning Period: Disclosure Year: Disclosure Date: Approved by Board: 28 March 2018

1 April 2018 to 31 March 2028 2018-19 31 March 2018

EA Networks Private Bag 802 Ashburton 7740

Website: Telephone: Facsimile:

http://www.eanetworks.co.nz (03) 3079800 (03) 3079801

© Copyright:

EA Networks 2018

As of November 2012, EA Networks is the trading name of Electricity Ashburton Limited. References to EA Networks in this document denote Electricity Ashburton Limited.

The owner and custodian of this document is the Network Division of EA Networks, Ashburton. All comments, queries and suggestions should be forwarded to the Network Manager.

CONTENTS

Page

To Table of Contents▲

1.1EA Networks' Evolution231.2Overview of EA Networks Organisation261.3Objectives of This Plan281.4Stakeholders281.5Scope of This Plan301.6Plan Structure and Approach311.7Asset Management Drivers341.8Asset Management Processes and Systems381.9Responsibilities441.10Information Sources, Assumptions and Uncertainty462LEVEL OF SERVICE552.1Introduction552.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Service Levels712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Substation Assets1264.5Lurge Switchgear Assets1364.6Service Line Connection Assets1264.1Introduction994.2Overview1014.3Subtransmission Assets1264.4Distribution S	EXECUTIVE	SUMMARY	9
4 Life Cycle Asset Management 13 5 Network Development 14 6 Non-Network Assets 17 7 Risk Management 17 8 Financicl Summary 18 9 Evaluation of Performance 19 1 BACKGROUND AND OBJECTIVES 23 1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Drivers 34 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Rower Quality Standards 71 2.7 Safety 73 3.1	2	Level of Service	11
6 Non-Network Assets 17 7 Risk Management 17 8 Financial Summary 18 9 Evaluation of Performance 19 1 BACKGROUND AND OBJECTIVES 23 1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scape of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 56 2.4 Network Service Levels 59 2.5 Network Power Quality Standards 71 2.7 Safety 73 2.8 Environmental 73 3 NETWORK DESCRIPTION 79 3.1 <t< td=""><td></td><td></td><td></td></t<>			
7 Risk Management 17 8 Financial Summary 18 9 Evaluation of Performance 19 1 BACKGROUND AND OBJECTIVES 23 1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Inforduction 55 2.1 Introduction 55 2.2 Consume Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Security Standards 71 2.8 Environmental 73 3 NETWORK DESCRIPTION 79 3.1 Service Area Characteristics 79 3.2 Network Configuration <td></td> <td></td> <td></td>			
8 Financial Summary 18 9 Evaluation of Performance 19 1 BACKGROUND AND OBJECTIVES 23 1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Infroduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Power Quality Standards 71 2.7 Safety 73 3 3 NETWORK DESCRIPTION 79			
1 BACKGROUND AND OBJECTIVES 23 1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stackeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Security Standards 71 2.5 Network Security Standards 71 2.6 Network DeSCRIPTION 79 3.1 Service Area Characteristics 79 3.2 NEtWORK DESCRIPTION 79 3.4 Asset Value 95	8	Financial Summary	18
1.1 EA Networks' Evolution 23 1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Power Quality Standards 66 2.6 Network DESCRIPTION 79 3.1 Service Area Characteristics 79 3.1 Service Area Characteristics 79 3.1 Service Configuration 82 3.3 Asset Value 95	9	Evaluation of Performance	19
1.2 Overview of EA Networks Organisation 26 1.3 Objectives of This Plan 28 1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Power Quality Standards 71 2.7 Safety 73 2.8 Environmental 73 3.1 Service Area Characteristics 79 3.1 Service Area Characteristics 79 3.2 Network Configuration 82 3.3 Asset Value 95 4	1	BACKGROUND AND OBJECTIVES	23
1.3Objectives of This Plan281.4Stakeholders281.5Scope of This Plan301.6Plan Structure and Approach311.7Asset Management Drivers341.8Asset Management Processes and Systems381.9Responsibilities441.10Information Sources, Assumptions and Uncertainty462LEVEL OF SERVICE552.1Introduction552.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Security Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Voltage Unity Standards713.3Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zobstation Assets1244.8Distribution Substation Assets1244.9Distribution Substation Assets1364.10High Voltage Switchgear Assets1464.11Low Voltage Switchgear Assets1464.12Protection System Assets<			
1.4 Stakeholders 28 1.5 Scope of This Plan 30 1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Security Standards 66 2.6 Network Power Quality Standards 71 2.7 Safety 73 2.8 Environmental 73 3 NETWORK DESCRIPTION 79 3.1 Service Area Characteristics 79 3.2 Network Configuration 82 3.3 Asset Value 95 4 LIFECYCLE ASSET MANAGEMENT 99 4.1 Introduction			
1.6 Plan Structure and Approach 31 1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Service Levels 59 2.6 Network Power Quality Standards 66 2.6 Network Power Quality Standards 71 2.7 Safety 73 3.1 Service Area Characteristics 79 3.1 Service Area Characteristics 79 3.2 Network Configuration 82 3.3 Asset Value 95 4 LIFECYCLE ASSET MANAGEMENT 99 4.1 Introduction 99 4.2 Overview 101 4.3			
1.7 Asset Management Drivers 34 1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Security Standards 66 2.6 Network Power Quality Standards 71 2.7 Safety 73 2.8 Environmental 73 3 NETWORK DESCRIPTION 79 3.1 Service Area Characteristics 79 3.2 Network Configuration 82 3.3 Asset Value 95 4 LIFECYCLE ASSET MANAGEMENT 99 4.1 Introduction 91 4.3 Subtransmission Assets 101 4.4 Distribution Sasets 124 4.5 Low Voltage Li		•	
1.8 Asset Management Processes and Systems 38 1.9 Responsibilities 44 1.10 Information Sources, Assumptions and Uncertainty 46 2 LEVEL OF SERVICE 55 2.1 Introduction 55 2.2 Consumer Research and Expectations 55 2.3 Strategic and Corporate Goals 58 2.4 Network Service Levels 59 2.5 Network Power Quality Standards 66 2.6 Network Power Quality Standards 71 2.7 Safety 73 2.8 Environmental 73 3 NETWORK DESCRIPTION 79 3.1 Service Area Characteristics 79 3.2 Network Configuration 82 3.3 Asset Value 95 4 LIFECYCLE ASSET MANAGEMENT 99 4.1 Introduction 99 4.2 Overview 101 4.3 Subtransmission Assets 112 4.5 Low Voltage Line Assets 124 4.7 Zone Substation Asse			
1.9Responsibilities441.10Information Sources, Assumptions and Uncertainty462LEVEL OF SERVICE552.1Introduction552.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Service Levels592.6Network Vervice Levels712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.4Distribution Assets1124.5Low Voltage Line Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1364.9Distribution Substation Assets1364.1Low Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1494.14SCADA, Communications and Control Assets155			
2LEVEL OF SERVICE552.1Introduction552.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Security Standards662.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Stormer Assets1364.9Distribution System Assets1404.11Low Voltage Switchgear Assets1404.12Protection System Assets1494.13Earthing System Assets1494.14SCADA, Communications and Control Assets155		Responsibilities	
2.1Introduction552.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Security Standards662.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Substation Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1484.13Earthing System Assets1494.14SCADA, Communications and Control Assets155	1.10	Information Sources, Assumptions and Uncertainty	46
2.2Consumer Research and Expectations552.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Security Standards662.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1354.8Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1494.14SCADA, Communications and Control Assets155	2	LEVEL OF SERVICE	55
2.3Strategic and Corporate Goals582.4Network Service Levels592.5Network Security Standards662.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.4Distribution Assets1124.5Low Voltage Line Assets1244.6Service Line Connection Assets1264.8Distribution Transformer Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1494.12Protection System Assets1494.13Earthing System Assets1494.14SCADA, Communications and Control Assets155			
2.4Network Service Levels592.5Network Security Standards662.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification823.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.4Distribution Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1494.14SCADA, Communications and Control Assets155			
2.6Network Power Quality Standards712.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1124.4Distribution Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1484.13Earthing System Assets1524.14SCADA, Communications and Control Assets155		-	
2.7Safety732.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1364.10High Voltage Switchgear Assets1364.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
2.8Environmental733NETWORK DESCRIPTION793.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1354.8Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1494.13Earthing System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
3.1Service Area Characteristics793.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1404.12Protection System Assets1484.13Earthing System Assets1524.14SCADA, Communications and Control Assets155		,	
3.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1354.9Distribution Transformer Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155	3	NETWORK DESCRIPTION	79
3.2Network Configuration823.3Asset Justification933.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Transformer Assets1354.9Distribution Transformer Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155	3.1	Service Area Characteristics	79
3.4Asset Value954LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155	•.=		
4LIFECYCLE ASSET MANAGEMENT994.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.1Introduction994.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1124.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155	3.4		75
4.2Overview1014.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155	4	LIFECYCLE ASSET MANAGEMENT	99
4.3Subtransmission Assets1064.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.4Distribution Assets1124.5Low Voltage Line Assets1194.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.6Service Line Connection Assets1244.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155		Distribution Assets	
4.7Zone Substation Assets1264.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.8Distribution Substation Assets1354.9Distribution Transformer Assets1364.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.10High Voltage Switchgear Assets1404.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.11Low Voltage Switchgear Assets1484.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.12Protection System Assets1494.13Earthing System Assets1524.14SCADA, Communications and Control Assets155			
4.13Earthing System Assets1524.14SCADA, Communications and Control Assets155		5 S	
		Earthing System Assets	
	4.14 4.15	SCADA, Communications and Control Assets Ripple Injection Plant Assets	155 159

To Table of Contents

5	NETWORK DEVELOPMENT	163
5.1	Network Development Processes	163
5.2	Load Forecasting	175
5.3	Network Level Development	182
5.4	Strategic Plans by Asset	187
6	NON-NETWORK ASSETS	245
6.1	Non-Network Asset Description	245
6.2	Non-Network Policies	247
6.3	Non-Network Programmes and Projects	247
7	RISK MANAGEMENT	253
7.1	Introduction	253
7.2	Safety	254
7.3	Environmental	254
7.4	Commercial	255
7.5	Risk Assessment	256
7.6	Risk Mitigation Proposals	258
8	FINANCIAL PLANS	263
8.1	Capital Expenditure	263
8.2	Maintenance Expenditure	266
9	EVALUATION of PERFORMANCE	271
9.1	Progress Against Plan	271
9.2	Service Level	280
9.3	Service Improvement Initiatives	285
9.4	Asset Management Maturity Evaluation	291
9.5	Gap Analysis	291
9.6	Asset Management Improvement Initiatives	291
9.7	Capability to Deliver	293
10	APPENDICES	297
10.1	Appendix A - Definitions	297
10.2	Appendix B - Asset Management Plan Cash-flow Schedule	304
10.3	Appendix C - Forecast Load Growth	309
10.4	Appendix D - Disclosure Cross-References	316
10.5	Appendix E – Large Consumer Dialogue Questionnaire	321
10.6	Appendix F – Customer Engagement Statement	326
10.7	Appendix G – Disclosure Schedules	329

To Table of Contents A

Liability Disclaimer

This document has been produced and disclosed in accordance with the disclosure requirements under subpart 9 of Part 4 of the Commerce Act 1986 (Electricity Information Disclosure Determination 2012).

Any information contained in this document is based on information available at the time of preparation. Numerous assumptions have been made to allow future resource requirements to be assessed. These assumptions may prove to be incorrect or inaccurate and consequently any of the future actions that are identified in this document may not occur.

People use information contained in this document at their own risk. EA Networks will not be liable to compensate any person for loss, injury or damage resulting from the use of the contents of this document.

If any person wishes to take any action based upon the content of this document, they should contact EA Networks for advice and confirmation of all relevant details before acting. If you are viewing this document digitally (in pdf form) it is worth noting that there is a link to the main Table of Contents at the very top of every page in the centre ("To Table of Contents ▲" in grey).

To Table of Contents▲

EXECUTIVE SUMMARY

Table of Contents Page 1 Background and Objectives 9 9 EA Networks' Evolution Objectives of this Plan 9 Asset Management Drivers 10 Processes 11 Systems 11 2 Level of Service 11 **Consumer Expectations** 12 Network Service Levels 12 3 Network Description 12 4 Life Cycle Asset Management 13 Overview 13 Life Cycle Plans by Asset 13 5 Network Development 14 Load Forecasting 15 Strategic (Development) Plans by Asset 15 6 Non-Network Assets 17 7 Risk Management 17 17 Introduction Risk Assessment and Mitigation 17 8 Financial Summary 18 9 Evaluation of Performance 19 Improvements 19 Network Service Improvements 19 Capability to Deliver 20

To Table of Contents▲

9

EXECUTIVE SUMMARY

1 Background and Objectives

The Asset Management Plan is a cornerstone document, which guides the work of all EA Networks personnel.

This particular plan was completed on 19 March 2018 and covers a planning period from 1 April 2018 through to 31 March 2028. The next plan is due for release by 31 March 2019.

This summary is prepared for people who may not be involved within the business of electricity distribution networks and associated services, but who understand and have an interest in efficient management.

EA Networks' Evolution

Starting life as a privately-owned generator based in Ashburton township, the Ashburton Electric Power Board was established in 1923. After that time the AEPB grew through a variety of operating voltages which included 230 volts dc, 3.3kV, 6.6kV, 11kV, and latterly, 33kV ac. During the 1970s, irrigation demand caused growth to accelerate dramatically, expanding the 33kV subtransmission network to all corners of the Ashburton District. A small hydro generator, Montalto, was also built during the early 1980s. EA Networks (as

the AEPB became) has more recently introduced 22kV and 66kV as voltages on the network. A large capital works programme during the late 1990s and the early part of this century now has the majority of subtransmission lines operating at 66kV and a significant portion of the distribution network operating at 22kV.

EA Networks supply electricity line services to approximately 19,500 consumers using about 3,075km of lines in Mid-Canterbury (see plan cover) - both underground cables and overhead lines. Other pertinent statistics (As at January 2018) are shown at right. EA Networks also develop and operate an open access fibre optic network in Mid-Central Canterbury (EA Networks Fibre).

EA Networks Network:		
Maximum Demand	180 (Dec 2017)	MW
Annual Load Factor	41 (2018 estimate)	%
Delivered Energy	604 (2018 estimate)	GWh
Subtransmission Lines	437	km
MV Distribution Lines	2,180	km
LV Distribution Lines	457	km
Distribution Substations	6,333	-
(Data as at January 2018)		•

Objectives of this Plan

This plan aims to document the approach EA Networks intends to take in managing EA Networks' electricity assets.

EA Networks has the following Asset Management Plan objective:

To provide a systematic approach to asset management, which is intended to ensure that the condition and performance of the electricity network and associated assets are being effectively and efficiently maintained or improved to satisfy stakeholder requirements.

This plan clearly defines the service objectives and gives a strong focus on life cycle management by presenting operations, maintenance and renewal policies and programmes by asset type. Asset management planning processes should effectively integrate best practice features. These establish the service standards and future demands to meet business, legislative and other needs, while developing optimum lifecycle asset management strategies and cash flow projections based on assessing non-asset solutions, failure modes, cost/benefits and risk.

The Asset Management Plan has been fashioned so that it meets the requirements for disclosure of AMP's outlined in the Commerce Act (Electricity Information Disclosure Requirements) Notice 2004 and amendments.

The disclosure regulations stipulate that the disclosed plan must include certain mandatory sections. This plan does not necessarily follow the order or grouping that the requirements are laid out in the regulations.

An attempt has been made to flow the document through logical steps rather than the arbitrary nature of the regulation. It should however be noted that every effort has been made to permit simple identification of the mandatory sections.


It is hoped that the chosen layout and style allows the widest possible audience including all stakeholders to take advantage of the information it contains. The stakeholders in the plan include:

- EA Networks shareholder/consumers
- Energy retailers
- Embedded generation owners
- Ashburton District Council
- Employees and contractors

- Transpower
- Landowners
- Financial institutions
- Regulatory agencies
- Distributed generation proponents

Period Covered

This Asset Management Plan covers the management of EA Networks' electricity network assets for a period of 10 years from the financial year beginning on 1 April 2018 until the year ended 31 March 2028. The main focus of analysis is the first 5 years and for this period, most of the specific projects have been identified. Beyond this time, analysis tends to be more indicative based on long-term trends and it is possible that new development project requirements will arise in the latter half of the planning period that are not identified here.



The Planning Process

The process used to formulate the Asset Management Plan and other supporting documentation is as shown in the above diagram.

Asset Management Drivers

Drivers for this Asset Management Plan (set in consultation with stakeholders) include:

- Safety for staff and public
- Consumer service reliability
- Consumer service resilience

- Corporate profile
- Environmental responsibility
- Legislative compliance

Consumer service – power quality

Economic efficiency

Asset Management Practices

The management of an electricity network requires a broad range of information systems and applications to store, process and analyse the characteristics and location of electrical assets. EA Networks have a number of mature applications to facilitate some of this work. Some aspects of asset management are not so well served and improvements in systems and processes are occurring to bring these up to an acceptable standard.

Processes

Processes exist for most aspects of asset management in the EA Networks network division. A number of these processes require refinement to ensure optimal decision-making. One of the major processes still requiring additional documentation and formalisation is the design, inspection and testing regimes. Currently these are known and partially recorded but cannot be reproduced or easily modified. The risk management process requires revisiting and a feedback mechanism that triggers reassessment of risk before and after network changes.

The outstanding process documentation is being addressed as resources permit. Recent clarification of roles with specific asset responsibilities has focussed this effort. There are now systems in place that support progress (document management and asset management systems). While capital workloads are high, progress towards completion is likely to be incremental over the next few years.

Systems

EA Networks have a range of systems available for asset management and some are more capable than others. The main systems/applications that are in use are:

- Asset Management System
- SCADA System .
- Financial/Accounting System •
- Connection System .

- GIS Asset Mapping System
- Work Management System
- Network Modelling and Analysis •

- Fault Recording System •
- Standards Documentation System •

An asset management system has been recently implemented and the data from the previous asset register has been converted into it. This new system provides full asset lifecycle management (physical/financial) and will be maturing in functionality over the next few years. Inspection and testing regimes will be attached to assets so that these activities are rigorously adhered to. The new GIS (Geographic Information System) is fully functional and the final capture of backlog data is occurring. This will be completed in 2018 and functionality and integration will be progressively enhanced over the next three years. A document management system is in place and partially developed. An emphasis on improving documentation of various processes will require extensive access to the document management system. The proposed distribution management system will provide a significant increase in visibility of asset utilisation. Simple access to real-time, historical, and predictive loading and fault data will allow assets to be managed in a much more systematic fashion and machine intelligence will help to limit risk to both personnel and assets.

Other systems are also being updated or implemented and these include a customer relationship system, a billing system for handling network/retailer reconciliation, a system to handle co-operative shareholder management, and a data warehouse to provide an integrated repository of normalised data. These systems will all provide ancillary support to effective asset management.

EA Networks will continue to invest in systems that provide good benefit/cost and strengthen the ability of EA Networks to provide enhanced asset management, network management and risk management functions.

2 Level of Service

Service is about satisfying all stakeholders and this includes safety aspects and environmental responsibilities as well.

- 11	<u></u>
	/

It is EA Networks' goal to perform better than the industry median for comparable line companies and it is targeting an on-going quality improvement with a consistent price path.

Future Performance Targets 2018-28											
Indicator	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	Default Quality Path Limit
SAIDI Total (mins)	190	195	190	190	190	190	190	190	190	190	1511
SAIFI Total (#/yr)	1.59	1.61	1.59	1.59	1.58	1.58	1.58	1.58	1.58	1.58	1.611
Faults/100km	5	5	5	5	5	5	5	5	5	5	

¹ These are the Commerce Commission default quality path limits. The values are "Normalised" to remove aberrant events. The targets shown above are non-normalised and include all faults and planned outages.


Consumer Expectations

As a co-operative company, the vast majority of consumers are in fact shareholders and they directly elect a shareholders' committee who in turn appoint the directors. Also received/scrutinised by the Shareholders' Committee is the Statement of Corporate Intent, which identifies a range of financial and reliability performance targets. In conjunction with this form of consultation, EA Networks management liaises with the Energy Retailers to determine the expectations of their customers and quantify these in terms of desirable reliability indices. A recent telephone survey has concluded that only 10% of consumers are prepared to pay a slightly increased charge in order to ensure a timelier restoration of supply following an unexpected outage.

Network Service Levels

EA Networks has historically struggled to meet the majority of the service levels that it set as targets. The targets have been revised in the last 24 months. Targets were met or only slightly exceeded in recent years.

What this information infers is that EA Networks (on average) target to have fewer outages than currently. When compared to other New Zealand lines companies the targets are almost all below the average forecast performance. Irrespective of the performance relative to other companies, on average, it is intended to outperform previous performance year by year. These targets assume "severe weather events" (admittedly undefined) are excluded from the averages. EA Networks will breach the Default Quality Path limit for 2017-18 because of a decrease in live-line working during 2017 compared to previous years. This decrease caused more de-energised work (planned outages of the network) and consequently the frequency and duration of planned outages increased. Protocols have now been introduced to permit a return to live-line working.



3 Network Description

The area EA Networks serves is largely rural land used for cropping and dairy farming. These two uses encourage a high level of irrigation in the district. The summer demand for irrigation water is in many cases served by electrically pumped systems. Irrigation represents the largest single group of loads that EA Networks supply. Other significant loads are vegetable and meat processing facilities and a ski-field.

There is a significant amount of distributed generation on the EA Networks network. The largest is Highbank at 26 MW. Several smaller ones also contribute, and they collectively provide about 20-25% of the energy needs of the district. Unfortunately, they are very seasonal and cannot be relied upon for back-up supply.

EA Networks has one geographic supply point from Transpower with two voltages (66kV and 33kV). Within two years only the 66kV supply point will remain. An extensive 33kV and 66kV subtransmission network supplies 24 zone substations varying in size from 5 MVA to 40 MVA. The distribution network is a mixture of 22kV, 11kV and LV with both overhead and underground variants of each. Overall, the distribution system is about 24% underground cable by circuit length.

Distribution transformers and substations come in a variety of forms and EA Networks' modern ones are modular and flexible.

The LV network is extensive in urban areas but not so in rural areas. Underground conversion in urban areas is removing a lot of older overhead LV lines.

EA Networks have a range of secondary assets that perform critical functions in the network and range from ripple injection to protection and voice/data communications.

The 2017 closing Regulatory Asset Base (RAB) was \$251.1 Million.

4 Life Cycle Asset Management

When considering the priorities for maintenance of a line company network it becomes apparent that the subtransmission level lines and substations require the highest priority. These represent the backbone of supply and the long-term loss of any one of these assets would have a potentially devastating effect on service levels. Lower voltage level assets are treated with the same rigour but slightly lower priority and less intensive diagnostic testing.

Overview

The management plans for each asset category detail how EA Networks intends to operate and manage the assets so that they meet the required performance standards. The focus on optimising lifecycle costs shapes all the processes involved.

Maintenance on all equipment is condition based rather than time-based. The condition is measured by inspection, testing and/or the duty a device has seen measured in operations or interrupted current.


Life Cycle Plans by Asset

Subtransmission Lines

This asset class is rapidly becoming younger as 66kV lines replace older 33kV lines. Little maintenance work is expected to be necessary during the planning period other than the rebuild of some old 33kV lines converted to 66kV in the 1990s. Development work will continue for security of supply reasons and if load growth increases.

Zone Substations

This asset category uses some of the most intensive diagnostic testing of all assets. Testing of oil, gases, mechanisms and insulation are all undertaken to ensure detailed knowledge of condition.



Development of the subtransmission network will require redevelopment of one site and possibly construction of a new site.

Distribution Assets

The distribution network is predominantly in good condition with the vast majority of lines capable of withstanding moderate to strong wind and snow without damage. Condition assessment is on-going and as

Pole Quantity

6000

5000

4000

3000

2000

1000

0

0-4 5-9 10-14 15-19 20-24 25-29

Age (Years)

30-34

35-39

50-54


5

lines are examined they are either scheduled for maintenance or re-inspection at a later date. 22kV conversion is lightly refurbishing portions of the network as the line is reinsulated. It allows hardware to be examined and assessed for condition. The existing conductor is typically left in-situ.

The maintenance requirements of the network are not expected to increase significantly over the planning period despite the probable increase in line length and load.

5 Network Development

Dramatic load growth has occurred in the Mid-Canterbury region over the last decade. The summer maximum demand has more than trebled since 1996 and more than doubled since 2003. The 2017-18 summer peak was 180MW. The previous maximum summer peak was 177MW in 2016. Irrigation load has doubled since 2005 and now is about 147MW. This growth has in turn driven very significant capital development on the EA Networks network. It is important to assess the future load as accurately as possible since network investment is required before the load arrives, not after. Incorrectly assessed, the absence of load can leave expensive assets under-utilised and conversely the presence of un-forecast load can leave it un-serviced. Future demand also comes in the form of security requirements that require additional or larger assets so that the network is more fault-tolerant.



A continuation of the historic high rates of load growth are unlikely. Irrigation load growth has markedly slowed. A combination of gravity pressurised irrigation schemes, groundwater abstraction limits being reached, and potential new water storage schemes has influenced the attitudes of farmers. A cautious approach to electricity network capacity increases is warranted. An intelligence gathering exercise investigating future on-farm irrigation demand will be undertaken to minimise the risk of new underutilised assets. The lower international price for dairy products is also having an impact.

There are a broad range of assumptions that must be made when predicting future parameters. This makes confident prediction very challenging. The following is an incomplete set of assumptions that EA Networks

havo	concidorod
HUVE	considered.

Uncertainty	Potential Effect of Uncertainty	Potential Impact
Load Growth	Timing change of projects. Funding risk.	Low
Irrigation Water	Increase in water availability. Load increase.	Medium – High
	Increase in gravity fed water. Load decrease.	Medium
Statute/Regulation	Change in statute/regulation. Business risk.	Low
Regional Demand	Regional peak demand summer. Pricing risk.	Medium to High
Consumer Expectations	Increase/decrease in consumer expectation. Risk of insufficient or excess asset investment.	Low
Natural Disaster	Widespread equipment damage. Funding, resourcing, and reputational risks.	Low – High severity dependent
Distributed Generation	Widespread and dense distributed generation. Power quality, capacity, commercial risk.	Low
Large Loads	Large new loads. Resource/timing risk.	Low
Electric Vehicles	Rapid/widespread uptake of electric vehicles. Power quality/capacity risk, then network reinforcement.	Low – Medium (add 15-20% CapEx)
District Plans	Rule changes restricting activity. Cost to business.	Low
Commodity Prices	Agricultural commodity price volatility. Project timing risk.	Low – Medium
Planning & Monitoring	Late stage AMP volatility. Funding and resource risks.	Low
Equipment Failure	Widespread/major equipment failure. Funding and reputational risk.	Low
Ownership	Altered ownership structure. Change of strategy.	Low – Medium

Load Forecasting

Future load projection is a difficult task and is based on a complex multivariate environment. A careful and rigorous approach must be taken to developing future load projections based on historical trends, available information and estimates on future changes.

Forecasts of maximum demand on the subtransmission system have been derived from internal modelling work. The forecast is based on estimating the future load likely to occur on each zone substation. Separate summer and winter demands are estimated for the next ten years. The results of this estimate are shown in the diagram above.

Extrapolating a moving four-year average growth linear regression line into the future for ten years is no longer valid. The results of this forecast have become hopelessly optimistic (it continues to show rapid growth) and cannot take account of changes to the environmental regulations and dairy market.

EA Networks are taking a cautious approach to the future summer system maximum demand. It will possibly exceed 191 MW by 2028, but that is the presumed system maximum demand.

Strategic (Development) Plans by Asset

Transpower Grid Exit Points

At Transpower's Ashburton substation 66kV GXP load has exceeded 160 MW on the 66kV bus and 180 MW system total. A third 220/66kV 120 MVA transformer has been installed. It is unlikely further development will

be required at this GXP. Any expansion would probably be at a new geographically remote 66kV GXP site.

Subtransmission Network

The subtransmission network will come under increased pressure if the load grows more than predicted. The 33kV system will be fully converted to 66kV for capacity, security and assisted by commercial reasons. By the end of the planning period it is possible that a second, geographically separate, 66kV GXP may supply some of the 66kV subtransmission network. This development depends upon increased load growth.

Zone Substations

The need to convert more of the subtransmission network to 66kV has occurred. There are two zone substations that will require conversion over the next 3 years (Ashburton and Mt Somers). By the end of the planning period, only one zone substation (Mt Hutt) will be untouched by the 66kV developments.

Rural HV Distribution Network

Emphasis on conversion to 22kV as the best solution to capacity and voltage problems has already paid dividends for EA Networks. This approach will be followed wherever it makes commercial and engineering sense to do so. Increasing the conductor size of 11kV lines will still be an option for specific short-term problems that are not widespread. Some key 22kV lines on state highways have been placed underground in cooperation with NZTA. This is a programme that is likely to continue. A programme to install rural ring main units continues to assist safety and reliability by using remote control.

Urban HV Distribution

"Urban" distribution feeders are restricted to Ashburton, Methven, and Rakaia townships. Other townships are typically connected to a rural overhead feeder with additional network segregation using line reclosers to offer the township a more secure supply.

Urban reinforcement solutions are typically implemented by adding additional cable routes from a zone substation, although a point is reached when congestion makes this impractical. Ashburton substation was nearing this situation and the chosen solution was to introduce Northtown substation. The next phase of reinforcement is beginning with an additional, larger, "11kV Core" cable network needed in Ashburton township.

The underground conversion programme has the widespread support of the consumers/shareholders, which lends additional weight to the other less obvious advantages that accrue from this work. The additional security, capacity, flexibility, quality of supply, and low maintenance characteristics all contribute to greater consumer/shareholder satisfaction. Other stakeholders are also encouraging of this work. The plan shows the urban underground conversion programme to be complete by 2025.

Urban LV Distribution

The urban underground LV network ranges in age from the 1960s to brand new. The majority has been installed since 1980. The urban overhead LV network is planned to all be replaced with underground cable by 2025. The relatively young age of the LV network has provided reasonable capacity for growth. Some early subdivisions may need reinforcement should demand from new loads such as electric vehicles arrive but provided slow-charging is off-peak then much of the LV network should be adequate for the duration of the planning period. Beyond the end of the planning period, additional reinforcement work may be required as electric vehicle battery capacity increases. Extensive solar PV may also cause some need for urban LV reinforcement.

SCADA

A progressive expansion of the SCADA system is envisaged to include all devices at all zone substations, including those without any SCADA at present. Distribution automation will also be emphasised. Communications to zone substations has improved to allow data, voice and video communication. This communications development is largely complete, with some video cameras awaiting installation. Extra communication to distribution devices beyond the zone substation boundary has also been allowed for.

Distributed Generation

EA Networks already has significant distributed generation connected in the form of four hydroelectric generation plants, one at Barrhill (0.5MW), one at Cleardale (1.0 MW), one at Montalto (1.6 MW) and one at Highbank (26 MW). New distributed generation of any scale is encouraged and will be connected subject to suitable commercial and technical arrangements made according to industry rules and guidelines

governing these activities.

A significant number of distributed generation proponents have had informal discussions with EA Networks. A range of generation projects are possible, and they vary from small to quite large over various fuel/energy sources. The economic environment for new generation investment is currently not particularly favourable. The possible projects are detailed in <u>section 5.4.12</u>.

EA Networks are always reviewing the feasibility of locally connected distributed generation that would enhance the security and profitability of both the company and the community. Several preliminary studies have been undertaken and this has identified some promising options that will be detailed in the Asset Management Plan if they become a commercial proposal.

6 Non-Network Assets

In late 2012, EA Networks relocated its operational base to a purpose-built complex. This site and buildings offer an integrated solution with IL4 seismic resistance and self-supporting storage infrastructure for diesel fuel, drinking water and on-site back-up power generation.

Other assets include vehicles, test equipment, LAN, radio-communications infrastructure, and various technical software systems. Some of these assets will incur significant expenditure during the planning period.

Most policies regarding non-network assets are understood but not formally documented. As opportunity permits they will be recorded. The vehicle policy is documented and includes acceptable use and vehicle replacement criteria.

There will be some significant information technology investments in the next few years to ensure a solid footing for asset management, future customer engagement and improved service levels.

7 Risk Management

EA Networks has assessed risk from four distinct perspectives. The first is risk to people from the construction and operation of the electricity network. The second is the risk to the environment from the construction and operation of the electricity network. The third is the risk to the network from people, the environment, and condition-related failure. The fourth is commercial risk.

Introduction

The EA Networks network is periodically exposed to events or incidents that subject elements of the electrical network to a high risk of failure. If the location of these events coincides with a critical component of the electrical network, the result is a high risk to the integrity of the electrical network. This risk of failure can in turn lead to high risks for consumers, either as individuals or as larger collective groups.

Risk Assessment and Mitigation

A comprehensive risk assessment has been undertaken on both individual pieces of major equipment and categories of plant with common failure modes. These assessments have been entered in to a risk register database for ease of update and prioritising. Some of the key risk factors that emerged and the proposed or actual mitigation plans are:

Risk Factor	Actual/Proposed Mitigation
Design of seismic restraints of various network equipment	Engage seismic design experts for advice and adopt that advice where prudent
Loss of 220/66kV GXP transformer leaving un- served load	Third 220/66kV transformer has been installed.
Security of Ashburton township load	Two substations now supply ensuring no on-going loss of supply. Reinforcement of 11kV network to increase transfer capacity is commencing.
Lightning exposure of major plant	Assess each item for exposure and address in most effective manner for each item.
Oil spill management	Bund major oil volumes where possible and provide training and emergency response kits accessible from all locations.

SF ₆ gas management	Acknowledge potential harm to the environment and manage according to industry best practices.
Weather exposure of overhead lines	Network design standards, underground conversion, network renewal, emergency stocks, closed subtransmission rings.
11kV switchgear failure	Progressively replace affected model and allow only remote control until replaced.
Distribution transformer failure	A universal spare distribution transformer with cables (1 MVA, 22-11kV/415 V) exists.
Ripple plant failure	Configure plants so that loss of one plant does not prevent effective control.


Further work is required to be done on the contingency plans for low likelihood, high consequence events that have mostly been treated by contingency planning. Reassessment of risk occurs every day and the adoption of sound procedures and minimum acceptable design standards provides mitigation from the conceptual design stages of all development or enhancement work.

Commercial risk is becoming an issue that will require consideration. The risk of assets being under-utilised if widespread solar PV occurs is real. The need to carefully consider the type of asset employed in new construction will be necessary. There is also some risk electric vehicles will become a major source of uncontrolled load that cannot be adequately supplied without additional assets. The consumer charging methodology to ensure adequate return over the assets' lifetime needs to have some demand component to ensure economic viability and fair cost recovery.

8 Financial Summary

The following chart and tables summarise the projected asset management expenditure over the next ten financial years on the EA Networks electricity network.

The amount of baseline capital and maintenance expenditure forecast in the plan has been revised to more accurately reflect the actual base levels that have been experienced over the last few years. Categorisation of expenditure is now more accurate and consistent than previous plans.



The costs stated here are in "constant" 2018-19 dollars (not adjusted for inflation).

Overall Network Capital	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
TOTAL	25,969	21,002	18,588	18,238	16,810	14,545	14,627	12,926	11,341	9,428

The first 2 years of the capital forecast are dominated by a series of development projects that are driven by load growth, security, or information technology requirements. During the following 5 years the capital expenditure drops as various programmes run to their conclusion (particularly the urban underground conversion programme). The level of baseline expenditure is in the range of \$10-11M (which includes on-going routine activity associated with consumer connections and 11-22kV conversion). The unscheduled projects category (post 2021) includes scheduled, but unidentified, overhead line rebuilds which will be individually identified in future plans as resources allow.

Overall Maintenance	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
TOTAL (exc. Non-Network)	3,876	3,629	3,574	3,634	3,623	3,652	3,681	3,607	3,621	3,621

The operational (maintenance) expenditure is shown as flat over the entire planning period. This is unlikely to be the case as random natural events will undoubtedly cause periods where significant repairs will be required. The planned operational expenditure will be more predictable as additional actual condition data is gathered (currently condition is inferred from age). The basis for the annual operational expenditure is historical performance combined with anticipated resourcing needs. Details of financial expenditure are available here.

9 Evaluation of Performance

Improvements

EA Networks are always looking for opportunities to improve or refine our asset management systems, processes, and the supporting environment. We continue to look at industry best practice and we actively engage in industry discussions in these areas. Where there is a business case for investing in improved asset management systems/processes, we look to commit investment to enable these system/process improvements. This approach is aligned with taking proactive responsibility for the management of the network with reference to all stakeholder objectives.

Examples of planned improvements over the AMP period are:

- distribution management system procurement and development,
- risk management and detailed system security evaluation,
- document management system development,
- data warehouse development,
- field-based systems to support accurate asset data capture/reporting.

Network Service Improvements


A range of service improvement initiatives have been identified and either implemented or plan to be implemented. Areas that initiatives have targeted include:

- Subtransmission configuration
- Diagnostic inspections
- Protection upgrades
- Tree control
- Rural distribution switchgear
- Distribution management software
- 11 to 22kV conversion

- New equipment specifications
- Substation configurations
- Underground conversion
- Continuing SCADA development
- Harmonic limitation policy
- State Highway underground conversion

o Table of Contents

The main factors influencing the performance of the EA Networks network during 2017-18 were the suspension of liveline working for most of 2017 causing additional planned outages for work previously needing none. A return to liveline working should see the planned SAIDI and SAIFI values decrease. The only practical and affordable method to complete most essential planned work is by having interruptions. These outages are required to permanently repair or maintain assets after fault repairs, attend to regular condition-based maintenance work, or development work associated with load or security requirements. Planned work such as 11-22kV network conversion, new work, rebuilds, and maintenance combined contributed 156 minutes (64%) of the total SAIDI so far in 2017-18. In comparison, the



unplanned SAIDI is 89 minutes (36%). Defective equipment, lightning and foreign interference (inc. wildlife) has contributed a significant proportion. Most other interruptions were the result of trees or unknown causes. Given the amount of planned work undertaken, the overall performance is quite satisfactory for this financial year and is comparable with some of the forecast targets. SCADA system expansion is continuing. It is expected that an expanded SCADA system will significantly improve fault restoration times (and to a lesser degree planned restoration times) in the future.

EA Networks performance compares favourably with peer companies on most measures over the last two years. Faults per 100km of line for the last two years is noticeably better than the 2014-16 average that EA Networks achieved.

Fault performance of the network was satisfactory in 2017-18. There is still capability to improve reliability/resilience, and some of the initiatives in the plan will achieve that. Other than that, it appears to have been more distribution voltage faults affecting moderate numbers of consumers. Once the planned interruptions decrease, performance index totals will improve. The unplanned interruptions should also decrease in frequency and duration with asset improvements that are planned in the future.

Capability to Deliver

History has shown that the EA Networks business structure has provided a robust and resilient platform to implement the strategies outlined in the annual Asset Management Plan through times of unprecedented asset development and load growth.

In recent years, EA Networks has grown, and additional roles/skills have been employed to provide added rigour to a number of internal processes.

The next 5-10 years will require an increased focus on succession planning to ensure the personnel who will retire have mentored new staff to fill their role.

In future, it is planned to use the decrease in development workload to refine systems and processes that do not currently form part of a documented procedure.

BACKGROUND and OBJECTIVES

Table of C	Contents	Page		
1.1	EA Networks' Evolution	23		
1.2	Overview of EA Networks Organisation	26		
1.3	Objectives of This Plan	28		
1.4	Stakeholders	28		
1.5	Scope of This Plan	30		
1.6	Plan Structure and Approach	31		
1.7	Asset Management Drivers	34		
1.7 1.7 1.7 1.7 1.7 1.7	 7.2 Consumer Service 7.3 Economic Efficiency 7.4 Environmental Responsibility 7.5 Corporate Profile 	34 35 37 37 37 37		
1.8	Asset Management Processes and Systems	38		
1.9	Responsibilities	44		
1.10	Information Sources, Assumptions and Uncertainty	46		
1.1	0.1 Information Sources	46		
	0.2 Significant Assumptions	47 48		
	1.10.3 Future Changes to the Distribution Business			
	0.4 Factors Affecting Information Uncertainty	49		
	0.5 Assumptions Surrounding Sources of Uncertainty0.6 Price Inflator Assumptions	49 52		
1.1		52		

To Table of Contents

To Table of Contents▲

Table of Contents

23

1 BACKGROUND AND OBJECTIVES

1.1 EA Networks' Evolution

In 1908 a private company, Craddock & Co, began supplying electricity to Ashburton township consumers at 220 volts DC. The source of this supply was a 30 kW generator driven by a steam traction engine. 3.3kV AC was soon introduced and this was the distribution voltage of choice until around 1923.

In 1923, the Ashburton Electric Power Board came into existence and it took over the operation of the generators and began implementing one of the options for connecting to the national grid. The new Public Works Department Ashburton substation (the present Ashburton zone substation is on the same site) began supplying electricity to the Ashburton urban area in 1924. The AEPB initially had both 6.6kV and 11kV supplies from Ashburton substation (having retired the 3.3kV and DC supplies fairly quickly). This system evolved gradually over the next twenty years until second and third 11kV points of supply from the national grid were established near Methven and Springfield Road. During this time (1932) Mr Kemp (the founding engineer at A.E.P.B.) devised an electric tractor. The photo at right shows the mobile substation used to supply the tractor. Six tractors were built and they each did over 4,000 hours of cultivation during an eight-year period.

During the post-war years the Power Board became the Power and Gas Board - supplying coal gas to a



large percentage of Ashburton township. Gas production ceased in 1973 as it had become uneconomic.

As the load continued to increase, it became apparent in the early 1960s that a true subtransmission network would be required. Planning began and once 33kV had been settled upon as the correct subtransmission voltage, the first 33/11kV substations were commissioned in 1967. These substations were supplied from three 5 MVA step-up transformers (11/33kV) located at the Ashburton substation.

The final portion of 6.6kV distribution was converted to 11kV in 1971. The popularity of pumped irrigation began to increase and general electricity use continued to rise. As a result of the increased irrigation load and other industrial loads such as snowmaking, animal processing plants and vegetable processing, the number of 33/11kV substations increased. By the early 1980s the three step-up transformers were overloaded and relief came in the form of a 33kV point of supply at Ashburton and another at Cairnbrae (5km south-east of Methven). This arrangement allowed the creation of a 33kV ring network that allowed individual 33kV line faults to be tolerated without extended loss of supply.


A small (1.6 MW) hydro power station was constructed by the AEPB during the 1980s at Montalto. This induction generator continues to operate but is now owned by an electricity retailer.

During the late 1980s and early 1990s Transpower proposed decommissioning the 110kV circuits between Timaru and Hororata. This required shifting one of the points of supply from the Ashburton township site to a site about 7km south-east of Ashburton. Once the two parties agreed on commercial arrangements, the new 220/33kV substation was built and EA Networks took 33kV supply from it in 1992.

Around 1995, what was the Ashburton Electric Power Board was transformed into the co-operatively owned company EA Networks. Options for this transition, from a quasi-governmental entity with undefined ownership to a limited liability company, were comprehensively researched and what was considered the fairest and most stable ownership option was instituted.

o Table of Contents▲

The subtransmission and point of supply rearrangement assisted in extending the life of portions of the 33kV ring network, but the huge increases in irrigation load were beginning to tax the rural 33kV network beyond its capacity. The same problem was facing the 11kV distribution network in places, so a bold decision was made to begin converting portions of the 33kV network to 66kV and some of the 11kV network to 22kV. The change to 66kV introduced an opportunity to provide a 66kV connection to the Highbank Power Station that had historically been connected to the Transpower network. This option was duly negotiated and a more extensive 66kV conversion undertaken to connect Highbank. The subtransmission development also enabled the Cairnbrae 66/33kV point of supply to be relinquished and there is now only one physical location for EA Networks' connection to the national grid.



Transpower's Ashburton substation (actually 7km from Ashburton) supplies 33kV directly into the EA Networks subtransmission network. The 66kV supply from Transpower Ashburton connects to an EA Networks substation called Elgin immediately adjacent to it. Elgin then connects to the EA Networks 66kV subtransmission network. Simultaneous with the subtransmission conversion was the conversion from 11kV to 22kV of some distribution lines. This was also very successful and offers much improved voltage regulation, thereby increasing power quality to those rural consumers supplied via 22kV. 22kV conversion has continued to progress in many rural 11kV areas where additional capacity is needed.

The area EA Networks directly services is approximately 3,500km². The extents of the area are the Rangitata River in the south, the Rakaia River in the north and the foothills of the Southern Alps in the west. Three distribution lines run up river gorges in to the foothills but these form a very small portion of the entire network.

⁽²⁷⁾ The network comprises of some 29,178 poles, 2,358km of high voltage overhead lines, 260km of high voltage underground cable, 24 zone substations and switchyards, 6,333 distribution substations, one control room and a communications network.

There are four hydro generating stations embedded in the network. The newest generator is a 0.5MW unit near Barrhill, Cleardale is a 1MW station, Montalto is a 1.6MW station and Highbank is a 26MW station. The Barrhill unit is owned by Barrhill Chertsey irrigation, Cleardale is owned by Mainpower, while Montalto and Highbank are owned by Trustpower.

EA Networks' distribution lines have a variety of different capacities, dependent upon local demands and geographical considerations. Operating voltages include 66kV (66,000 volts), 33kV, 22kV, 11kV and 400V.

The rural distribution network configuration is predominantly long radial overhead feeders with some interconnection to adjacent feeders and substations. This arrangement is largely driven by economics and is the method of supplying rural consumers that offers best value at acceptable levels of reliability. Typically, the capacity of a rural feeder is limited by voltage drop and not the thermal rating of the conductors.

The urban 11kV distribution network is based upon a similar principle to the rural arrangement except the network is largely underground cable, the interconnections are more frequent, and the overall feeder lengths are significantly shorter. The capacity of urban feeders is thermally constrained by the maximum current rating of the underground cable.

EA Networks also operate and develop an open access fibre optic network in Mid-Central Canterbury (<u>https://www.eafibre.co.nz</u>).

Summary of Network Assets

(As at February 2018). Circuit voltage is rated voltage (operating voltage quantity in brackets).

Network Inputs and Outputs:

Connections	19,268	_
Maximum Load Demand	181	MW
Delivered Energy	604	GWh (2017-18 estimate)
Annual Load Factor	41	% (2017-18 estimate)
Annual Loss Ratio	6.6	~ % (2017-18 estimate)

Network Components:

Overhead Lines (circuit km)	359 (285)	66kV Subtransmission
	72 (103)	33kV Subtransmission
	1,543 (1,309)	22kV Distribution
	384 (659)	11kV Distribution
	89	400 V Distribution
	32	Street Lighting
Poles	29,178	All types
Underground Cables (km)	2.1 (1.5)	66kV Subtransmission
	4.6 (5.1)	33kV Subtransmission
	138.3 (84.9)	22kV Distribution
	115.1 (163.8)	11kV Distribution
	367.7	400 V Distribution
	265.5	Street Lighting
Zone Substations	17	66/11kV or 66/22kV
	7	33/11kV
Distribution Substations	4,660	Pole Mounted
	1,673	Ground Mounted

The future of the EA Networks network will focus on a 66kV subtransmission network, a largely 22kV overhead line rural distribution network, and an 11kV urban underground cable distribution network in Ashburton and Methven townships. An additional layer of larger 11kV underground cable distribution will be added in Ashburton as many of the existing urban feeders have reached security or rating limits.

Table of Contents A


1.2 Overview of EA Networks Organisation

EA Networks operates as a stand-alone co-operatively owned lines business - EA Networks. This business incorporates an asset management function (the Network Division) and a contracting function (the Field Services Division). EA Networks owns, operates and maintains the infrastructure assets. The Network Division plans and controls the asset management function.

EA Networks offers network line services as its core activity. Ancillary to this function is the Field Services wing, which offers services to the Network Division, other line owners and the general public. Other business activities include a fibre optic data network.

There are 30,296,100 shares issued in EA Networks. The Ashburton District Council holds 28,750,000 of these shares in a non-rebate/non-voting form. The consumer/shareholders hold 1,499,600 rebate shares at 100 shares per consumer (some consumers have more than one connection). There are 46,500 unallocated rebate shares available for new consumers as they connect to the network. Existing consumer/shareholders who add additional connections are not entitled to additional shares.

The Asset Management Group of the Network Division holds the technical knowledge and is responsible for technical decisions concerning the asset. The Asset Management Group remains associated with the Field Services function within one corporate body. The company is in charge of EA Networks assets and personnel - hence the requirements of equipment and personnel safety remain within one corporate body. The company structure is shown below.



The key functions and responsibilities of the groups are:

Consumers/Shareholders

The end users of electricity supplied over the EA Networks network. All new consumers are initially a shareholder in the cooperative company. Almost every new consumer chooses to retain the shareholding and only a handful of existing consumers are not shareholders. Each shareholder (consumer) has one vote to elect a shareholder committee, irrespective of the size/scale of their electrical connection(s) or contribution to the company's income or profit. The shareholders have the responsibility to consider their choice of committee member carefully to ensure they faithfully represent their views both in appointing directors and influencing the performance of the company. Ultimately, shareholder dissatisfaction with either the Shareholders' Committee or the Board will firstly result in changes to the Shareholders' Committee by the ballot and then a different emphasis in the Board members appointed by the Committee.

Representatives of all shareholders. Represent the interests of the shareholders/consumers (to be a shareholder one must be a consumer). Appointment of Directors, intense scrutiny of Statement of Corporate Intent (including performance targets) and monitoring and reporting of performance of the company and directors to the shareholders. The Shareholders' Committee also provide the principal means to resolve conflicts between asset management practices and large stakeholder interests. Three of the seven members of the Shareholders' Committee are appointed by the Ashburton District Council, the remainder are elected by a one vote per shareholder ballot.

Board of Directors

Review and approval of the Annual Budget and the Asset Management Plan as official company documents that accurately reflect the state and desired direction of EA Networks for the short and medium term.

Chief Executive Officer

Provision of company secretariat and attaining of revenue streams and a key contact point with electricity retailing companies wishing to use the EA Networks network for the distribution of electricity. Provides corporate policies that influence asset management philosophies. Monthly reporting of significant Asset Management Plan project progress and annual summary presentation of progress and plans for asset management to the Shareholder Committee and Board. The Safety and Quality Manager reports directly to the Chief Executive Officer. The Chief Executive Officer has 126 staff under him.

Network Manager (Asset Management Function)

Managing the network including Subtransmission, Distribution, Services, LV Reticulation, Zone Substations, Distribution Substations, SCADA/Communications, Protection systems, and Distribution Transformers to maximise system availability. Develop maintenance strategies, set and manage priorities, set and manage standards, issue works orders to ensure target reliability is achieved at minimum cost. The Network Manager has 26 staff.

The Network Division completes almost all designs. Only when the scope of a project exceeds the capabilities of the internal staff in resource availability or expert knowledge is an external designer engaged.

Field Services Manager (Asset Construction and Maintenance Function)

Carry out the plans and works orders of the Network Manager satisfying the appropriate statutes, regulations, standards and industry guidelines. Additionally, the Field Services function offers suggestions for innovative work techniques to increase safety, security and reliability while minimising capital and on-going maintenance costs. The Field Services Manager has approximately 76 staff.

The maintenance of the network is primarily carried out by the EA Networks Field Services Division as the preferred contractor. They are contracted to undertake the servicing and testing, along with fault callout and fault repair work. Most line replacement, enhancement or development projects are also handled by the Field Services Division but when the scope of a project exceeds the capabilities of the Field Services Division, either sub-contractors will be sourced, or the Network Division will offer the complete construction project for competitive proposals from other contracting companies.

Commercial Manager (Stakeholder Contact and Negotiation)

Provides the interface between EA Networks and the external stakeholders – particularly major consumers. Facilitates discussions on changes to capacity and security with major consumers often assisted by technical personnel from the Network Division. The Commercial Manager has 9 staff.

Chief Financial Officer (Asset Accounting Function)

Financial accounting of network assets and management. Ensures compliance with relevant legislation governing financial activities of EA Networks including financial disclosures. The Chief Financial Officer has 9 staff.

1.3 Objectives of This Plan

This plan aims to document the intended approach EA Networks take in managing EA Networks' electricity assets. As a regulatory requirement, an Asset Management Plan must be published annually (with few exceptions). With this document, every effort has been made to comply with the requirements for disclosure of AMP's outlined in the most recently determined information disclosure requirements for Electricity Lines Companies set by the Commerce Commission under the Commerce Act 1986. To assist readers who have an interest in the regulatory aspect of this plan, <u>Appendix D</u> offers cross-reference to the mandatory disclosure items of the Electricity Distribution Information Disclosure Determination 2012.

This plan clearly defines the service objectives and gives a strong focus on life cycle management by presenting operations, maintenance and renewal policies and programmes by asset type. Asset management planning processes should effectively integrate best practice features. These establish the service standards and future demands to meet business, legislative and other needs, while developing optimum lifecycle asset management strategies and cash flow projections based on assessing non asset solutions, failure modes, cost/benefits and risk.

Asset Management Plans must address growth. The EA Networks network has seen dramatic load growth over the last 15 years. This was predominantly caused by various types of rural irrigation. This growth appears to have subsided. A new framework for managing water in Canterbury has been established. The <u>Canterbury Water Management Strategy</u> is led by ECAN, Ngāi Tahu and Canterbury's District and City Councils. One of the phrases this organisation uses to describe the outcome they seek is "It's about bringing to life a long-term vision to ensure we have clean, fresh water now and for generations to come". One of the outcomes of this strategy is that there are no additional water use consents being issued in some areas which would cause unsustainable nutrient leaching into ground water. This directly affects the use of water for agriculture. The consequent decrease in forecast load growth is reflected in this plan.

EA Networks has the following Asset Management Plan objective:

To provide a systematic approach to asset management, which is intended to ensure that the condition and performance of the electricity network and associated assets are being effectively and efficiently maintained or improved to satisfy stakeholder requirements.

1.4 Stakeholders

Stakeholders are defined as those parties with interests in EA Networks' asset management from a financial or operational point of view. The principal stakeholders are:

Shareholders

EA Networks' shareholders (who, since EA Networks is a co-operative company, are all consumers) wish to ensure, as owners of the assets, that their financial capital is protected in the long term, by ensuring that the operating capability of the network is maintained, and that the system is maintained efficiently so that they earn a sufficient return on their investment

The interests of shareholders are actively sought by the Shareholders' Committee. As elected committee members (or Ashburton District Council appointed members as is the case for three of the seven), they are all members of the local community and they individually and collectively seek feedback from shareholders and shareholder/consumer groups.

The shareholders also have a direct interest in how EA Networks provides customer service and how it meets its obligations to other parties (as described below).

The shareholders elect a Shareholders' Committee and this group not only appoints the Board of Directors but also provides a consultative role for the Board and management. The Shareholders' Committee review the Statement of Corporate Intent, the Annual Report, the Asset Management Plan and other relevant company disclosures and statements. This process provides shareholder feedback and provides the principal means of managing conflicts between most stakeholder interests and asset management practices. The shareholders are also able to address any specific issues at the Annual General Meeting but more commonly they would use the Shareholder's Committee as the conduit to resolve any issues of principle. <u>Section 2.2</u> details the representative voice that the Shareholders' Committee provides between all shareholder/consumers and how this influences the asset management philosophy of EA Networks. Other stakeholders are typically consulted on an issue by issue basis as and when required.

Consumers

These are EA Networks' directly connected end-use consumers (more than 99% are shareholders).

The Shareholders' Committee actually serve as a de facto "Consumers' Committee" as all shareholders must be current consumers on the EA Networks network. They seek the opinions and balance the interests of the shareholders from a prudent financial management perspective as well as considering the level of network performance that is required to maintain a high level of satisfaction from the consumer/customer base.

EA Networks management also encourage individual consumers and representatives of groups of consumers to engage in constructive dialogue to further refine the focus of EA Networks in satisfying their needs and interests. A biennial consumer survey of 400 consumers takes place and they have been asked more than 30 questions ranging from preparedness to pay for additional reliability, ownership of on-property lines and satisfaction with advice and dialogue with EA Networks personnel. The survey is also provided to the Shareholders' Committee for their consideration. A selection of the larger consumers are interviewed as part of the survey to gauge their interests and concerns. These concerns can be addressed with individualised solutions in most circumstances and it generally comes down to presenting the price/quality trade-off options clearly and in a timely manner so that they can evaluate them objectively.

Generally, the consumers wish to receive a safe, adequate and suitably reliable network service and to be assured of being able to receive this over the long term, at minimum cost.

Customers (Retailers and Generators)

The retailers and generators (most of them are both and are colloquially called 'gentailers') active on EA Networks' network are relatively few in number (less than twenty but increasing) and are always prepared to share their opinion of EA Networks' business focus and methodologies. Regular meetings are held with representatives of some gentailers while others (typically those with few customers on the EA Networks network) do not appear to seek regular engagement.

The EA Networks 'Use of System Agreement' provides the major vehicle for translating gentailers interests into the performance required of the EA Networks network. Equally, it provides a path to communicate the requirements EA Networks place on a gentailer to use the electricity network. There is a review process available for the 'Use of System Agreement' and any significant changes in either party's interests can trigger that review process.

Among other things, the gentailers want stable business practices, robust network performance and justifiable charges for use of the EA Networks network. Other issues of interest include timely responses to information requests and, where needed, follow-up actions.

Others

Other parties with a potential interest in EA Networks' asset management include:

- **Transpower** who have an interest in the existing and future utilisation of their assets. Management have regular meetings with Transpower representatives on various issues. Transpower have plans to encourage closer engagement with their customers such as EA Networks. This will entail much more direct discussion between peers in each organisation. Commercial negotiations tend to arrive at the most satisfactory resolution of any issues.
- Other lines companies in the region with whom common problems and solutions can be shared. This engagement takes place as a matter of course, and there are many examples of a unified approach to identifying, researching and resolving issues of common interest. These can be in the form of common equipment specifications, design standards or even principles of application of similar policies.
- **Employees and contractors** who design and build the system and have an interest in the future work that is available and the safety of the assets. Every time a contractor is engaged they are fully briefed on EA Networks' safety requirements and although the level of work contracted out is less

To Table of Contents▲

than many other lines companies any request for information is answered promptly and candidly.

- **The public** on whose land the network may be built. EA Networks are fortunate not to have significant quantities of assets on private property. Whenever private land must be entered, permission is sought well in advance unless it is an emergency when all efforts are made to contact the owner and minimise the impact of any required work.
- Tree owners who have a requirement to keep their trees clear of power lines. A full-time employee actively manages the required dialogue with tree owners in an attempt to minimise the conflict between trees and power lines. This process is typically amiable and very few dialogues become formal exchanges of letters. The tree owner typically has an interest in minimising the impact of tree control work on their tree and subsequently preventing any fiscal or reliability implications of the tree interfering with the line.
- **Financial institutions** who may be called upon to fund aspects of asset development or maintenance. The financial institutions that EA Networks both borrow money from and deposit money with have an interest in ensuring that EA Networks continues to be a viable and profitable business that can service any debt as contracted. These financial institutions always advertise their interests at an early stage and ensure they continue to be well known.
- Local Electrical Contractors who are required to comply with EA Networks' connection standards. These standards control a range of performance measures including, but not limited to: safety; the impact the connection has on the reliability of other consumers; the impact the connection's load has on the power quality of other consumers and on the EA Networks network; and the timing/advance notice needed to provide the connection.
- Interest groups such as Federated Farmers, Grey Power and electric vehicle owners. These groups are really consumer groups from whom EA Networks actively seek opinions on issues that will impact their members. Obviously, these groups are not the only consumer groups with whom EA Networks seek to engage and the vested interests of each group are balanced by presenting the Board and Shareholder Committee with both the interest group's opinions as well as the technical and fiscal implications for EA Networks should they choose to heed any or all of these opinions.
- Distributed generation (DG) proponents. These individuals and organisations are encouraged to communicate their interests to EA Networks at the earliest opportunity. As with all lines companies, EA Networks has a published policy and guidelines for the connection of DG to the network. The nature of potential DG connections is that they can be completely unknown to EA Networks and because of commercial sensitivity do not wish to engage in dialogue until the last stages of any development. This obviously makes it difficult to determine their interests in advance. EA Networks believe the DG policy in place satisfies the vast majority of DG proponent's interests.
- Ashburton District Council as a major shareholder and the body that controls access to the road corridor. Many of the interests of a local body are enshrined in legislation and are therefore very transparent to EA Networks. Unique local interests that are specific to either district development or planning are typically dealt with in management to management dialogue and, on occasion, formal consultation for issues such as District Plan reviews and amendments. There are issues in the political domain that are discussed at Board, Shareholder Committee and District Councillor level. Asset management personnel are generally aware of the outcomes of these discussions rather than the content. While a significant shareholder, the Ashburton District Council has no greater power as a shareholder than any other shareholder.
- **Regulatory agencies** with which EA Networks comes into contact. The governmental agencies that EA Networks are required to deal with tend to make their interests quite clear by inviting comments on discussion papers or draft regulations that indicate the intent of any future regulation or legislation. Any interaction is typically very formal and open so that all interested third parties can gauge for themselves the validity of the opinions expressed by the regulatory body and EA Networks.

1.5 Scope of This Plan

This Asset Management Plan covers the management of EA Networks' electricity network assets for a period of 10 years from the financial year beginning on 1 April 2018 until the year ended 31 March 2028. The main

focus of analysis is the first 5 years and, for this period, most of the specific projects have been identified. Beyond this time, analysis tends to be more indicative based on long-term trends. It is likely that new development project requirements will arise in the latter half of the planning period that are not identified here. Hopefully, most new projects would only affect the timing of development funds by displacing a project which has goals that can be mostly solved by the new project.

To provide a framework for asset management within the planning period, it is necessary to determine the longer-term direction in which the system should be developed. For example, it would not be prudent to invest heavily in enhancing a system at a particular voltage if, beyond the planning horizon but well within the life of those assets, it was likely that they would be overlaid by a new higher voltage system. A case in point is the augmentation of supply to the area bordering the foothills of the Southern Alps where currently 11kV is the distribution voltage, but 22kV is the voltage of choice for new lines/equipment. Further, strategic development planning must be responsive to a range of scenarios that might occur.

The regulated timing of Asset Management Plan disclosure coincides with the beginning of a new financial year. A consequence of this is that the data used for comparison with other Electricity Lines Companies is as of the date of the previous disclosure - exactly one year ago. The 'disclosed' full year data used in this plan is as of 31 March 2017. Where newer data is available it is used for forecasting/trending (such as power quality, load projections, asset quantities, asset ages, etc) or internal comparisons so that there is as little 'planning lag' incorporated as possible.

1.6 Plan Structure and Approach

This plan uses a consistent set of defined activities and asset types to categorise work programmes and their associated expenditure. Budgeting and financial reporting within EA Networks allows actual programme achievement and expenditure outcomes to be compared with the plan. Consistent use of this framework will facilitate comparisons over time.


It should be noted that the activity and asset definitions are independent of accounting classifications of expenditure (i.e. between maintenance and capital expenditure). Therefore, trends over time should not be altered by any changes in the application of accounting policies regarding the accounting treatment of expenditure. However, it should be noted that, under the current application of accounting policies, all activities could be classified as either entirely revenue expenditure or entirely capital expenditure.

Similarly, the activity and asset type definitions are also independent of EA Networks' organisational structure and responsibilities, although closely aligned with the present structure. In the long run, adherence to the definitions will ensure that the plan remains meaningful in spite of any changes in organisational structure or responsibilities.

The asset and activity planning categories are defined in <u>Appendix A</u>. Asset Types and Activity categories, known as the Job Costing Tree Structure, are included. It should be noted that not all asset types and activity combinations are used. In addition, maintenance activities generally can be planned at the detailed asset level (e.g. servicing of transformers, of circuit-breakers etc), whereas development projects or programmes, which typically involve a combination of different asset types (e.g. lines, transformers, circuit-breakers, protection, communications and network management) are kept intact rather than attempting to allocate the expenditure against the component asset types. While no historical breakdown exists, the revised disclosure requirements will mean that this break down will occur in the future. Since the same workforce often does different tasks it is often a relatively arbitrary breakdown between asset classes. For example, in the process of laying cable for an underground conversion, the same staff lay two cables. Backfill and reseal applies to both cables along with additional works associated with installing pillar boxes and substations. It is not practical or cost efficient to expect field staff to split labour and common materials across asset classes.

One further definition distinction is made throughout this plan: between projects and programmes. The word **"programme"** is used to define a generic activity with a generic justification, but which may apply at a number of different sites. Replacement of defective insulators or fitting vibration dampers to lines are therefore classed as such programmes. On the other hand, "**projects**" are site (or asset) specific; for example adding a second circuit to a particular line, or upgrading a particular transformer bank.

The process used to formulate the Asset Management Plan and other supporting documentation is as shown in the following diagram.



The plan interacts with other EA Networks working plans. Of particular importance are:


- The Statement of Corporate Intent, which is required by law and sets out the business intentions of EA Networks, and
- Annual budgets, which set out the specific resources required for asset management activities. Those parts of the annual estimates relating to the asset management of the electricity network are closely based on the annual Asset Management Plans.

Authorisation of expenditure results from approval of the annual estimates by the Board of Directors and from specific approvals. The Asset Management Plan does not represent an authorisation by EA Networks to commit expenditure, nor does it necessarily represent a commitment on the part of EA Networks to proceed with any specific projects or programmes.

Governance

Any significant addition or alteration to the asset management philosophy of EA Networks is always thoroughly developed at management level using engineering focus groups before being tested for acceptability with the Board. If necessary, the Board will seek further clarification of the implications of any change and this may include workshops with management to permit less formal open exchanges of information and opinions in both directions. Once an understanding has been reached, the approach will be adopted and documented in Board motions or policy documents and this plan. Alternatively, it can be rejected and either another option is developed, or the status quo remains.

An example of this process is the policy to enforce all new connections to the network to be placed underground. This has significant implications for both EA Networks and the consumer. Once the proposal was instigated, management developed a draft policy that encompassed the philosophical background and rationale along with the necessary technical requirements. The fiscal implications were also assessed and together they were submitted to the Board for consideration. After consideration of the pros and cons of the proposal, the Board adopted it as policy and it now influences significant areas of the asset management philosophy at the distribution level.



Asset Management Policy, Plan & Execute Processes

Large projects or programmes that are not part of a previously considered concept draw particular attention from the Board and the individual justification required is significantly more comprehensive than a project that fits into a pre-approved concept.

The Board take an active interest in the outcomes of all asset management decisions. This encompasses not only the direct financial cost of the projects and programmes triggered by the decision, but also the success at achieving the asset performance targets that were submitted as justification for the project or programme. An example of this interest was in the last few years a proposal was presented to rebuild two rural overhead 11kV lines (which had reached the end of their useful lives) as underground cable. Both lines bordered State Highways. The positive decision was undoubtedly influenced by the previous decision to enforce new connections to be underground as well as a commitment to reliability, road/public safety and general aesthetic values of the Ashburton District. The Board made it clear that it would be a pilot project to examine the feasibility of more widespread use of underground cable in the rural area. The projects were studied and further underground conversion projects have been completed. 2017-18 has seen more of these state highway conversions completed.

Moderate to minor asset management decisions are left in the hands of management. These decisions tend to be influenced more by technical knowledge than overarching fiscal or policy matters. As an example, these items include the preparation of methodologies to set internal performance criteria, the inclusion of new techniques and products (within approved budgets) that enhance the performance of the network, and any decision that has a low fiscal and/or reliability impact on the consumers and customers served by EA Networks.

EA Networks' management has responsibility for the day-to-day management of the company and its assets

and for carrying out company policies. They are therefore the "owners" of the Plan - responsible for its creation and for using it as a tool for improving the efficiency and effectiveness of the management of EA Networks' assets.

1.7 Asset Management Drivers

The factors that drive asset management activities and their relationship to EA Networks' performance are derived from the external performance required of EA Networks by its consumers, staff (including contractors), shareholders and the public.

EA Networks' 2017 Statement of Corporate Intent identifies the following long term objective:

"Provide infrastructure products and related services while adding value beyond the simple connection through innovation and customer focus"

"The electricity division's meaning of value is the selection, location and operation of EA Networks' assets which leads to a safer, financially efficient, reliable electricity distribution network. Value extends to all classes of consumers in the Ashburton District while, subscribing at all times to the wider social, environmental, economic and cultural values of the Ashburton community."

This statement encompasses all the drivers that have been determined for this plan which are in the following sections.

1.7.1 Safety

Safety is determined by a combination of asset design, asset location, maintaining the assets in a safe condition and the use of safe operating and work practices.

The Electricity Act 1992 (Reprinted 1 January 2014), section 61A sets out requirements for companies such as EA Networks to provide a public safety management system (PSMS).

The PSMS requires reasonably practicable steps to be taken to prevent the electricity supply network from presenting a significant risk of:

- Serious harm to any member of the public
- Significant damage to property owned by someone other than the electricity generator or distributor.

The Electricity Safety Regulations 2010 (reprinted 1 August 2014), Regulations 47 to 56 set out the application detail of the PSMS and that it shall comply with either NZS 7901 or Regulations 49 and 50. The regulations required that the PSMS was in place and audited by 1 April 2012. EA Networks has since fulfilled this requirement annually with compliance to NZS 7901.

The Electricity Safety Regulations 2010, the Health and Safety at Work Act 2015 and the Health and Safety in Employment Regulations 1995 contain additional legal drivers for EA Networks' safety related asset management. These standards require EA Networks to operate as a reasonable and prudent operator.

The Electricity Regulations 2010 have a realigned focus and are less prescriptive than previous versions. The emphasis is now on risk analysis for safe outcomes of design and operation rather than general technical requirements and considerations for new lines and substations are couched in language that reflects that.


The Regulations also require existing assets to be maintained in good order and repair to assure high immunity from danger.

The Building Act 1991 puts in place a building maintenance regime that is aimed at ensuring the existence of essential safeguards for the users of buildings; specifically that buildings are safe, sanitary and offer adequate means of escape from fire.

The Health and Safety at Work Act 2015 and the Electricity Act 1992 (Electricity Amendment Act 1993 and Electricity Reform Act 1998) now dictate the legislative framework with a performance-based regime which puts the onus on EA Networks as the PCBU and the employer, to take control for ensuring the safety of workers

and others in the work place.

The Health and Safety at Work Act's main objective is to provide for the prevention of harm to workers, contractor's workers, and the public. EA Networks has the responsibility for putting in place preventive measures.



1.7.2 Consumer Service

EA Networks' consumer service objective is to manage the network reliably, efficiently and economically to meet the needs of its consumers.

Capacity (i.e. Adequacy of Service)

EA Networks' policy is to provide sufficient capacity to meet current and future consumer's requirements, subject to satisfactory arrangements to cover the additional costs associated with any consequential capacity additions.

For asset management planning purposes, projected demands, security and capacity criteria are analysed assuming the additions and modifications to the network which have been projected in the plan take place.

Large step changes in load cannot be accurately forecasted, as these are often associated with large industrial projects whose promoters are notoriously loath to make firm commitments until the latest possible point in time. Nevertheless, EA Networks keeps up regular dialogue with these ventures whenever possible so that it can take potential changes into account when carrying out its regular planning activities.

Reliability (i.e. Continuity of Service)

Reliability is a function of:

- Asset design, the most important mechanism being built-in equipment redundancy (referred to as the security level) so that, for example, failure of any one component does not lead to a supply outage.¹
- Asset condition where this affects the likelihood of failure of a component.

This is referred to as an **n-1** security level. Security in which failure of a single component causes a supply outage is referred to as **"n** level" security, while design which allows for any 2 components to fail without causing a supply outage is referred to as **n-2**.

• Efficient operation and maintenance practices (i.e. minimising the effects of planned equipment outages).

Within the network, EA Networks' policy is to focus expenditure on areas that give reliability improvements where the greatest benefits can be achieved for its consumers in the most economical manner. Generally, this involves focusing attention on distribution automation to reduce restoration times. This includes the installation of:

- Modern reclosers for automatic fault isolation; and
- Remote-controlled disconnectors, SF₆ gas switches and ring main units for fault indication and sectionalising.

Resilience

The resilience of a system characterises its ability to absorb or recover from a potentially damaging event. This event can stress the system or its components beyond the original design limits. The essence of creating a resilient system is to ensure that:

- there is sufficient redundancy built in to allow alternatives in the event of a component failure,
- there is no common-mode failure that will impact many components simultaneously,
- there is an adequate awareness of the risk sources that can cause component failure and the context in which that failure can compromise the system's resilience,
- the mode of failure is not catastrophic repair is achievable in a modest timeframe without full replacement of the component (it may be possible to continue using the component),
- there is acceptance that non-system alternatives may be an effective means to provide resilience (a mobile generator may be adequate while repairs are undertaken).

The effect of having a resilient system is that consumers experience less disruption to the service provided (an improvement in reliability) during/after an event that is high impact, but low probability. A lot of the capital-intensive projects in this plan are included to increase the resilience of the electricity network.

Power Quality

With the rapid development of modern irrigation systems incorporating variable speed drives, EA Networks experienced a rapid increase in harmonic levels on its network. This was accentuated in some areas where load growth occurred on relatively weak parts of the network with lower than current design fault levels. EA Networks has put in place a standard for connecting new loads which requires the limitation of harmonic current generation to acceptable international standard levels. EA Networks implemented a subsidy scheme to encourage existing variable speed drive users to mitigate the harmonic distortion they created on the distribution network. A generous 50% subsidy of the cost of a suitable filter was available for the first year and this subsidy reduced to 25% over the following years in conjunction with the introduction of a differential (costlier) tariff for non-compliant installations. This scheme gave incentives which fairly and economically encouraged consumers to correct existing loads to acceptable levels. After this "grace" period, where consumers are incentivised to comply, EA Networks may require disconnection if the installation remains non-compliant after 1 October 2018.

Transient Effects

Where problems are identified in relation to short-term voltage variations, EA Networks works with individual consumers to identify the best economic and engineering solution.

Voltage Profile

The present terms and conditions of supply specify voltage levels and tolerances at points of supply.

EA Networks generally adopts the policy that the supply bus voltage will not vary from the nominal voltage by more than +3/-4% for supplies at 11kV or 22kV. The maximum voltage variation at a consumer's LV connection point is $\pm 6\%$. Specific values are agreed with individual consumers where required.

1.7.3 Economic Efficiency

Economic efficiency is an important driver for maintenance and development work. A large proportion of repair work, refurbishment, and asset replacement work is undertaken only after economic analysis to determine the most cost-effective solution. This frequently involves the choice between a development option and continued maintenance.

With the increase in consumer choice of energy sources (solar PV and battery storage in particular) this driver will become more significant. If peak demand is going to decrease in some parts of the network, then consideration will need to be given to replacement asset design and whether the existing high level of network availability is required during the asset's lifetime as this may affect asset maintenance.

1.7.4 Environmental Responsibility

EA Networks' policy is to act in an environmentally responsible manner and as required under legislation.

The Resource Management Act 1991 is a major legal driver for EA Networks, now supplemented by the Hazardous Substances and New Organisms Act 1996. The provisions relating to the discharge of contaminants into the environment, the duty to avoid unreasonable noise and the duty to avoid, remedy or mitigate any adverse effect on the environment are of particular relevance to EA Networks.

1.7.5 Corporate Profile

Many of EA Networks' network line assets, distribution substations and some zone substations are in high public profile areas and the design/condition of these assets reflects on the public perception of EA Networks as a responsible manager of local assets. Similarly, the condition of assets is readily observable by consumers who have a strong vested interest in their reliability. Owing to its co-operative structure, many customers have a sense of ownership of EA Networks and its assets.

Maintenance programmes recognise the need to preserve visual appearance in conjunction with economic and efficient management. For example, a review of the land around substations has shown that appearances are largely reasonable and only a few can be improved, reducing maintenance costs, by appropriate landscaping and/or revising the land usage.

EA Networks' policy is to develop and maintain assets in a way that reflects well on the organisation, and to adopt a socially responsible attitude towards community impacts. While this is not a major driver of asset management work, it is a consideration in all work.

1.7.6 Legislative Compliance

Although implicit in the philosophy of the company, the accomplishment of legislative compliance can be greatly assisted by documenting its interaction with the management of the assets of an electricity lines business. Achieving compliance with legal obligations under the following legislation (and all other legislation – the list is not exhaustive) is a driver for our asset management activities:

- Building Act 2004
- Civil Defence Emergency Management Act 2002 and Regulations 2003
- Commerce Act 1986
- Companies Act 1993
- Consumer Guarantees Act 1993
- Electricity Act 1992 & amendments 1993, 1997, 2000, 2001(1), 2001(2)
- Electricity Industry Act 2010
- Electricity (Safety) Regulations 2010
- Electricity (Hazards from trees) Regulations 2003

- Employment Relations Act 2000
- Fair Trading Act 1986
- Financial Reporting Act 2013 and Regulations 2015
- Fire Safety and Evacuation of Buildings Regulations 2006
- Fire and Emergency Act and Regulations 2017
- Hazardous Substances and New Organisms Act 1996 and Regulations (various)
- Health & Safety at Work Act 2015 and Regulations (various)
- Holidays Act 2003
- Human Rights Act 1993
- Injury Prevention, Rehabilitation and Compensation Act 2001 and Regulations (various)
- Local Government Act 2002
- Minimum Wage Act 1983
- NZ Electrical Codes of Practice
- Parental Leave and Employment Protection Act 1987 and Regulations 2016
- Privacy Act and Regulations1993
- Resource Management Act 1991
- Contract and Commercial Law Act 2017
- Smoke Free Environments Act 1990 and Regulations 2007 & 2017
- Taxation Legislation
- Wages Protection Act 1983

1.8 Asset Management Processes and Systems

The electricity distribution system is comprised of assets with long lives. The management of these assets (comprising maintenance of existing assets and development of new assets) is EA Networks' primary focus in providing an effective and efficient distribution service to its consumers. Further, because distribution is only one part of an integrated electricity system, consultation and co-ordination of plans is an essential ingredient for the effective functioning of that system.

This plan is an annually produced plan covering the next 10 years and documents likely or intended asset management requirements. The plan provides a focus for on-going analysis within EA Networks aimed at continuously improving the management of the distribution system and it provides a vehicle for communicating Asset Management Plans with consumers.

In many cases, particularly where asset development is involved, the work will be driven directly by consumer requirements and associated financial commitments. This plan is based on EA Networks' present understanding of its consumers' requirements. It is part of the process of communication with consumers and EA Networks will be responsive to consumer input, with regard both to actual expenditure commitment and to long term future planning.

Process	Current Business practice	Desired Business Practice
Level of service	 Most performance standards in place. Consultation undertaken in association with specific developments and enhancements requested by consumers. Shareholder/consumer input via Board and Shareholders' Committee. 	 Complete range of performance measures. Additional logic for service level review process implemented. Regular consumer feedback & consultation. Greater understanding of consumer preferences.
Knowledge of Assets	New as-builts are captured by GIS for location and quantity after construction.	Process for collection of maintenance data.Proposed work documented in a way that permits

Asset Management Processes Appraisal

	 Some extra data capture for validation of RAB database occurs. Attribute and condition information collection process from maintenance activities not comprehensive. 	as-built GIS records to be created without re-entry of data.
Condition Assessment	 Minimal condition feedback requirement from contractors. Routine maintenance inspection. Testing of specific sites undertaken where performance is suspected to be outside targeted level of service. 	 Enhance programme for condition assessment of critical assets. Create, document and implement structured asset inspection and testing regimes for all significant assets.
Risk Management	 Fundamental Risk Analysis is concluded but not refreshed regularly. Critical assets monitored, failure modes and effects understood and used for contingency planning and asset management prioritisation. 	 Establish review process to monitor risk - closing the loop. Complete risk management contingency plans.
Accounting/ Economics	 Financial systems record costs against maintenance activities. Maintenance expenditure not yet allocated against individual assets. Valuation based on ODV principles. 	 Forecast renewals used to measure the drop in service potential. Robust process for tracking and reviewing projects and asset groupings. Closed loop model of assets from initial budget proposal to end of life.
Operations	 Substantial documentation of operational processes. On-going training of operators. 	On-going training/updating programme.
Maintenance	 No formal contractual relationship with in-house service providers. Unit rates used for internal work. 	 Develop target pricing for all maintenance work with contractors. Process for on-going review of maintenance needs and delivery.
Performance Monitoring	 System faults recorded by controllers. Power quality monitoring at individual installations at consumer request or complaint. Load loss monitoring at Grid entry points. SCADA evolving beyond zone substations. 	 Feeder metering via telemetry for few remaining unmetered zone substation feeders. Greater range of performance standards for service delivery contracts. Process for monitoring compliance of contractors with performance standards established.
Optimised Life Cycle Strategy	 Replacement of assets based on assessment by experienced staff. No formal risk management strategies. Statistical failure modes not well understood. 	 Develop rolling 10-year renewal programme with budgets based on predicting failure for critical assets, replacement on failure of non-critical assets. Life cycle and risk costs considered in optimisation process.
Project Management	 Contract management process in place. Project management procedures reasonably well documented. 	 Document project management procedures to optimise lifecycle costs established.
Asset Utilisation	• Capacity of network assessed by load flow monitoring and computer modelling.	 Introduce real-time load flow analysis (state estimation).
QA / Continuous Improvement	• Some inspection of work undertaken but no formal process for quality assurance of decision-making, management procedure and data.	 System of quality checks on all key asset management activities in place.

The plan is also intended to demonstrate responsible stewardship of assets by EA Networks to its consumers and shareholders. The plan shows the maintenance and replacement requirements which are intended to maintain the operating capability of the system over the long term. Each year an audit is carried out which reviews EA Networks' achievement with respect to this plan.

This section broadly outlines the current and desired asset management practices and specific improvement initiatives of EA Networks' Network Division. It then goes on to discuss proposed asset management improvements (section 9.6).

To identify and prioritise the asset management practices and needs of the Network Division, asset management improvement tasks are discussed under broad headings of **Processes**, **Information Systems**

and **Data**.

Processes (above) are the business processes, analysis and evaluation techniques needed for life cycle asset management.

Information Systems are the information support systems used to store and manipulate the data.

Data is required for effective decision making (i.e. for manipulation using information systems).

The following tables broadly describe the current EA Networks asset management practices and possible future (desired) business practices it is intended to ultimately develop. The Asset Management Improvement Plan (section 9.6) discusses improvement priorities, timetables and resources for the next 3 years.

System	Current Business Practice	Desired Business Practice
Asset Registers	 Current database is an integrated financial/physical model with reasonable linkage to GIS. Asset database system established and working. 	• Close integration of Asset database and GIS database as there are strong relationships between financial, GIS, asset management and disclosure.
Financial System	 Financial system provider is the same as Asset system and adds financial transactions to assets. Depreciation based on age of asset. 	 Open financial system recording asset transactions and integrated well with other systems. Maintenance costs allocated against individual assets in Asset Management System.
Maintenance Management	 Maintenance history of major network equipment assets is being recorded. Service Maintenance Management system in place. 	 Critical and non-critical assets identified. Service Maintenance Management system used for cyclic/duty-based maintenance programmes.
Condition Monitoring	 Some basic condition monitoring systems for asset types. SCADA system fully functional, reporting is underdeveloped. Condition data is loaded in to asset management system database. 	 Condition monitoring systems extended for key assets. Predictive modelling capability available for critical assets. SCADA system data fully integrated with other systems.
Consumer Enquiries	 New system being established to record consumer enquiries and relationships. At the early stage of development. 	 Electronic records of all consumer enquiries. Asset links to consumer enquires. Integrated with many other corporate systems.
Risk Management	 No risk component in the Asset Management System capability. Stand-alone risk assessments. 	• Failure modes, and probabilities and risk cost available from Asset Management System.
Optimised Renewal Strategy	 Renewal on systematic basis. Life cycle costs taken into account in assessing renewal options. 	 Comprehensive renewal strategy in place taking into account future technology and consumer needs.
Forward Works Programme	 10-year forward maintenance and renewal forward programmes based on historical/condition data. Development needs based on known future demands and IRR. 	 Optimised future costs based on various scenarios for new technology and consumer needs.
Integration of Systems	 Limited integration of consumer database, Service Maintenance Management System or Asset Management System. 	• Full interoperability between all systems to allow additional knowledge extraction from existing data.
Plans and records	 Overhead records all entered into GIS. Geoschematic UG cable records in GIS. UG cable location records scanned and being vectorised gradually (CAD). 	 Fully digital record system allowing on-line access and linkages to other databases and systems.
Operations and Maintenance Manuals	 Some dependence on worker knowledge. Operations well documented for access to network by others. Maintenance manuals for limited number of zone substations. 	• Basic manuals available for all significant assets.
Document	 System available for capture and versioning of documents. 	• Comprehensive document management system with integration to asset management system,

Asset Management Information Systems Appraisal

Management	Initial stage of implementation.	Financials, Maintenance, and other corporate systems.Faithful archiving and versioning of all documents that record an assets lifecycle.
Levels of Service	 Reported continuously by "Faults" system but entered manually. No non-electrical performance measures logged in real-time. 	 More complete performance analysis from a real-time "Faults" system. Automated entry into "Faults" system. An integrated Distribution Management System superseding "Faults", SCADA, "Interruptions", and other discrete operational systems.
Contingency Management Plans	 Procedures for operational activities documented. 	 Complete procedures for high impact contingencies affecting system performance. Maintain the currency and relevance of contingency plans in a changing electricity network.
Asset Management Plans	 Documented Asset Management Plan process but not sufficiently widely read. 	 Mature Asset Management Plan used for forward planning and stakeholder consultation.
Geographical Information System	 All major assets have been captured into the GIS. Present GIS is an open system with full vendor support. 	 Continuing development of GIS platform to increase productivity and integrate more closely with other corporate systems.

Asset Management Data Appraisal

Data	Current Business Practice	Desired Business Practice
Asset Classification	 Network asset hierarchy established. Asset categories identified for asset cost records. 	 Coherent multiple-use categorisation established to satisfy Disclosure, Valuation, AMP, Tax, and other uses.
Asset Identification	 Unique ID numbers allocated in Asset database and/or GIS system for all major network assets. Comprehensive asset register being implemented. 	 Asset register data complete and comprehensive. Asset data correlates to that held in other corporate systems.
Asset Textual/ Spatial Data	Quality and completeness satisfactory.	• Appropriate spatial/textual data available on GIS/plans via direct storage or system integration.
Maintenance Tasks	 Check sheets for Zone Substations and other major assets. 	 Documented maintenance tasks for network. Documented maintenance programmes for Zone Substations.
Historical Condition & Maintenance Data	 Limited history available for some assets, but asset management system now storing all available data. 	 Full maintenance data history in Asset Management System used for maintenance scheduling.
Future Prediction Data	 Predicted future growth data limited. Simulated future load flows from computer model based on theoretical growth. 	 Simulated future load flows from computer model based on growth predictions. More authoritative future load growth data.
Life Cycle Costs	• Life cycle costs not collected per asset.	 Life cycle cost data used for renewal decision- making.

Network Operational Support

EA Networks uses the internal Field Services division as its preferred maintenance contractor for all network associated inspection, servicing and testing, faults response, fault repair, maintenance, replacement and network enhancement. Some development and maintenance work is put out to external tender where internal capacity or expertise is insufficient or alternatively the Field Services division may arrange sub-contractors to assist.

Information Systems Development

A recently implemented asset management system is in the process of being fully commissioned. This system is used to record and manage all significant assets. This system will form the core data repository for current

and historical data. The new asset management system shows much more promise as a partner for asset management than the previous legacy system. These advances should help track expenditure by activity, asset type and other categories.

The capture of asset information has been carefully considered and EA Networks are content that the level of detail and accuracy presently stored is close to optimal. Additional information could be gathered, but the cost/benefit ratio for doing so is not particularly favourable. Some additional asset types will be captured as time permits.

The asset management system records information about a range of equipment including poles, cables, transformers, substations, switchgear (HV and LV), miscellaneous assets such as battery chargers and relays etc. Ancillary to the asset management system is a "Faults" system that records interruptions, a "Competency" register that records an individual's competency for tasks that need to be performed on the network. It is anticipated that a distribution management system will be introduced within the next two years. This system would supersede the Faults, Competency, and SCADA and several other ad-hoc systems to form an integrated system. A decision on whether or not to proceed with a distribution management system will be made during 2018.

The GIS system installed at EA Networks is called G/Technology. This system is very "open" (stored in Oracle RDBMS) and all its data is accessible by other applications (including the asset management system). EA Networks have converted all data held in this system from the previous GIS and are now capturing new data. The previous GIS was used to capture all primary asset information from paper and digital work-plans and maps. The data is being used for RAB and asset management. In conjunction with the asset management system, G/Technology keeps information on types of equipment installed at a site. The asset management system records engineering and financial details of assets and tracks maintenance history of those assets and other associated equipment. The G/Technology and asset management system databases are continually expanding to accommodate new sources of information. EA Networks can geographically locate any uniquely identifiable asset via G/Technology and the asset management system can provide all available data on that asset.

GIS viewing software provides users information which is drawn from data stored in many different systems. Information from external agencies, the asset management system, GIS, GPS units, and other open data sources can be drawn together for a spatial view of data that can reveal previously hidden relationships. It is hoped to integrate the "Faults" system to the new GIS so that improved spatial analysis can be performed on fault statistics.

The linking together of GIS, asset management and the financial system enables data concerning network assets to be accessed in a multitude of ways and from multiple applications, resulting in better decision-making processes.

EA Networks have a range of in-service systems available for asset management and some are more capable than others. The main systems/applications that are in use are:

System/Application	Capabilities
Asset Management System	Supplied by Technology One. It offers an integrated solution for storing and analysing asset information. Financial, engineering and maintenance data is all stored in the one database. Due to the multitude of corporate systems being implemented, integration with other key decision software is not complete.
GIS Asset Mapping System	G/Technology is a very capable modelling tool for the maintenance of spatial and electrical data. Open data storage enables access by many other GIS tools for detailed analysis. Data linking and exchange with other systems is achieved through connections to the Oracle RDBMS.
	Data is complete, consistent and spatially fit for purpose. High performance electrical connectivity analysis tools have vastly

Network Information Systems Description

43

increased the value and use of the data.

Continued development of this system will occur to provide enhanced functionality and productivity.

	ennancea fonctionality and productivity.
SCADA System	The QTech Datran SCADA system has been in use for approximately 20 years and while it is serviceable, there are some aspects that are less robust than required. It is intended to replace the QTech SCADA system with either a distribution management system (with integrated SCADA) or with a new stand-alone SCADA system.
Work Management System	System is part of enterprise resource planning system which includes the financial system. The asset management system integrates with the work management system at the work order level (assets are assigned to the work order for either creation or maintenance).
	Data is captured for all projects and permits reporting in multifaceted ways.
Financial/Accounting System	System is in place and detailed reporting permits useful insights. The use of an industry standard database engine can lead to better availability of data.
	The potential for close integration of GIS with asset management and financials should now provide significant analytical benefits.
Network Modelling and Analysis	DIgSILENT and ETAP Powerstation software are easy to use and provide for day-to-day analysis of network fault levels and power load flows. Future prospects for real-time analysis exists by integrating/linking with SCADA and GIS. This would make interruption planning and fault restoration more structured and precise.
	Network models are prepared as required. The overhead of maintaining a complete model in an accurate state cannot be justified. In the future, GIS may allow direct linkage and provide a useable model without additional data entry.
	The prospect of a distribution management system with a basic level of load flow and fault analysis integrated into it would provide much of the daily needs for engineering data. Should further detailed analysis be required an export of data should be possible to DigSILENT or ETAP.
Connection System	All connections are recorded and linked via unique identifier to the GIS. History of connection changes and occupation are available as is the interruption history, which is integrated with the Faults system.
	Data is complete and as accurate as required. Access is readily available and widely used.
	A replacement Customer Relationship Management system (called <i>Stream</i> internally) is being implemented to provide a platform for recording and reporting all customer interactions. It will also form the repository for data about, or related to, connections.
Fault Recording System	All interruptions, both planned and unplanned, are recorded in this system and a full history is available that permits anytime calculation of performance indices and any other parameter of

	interest.
	Data is reasonably complete. Additional benefit would derive from data capture of fault location to the nearest pole or faulted asset.
	It is anticipated that a distribution management system will replace this system within two years.
Standards Documentation System	There is a minimal intranet based system for storing documentary standards. A more robust and substantial system is being implemented to provide a framework for storing and accessing documentation as it is developed.
	A system is being installed that will allow storage and access to a wide range of documentation. As it develops, the desire to commit more information to standards will grow.
Public Safety Management System	As required by legislation, a safety management system has been implemented. The supporting processes and systems for the PSMS help underpin other necessary systems that have historically lacked robust structure.

Specification, Procedures and Manuals

EA Networks has spent considerable effort in preparing a set of drawings which provides information to staff and contractors on EA Networks standard overhead line and underground cabling construction techniques. Further work is still required to extend these publications into documented design standards. Documentation for levels of competency, Network Releases and access to sites is now complete but additional work is still required to provide a completely integrated approach.

Procedures have also been completed which are deemed to be mandatory for contractors who wish to carry out work for EA Networks or on EA Networks' network.

EA Networks licensed a set of procedures and standards from PowerCo which assisted in initially developing the significant quantity of documentation required to support asset management and a Public Safety Management System (PSMS). This initiative helped overcome the historic difficulties EA Networks have experienced with high load growth causing rapid network development which prevented adequate resource being available to develop documentation. EA Networks have begun to transition away from the purely PowerCo documents and dedicated staff are developing standards that better suit EA Networks.

1.9 Responsibilities

Within the network division of EA Networks, staff are allocated distinct responsibilities for asset management functions. The Network Manager oversees the process and takes direct responsibility for the asset decisions which are made. The size of EA Networks requires multiple responsibilities by all staff and this helps to provide perspective on many tasks and assets that would otherwise quickly become foreign.

The modest scale of EA Networks means that planning/analysis/asset management/design/ procurement/standards are all managed by a small core team of personnel. There are no 'departments' that separately handle these functions and consequently there is no distinct structural separation.

The entire network group work in close proximity in an open plan environment. This working arrangement encourages the free flow of information and ideas between members of the group and encourages the dissemination of information. A fortnightly "Engineering Meeting" is an open forum for discussing all aspects of asset management, work processes, ideas and the general dissemination of information. The communication paths established and the relatively small number of people involved in the asset management process alleviates the need for some of the formal documentation that would be required in a larger organisation.

The key staff have the following responsibilities specific to asset management, although these are also shared to some extent:

Network Manager:

- Electricity network information systems development and maintenance
- Network valuations preparation and maintenance
- Overall responsibility for asset management and asset performance
- Preparation of documented standards for areas of responsibility

Engineering Services Manager:

- Graduate engineer management
- SCADA development, maintenance, operation, enhancement and expansion
- As-built records capture, documentation and recording of records as they are returned
- Geographic Information Systems operation and maintenance
- Electrical protection detailed design, settings, maintenance planning and test plans on various equipment and procurement of some equipment
- Performance monitoring and analysis of network
- Reporting and analysis of network and planning options using engineering software (load-flow and fault analysis)
- Power quality investigation and analysis

Operations Manager:

- Network operations day to day network control and performance
- Vegetation control management
- Network performance capture, analysis and disclosure of faults statistics and consequently offering engineering recommendations for improvement or investigation of equipment
- Zone substation construction scheduling and project management
- Zone substation major equipment specification and procurement
- Zone and distribution substations maintenance planning and management
- Distribution transformers specification and procurement

Overhead Manager:

- Overhead lines detailed design and maintenance
- Overhead line construction and maintenance projects scheduling and management
- 11kV to 22kV conversion design, scheduling and management
- Rural new connection interface network design and specification
- Network stores management
- Overhead distribution equipment procurement and specification

Planning Engineer:

- Network planning preparation, analysis and documentation of medium-long term and mediumlarge scale network development
- Preparation of Asset Management Plan
- Geographic Information Systems architecture & development
- Electrical protection architecture, specification, design oversight, and some procurement of major equipment
- Zone substation conceptual & detailed design
- Engineering analysis incidental load-flow and fault analysis (shared responsibility)

• New technology – investigation and analysis

Underground Manager:

- Underground cables detailed planning, design and maintenance
- Underground cable construction and maintenance projects scheduling and management
- Underground distribution equipment specification
- Subdivision development electrical reticulation negotiations and design
- Urban new connection interface network design and specification
- Land interests and requirements negotiation, procurement and maintenance

Engineering Safety Advisor:

- Personnel competency documentation of individual competencies
- Safety and Training management of the safety and training regimes run by EA Networks
- Public Safety Management System (PSMS) coordination of implementation

1.10 Information Sources, Assumptions and Uncertainty

As a forward looking planning document, this publication relies on a considerable pool of information sources, assumptions, opinions and known facts. Other than facts, all of these considerations have a degree of uncertainty associated with them which needs to be at least described and where ever possible quantified.

1.10.1 Information Sources

It is impractical to list every source of information used to prepare this document. The items listed below represent the principal foundations upon which this plan is built. They are:

- EA Networks' 2017 Statement of Corporate Intent.
- EA Networks' 2017-18 Business Plan and Budget.
- EA Networks' Use of System Agreement.
- EA Networks' New Connections and Extensions Policy (22 March 2013).
- EA Networks' 2017 Shareholders Committee Report.
- EA Networks' October 2017 Consumer Engagement Survey Report.
- EA Networks' large user consumer interviews.
- EA Networks' asset database.
- EA Networks' Consumer Connections database.
- EA Networks' equipment loading records.
- Retailers' generation and energy consumption data.
- Retailers' reports on EA Networks performance.
- Transpower's and EA Networks' GXP energy data.
- Transpower's disclosed development documents.
- Ashburton District Council's District Plan.
- Ashburton District Council population projections.
- Environment Canterbury's strategy and policy documents as they relate to home heating and water availability for irrigation. Resource consent data (water) is also supplied from this source.

- EA Networks' internal discussions regarding commercial and technical options for managing security, reliability, increased load and the value of these considerations.
- External discussions with existing and prospective consumers regarding new electrical load and/or security requirements.
- Correspondence with shareholders (consumers) regarding issues that can be addressed within the scope of asset management techniques.
- Documents by The Treasury such as "Half Year Economic and Fiscal Update 2017".

1.10.2 Significant Assumptions

It is important for stakeholders that the manner and the basis upon which the Asset Management Plan is intended to operate is clearly understood. For the purposes of clarity, and in order to avoid any confusion, the following underlying assumptions need to be taken into account by the stakeholders in dealing with the Asset Management Plan:

- As a Lines Business, EA Networks will continue to be a going concern under the regulatory regime in place now or in the future.
- Asset Management, System Control and Corporate Services functions will be provided internally and be based in Ashburton.
- EA Networks will have access to skilled and experienced staff.
- The Lines Business will continue to operate an internal Field Services Division.
- The Lines Business must satisfy the twin constraints of providing a risk-adjusted normal profit for its shareholders sufficient to retain investment, while performing within the regulatory limits set by government regulations.
- The prevailing regulatory and legislative requirements mandated by central and local government remain unchanged for the duration of the planning period. This ensures that the environment which influences reliability targets, as well as governing industry codes of practice, health and safety, design and environmental standards is stable.
- The predictions and estimates of load growth are timely, and of reasonable and prudent scale. This ensures that the level of investment to cope with additional load is not unreasonably small or large and occurs in advance of the additional demand occurring.
- The availability of ground water for irrigation will not increase above that presently consented in ECAN 'red-zoned' aquifers.
- There are no significant unidentified uncertainties, errors, or omissions in the internal records and databases (they contain suitably accurate information).
- The focus, policies and key business strategies of EA Networks remain consistent for the duration of the planning period.
- The value of future projects and programmes is not affected by the value of the New Zealand Dollar or the cost of constituent raw materials (particularly copper, aluminium, steel and oil) by more than the official rate of CPI. In reality, these costs will change. The impact of these changes will be reflected within 12 months when a subsequent plan is issued with updated cost projections.
- Wage rate movements are not significantly greater than the prevailing CPI. Skill shortages and wage/availability pressures around the Christchurch rebuild could be an issue, but this is now abating. Significant expenditure has been approved by the Commerce Commission via Customised Price Paths and this may put pressure back on resources and therefore wages.
- The availability of sufficient capacity (as described by projected load growth in this plan) from both the existing Ashburton GXP and any new Transpower Grid Exit Point will not be unreasonably constrained by 220kV operational limits. This applies under steady state and fault conditions.
- The Transpower charging methodology of regional coincident maximum demand remains and the peak occurs during winter. Consequently, load management of summer peaking consumers (such

as irrigation pumps) has not been a necessary commercial consideration. Some peaks are now in summer and this is causing annual swings in network pricing.

- The consistent pattern of responses exhibited by consumers surveyed annually by EA Networks continues in future surveys. This will ensure satisfaction, expectations and willingness to fund improved reliability remain within narrow bounds and do not fundamentally change the current asset management strategies.
- The EA Networks network is not exposed to extraordinary natural disasters during the planning period. In particular, events such as a major earthquake caused by a rupture of the Alpine Fault, further Canterbury earthquakes, a massive flood of record proportions, a snowstorm of record proportions, or a windstorm with sustained speeds exceeding 140 km/h (900 Pa). Any of these events is outside the reasonable design parameters for the electricity network to survive without significant damage.
- The impact of electric cars on peak demand is not significant during the planning period. The moderate initial uptake of electric cars due to high cost is likely to dampen the initial impact on the network. It is also inevitable that they will be subject to some form of load control. The option to source stored energy from electric cars into the network has not been considered as consequential during the planning period.
- A review of any of the District Plans covering the EA Networks network does not materially affect the ability of EA Networks to manage the network assets using the strategies outlined in this plan.
- Any distributed generation that is commissioned during the planning period is of sufficiently small scale as to not materially affect the demand estimates or permit the postponement or cancellation of any planned projects or programmes.
- The climate during the planning period is within the normal range of precipitation, temperature, wind speed and humidity. Significant changes in any of these parameters could not only affect the assets but also the characteristics of electricity demand placed on those assets.
- The changing retail cost of electricity does not materially affect the rate or pattern of consumption exhibited by consumers or groups of consumers representing significant demand on the EA Networks network.
- The international price of agricultural commodities remains close to current values. This is particularly relevant to dairy products and irrigated crops. A major drop in price could see less irrigation demand and a major increase in price could see a dramatic increase in irrigation demand.
- No significant agricultural event, such as an outbreak of foot and mouth disease occurs, which could materially affect the value of agricultural production in Mid-Canterbury. An outbreak of Mycoplasma bovis has occurred, and there are several farms in Mid-Canterbury with infected cattle. The current strategy appears to be containment with the ultimate goal of elimination.
- The performance characteristics of technologies and equipment types new to the EA Networks network are as represented to EA Networks during the equipment approval process. History has shown that on rare occasions vendors have misrepresented the products they sell (generally unknowingly). EA Networks have an expectation that any such technology or equipment performs as specified.
- The consumer uptake of solar photovoltaic generation and battery storage is not sufficient to cause widespread disconnection from the distribution network. If prices for this technology fall sufficiently, then the commercial risk of network earnings being insufficient to earn an acceptable return may exist.

1.10.3 Future Changes to the Distribution Business

Any change in the scale, scope, structure or focus of EA Networks as an electricity lines company could considerably affect the validity of many information sources and assumptions used to prepare this plan.

There is no intention to change the ownership or structure of the electricity lines company that is EA Networks. As such, the prospective information and assumptions used here are consistent with the current scale, scope and structure of EA Networks. For completeness, it should be noted that EA Networks are currently involved in one other utility project:

• A fibre optic communications network. Initially for EA Networks' use as inter-substation communication, but also built with the intent of provision of broadband services to other users.

The primary focus of EA Networks for the foreseeable future remains the electricity lines function.

During 2017, Electricity Ashburton divested itself of an interest in a piped and gravity pressurised water distribution network for irrigation from the Rangitata Diversion Race.

1.10.4 Factors Affecting Information Uncertainty

The information sources that have been used in this plan are all subject to a greater or lesser degree of uncertainty. A high level of uncertainty in a parameter is not necessarily problematic unless the plan exhibits a high degree of sensitivity to that particular parameter. What follows is a description of the information sources that do have a moderate to high degree of sensitivity on the plan's projections and outcomes. Should the uncertainty prove to be significant, it could materially affect any comparison of predictions with future actual outcomes. The factors are as follows:

- The load growth is significantly greater or less than predicted in the plan.
- Water availability for irrigation significantly increases from either ground or storage sources.
- No significant agricultural event, such as an outbreak of foot and mouth disease occurs, which could materially affect the value of agricultural production in Mid-Canterbury.
- The regulatory environment changes, requiring EA Networks to achieve different service standards or different design or security standards. This could also affect the availability of funds for asset management.
- The regional coincident maximum demand occurs in summer. This could drive further investment in piped irrigation schemes as the increased cost of Transpower summer peaks discourages electricity usage.
- Consumer expectations change, and/or they are prepared to pay a different amount for a significantly different level of reliability.
- A significant natural disaster occurs.
- Significant amounts of distributed generation and/or battery storage are commissioned.
- Large and unforeseen loads require connection to the network.
- The uptake of electric cars is much faster and widespread than anticipated.
- The District Plans covering the EA Networks network introduce significant new restrictions or requirements on new or existing network.
- International markets for agricultural commodities boom or collapse causing changes in irrigation or processing industry demand.
- Advances in condition assessment and research in network planning generate additional development and maintenance requirements that are significantly different from current strategies.
- A major item of equipment may fail without warning requiring significant repair or replacement expenditure.
- The ownership of EA Networks may change with new owners requiring different service, design or security standards to meet business objectives not embodied in this plan.

1.10.5 Assumptions Surrounding Sources of Uncertainty

It is possible to subjectively quantify uncertainty and in some cases even objectively quantify uncertainty. Even if the actual degree of uncertainty is open to debate, the effect of the uncertainty can often be evaluated in a much more rigorous manner that establishes the sensitivity of the assumption to uncertainty and ultimately its impact on any information based on the assumption. What follows is a generalised description of the effects of uncertainty on the assumptions of <u>section 1.10.2</u>.

Source of Uncertainty	Potential Effect of Uncertainty	Potential Impact of the Uncertainty
Load Growth	A general acceleration or deceleration in load growth would (as has happened in previous plans) advance or retard the enhancement and development project(s) that had been earmarked to accommodate it.	Low
Irrigation Water	If significant additional irrigation water sources were made available, the projected demand could increase well above the level expected during the planning period. The rate of increase could also be dramatic as the allocation is likely to be prioritised by the sequence of application. Significant additional network reinforcement (capital expenditure) would be necessary to support the extra load.	Medium – High (estimated 10-25% increase in capital expenditure depending on water quantity and location).
	Alternatively, a significant move from deep well pumped irrigation to gravity fed/surface water could result in significant load reductions. Retention of the deep well water consent and electrical connection could cause very large peaks in drought years (hidden/unused load in average years).	Medium
Regulatory Environment	While most network lines companies remain natural monopolies, it is highly likely that the level of regulation will persist at current levels or increase. Regulatory compliance costs are therefore likely to increase. The Regulator is best placed to quantify the likely impact.	Low
Regional Demand	If the regional demand peak period changes to mostly summer, pressure would come on to control that peak. Presently the irrigation consumers have indicated they prefer to pay the peak penalty than accept load control. If peak charges increase, irrigators may accept control capping peak load. This could defer some scheduled capital expenditure.	Medium to High
Consumer Expectations	If the annual consumer survey reveals a change in service quality expectations and/or a preparedness to fund this change, the altered service levels would result in variations in capital expenditure.	Low
Natural Disaster	Widespread equipment damage (potentially irreparable) would require significant funding for repairs and replacements not allowed for in cost projections.	Low – Medium – High severity dependent
Distributed Generation	Widespread small scale distributed generation could cause localised issues that would need resolution as well as network wide issues. Depending upon generation availability it could defer some development costs. Small quantities of medium-large (0.5 – 5.0MW) individual distributed generators can generally be accommodated without major service level or network development cost implications.	Low

Large Loads	Large new loads (typically industrial) will change the load growth estimates by step amounts. Beyond the GXP, additional investment required to service a new load is typically borne by the new load. This funding can be in the form of a long-term contract requiring EA Networks to initially find the capital. This would change the capital cash-flow projected in the plan.	Low
Electric Vehicles	Rapid and widespread uptake of electric vehicles could require significant network development in dense urban areas. This would be new capital expenditure not allowed for in the plan.	Low – Medium (estimated 15-20% increase in capital expenditure)
District Plans	A dramatic change in the District plan rules or land zoning would typically only impact on new network (existing use rights would protect existing network). A tightened set of controls would increase new network capital cost.	Low
Commodity Prices	A significant rise or fall in agricultural commodity prices would raise or lower existing and new irrigation demand. This would in turn advance or defer planned network capital projects and programmes.	Low – Medium
Planning & Monitoring	The development and maintenance requirements differ from those currently projected, particularly for years 6- 10 of the planning period and generally involving the 22kV, 11kV and LV networks.	Low
Equipment Failure	Widespread or major equipment failure and subsequent repairs or replacement are not factored into current projections. Largest individual item does not exceed 1% of network value.	Low
Ownership	An altered ownership structure or new owners outright could alter the business objectives of the company and therefore the drivers of this plan. This could result in significant changes to service levels and expenditure.	Low – Medium

Weather affects the fault expenditure through the level of storm damage experienced. As it is very difficult to predict weather patterns over a 12-month period, the budget for fault expenditure can only be an estimate based on historical averages and general knowledge of the asset condition.

The sensitivity of the network to storm damage has greatly reduced over the last 10 years as major subtransmission and distribution feeders have been progressively upgraded with better quality materials. A continuing distribution automation programme is reducing the amount of time and effort required for fault location and repair. The Canterbury and Kaikoura earthquakes have shown the unpredictability of major events and the extent of damage that can occur in a significant earthquake.

EA Networks is regulated using a default price-quality path under Part 4A of the Commerce Act 1986 that applies to 17 electricity distribution business in NZ. The price-quality path reset for a five year period from 1 April 2015 has the following components:

- The maximum prices/revenues that are allowed at the start of the regulatory period.
- The annual rate at which maximum allowed prices can increase expressed in the form of CPI-X
- The minimum service quality standards (SAIDI&SAIFI) that must be met.

Penalties may incur for breaches of the price-quality path.

If prices are forced downward, costs will have to be reduced accordingly through reduced maintenance expenditure. The most likely area for attention would be that of Inspection, Servicing and Testing, as this has little immediate effect on system performance and can be deferred for short periods to smooth out

expenditure.

GDP in the Mid-Canterbury area has a direct effect on EA Networks' revenue stream through increased demand from large consumers. It also has an indirect effect as secondary and tertiary level consumers in the commercial and domestic area expand. As for price control, any reduction in revenue must be reflected in cost savings or deferred maintenance if profitability is to be maintained.

Several major projects have been mooted for Mid-Canterbury over recent years involving irrigation, agricultural processing and industrial processing. Any large additional loads could require major system reinforcement with associated increased expenditure on development and enhancement projects. This activity would also highlight the potential shortage of skilled labour which could either delay or price-escalate projects. This expenditure will have to be at least partially funded by the end user, either as a capital contribution or through a longer term contractual arrangement. Maintenance expenditure will not be directly affected except insofar as competition for resources may slightly reduce the level of non-critical work carried out.

1.10.6 Price Inflator Assumptions

The majority of costs quoted in this plan are in 'constant price' 2018 calendar year New Zealand dollars (2018-19 financial year). There are some disclosures associated with the plan that require 'nominal dollar' values. To convert forecasts made in 'constant price' dollars to 'nominal dollar' values, a set of assumptions must be made about future economic conditions. The obvious factors that would influence future costs include:

- The consumer price index (CPI)
- NZD/Foreign currency exchanges rates
- New Zealand labour rates
- International commodity prices (aluminium, copper, steel, oil, plastic etc)
- Export/import tariffs and taxes

Although all of these factors are valid, there are very few authoritative forecasts freely available for periods exceeding a few months to a year. The CPI includes most of the other factors to some degree. Consequently, EA Networks have decided that the only price inflator that will be factored into the 'nominal dollar' multiplier is the CPI forecast issued by the New Zealand Government Treasury at:

http://www.treasury.govt.nz/budget/forecasts/hyefu2017

This "Half Year Economic and Fiscal Update 2017" published in December 2017 includes a CPI forecast (June quarter) to 2022 and EA Networks will use the 2022 value of CPI for the following 6 years, extending the forecast to 2028. The values are as follows:

Financial Year (ending March)	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Treasury CPI Forecast (%)	0	1.9	2.1	2.2	2.2	2.2	2.2	2.2	2.2	2.2
Cumulative CPI Price Inflator	1.000	1.019	1.040	1.063	1.087	1.111	1.135	1.160	1.186	1.212

LEVEL OF SERVICE

Table of Contents

2.5.7

2.5.8

2.5.9

2.5.10

2.6.1

2.6.2

2.6.3

2.8

2.7 Safety

22kV and 11kV Distribution System

Low Voltage System

Reliability by Design

2.6 Network Power Quality Standards

Steady State Voltage

Transient Voltage Disturbances

Harmonic Voltage and Current Distortion

Protection

Environmental

2.1	Introduction			
2.2	Cons	umer Research and Expectations	55	
2.3	Strate	egic and Corporate Goals	58	
2.4	Netw	rork Service Levels	59	
2.4	4.1	Target Level of Service	59	
2.4	1.2	Forecast Level of Service	64	
2.4	1.3	Significant Recent Events	65	
2.5	Netw	ork Security Standards	66	
2.5	5.1	Introduction	66	
2.5	5.2	General	67	
2.5	5.3	Transpower Grid Exit Points	67	
2.5	5.4	Main Subtransmission Ring Systems	67	
2.5	5.5	Radial Subtransmission	68	
2.5	5.6	Zone Substations	68	

Page

55

55

58

59

66

69

69

69

70 71

71

71

71

73

73

To Table of Contents▲

2 LEVEL OF SERVICE

2.1 Introduction

EA Networks is required by statute to take all reasonable precautions to secure continuity of service. A certain level of outages is inevitable, and they occur in all utilities. As a predominantly rural electricity supplier with several townships, it is not always reasonable to compare EA Networks directly with a predominantly urban supplier. It is EA Networks' goal to ensure that it continues to perform above the industry average for comparable line companies and it is targeting an on-going quality improvement with a consistent price path.

Service is about satisfying all stakeholders, and this includes safety aspects and environmental responsibilities as well.

This section outlines stakeholder expectations, current, past and desired network performance, and goes on to detail service improvement solutions that are either proposed or have already been implemented.

2.2 Consumer Research and Expectations

To set reasonable security standard targets that are compatible with end user expectations, appropriate research must be carried out.

The needs of electricity users have changed greatly over the last decade or so with the rapid introduction of technology into the domestic market. Appliances from DVD players and personal computers to security and fire alarm systems are now commonplace in most homes and have greatly increased the sensitivity of householders to power outages and minor interruptions.

The degree to which modern society has come to be reliant on a secure supply of electricity was clearly demonstrated during outages in the Auckland area in recent years. While EA Networks' area cannot boast a similar level or density of critical business users, this perception is merely a matter of degree. The small gift shop owner in Ashburton, running on small margins and high overheads, is just as reliant on electricity to power cash registers and EFTPOS terminals as the largest multinational company is for power to its multi-storey tower office block. There is of course an argument that they both should have some degree of backup for critical systems (a UPS for the cash register, EFTPOS terminal and phone system would be sensible in the case of the small retailer).

EA Networks' 2017 Statement of Corporate Intent Objective (see <u>section 1.7</u>) details the governance philosophy of the business. This approach has been crafted by embracing the feedback received from the community of consumers that the company serves.

Words used in the Statement of Corporate Intent such as "efficient" and "reliable" are relative terms that are subject to personal perceptions. In turn, these perceptions must be viewed from the consumer's perspective, which must be actively sought.

A consumer engagement telephone survey had been undertaken annually from 2006-2013. A one year gap then occurred with no survey until 2015. The most recent survey was in September/October 2017. The 2017 survey was significantly different than the previous surveys. It was undertaken by a different company using a different set of questions and different analysis technique. The historical survey results are shown below for reference.

The results of the final historical 2015 survey had a margin of error of \pm 4.9% at the 95% confidence level. The 400 randomly selected consumers were split 70% urban, 30% rural.

Other opinions were also sought relating to EA Networks' role in the community, on-property asset ownership and satisfaction in dealings with EA Networks. It is relevant that between the first two surveys a major snow storm had caused lengthy and widespread power outages that had affected virtually every EA Networks consumer. Somewhat surprisingly, the survey results showed little change in the opinion of the participants towards outages and restoration times. Table of Contents▲

Question	2006	2007	2008	2009	2010	2011	2012	2013	2015	
Acceptance of three planned outages per year.	88	90	95	89	93	90	83	88	93	
Acceptance regarding planned outages lasting on average five hours each.	65	73	76	66	72	71	72	75	77	
Advice received during the previous six months about a planned electricity outage.	5	14	11	11	10	7	9	7	14	
Satisfaction with amount of information and period of notice.	100	100	95	98	90	100	94	100	94	
Customers experiencing an unexpected interruption to their electricity supply during the previous six months.	21	36	44	43	25	18	35	63	23	
Time taken to restore electricity supply. < 2hrs	56	56	56	55	69	65	50	44	41	
<4 hrs	84	84	77	87	82	83	68	54	54	
Electricity supply restored within an acceptable timeframe.	83	85	88	89	91	86	75	89	71	
Accept slightly increased charge in order to ensure timely restoration of electricity supply following an unexpected outage	1	6	9	4	8	6	5	6	3	For 2006 and 2007 only those respondents who had not experienced an outgoe were acked this question. from 2008 this question was posed to all respondents.
Acceptance of 0-3 hours overall timeframe for supply restoration following an unexpected interruption	60	60	42	44	53	40	38	33	36	

The most recent (2017) survey provided a worthwhile response to the different questions posed, with overall satisfaction being very high.

The following extract of the executive summary provides some relevant information:

- Overall satisfaction with EA Networks is very high (88%) with this being influenced most strongly by satisfaction with core services and reliability of the power supply (50% impact). Importantly, performance on this key measure is particularly high (92%) and accordingly the strategy needs to be one of maintaining this position.
- Relative to other measures, satisfaction with value for money is low (68%) and, as this has a 25% impact on overall satisfaction, this represents an opportunity for improvement. The challenge is to better demonstrate the value that residents receive in return for the fees they pay by way of line charges.
- Given the influence of fees and the relatively lower evaluation, combined with high satisfaction with network reliability, it is not surprising that residents are largely unwilling to consider higher line fees in return for an increase in reliability. Residents in rural areas appear more opposed to higher fees than those in urban areas.
- While most residents correctly identify EA Networks as the local lines company (61%), relatively few are knowledgeable about the company's ownership structure (15%). Notwithstanding this, residents place high value on maintaining local ownership; i.e. 80% state this is very important.
- There has been a good level of adoption of low energy appliances (72%) and LED lighting (57%), however further penetration is likely to be slow with relatively few indicating a high likelihood of adopting these technologies in the next year; 14-16%. Very few have adopted electric vehicle technology and only 2% are likely to consider in the next 12 months.
- Residents most want EA Networks to maintain a focus on network reliability (51%) followed by ensuring prices remain fair and reasonable (34%) and providing community sponsorship (26%).

One of the comparable questions was whether people were prepared to pay more for increased reliability and only 10% indicated they were willing, which compares with 3% in 2015 (it should be noted that this response has varied considerably through the years, but never exceeded 10%).


Managing Conflicting Stakeholder Interests

As a co-operative company, the vast majority of consumers are in fact shareholders (more than 99%) and they directly elect a Shareholders' Committee who in turn appoint the directors. When shareholder viewpoints are required, the Shareholders' Committee provides the effective voice for consumers/shareholders. Regular consultation occurs between the Board and the Shareholders' Committee where any issues that concern either party are discussed. Examples of the type of discussion that occur are:

- the cost implications of various network performance improvements (price/quality trade-off)
- the conflict of the differing scale of urban versus rural reliability/cost/capacity/aesthetic impact
- the balancing of asset management practices with potentially conflicting shareholder interests
- the path of proposed network development and the consumer price implications
- major projects that are proposed and the impact they will have on EA Networks and consumers
- the Statement of Corporate Intent and the associated Trend Statement which documents targeted financial and reliability performance indices into the future (the Shareholders' Committee receive/scrutinise the Statement of Corporate Intent)

The Shareholders' Committee provide a commentary on the performance of EA Networks for inclusion in the EA Networks Annual Report each year. In short, it appears to endorse the general direction of the company's performance. The company have taken this endorsement as concluding an appropriate method of reconciling stakeholder/shareholder interests and asset management practices.

Perhaps the most potential for tension tends to exist between owners and customers. The co-operative by its nature self-manages this to an extent, given that EA Networks' owners are also EA Networks' customers (generally). As such, if one group is favoured over the other, ultimately the same person benefits. The



balance is between consumer service levels and shareholder financial return. Between the Shareholders Committee and the Board of Directors, the interests of these two groups are considered and managed appropriately.

When an obvious conflict between significant stakeholders' interests arises, the technical and political elements are separated. The technical options are conceptualised, and approximate costs prepared along with the pros and cons for each option. These are presented to the Board for consideration alongside the political ramifications of the technical options that exist to address the conflict. Once in the realm of socio-political evaluation, the process of reconciling the technical and social aspects is left to the Board and Shareholder Committee to reach a consensus. The decision is then passed back to management for implementation.

In conjunction with the abovementioned forms of consultation, EA Networks management liaises with the Energy Retailers to determine the expectations of their customers and quantify these in terms of desirable reliability indices as well as other relevant system or process improvements.

The EA Networks control centre accepts calls from consumers (but does not actively encourage them) and this inadvertently forms another useful avenue for consumer research. Although the consumer is generally contacting EA Networks to report a power outage, the consumer's attitude is almost always courteous and understanding. There are relatively few instances of angry callers and where appropriate the caller's concerns are documented and passed on to the relevant staff member. Field staff also pass on any constructive comments from consumers to the relevant staff members.

Large users of electricity are contacted on a regular basis to ascertain their satisfaction with current service levels. The Commercial Division of EA Networks undertake this consultation. When service issues are raised, a range of alternative solutions are prepared to encourage the consumer to consider the service/cost trade-off. Typically, this has resulted in relatively minor changes to the status quo. A questionnaire that is used to prompt discussion in these dialogues is shown in <u>Appendix F</u>. This process has resulted in three consumers requesting some options for a higher security supply. Discussions with these consumers are on-going and several options are being provided for their consideration.

EA Networks have described in some detail in the "Disclosure of compliance with quality threshold 6(1)c" the forms of consumer consultation that occur - published as part of the 2005 threshold disclosure process and available publicly on the EA Networks website (<u>www.eanetworks.co.nz</u>). Relevant excerpts from this document are included in <u>Appendix E</u> – Customer Engagement Statement.

2.3 Strategic and Corporate Goals

EA Networks is committed to an open and neutral policy of operation. Its prime responsibilities are to manage the distribution system reliably, efficiently, economically, and to meet its users' needs in providing quality electricity supply services. EA Networks operates to meet those needs effectively and efficiently, recognising its position as Mid-Canterbury's dominant provider of electricity distribution services. Minimisation of operational costs is sought through the introduction of distribution automation as appropriate and the strict management of all projects to set standards of safety, performance, budget and timing.

The present condition (and by implication reliability) of any distribution line is largely a factor of its age and the environmental aggression of the locations it traverses. Historically, maintenance has been reactive rather than proactive.

One aim of the Asset Management Plan is to normalise the age profile of the system as much as possible by maintaining the average age of the network at approximately half of the weighted service life of the assets. At the same time, the condition of all lines will be carefully monitored to make sure that the integrity and reliability of the network is not unduly compromised.

Network performance, as measured by SAIFI and other performance indices are key parameters in determining whether sufficient maintenance expenditure is being provided to sustain a satisfactory level of network reliability.

The underground conversion programme is primarily driven by the condition of urban overhead lines and the need to either convert them to underground cable or rebuild them overhead. It must be noted however that additional considerations were involved in the Board decision to allocate these funds. One of the significant influences was (and still is) the desire to provide fairness in the degree of investment provided in

rural versus urban areas. The many millions of dollars spent in developing the rural network to accommodate irrigation demand are being counterbalanced by the allocation of additional discretionary funds for urban development for additional reliability, security and environmental appeal. The outcome of this strategy continues to be satisfied consumers/stakeholders in both the rural and urban areas.

2.4 Network Service Levels

The overall level of system reliability can be measured in many ways that are combinations of the number of interruptions, the length of interruptions, the frequency of interruptions, the number of consumers affected by the interruptions, the total number of consumers, and the total length of lines. These parameters are used to disclose a range of performance measures which are used for comparison with other, similar, companies.

The following published parameters are used to measure EA Networks' performance in comparison to other Power Companies (see <u>Appendix A</u> for explicit definitions):

Consumer Service Levels:

SAIDI System Average Interruption D	= Sum of (number of interrupted consumers x interruption duration) Total number of connected consumers
SAIFI	= <u>Sum of (number of interrupted consumers)</u> Total number of connected consumers
System Average Interruption Fr	equency Index
CAIDI	= <u>Sum of (number of interrupted consumers x interruption duration)</u> Sum of (number of interrupted consumers)
Customer Average Interruption	Duration Index
Total Interruptions	= Sum of (number of interruptions)

The above indices reflect a measure of continuity of supply and supply restoration time to individual consumers. While SAIDI largely depends on restoration time, SAIFI is a measure of outages - which depend on the planning, design and condition of assets. While it is possible to control these indices to an extent, it is not always feasible or possible to do so. As examples, extreme weather conditions and vehicle vs. pole collisions can significantly influence these parameters.

Asset/Financial Performance Levels:

Faults per 100km	=	<u>100 x Sum of faults at a particular voltage and line type</u> Sum of (length of particular voltage and line type) in km
Fault Restoration	=	Maximum time taken to restore power to the Electricity Ashburton network after an unplanned interruption.

Electricity (Information Disclosure) Regulations are designed to ensure that Network Line Companies provide an appropriate level of reliability and security of supply to their consumers.

2.4.1 Target Level of Service

While ultimately it is consumers' requirements and financial commitments that drive work, possibly altering system reliability, the Asset Management Plan is based upon meeting or exceeding a set of predetermined targets.

It should be noted that the statistics used to measure performance against these targets could vary significantly from year to year due to the random occurrence of a single major outage, seriously weighting the overall statistic. Further analysis by EA Networks will seek to identify trends in underlying system reliability so that appropriate management responses can be taken.


		nts 🛦

2017-18 Reliability Forecast : Target								
Index	Unplanned	Planned	Total					
SAIDI (min)	118.7	77.3	196					
SAIFI (p.a.)	1.43	0.28	1.71					
CAIDI (min)	83.0	276	115					
Faults/100km			5					

Note: These non-normalised targets were set in March 2016 before live line work was suspended from mid-2016 until late 2017.

The targets are set by:

- examining the historical performance of EA Networks,
- aligning planned outage performance with the level of work planned on the overhead network,
- evaluating historical performance when compared with all lines companies and separately with similar lines companies then defining a position close to the desired performance relative to the other companies,
- taking account of consumer feedback from surveys and shareholder/consumer representatives,
- ensuring the target dictated by industry comparisons is both desirable and ultimately achievable.
- recognising the improvements made to the network infrastructure and the positive impact that will have on system performance




EA Networks justify setting targets in this manner not only that because it ensures consumer/shareholder preferences are accommodated but any movement in performance by the whole industry will cause a shift in emphasis for EA Networks. Performing above or below the normal bounds of the group of peer companies highlights areas where as a minimum an explanation is required and, in the worst case, significant alteration to management operational asset or methodology is necessary.

History has shown that the performance targets quantified are ambitious and consequently they are not shown as a downward trend during the planning period. Once the targets are being consistently achieved, they will be

reviewed to ensure they continue to match stakeholder expectations. This review may result in changed targets which will be published in applicable documents. This review is likely to establish a more rigorous methodology to quantitatively set and review future targets.

While significant amounts of capital are being spent on development, it does not necessarily follow that dramatically higher levels of reliability will occur. In fact, at times through the 11kV to 22kV conversion process, security is temporarily lowered as previous tie points must remain as an open point because of the voltage difference. In the long term, security will increase for most consumers and EA Networks are confident this will have a positive effect on reliability (all new assets are designed to meet security standards while a range of existing ones do not meet them). There has however been no effort made to mathematically quantify the likely increase in re liability in this plan. Future plans may attempt to provide analysis of this data thereby influencing targets.



The unplanned SAIDI & SAIFI targets have been based on the average of the years ending 2008 to 2017 excluding 2009 & 2014 which both had wind storms. The planned SAIDI and SAIFI have been calculated using long-term averages with a variable component based upon the amount of overhead line work planned in that year. These values form the two components of the overall SAIDI and SAIFI targets. This approach ensures that achievable targets are set while still challenging the asset manager to make the best planned and unplanned historical performances coincide as often as possible. A return to live line work that was suspended during 2016 and 2017 has permitted a lowering of the planned outage frequency and system duration (SAIDI) to levels seen in 2011-15.

The targets are reviewed annually by management, the Board and the Shareholders' Committee to ensure that they are relevant and reflect consumer feedback accurately. These targets assume weather events" "severe (admittedly undefined) are excluded from the averages.

The Hexagon Geographic Information System that EA Networks use, can "trace" the network to determine which connections are without power for any open/close combination of switches and fuses. The results of these analyses are fed into the


Faults system that records each outage against individual connections. This system can then be interrogated to establish performance over any time scale at each connection.

Faults per 100km : Target									
Year	66kV Lines	33kV Lines	22kV Lines	11kV Lines	All Lines				
2018-19	2	3	6	6	5				
2020 – 2023	2	3	6	6	5				
2024 – 2028	< 2	< 3	< 6	< 6	< 5				

EA Networks have additional detailed targets. The following tables provide some of these.

Number of Interruptions : Target								
Year	Unplanned	Planned	Total					
2018-19	150	300	450					
2020 – 2023	150	300	450					
2024 – 2028	< 150	< 300	< 450					

To Table of Contents▲



The number of interruptions is an absolute value that varies with both unplanned (fault) activity as well as planned (construction or maintenance) activity. The marked increase in planned outage numbers in 2017 was caused by a suspension in live-line working which caused has also impacted the 2018 year in progress. EA Networks has now returned to live-line working for specific high-impact work which would otherwise have significant impacts on the targets.

The number of interruptions is probably the simplest measure of reliability available, as zero interruptions means SAIDI and SAIFI would also be zero.

Network Performance Target Comparisons

The performance achieved by the EA Networks network is acceptable within its peer network line companies. Although EA Networks can improve its performance, the medium-term target for the critical indices is to be better than the median performance of all New Zealand power companies and in the top third amongst its predominantly rural peers (measured by percentage ort urban network and percentage of underground cable).


The following table compares EA Networks' 2019 performance targets with the industry performance as a whole and then peer companies. The "Industry Average" is the average value for all disclosing distribution lines companies. The "rural average" is the average value for those companies that have:


- (a) between 15% and 28% of "Total Circuit Length for Supply" is underground. EA Networks have 24% underground supply network.
- (b) between 1% and 12% of their overhead network in urban areas. EA Networks have 5.5% of their overhead network in urban areas.


The predominantly rural group of 18 peer companies supply 15% of the total consumers in New Zealand using 33% of the total lines in New Zealand that have 21% of the total distribution network value. The percentage of average is an indication of EA Networks target level (lower is better ~ better than average is less than 100%).

Comparison of Target Performance Indices: 2018 & 2019									
		EA Networks 2019 Target	2013-17 Industry Average	% of Average	2013-17 Rural Peers Average	% of Average			
<u>SAIDI</u>	Total (mins)	190	346	55%	330	58%			
		80 Planned 110 Unplanned							
<u>SAIFI</u>	Total (interruptions)	1.59	2.68	59 %	2.80	57%			
		0.27 Planned 1.32 Unplanned							
Faults/	/100km Total	5.0	7.53*	66%	_	-			

* This value is calculated by summating all unplanned interruptions from 2013-2017 (57,585) multiplying by 100 and dividing by 5 years then dividing by the 2017 sum of all "Total Circuit Length for Supply" (153,044 km).







Comparing EA Networks 2019 targets with the actual industry performance (disclosed in March 2017) it can be seen that EA Networks' reliability targets are appreciably better than the average performance of both peers and all other companies. If the targets can be achieved regularly it will reflect in a newly revised target the following year. This will probably reflect in a lowering of the average score percentage when compared to the industry. This will provide useful feedback to the stakeholders allowing them to consider how much reliability is sufficient or even what the added cost of reliability well above the industry norm may be and whether they wish to pay that cost in the future.

There continues to be reasonable amounts of planned development and maintenance work. Planned SAIDI and SAIFI is one of the few areas that EA Networks has direct control over. If stakeholders indicate that the duration or frequency of planned outages are above tolerable levels, then EA Networks could use less efficient but lower outage duration approaches to doing planned work. These approaches could include:

- employing additional contractors or staff to get much more done during any given outage or shortening the outage,
- using live line working techniques to do some work that is currently done de-energised,
- more widespread use of generators to supply load that would otherwise be interrupted,
- building new lines on routes not occupied by the existing lines (for example the other side of the road),
- converting more of its rural network to underground.

Although all these approaches are possible, there has to be demonstrable advantages to employing them. Several of the approaches have been used not always for lower outage duration during construction but that has become a side benefit.

It must be remembered that the industry-wide "All" average values above, include all of the

urban network data which are not considered to be typical of EA Networks' peer companies. Another aspect of the EA Networks network is that one Transpower substation serves the entire EA Networks area. This is uncommon for the size of network load EA Networks carry, and one of the consequences is that EA Networks takes the 'risk of fault' on the additional length of subtransmission lines, and energy losses that are borne by Transpower in most other line company networks.

Historically, EA Networks has undertaken a lot of planned development work and this is reflected in traditionally high planned CAIDI and SAIDI values. This has begun to change as 66kV line development work

decreases although 11kV to 22kV conversion work still has an impact.

EA Networks averaged 7.6 planned interruptions per 100km of lines in 2017 compared to an average of 6.8 for the industry (1.12 x the industry average). 2014 planned outage rates per 1,000 connections were 12.8 compared to the industry average of 4.96 (2.58 x the industry average). Much of this disparity will be caused by the suspension of live-line working in 2016. The return to live-line working should see this reduce significantly in 2019. It is anticipated that this planned outage rate will vary in proportion to the level of overhead line development work and this is largely dictated by on-going load growth.

Internal reporting and targeting of performance indices are more detailed than those discussed here. EA Networks management report performance against these to the Board each month and they take an active interest in not only the nature of the targets but also how they are influenced by a variety of factors.

There are other financial and technical indices published as part of the disclosure process, but these can be very misleading without a great deal of technical analysis using background information about each company's load types, locations, profiles and seasonality. In future plans, more detailed cross-company comparisons may be attempted if significant asset management benefit is seen by using these indices.

EA Networks is constantly endeavouring to improve its service performance. As part of this effort, EA Networks has started to implement an analytical approach to identify various network trends. Several initiatives have been planned for the upcoming years. For example, a review of the outage management database is underway to align historical and current performances. Feeder performance comparisons will be included as part of a regular reliability analysis.

As part of its on-going commitment to improve system performance, the Company is investigating a distribution management system. If implemented, this system has the potential to reduce response times significantly. Future plans will detail the new features that facilitate these improvements.

2.4.2 Forecast Level of Service

The targets set in the previous section indicate the level of service that EA Networks would expect to deliver in a year when the impact of external influences is at a minimum and planned work is at a normal level. Meeting our target level of service would be considered a good, although not extraordinary, year.

A normal year will have external influences impact on the level of service EA Networks delivers and it is 50% probable that the target will be exceeded.

Future Performance Target/Forecast : 2019-28											
Indicator	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028	Default Quality Path Limit
SAIDI Planned (mins)	80	85	80	80	80	80	80	80	80	80	-
SAIFI Planned (#/yr)	0.27	0.29	0.27	0.27	0.26	0.26	0.26	0.26	0.26	0.26	-
SAIDI Unplanned (mins)	110	110	110	110	110	110	110	110	110	110	-
SAIFI Unplanned (#/yr)	1.32	1.32	1.32	1.32	1.32	1.32	1.32	1.32	1.32	1.32	-
SAIDI Total (mins)	190	195	190	190	190	190	190	190	190	190	15 1 1
SAIFI Total (#/yr)	1.59	1.61	1.59	1.59	1.58	1.58	1.58	1.58	1.58	1.58	1.61 ¹
Faults/100km	5	5	5	5	5	5	5	5	5	5	-

¹ These are the Commerce Commission default quality path limits. These limits are "normalised" and remove aberrant fault events and a proportion of the planned outages. The targets are non-normalised and include all planned events.

In order to provide a realistic expectation of future performance, a set of forecast performance indices have been calculated based upon historical fault performance and future network expenditure (see table above).

The unplanned SAIDI and SAIFI reflect the average actual performance over the last four years. The planned SAIDI and SAIFI are simple estimates based upon the most recent actual performance (2013-17) with a return to live-line working factored in.

Over recent years, EA Networks has had a program of installing additional remote controllable switching points within the Network. In the past few years considerable effort has occurred enabling the remotecontrol of these devices. While some devices are installed specifically to improve network switchability, most are installed as part of other works - most commonly an overhead line requiring rebuilding (either overhead or by underground cable). As a result of this approach, devices tend to be scattered around the network rather than concentrated in specific areas. While each device helps to improve reliability, large improvements are not seen until the population reaches a critical mass or a specific area is completed. We are anticipating a general improvement in reliability due to the increase in switching points. The population is on the cusp of being extensive enough to see wholesale improvements, particularly with remote-control and indication available.

It has already been noted that a lot of the 'Quality of Supply' expenditure in this plan will increase security of supply for relatively rare but very consequential events. If none of these events have occurred in recent years or occur in the disclosure year, then the future impact on the level of service of this expenditure may not be particularly measurable/visible. Having said that, it is expected that the increases in security will have considerable advantages to the consumer in service level improvements, but those improvements are difficult to directly quantify.

For many years, EA Networks experienced load growth well above the national average load growth. This has resulted in rapid expansion of the network's load serving capability. In meeting this huge load growth, it has often not been possible to fully complete the finer details of the job. For example, fuses are uprated to gas switches or reclosers and this new equipment has remote-control capabilities. Unfortunately, time and the pressure of other load growth requirements meant that effort could not be devoted to completing the remote-control aspect. As load growth tails off, time and resource is becoming available to complete these projects with high returns in reliability and safety.

Similarly, load growth has bought about the requirement to convert parts of the network from 11kV to 22kV operation. Again, time and resource constraints mean that only the practical minimum is converted to meet the increased load at that time. This has resulted in what was once a fully-meshed network having open points introduced as a consequence of the different voltages. With the reduced new connection growth currently being experienced, EA Networks are now in a position where resources can be allocated to go back and rectify the reduced security introduced by the former load growth requirements. As this work is not directly caused by load growth, it is classified as a reliability improvement. In reality, it is only returning security to previous levels.

In a similar vein, EA Networks has a policy of converting urban overhead lines to underground when they fall due for replacement (the Urban Underground Conversion Programme). This work is classified as Asset Replacement, however, at times it is appropriate to go further than the absolute minimum, e.g. convert a further section of line so the underground area become contiguous or extend it further to remove the risk from a significant tree plantation. These extensions are classified as reliability improvement when often they are Asset Replacements done in advance of the actual need.

There are many types of faults that are almost impossible to prevent without disproportionate cost – particularly in rural areas. Trees falling through overhead lines is one; as the tree regulations do not permit obligatory tree control beyond a set radius of the line. A tall tree can fall from across the road (well outside the trim radius) and cause considerable damage to any overhead line. The only way to avoid this risk is to build outside the road corridor (easements and associated cost and access difficulties) or underground conversion of the line (cost). EA Networks are currently talking to tree owners where an overhead line is within the fall distance of their tree. We are encouraging these tree owners to consider the ramifications if their tree damages EA Networks' line and encouraging them to take appropriate action.

2.4.3 Significant Recent Events

It is considered worthwhile to document any recent events that have had a significant impact on network performance and asset management strategies. The following events are ones that have caused sufficient impact as to cause network performance to exceed targeted values.

June 2015 Snow Event

In June 2015 a significant snow event took place that caused many small scale outages. This had a significant SAIDI impact for the month (11 minutes compared to about 5 minutes for an average month). The network has proven to be much more resilient in these moderate events than was the case in the past.

Use of System Agreement

EA Networks have a "Use of System Agreement" with energy retailers that outlines a number of connection service standards that EA Networks must meet or payments become due to the affected consumers. To date these payments have been very low (nil for the year to date February 2018). This tends to provide support for the current Asset Management Plan strategies. On the rare occasions EA Networks have not met a connection service standard, some retailers have chosen not to pass the payment on to the affected consumer.

Other service guarantees to consumers include:

- Not to accidentally disconnect supply to a consumer.
- To provide written notice 7 business days in advance of planned maintenance interruptions and no more than two in any 12 month period (unless by agreement).
- To advise requirements for new connections within 5 business days and connect on agreed day provided all requirements are met.
- To disconnect or reconnect at an agreed time, or within 8 business hours for urban addresses and 12 business hours for rural addresses from request subject to safety approvals.
- To provide a written response or estimate for new or additional supplies within 5 working days.

Failing to meet these targets requires payment of the previously mentioned \$30 (single phase consumer) or \$100 (three phase consumer). So far during 2017-18 there have been no payments made for failing to meet these standards.

2.5 Network Security Standards

2.5.1 Introduction

Electrical supply security can be generally defined as the ability of a portion of the electrical network to resist loss of supply to consumers. EA Networks have adopted a security standard that is comparable to the "Security of Supply in NZ Electricity Networks - 2013" prepared by Electrical Engineers Association of New Zealand Inc. which is in turn comparable to the P.2/5 requirement set in the United Kingdom. It is EA Networks' assessment that the comprehensive standards that have been adopted meet, and in some circumstances exceed, the above-mentioned standards.

As previously discussed, security is normally defined in terms of "n-a" where "n" is the number of possible supplies for a particular consumer or group of consumers, and "a" is the number of these supplies whose loss can be tolerated while still keeping full capacity available. If "n" is one, then the loss of one supply (a=1) means no supply. If n is two, the loss of one supply (a=1) will mean at least 50% of the total capacity is still available, and if the load is less than 50% of the total supply capacity it can be said to have n-1 security. If the load is more than 50% of the total supply capacity, then only a portion of the load has n-1 security. For example, Ashburton zone substation has a nominal total supply capacity of 40MVA (two x 10/20 MVA transformers), allowing for loss of one transformer means this substation has a "firm capacity" of 20MVA. For all practical purposes this substation is considered a 20MVA substation, so following the loss of any one item (transformer, incoming line etc) to be at n-1, then a "full" 20MVA of load can be supplied. Where additional switched capacity is available, the firm capacity can be considered as the overload capacity of the smallest transformer or line (if there is more than one) for the duration of switching excess load to other substations. This overload capacity can easily be 20% for typical switching times.

Very secure loads can be configured to have n-2 security, which means two supplies can fail and the supply capacity can still be greater than the load. EA Networks have no consumers with any assurance of n-2 security. The more secure a system is, the more reliable it tends to be.

Another term that requires definition is the "firm" capacity available to a consumer. The firm capacity is the

total supply capacity with the largest of any possible supplies out of service. Firm capacity can be either "nobreak" or "break/switched". No-break would infer that two supplies are operating in parallel and no loss of supply is experienced when one supply fails. Break/switched firm capacity is when the supply fails, and the alternative unit/supply must be switched into service to restore the supply. For the purposes of this plan, nobreak firm capacity is generally only used when referring to parallel zone substation transformers and firm capacity without a qualifier will be the alternative supply capacity available after switching.

Environmental security has two aspects - (1) the effect of the environment on the electricity network and (2) the effect of the electricity network on the environment. Both are considered under the environmental security standards.

The resilience of the network is typically increased with additional security. Some projects are driven solely by the need to improve resilience and do not result in any additional security of supply but do ensure the system components can more adequately resist failure.

2.5.2 General

When the EA Networks network is maintained or upgraded the electrical configuration of the network can change. This rearrangement could lead to individual connections or groups of connections having a different level of security of supply. An example of this is with the continuing conversion of the distribution network from 11kV to 22kV. This work was initially triggered by increasing loads. As parts of the network have been converted, the lack of 11 to 22 kV conversion on the boundaries of the converted area lead to a temporary reduction in security until further parts of the network are converted.

The security level of any one connection will not permanently decrease over time. The only exception to this is at dedicated, high voltage, single user connection points, where security can be varied by agreement. For the purposes of this guideline, the term "permanent" means any period greater than 24 months.

The term critical load describes load that would be severely disadvantaged by an outage of more than about 90 minutes. Examples of critical load would include diabetics, hospitals, milking machines on dairy farms, retirement homes, lighting at night, refrigerated food storage etc. Non-critical load would include all air-conditioning, pumped irrigation, some types of industrial load (where they have discretion), commercial heating, and all water heating etc. For the purposes of this standard, critical load will be taken as 50% of the peak through/busbar load unless more authoritative information is available.

A significant proportion of the EA Networks network meets the adopted security standards. Proposals to improve the remaining portions are included in <u>Section 5 - Network Development</u>. The dynamic nature of the subtransmission and distribution network in recent years (caused by significant development) has made thorough analysis of the areas that do not meet the security standards difficult. Engineering staff have been diverted to load-driven development rather than assessment tasks. All development will ultimately improve security levels. Additional effort will be required to identify non-compliant portions of the network and these results will appear in future plans as they are completed.

2.5.3 Transpower Grid Exit Points

The main on-going requirement for GXPs (Grid Exit Points) will be that the firm transformer, or alternative feed capacity, will match or exceed the any-time GXP maximum demand. This criterion will mean that the failure of any single item of Transpower plant will not lead to on-going loss of supply under any conditions. Depending upon the Transpower failure, restoration of all load by switching within the EA Networks will occur within 90 minutes.

2.5.4 Main Subtransmission Ring Systems

Sufficient redundancy shall be designed into the subtransmission system to ensure no on-going loss of supply should certain credible contingency events arise. The following criteria define these contingencies:

- All load must be restored within 90 minutes of any one section of a circuit becoming unavailable.
- For a single point failure affecting 2 circuits, critical load must be restored within 90 minutes and all load within the designated Connection Service Standard target time limit.
- No single point failure will affect more than two circuits.

Subtransmission system design shall allow for maintenance, including major component replacement e.g.

transformers, circuit-breakers, poles and conductors to be carried out at appropriate times, without the above criteria being violated to any significant degree or for any significant length of time.

The precise level of redundancy built in to specific parts of the subtransmission system depends on the likelihood of contingency events occurring, the costs of reinforcement, and the desired level of resilience. Each situation shall be treated on its merits and subject to rigorous financial/engineering analysis.

2.5.5 Radial Subtransmission

The radial subtransmission system comprises those parts of the network that act as spur supply systems for specific sites or connections. Currently these spurs include:

- Methven 33kV Zone Substation, Montalto Power Station, Montalto (Temp) Zone Substation, and Mt Somers Zone Substation
- Highbank Power Station (by agreement)
- Dorie Zone Substation
- Mt Hutt Zone Substation
- Northtown Zone Substation (has two 66kV circuits but, currently, one of the circuits does not provide meaningful in-feed capacity during summer).

These sites have a single circuit supply (some in common with adjacent substations) and any failure will result in the need for a back-up supply via the 11kV and/or 22kV distribution system. The restoration of all load, after any one failure, must occur within the designated Connection Service Standard target time limit (unless agreed otherwise with the connected consumer).

2.5.6 Zone Substations

The zone substation's function is to provide transformation from the subtransmission voltage to the distribution voltage. In performing this function, it is a critical element in the path from point of supply to connection. If it fails, the consequences are seen over a wide area and there are relatively few parallel paths to provide back-up supply. To minimise the risk at these substations, the following criteria have been developed:

- The capacity of any subtransmission or distribution busbar within a zone substation will not limit the operation of the network for credible network configurations.
- Except for bus-coupling devices, all zone substation switchgear can be worked on with only one other circuit element (i.e. electrically adjacent transformer, line etc) out of service.
- All zone substations normally supplying less than 2,000 connections shall permit restoration of critical load within 90 minutes and the balance within 48 hours under all credible n-1 contingencies.
- All zone substations normally supplying greater than 2,000 connections shall have a no-break supply for all load under all credible n-1 contingencies.
- Zone substations dedicated to an individual connection will have a security level negotiated with the electricity user using that connection.
- All zone substations must be able to deliver nominal secondary voltage for n-1 scenarios whilst delivering supply.
- The distribution voltage substation bus must be able to be used as a "through/linking" bus when the transformation is out of service.

The zone substation security standard has recently been revised. The electrical load served by a transformer has been removed from the standard and a 2,000 consumer threshold introduced for a full no-break n-1 supply. In lieu of a second transformer, at many of the high seasonal load, low consumer count, rural substations, a second spare 66/22kV transformer has been purchased (CRW) that can be relocated at any time to replace a failed unit. This unit also provides cover for a second failure while a faulty unit is either replaced or repaired. These types of repairs can take up to 12 months and a new transformer will typically require 9-12 months for delivery from order placement.

The resilience of zone substations is of critical importance and significant effort has been undertaken to ensure as many known risks as possible have been considered and factored in during design.

2.5.7 22kV and 11kV Distribution System

The overhead line distribution system is typically less reliable than the subtransmission system. There is significantly more length of distribution line, it is lower to the ground, and there are significant numbers of privately owned distribution lines connected to the same system (which are outside EA Networks' direct control for maintenance and tree control purposes). Rural underground cables offer a higher level of reliability, but they are still subject to reliability issues arising from being supplied via overhead lines or overhead lines being supplied from the cables. The urban underground reticulation has a much higher reliability than the rural overhead lines. The urban network is also heavily interconnected which typically allows faster restoration times.

EA Networks' policy of requiring all new connections to the network to be by way of underground cable is helping to improve the reliability of the rural distribution system. Many consumers who now see the reliability and safety gains of having their on-property lines underground are voluntarily converting existing overhead lines to underground cable.

The only performance requirement for the distribution system is that the restoration of all load, after any one failure, must occur within the designated Connection Service Standard target time limit.

2.5.8 Low Voltage System

The only performance requirement for the low voltage system is that the restoration of all load, after any one failure, must occur within the designated Connection Service Standard target time limit.

2.5.9 Protection

The systems that detect and isolate either faulty equipment or external interference with electrical equipment have a large influence on the outcome of any incident. The systems that detect and isolate electrical plant when undesirable electrical situations arise is generically known as "Protection". Protection systems generally measures AC currents and voltages to determine when an undesirable situation has arisen.

As a policy, new or rebuilt nodes on the subtransmission network will have protection systems that are in line with modern standard practice.

Protection systems for the EA Networks network will be designed to:

- detect faults between phases or between phases and earth,
- allow plant to carry rated maximum load without disconnection;
- disconnect faulty plant from the system with minimum damage;
- disconnect faults quickly enough to avoid system instability,
- minimise the likelihood of personal injury or property damage;
- minimise supply interruptions;
- detect abnormal operating conditions which could result in plant damage;
- disconnect only the plant item affected;
- prevent damage due to through faults;
- operate with a level of reliability that can be economically justified;
- operate with a level of sensitivity that will not result in tripping of circuit-breakers at normal load levels.

Abnormal Conditions

For zone substation transformers the protection will be set to detect conditions that may lead to significant overheating and possible failure of equipment. Overload protection will be provided for subtransmission circuits only where potential system configuration could lead to sustained overload conditions.

<u>Selectivity</u>

The protection will be set so that when all protective relays and circuit-breakers are functioning as designed, the protection system will clear only the faulted equipment from the system.

If a circuit-breaker fails to operate correctly, it is desirable that the remaining equipment operates selectively.

Fault Clearance Time

Clearance times will be:

- limited so that damage at the point of fault is reduced to that economically justified by the increasing protection expenditure
- such that the short time rating of equipment is not exceeded
- short enough to ensure that system stability is maintained for all foreseeable fault conditions, where the fault is cleared by the main protection. It is desirable that this time is also short enough even when the fault is cleared by backup protection

<u>Risk to People</u>

The protection system will always comply with the Electrical Supply Regulations. Particular attention will be paid to providing fast and reliable protection in urban areas.

Protection Reliability

Protection systems will be designed to have a high degree of reliability because of the extreme consequences of failure to operate.

Protection Security

Protection systems will be designed with a form of backup protection should the primary protection fail for some reason. This backup protection will be in line with industry standards.

2.5.10 Reliability by Design

To ensure some emphasis is placed on minimising the extent of any one outage, the target maximum number of connections on any one continuous section of network (no isolation within the section) has been defined. This provides guidelines limiting the number of consumers who have an extended outage while a fault is repaired (reducing SAIDI). In addition, the maximum number of consumers on a distribution feeder limits the impact of a feeder circuit breaker tripping on a fault (reducing SAIFI).

Target Number of Consumers per Electrical Asset								
	Design Maximum							
	Urban	Rural	Urban	Rural				
Radial Subtransmission	1,500	1,500	2,000	2,000				
Zone Substation	1,000	1,000	2,000*	2,000*				
Distribution Feeder	200	200	250	250				
Distribution Segment	45	45	50	50				
Distribution Substation	45	5	60	5				
LV Feeder	20	4	25	4				
LV Segment	10	3	15	3				

Design - Maximum number of consumers connected to asset when asset is designed.

Maximum - Maximum number of consumers connected to asset during steady state operation. Once exceeded, redesign/reconfiguration required to reduce to design level.

* For single transformer zone substations. Once zone substation consumer count exceeds the maximum limit a second transformer is required.

These design parameters ensure that the network can be restored as quickly as possible after a fault with as few consumers left without supply as possible. It also provides a degree of determinism about how many consumers should be affected by any on-going outage for the duration of a repair. This determinism does assume that the network can provide adequate back-feed capacity at every location on every feeder at all times of the year. This is not currently possible. Provided the repair does not exceed the Connection Service Standard target time limit, the performance standards have still been met.

These parameters also drive useful increases in resilience as the number of connections on a failed section of network will directly influence the impact of a significant event if it causes that section of network to fail. The resilience of neighbouring sections is therefore increased with the ability to isolate the failure and restore supply.

2.6 Network Power Quality Standards

The principal aspects of quality are voltage variation and control, and the voltage waveform. Ideally, it is EA Networks' intention to supply a pure sinusoidal voltage to all consumers and for consumers to take a pure sinusoidal current from the network.

EA Networks is judged by the quality of electricity delivered to consumers. There are some aspects of power quality that are outside the control of EA Networks. It is not the responsibility of EA Networks to "condition" the supply voltage waveform it receives from generators either directly or via Transpower. Transpower are contracted to supply an appropriate level of power quality performance at the GXPs.

The network is designed to remain within the normal tolerance voltage ranges for the forecast loading conditions considered. For the various credible contingency situations identified and studied for security purposes, the voltage should not go beyond the voltage range prescribed by the regulations.

2.6.1 Steady State Voltage

Programmes and projects are typically justified on the basis of the following benefits from improved voltage level or controls:

- the ability to meet any legal or contractual requirements with respect to voltage standards
- specific consumer requirements which the consumer is willing to pay for
- improvements in subtransmission circuit capacity and the consequential deferment of capital expenditure

Most consumers are connected to the system at LV (230 or 400 volts) and EA Networks undertakes to control this within a range of \pm 6% as per legal requirements.

For 11kV and higher voltage consumers, the design voltage range is from 96% to 103% of rated voltage.

In recent years the number of voltage complaints have consistently reduced. This can be attributed to much better harmonic distortion controls and the extent of 11-22kV conversion improving voltage regulation. When a complaint does occur, it is investigated rapidly and typically resolved either by confirming:

- there is no problem,
- the problem is within the consumers wiring,
- the problem is with EA Networks and the necessary adjustment or other work is completed.

There are no unresolved voltage issues on the network.

2.6.2 Transient Voltage Disturbances

EA Networks design to limit transient voltage disturbances in accordance with the AS/NZS 61000.3.5 (LV) and 61000.3.7 (MV) standards. Motor starting is controlled according to The Electric Supply Engineers' Institute of New Zealand Inc. "Committee Report on Motor Starting Currents for AC Motors - February 1982".

2.6.3 Harmonic Voltage and Current Distortion


Harmonics are non-sinusoidal currents or voltages produced by nonlinear loads. Nonlinear loads such as Variable Speed Drives (VSD), switch mode power supplies (SMPS), electronic ballasts for fluorescent lamps, and welders inject harmonic currents into the power distribution network. These harmonic currents couple with the system impedances creating voltage distortion at various points on the network. As a result, equipment such as computers, digital clocks, transformers, motors, cables, capacitors, and electronic controls connected to the same point, can suddenly malfunction or even fail completely - beyond economic

repair.

As harmonics are produced by the end users, it is important that these harmonics are controlled at the end user connection. This is considered good practice, as by controlling the emission levels of individual sources of harmonics, the flow of harmonics into the network is restricted at the point of common coupling (PCC) with other consumers. This will, in turn, limit widespread effects of harmonics in the entire network.


EA Networks endeavours to ensure that the quality of voltage in the network is always maintained at an acceptable level at all times. In recent times, EA Networks has observed network voltage problems that are associated with harmonics. EA Networks have decided that it is time to act and take all the necessary measures to minimize the widespread effects of harmonic pollution. The end result will enable EA Networks to provide better voltage quality to all consumers.

EA Networks have implemented measures to control harmonic currents (and therefore



voltages) in the network. The network standard that has been prepared requires all new rural loads to meet current distortion limits (typically 8% maximum). It is expected that the design practices and equipment purchases for the network will continue to meet the requirements of EA Networks' harmonic standard for limiting harmonic voltages at consumer connection points.

There are about 1,500 irrigation connections to the network and they constitute most of the summer peak load. About one quarter of these loads are active harmonic producing loads. This assessment is based upon a full survey completed during 2013-14. EA Networks realised that it is not easy to track the exact number of variable speed drives because the consumer's equipment can change over time and any new equipment's characteristics are not necessarily provided or available to EA Networks. The number of variable speed drives increased steadily between 2000 and 2015 and some more may be connected in future. The per substation irrigation load shown in <u>Section 3.2.3</u> provides an illustration of the presumed scale of distorting irrigation loads on each substation.



A scheme to subsidise the mitigation of harmonic distorting equipment has been introduced (as of April 2014). Under this scheme the cost of a filter or other form of mitigation is heavily subsidised for the first year of the scheme's operation and this rolls back to no subsidy over the next two years. Owing to the economic downturn in the rural area a differential tariff that was to operate from April 2016 has been delayed. Some discretion may be exercised with the loads that have not been corrected by October 2018. Without compelling reasons, these distorting loads will be disconnected for non-compliance. It appears that the zone substation power quality monitoring devices have shown a worthwhile reduction in peak harmonic distortion during the 2017-18 summer (see chart above) during which an all-time peak demand was experienced. This programme will continue until all rural pump loads comply (only a handful remain unfiltered). Overall, the harmonic reduction scheme has been very successful.

2.7 Safety

Electricity is potentially dangerous. All participants in the electricity industry have an obligation to ensure staff, contractors and the public are well informed of potential hazards and how to avoid them. Industry participants also have an obligation to minimise the exposure of all people to hazards by designing to an appropriate level for the environment in which the electrical equipment is installed.

In general terms, the safety standards are determined by relevant legislation and industry best practice on any particular issue.

The commitment to education and training of all staff is a core obligation of EA Networks' approach to safety. EA Networks are committed to having appropriately competent persons working on and operating the network. All work is carried out in accordance with nationally accepted regulations, guides, codes and rules. Records of worker competency levels are held on file with regular refresher training undertaken to maintain current competence. EA Networks work closely with the industry training organisation (ESITO) to promote worker competency standards.

The general public are kept informed of safety issues by regular radio and newspaper advertising of the hazards of all electrical equipment - particularly overhead lines. Safety presentations are regularly made to emergency services personnel to ensure safe behaviour of all people in emergency situations. Extensive warning labelling of EA Networks equipment is undertaken where public access to kiosks, poles or other safety perimeters is possible. All accidental line contacts are recorded, and informative letters sent out to those involved with the event.

EA Networks are aware of increasing safety issues with privately owned lines. Aging overhead lines are creating potential hazards by contacting trees, sagging lower than legal heights and component failure. A free condition assessment is offered to owners of HV service lines and this highlights any problems to them in writing. If our recommendations are ignored, a more assertive stance is taken that entails providing a written warning and, if this is disregarded, a copy of the letter is forwarded to the Energy Safety Service.

EA Networks have a Public Safety Management System (PSMS) in place that covers all aspects of asset management including:

- management of risk, hazards and change,
- equipment specification,
- procurement,
- network design,
- network construction,
- network operation,
- public awareness.

2.8 Environmental

EA Networks is committed to being environmentally responsible and strives to minimise the effects of its activities and actions on the environment.

A range of environmental phenomena have an influence on the security of the electricity network. The following environmental factors are considered significant in electricity network performance and impact:

<u>Seismic</u>

EA Networks has taken expert advice on seismic design and a design standard has been prepared for structural design of foundations, supports, structures and buildings. The level of seismic resistance incorporated into the standard is at least 50% higher than the general building requirement.

The standard has been reviewed because of the Canterbury earthquakes. A revised standard based upon NZS1170 Part 5 methodologies and updated risk factors has resulted. Typical seismic horizontal load coefficients in use are 1.0 - 1.1g.

Pollution

Where harsh environmental conditions exist, such as saline pollution in coastal locations, appropriate provision is made in specifications for anti-corrosion protection of surfaces, and for insulation performance.

<u>Acoustic</u>

EA Networks currently requires certain equipment to meet international standards on noise levels, and in locations adjacent to urban areas will require plant to be installed to meet defined criteria at the site boundaries.

<u>Climate</u>

The summer peak of EA Networks' network demand requires careful consideration of the specifications of major transformers and the sag and clearance design of network overhead lines.

Oil Containment

It is policy to provide oil containment facilities at substations with oil filled equipment or storage facilities containing 1,500 litres or more of insulating oil. The standard design incorporates a bund wall around transformers with manually controlled storm-water drainage to a field drain or to the surface (where there is no risk of the discharge entering waterways). At some sites a polymer cartridge has now been installed that allows clean water to flow through but forms an impermeable barrier once hydrocarbon contaminated water encounters it.

Oil spill kits are maintained at certain strategically placed zone substations and any discharge from the bund is controlled by strict guidelines stipulating no contamination.

If oil is spilled, all the contaminated earth is collected and disposed of at authorised disposal facilities.

Statutory Obligations

The electricity network has an influence on the environment. To control this influence, certain statutes apply to EA Networks in its operation and maintenance of the distribution network.

These include the Resource Management Act. Section 9 of RMA relates to Restrictions on use of land -

"(1) No person may use any land in a manner that contravenes a rule in a district plan or proposed district plan unless the activity is

- a) Expressly allowed by a resource consent granted by the territorial authority responsible for the plan; or
- b) An existing use allowed by section 10 (certain existing uses protected)."

EA Networks' Network currently crosses land governed by two different Territorial Authorities, each with their own District Plan and each slightly different in the rules governing the construction of new distribution lines.

EA Networks' protection of existing works is covered by Section 22 of the Electricity Act 1992 and the rights of entry in respect of these works are covered in Section 23 of the Act. Prior to commencement of any construction or maintenance of works, EA Networks must give notice to other utility owners and the appropriate Territorial Authority of its intention to commence construction or maintenance on its works.

EA Networks' Distribution Network generally runs along the roadside throughout the Mid-Canterbury plains area. Mid-Canterbury is predominantly a farming area and the only cost-effective means of supplying these farms with electricity is via overhead power lines. In the future, for specific applications, EA Networks may be required to use alternative methods of construction to minimise the effects on the environment. An example of this was the supply to Mt Hutt ski-field. The impact on the environment would have been too great had an overhead line been constructed. An underground cable was installed in that case. District Plan rules require consultation with the Council when installing lines in areas of high scenic value and EA Networks

consults and works with the District Councils when working in these areas. This consultation may be required for tree trimming, agreement on line routes or just general distribution line upgrades.

Other sections of the Resource Management Act also help shape EA Networks' approach to network design and construction. As an example, the urban underground conversion programme is a way EA Networks chooses to improve the urban environment with no assistance from external funding sources.

As a major user of SF6 gas, EA Networks is a participant in a monitoring regime to ensure annual loss of gas is kept below 2%. To date there has been no loss detected that is outside the measuring tolerances. EA Networks have also registered with the New Zealand Emission Trading Scheme as a major user of SF6 (greater than 1,000kg of SF6 in use and storage).

To Table of Contents▲

NETWORK DESCRIPTION

Table of Contents		Page	
3.1	Servic	ce Area Characteristics	79
3.2	Netw	ork Configuration	82
3.2	2.1	GXP and Generation	82
3.2	2.2	Subtransmission	86
3.2	2.3	Zone Substations	88
3.2	2.4	Distribution System	90
3.2	2.5	Secondary Assets	92
3.3	Asset	Justification	93
3.4	Asset	Value	95

To Table of Contents▲

79

3 NETWORK DESCRIPTION

3.1 Service Area Characteristics

The Mid-Canterbury area (see AMP cover) has a number of activities that in some way contribute to the demand on the EA Networks electrical network or influence the design or operation of the network.



The activity that Mid-Canterbury is most known for is farming. The 'patchwork quilt' effect when flying over the district illustrates the various crop types that are growing, each crop having a distinctive shade of colour. The variety of colours are reducing as more and more farms are converted to grow grass to feed dairy cows. The productivity of Mid-Canterbury dairy herds is amongst the highest in New Zealand. To grow enough grass, thereby ensuring an economic level of milk production, it is essential to irrigate the grass. This irrigation demand influences the design, capacity and maximum demand of the EA Networks electricity network. Irrigation occurs throughout the Plains area of Mid-Canterbury. Currently EA Networks have about 1,500 irrigation connections. The dairy sheds associated with these farms also place a significant demand on the network. Farmers are very keen to have high electrical reliability to these diary sheds as a couple of missed milking cycles can cause the cows to 'dry off' and this can have a catastrophic impact on the farmer's income.

Another feature of the district is the meat and vegetable processing facilities. There are two meat-works supplied by EA Networks (Silver Fern Farms Fairton has ceased operation as a meat works) as well as a vegetable processing factory. These facilities either have dedicated electricity substations or a dedicated supply from a substation. The key issues these consumers have are capacity and reliability.

Mt Hutt ski-field is also located in the district and it has electric tows and snow-making facilities. The location of the field means that the electricity supply is both electrically and environmentally challenging. The supply to the ski-field requires dedicated power lines from Methven to a substation above the Rakaia Gorge. From the substation, a pair of underground cables wend their way up a steep slope across the main ridgeline and descend into the My Hutt basin. This route was the only one that was acceptable to the Department of Conservation and overhead lines were not acceptable from an environmental perspective or from a viewpoint of serviceability. In winter, the route can be covered by several metres of snow and winds on the ridges regularly exceed 160 km/h. This is no place for an overhead line.

The main settlement in the District is Ashburton township and it holds about 17,000 people. Smaller towns of

o Table of Contents A




Methven (1,400 people) and Rakaia (1,100 people) are also significant in terms of electricity consumer count. The district has a total population of about 30,000 people.

In the early 20th century, the Government decided to build an irrigation canal that takes water from the Rangitata River and transports it across the Canterbury Plains as far as the Rakaia River. This canal is called the Rangitata Diversion Race (RDR). During summer the RDR is used as an irrigation water canal and several downstream irrigation schemes are supplied from it. These schemes distribute water onto farms using various sizes of irrigation races. In recent times, some of these races have been converted to


piped schemes which eliminates evaporative and ground losses as well as providing gravity pressurised water to the farm gate. To reduce the risk during dry periods many farmers on open race schemes have constructed large storage ponds on their farms. The farmer may then take their full allocation of water at any time it is available, and any water not required at that moment is stored for later use. The farmer can pump the water from the pond at any rate they choose.

One of the uses for the RDR is power generation. There are two hydro generators on the RDR, one at Montalto and another at Highbank. The Montalto generator provides output all year round while Highbank can only generate if most irrigation schemes are not taking water.



There are a couple of other small hydro generators in the district at Cleardale (Rakaia Gorge) and on an irrigation canal at Ealing.

The electrical demand needed to irrigate a hectare of land at a rate of 0.6 litres/second/hectare (the generally accepted rate) varies depending on the source of water and irrigator type. A modern centre pivot irrigator supplied with water from a surface pond will require about 0.55 kW/hectare. So, a 900m radius centre pivot will require a pump of approximately 140 kW to drive it. If the water comes from a deep well, the pump must also overcome the additional gravity head of the well. If the



same 900m centre pivot is supplied with water from a 120m deep well then another 0.71 kW/hectare must be added. This would mean the installation would need a 320 kW electric pump to drive it. This type of load places considerable demand on a rural electricity network. The average size of EA Networks' irrigation connections is 85 kW.

The Highbank Hydro Power Station has recently been equipped with an array of six 1.5 MW pumps that allow it to take water from the Rakaia River and pump it up the power station penstock (a height of about 100m) into the RDR. The water is then available for irrigators to use. This scheme is generally referred to as the BCI scheme (www.bciwater.co.nz). During January 2015 this load was coincident with the summer peak demand for the first time (a dry year caused low diversity of irrigation demand). There is an agreement in place that should a 66kV subtransmission circuit be unavailable because of a fault, the supply to these pumps would not be available (i.e. the Highbank pump load is interruptible). This was a condition negotiated before the load was initially supplied.

Significant Load	2016 Energy (MWh)	Peak Load (kW)
Meatworks #1	39,000	6,000
Meatworks #2 (not operating)	13,600	2,700
Vegetable Processor	21,400	4,100
Plastic Goods Mfr	4,100	1,700
Ski-field	1,900	2,100
BCI Irrigation Scheme	650	8,100
Distributed Irrigation	220,000+ (Typical Year)	143,000
Other Load	250,000+ (Typical Year)	65,000
TOTAL	600,000+ (Typical Year)	181,000

The following table depicts the major loads supplied by EA Networks.

More than 50% of the energy transported by EA Networks is delivered to 8% of the connected consumers. The peak demand (which occurs in summer) is almost entirely determined by the amount of rainfall, which in turn influences the amount of irrigation that takes place. The winter peak demand is approximately 40% of the summer peak and is largely determined by the harshness of the winter and low temperatures driving residential heating. The winter load is concentrated in the townships, particularly Ashburton, and the urban underground network is designed with this in mind. Mt Hutt ski-field is also peaking its electricity usage in winter and the early part of winter can see the snow-making systems working at full capacity, particularly overnight when it is colder.

The diagrams in <u>section 3.2.3</u> show the seasonal variation in load between rural/urban zone substations as well as the seasonal load/generation balance.


3.2 Network Configuration

This section describes the general arrangement of each major section of the EA Networks electricity network.


3.2.1 GXP and Generation


EA Networks take supply from the national grid company (Transpower) at a site approximately 7km south-east of Ashburton township. The Transpower Ashburton Substation (known as Ashburton220 or ASB since EA Networks also have an Ashburton substation) supplies EA Networks with two subtransmission voltages, 33kV and 66kV (also known as a Grid Exit Points – GXP). The following diagram illustrates the configuration of the Transpower ASB substation and the two GXPs within it.


The orange lines represent 220kV (the national grid transmission voltage). The blue lines are 66kV and the green lines are 33kV.




EA Networks Grid Exit Point Configuration











The capacity of each transformer is shown above and the peak load of the 33kV GXP is currently below the rating of one transformer. The 66kV GXP has a peak load below the combined rating of T8 (the smallest of the three 220/66kV transformers) and one other of T9 or T10. T9 was commissioned during 2013. This configuration ensures 66kV loads up to 220 MVA are secure.

33kV The GXP supplies approximately one third of EA Networks' consumers (6,300) and has the lowest peak load of the two GXPs. The load charts at left illustrate the residential/commercial nature of the load on the 33kV GXP. Α seasonal variation is present and is of the order of 20-30% higher in winter than in summer. The weekly load variation can be clearly seen with significant dips at the weekends. The daily load variation is very marked during morning and evening meal times with both heating and cooking loads being heavily used. It is at these times that water heating load control is used to ensure both the Transpower grid and EA Networks assets are not unnecessarily high capacity for a load that can be shifted a few hours without consumer impact. Note that in August there was a brief period when Ashburton back-fed Northtown zone substation and the 25-27MW peak was the result.

The 66kV GXP is very different in its load profile. This GXP supplies about 12,400 consumers including about one third of Ashburton township. Many are similar residential (albeit rural) connections to that on the 33kV GXP. It is however the relatively small number of irrigation and generation connections that shape the seasonal and peak 66kV GXP loads. Irrigators do not tend to have a daily or weekly load variation. Once the water is required, the irrigator is left to run for possibly weeks on end. The irrigation is predominantly used in the summer although a farmer's growing season can extend into April in some years. Equally, a dry winter can cause early irrigation demand to occur in August




The Highbank Hydro Power Station is rated at about 28MW output. It has a single turbine with a head of 104m. The RDR race has a flow of 31 m³/s at peak times when no water is being used for other purposes. There is no ability to store water in the RDR and Highbank is considered a 'run of the river' station. The output diagram for 2017-18 can be seen below and when irrigation demand begins in September and October the




water supply becomes less peak consistent and daily generation output can vary significantly. Being a single turbine station with no water storage facilities, EA Networks cannot rely on Highbank operating at any particular point in time. As such, EA Networks do not factor in Highbank output during supply security studies.

Highbank also has relatively new pumps located at it to allow Rakaia River water to be pumped up into the RDR. These pumps have been

used significantly during 2017-18 and appear on the Highbank load graph as load of about 5-8MW. So, the Highbank 66kV connection demand varies from -28MW during winter (generation) to +8MW during summer (pump load).




85




There are three other embedded generators of note connected to the EA Networks network.

Montalto is also located on the RDR but its location offers year-round output. Connected at 33kV, the generator is an induction machine which means it cannot provide any system support or provide emergency output during network faults. Winter output is around 1.6MW while summer output is about 1.1MW.




Cleardale is a 1MW generator in a valley adjacent to the Rakaia River A high head low flow gorge. machine, it generally has year-round The 11kV connection is output. relatively remote and its output is largely absorbed in the Methven area after being transformed up to 33kV. The machine cannot provide emergency output (no islanding ability). The additional expense to provide islanding ability was examined at the time of installation but could not be justified for the small variable output and local fault frequency/consequences.

In 2016, an additional hydro generator was connected to the EA Networks 22kV system near Barrhill. The unit is owned by BCI Irrigation and rated at 520kW output. This output is absorbed into a 22kV feeder from Lauriston zone substation. The output of the generator is determined by BCI's irrigation customer demand for water. The intake for the generator is some 6.7km upstream of the generator site and a large diameter plastic pipe delivers the water to the generator with a 32m static head. Just above the generator site is a bifurcation of the delivery pipe and gravity pressurised irrigation water is diverted as required for delivery onto the Canterbury Plains. Flow into the irrigation system is controlled by the main valve on the generator. The generator offers close to rated output for a significant portion of the year, but during peak irrigation demand in summer (when it would be of most use on the 22kV network), its output drops to zero.



The very small hydro turbine at Ealing Pastures is located on an irrigation race and is normally used as a mechanical drive to a pump. When there is excess mechanical power a 200kW induction generator provides electrical power for on-farm needs and any excess is then exported onto the EA Networks system at 22kV. The generator has virtually no impact on the network other than to periodically reduce the farm's demand during the irrigation season (although not reduce the capacity required to supply the peak demand).



The geographic location of the main generators as well as Transpower's ASB substation are shown in the diagram in <u>section 3.2.2</u>.

Distributed Generator	Typical Energy (MWh YTD)	Capacity (kW)
Highbank	102,545	28,000
Montalto	9,978	1,650
Cleardale	4,300	1,000
Barrhill	2,800	520
Ealing Pastures	35	200

3.2.2 Subtransmission

EA Networks use two voltages for subtransmission; 33kV and 66kV. The 33kV network is limited to two distinct zones.


The most heavily loaded 33kV network, which is directly connected to the 33kV GXP, supplies Ashburton, until recently Fairton, and optionally, the ANZCO meat works (SFD). During 2013-14 the ANZCO load was switched to the 66kV network, as was a portion of the Ashburton load, when Northtown substation was converted to 66kV. Fairton load was shifted to the 66kV network in 2017. The Fairton 33kV substation remains only until the 33kV ring is made redundant in 2019. The Ashburton-Fairton supply consists of a 33kV ring that is normally operated closed. This means that in most circumstances a single line fault will not cause an interruption in supply.

The second section of 33kV network is two radial 33kV lines supplied from the Methven 66/33kV substation. One is dedicated to the Mt Hutt 33/11 kV substation, which supplies the Mt Hutt ski field as well as the Cleardale generator. The other 33kV line supplies Methven 33/11kV substation (soon to be decommissioned), Mt Somers substation (soon to be converted to 66kV), Montalto substation and Montalto Hydro Power station. These two 33kV lines are radial, so a fault anywhere along their length will typically mean loss of supply will occur. There is a line circuit-breaker at Mt Somers, which prevents faults beyond there from causing an outage at Methven or Mt Somers 33kV substations.


The 66kV subtransmission network is the core of the rural supply system for EA Networks. The configuration of the 66kV network consists of two closed rings.

The northern network supplies a number of 66/22 kV substations as well as Methven 66/33kV & 66/11 kV substation. There is a three terminal 66kV line in this section of the network that supplies the new Seafield66 (SFD) zone substation. In the middle of summer, this portion of the network supplies more than 80 MVA of load.

The southern 66kV ring is also operated closed and has an internal 66kV line joining two substations. This line offers additional security for faults in the first section of the ring leading away from the 66kV GXP. A fault in any 66kV line in the southern ring should not result in any outage for consumers. A 66kV line has been built towards EA Networks' Ashburton 33/11kV substation (ASH) in preparation for its conversion to 66kV. The first







EA Networks Asset Management Plan 2018-28


stage of this conversion has occurred and has increased the security of Ashburton township considerably.

3.2.3 Zone Substations


Zone substation loads and security are detailed numerically in section 4.7 as well as Appendix C. The

load/generation centres shift between the summer/winter seasons. This shift requires the network to support high urban loads and high rural generation during winter, while during summer the rural load increases dramatically, and generation disappears. These two distinct load/generation configurations are not particularly conducive to efficient network utilisation since energy is not being generated close to the available load. Another factor with electric irrigation is the need to keep fault levels relatively high so that motor starting (an intrinsically poor power factor situation through predominantly reactive overhead lines) is less disturbing to other consumers. Modern "soft" starters and variable speed drives have helped this aspect but drives can introduce other potentially disturbing characteristics.


A typical 66/22kV zone substation will have two 66kV lines supplying it. Line differential and distance protection is installed on each line terminal circuitbreaker. The tubular aluminium 66kV bus is supported by steel stand and has high impedance bus zone protection installed. An ONAN/ODAF 10/20 MVA 66/22kV transformer with a +5/-15% tapchanger is installed with an accompanying 22kV



 40Ω NER. A numeric transformer differential relay protects the transformer. An indoor 22kV 5 way switchboard (one incomer and four feeders) is installed with numeric protection relays. The 22kV feeders



leave the substation in 250 amp rated underground cables that are terminated outside the substation on suitable poles. Large urban substations will have multiple 66kV bus-sections, bus-section circuit-breakers, multiple 66/11kV transformers, multiple 11kV switchboards with at least one bus section circuit-breaker in each board.



The preceding load maps represent existing zone substation maximum demands themed by colour and circle diameter. The larger and redder the circle, the larger the load is. The blue circles represent embedded generators. Highbank at 28 MW is by far the largest of the four and currently only runs during winter due to irrigation demands on its water supply (Rangitata Diversion Race) during summer.

The three charts above show the irrigation load by zone substation as well as the connection count per substation. Examination clearly shows the large disparity between the two measures. 50% of the connections that EA Networks supply are on two substations (Ashburton and Northtown). The irrigation load that these two substations serve is about 3.3% of the total.

A more detailed description of the assets at each zone substation is included in <u>section 4.7</u>.

3.2.4 Distribution System

The distribution system is the most obvious and visible part of the electricity network. It is on the side of many roads and when it is overhead the poles and wires are immediately evident. It is also the most numerous, asset intensive and fault prone portion of the electricity network.

Medium Voltage

EA Networks operates two medium voltage distribution voltages.

The 11kV network is the system which has been used since around 1960 in Mid-Canterbury. It has served EA Networks well and it will remain as the dominant voltage for distribution in Ashburton and Methven townships. The extensive 11kV underground cable network in both townships means that it is not economically viable (or currently technically necessary) to convert it to 22kV.

The 22kV network voltage has been in use since about 1997. Each year since then, some portion of the heavily loaded 11kV network has been converted to 22kV. 22kV has become EA Networks' rural distribution voltage of choice. The dramatic increases in irrigation load during the early part of this century could not have been accommodated on the pre-existing 11kV network or even a heavily upgraded 11kV network.

It is fortunate that the small rural townships had not been heavily converted from overhead lines to underground cables. This has allowed townships such as Hinds, Rakaia and Chertsey to be supplied directly from the surrounding 22kV distribution network. Other townships such as Mayfield and Mt Somers are now being converted to underground distribution and all these cables are capable of 22kV operation (Mayfield is now operating at 22kV).

A typical rural 22kV feeder will have about 175 connections on it. The feeder will leave a zone substation indoor circuit-breaker in a short length of underground cable and connect to the overhead line on a nearby pole. The main feeder line will then radiate away from the substation for an average of about 10-15km before it encounters the end of an adjacent feeder (typically fed from another zone substation). At intermediate points along the feeder there may be spur lines protected by reclosers or sectionalisers. These devices prevent the main feeder circuit-breaker from tripping for faults on these spur lines thereby keeping supply on to most consumers during such faults. There will typically be several points along the feeder where it can interconnect with adjacent feeders. These normally open switches are either disconnectors, SF6 gas switches, or ring main units. Remote control of these switches can speed restoration significantly. Fault indicators will be located at some junctions where more than one line branches off the main feeder line. These indicators will show if a fault current has passed it recently. If an indicator is triggered, the fault is beyond that point. Ring main units are being used at points in the rural network where there are many lines that require switching (at least three, normally four). 22kV feeders can have peak loads up to 7MVA although typically they are around 4MVA. The length of a rural feeder is constrained by voltage drop along its length. It is very rare that a thermal limit is reached as conductors must be sized for voltage drop and this typically results in larger conductors than would otherwise be thermally required to supply the load.

A typical urban 11kV feeder is completely underground and currently has about 450 connections on it. At every distribution substation on the feeder a ring main unit will be installed that allows isolation of the cables connected to it, as well as the transformer supplied from it. This allows ready isolation of a faulted item, speeding restoration as well as permitting planned outages of assets without supply interruption. Fault indicators are used at regular intervals along a feeder to permit prompt identification of a faulty cable or transformer (which will normally cause a feeder circuit-breaker tripping). The opportunity for interconnection with other feeders is far greater in an urban area simply because of proximity/density. It would not be uncommon to have four or five points that permit at least partial back-feeding of an urban 11kV feeder. The 'reach' of an urban 11kV feeder is normally constrained by cable thermal considerations. The rating of a buried cable is thermally limited and prudent sizing is required to ensure adequate capacity for future demand without over-specification. An underground feeder may radiate up to 4km long (cable route) and

typically has a peak load of around 3MVA. This limit ensures a 4.5MVA capacity feeder can provide backfeed support to adjacent feeders in case of a fault.

The degree of underground cable usage is very dependent on the voltage. The urban 11kV areas adopt intensive use of underground cable. Methven township is completely underground at both 11kV and LV levels. The only poles in Methven are street lighting poles (supplied from underground cables). Ashburton township is approximately 87% underground cable at 11kV and at LV is 83% underground. Overall, the 11kV network is 23.1% underground and the LV network is 80% underground.


At 22kV, the penetration of underground cable is much less. 8.2% of the 22kV network is underground.

The distribution network (22kV, 11kV and LV) is 23.6% underground by circuit length.

Distribution Substation

A distribution substation is a facility in the network that accommodates equipment that switches and transforms MV (medium voltage - 22kV and 11kV) to LV (low voltage - 230-400 volts). There are a range of styles of distribution substations.

A pole-mounted substation is a relatively simple assembly of assets. The key component is the transformer which is hung from a short crossarm using galvanised steel brackets that are supplied with the transformer. These brackets are secured to the crossarm for both seismic security and restraint should a vehicle contact the pole. The transformer has a set of MV drop-out fuses mounted above it (generally on a separate crossarm) that provide the transformer



with fault protection as well as the ability to isolate the transformer should it be required for maintenance or replacement. A set of LV fuses are installed on the transformer hanger arm which ensure any fault in the connected LV network does not cause the MV fuses to operate and also provides some overload protection to the transformer.

Several types of ground-mounted distribution substations are in use. The simplest ones consist of an off-theshelf 'microsub' or 'minisub'. These are a ground-mounted transformer with two cabinets directly attached to the body of the transformer. One cabinet has the MV bushing wells in it and can have one or two cables per phase connected (two cables allows a connection to another transformer). The second cabinet houses the LV bushings and can accommodate several LV cables and a number of LV fuse-disconnectors. This style of substation is used when small (<150 kVA) supplies are needed and there is no need for multiple high capacity LV circuits. They are commonly used on rural properties for houses, sheds, small dairy sheds, etc particularly when they are fed from a nearby overhead line. Some of the larger microsubs have two MV bushing wells per phase (bridged internally) that allow two cables to be connected. This permits simple disconnection of one set of screened elbow terminations to occur when the need arises. The microsub and minisub both use precast concrete foundations.

The next level of sophistication comes with a pad-mounted transformer and either one or two separate small steel kiosks. This arrangement provides the ability to house a MV ring main unit in one kiosk and a multi-way LV switchboard in the other kiosk. These substations can be large (up to 1,000kVA) and are used in commercial/industrial applications where an exposed transformer is less conspicuous. The concrete foundations for these units are also precast to one of two standard designs (depending on transformer rating). These substations can be integrated into an interconnected urban/industrial/commercial LV network.

The final variant of the distribution substation is a large single kiosk design (above; 11kV left and 22kV right). The kiosk is either steel (22kV) or fibreglass (11kV) and houses a transformer (up to 500kVA), a MV ring main unit (up to 5 x 11kV or 3 x 22kV circuits), a LV switchboard (up to 7 x 630 amp rated circuits plus 3 x 60 amp streetlighting circuits), and any ancillary equipment such as ripple relays and maximum demand indicators. These substations are the standard style used for residential areas and integrate fully into the MV and LV networks.



An urban distribution substation can supply up to 100 residential connections on multiple LV feeders.

Low Voltage

The low voltage distribution network is largely located in the urban areas. Rural LV is typically short overhead lines or underground cables from a pole mounted distribution substation to the property boundary (EA Networks ownership typically ends at the boundary).

The urban LV network is either older overhead lines located in the smaller townships or predominantly underground located in the larger townships. Overhead LV is smaller in capacity and has virtually no interconnection (via switches) with adjacent overhead LV network fed from other distribution substations. The reason for the low level of interconnection is twofold: the small capacity means it is typically incapable of providing adequate back-feeds and the pole-mounted distribution substations are typically much smaller and cannot provide the capacity for back-feeding. The urban underground LV network is much higher capacity and has a great deal of interconnectivity. This allows the shifting of segments of the LV network from feeder to



feeder and substation to substation during either planned or fault work. The switching of these segments (between substations) takes place at distribution boxes housing compact LV switchgear (see image at right). The style of switchgear in use allows live (dis)connection of cables, installation of new ways, and even interconnection of two adjacent cables without using the bus. This very flexible system provides opportunities to accommodate unusual operating conditions. The distribution boxes are standardised designs that use a common backplane/bus that permits addition/removal of plug-in switching devices as required.

3.2.5 Secondary Assets

There are a range of EA Networks assets that are ancillary to the structural or high current/voltage functionality of electricity distribution. These include the following:

Protection Relays

The protection relay assets at EA Networks vary from relatively few old electromechanical devices through to many modern microprocessor-based units. The standard approach is to use a limited range of standardised devices so that existing designs can be reused, and staff are do not have to retain familiarity with too many different devices. Although this may not be the cheapest initial cost it provides the most economical lifetime cost. At subtransmission voltages every protection scheme incorporates a local device that will provide back-up in the event of failure or non-detection of a fault. This ensures that the minimum amount of equipment is removed from service during fault conditions. At distribution voltages the zone substation transformer protection provides back-up to the feeder protection. Beyond the feeder circuit-breakers exist a range of reclosers and sectionalisers that do not have local back-up but rely on the feeder

protection relay to detect the fault if they do not. This leads to larger loss of supply, but the fault is still cleared safely.

<u>Section 4.12</u> provides some additional information about the protection relays at EA Networks.

Ripple Injection Systems

EA Networks operate a 283 Hz decabit ripple injection system. The injection plant is all solid state. There are three injection plants, two of which are actively used. The 33kV plant at Ashburton 33kV substation (ASH) provides signal injection for Ashburton, Fairton and Seafield substations. This represents about 33% of the connections on the network and a significant proportion of the controlled water heating load. The second 33kV plant at Transpower's Ashburton220 substation (ASB) provides signal for the 66kV network using a 33/66kV step-up transformer in the adjacent Elgin substation. The signal level from the ASB plant is lower than ideal and has come under additional pressure since a third 220/66 kV transformer was commissioned at ASB in late 2013. In the event of a problem with the ASH plant the ASB plant can provide signal by switching it from the step-up transformer to the ASB 33kV bus. The small third injection plant at Methven 33kV substation (MVN) can provide some cover in the event of a problem with the ASB plant but it does not provide complete coverage. There are two projects in the plan to address this issue.

SCADA Systems

The SCADA system is available at the majority of EA Networks' zone substation sites. The newer sites with numeric protection relays have all been integrated onto the SCADA system. Some of the older/smaller sites have not been connected or are not fully monitored/controlled. <u>Section 4.14</u> provides additional information about the SCADA system.

Telecommunication Systems

EA Networks own a fibre-optic data network (as a separate commercial function) and extensive use is made of it for electricity network telecommunications. A digital mobile radio (DMR) network has been implemented as the primary voice communication system for EA Networks. DMR offers digital audio clarity and the ability to transparently transport small data packets such as GPS location, device control signals or SMS messages. Another advantage of DMR is the ability to integrate multiple base stations to provide better coverage. The 5 (soon to be 6) base stations are interconnected using TCP/IP over the fibre network.

Other uses of the large reliable bandwidth that fibre offers include the SCADA system and video monitoring of zone substation buildings and yards. This allows not only intruder detection but also an additional layer of safety as the control centre can monitor staff while they are on site and response to any incidents can be immediate.

A more comprehensive description of the telecommunications network is available in section 4.14.

3.3 Asset Justification

In order to justify the existence of the present EA Networks owned electricity network assets one could look at it from first principles and prove by calculation that the class and size of each asset category is the minimum needed to support the loads that exist on the network. Alternatively, one could assume that only variations from the Australasian norm would need to be justified – the evolution of the Australasian electricity networks have occurred progressively over the last 50 years and most networks have ended up with a similar style and scale of investment. The following table documents what EA Networks anticipate the electricity industry considers to be the "average" network:

Network Feature	Characteristics
Connection(s) to National Grid:	One or more supply points operating at one or more voltages at or between 11kV, 33kV, 66kV and 110kV. Typical respective capacities: 10-60 MW (11kV urban supply), 20-100 MW (33kV general supply), 50-250 MW (66kV general supply), and 150- 500 MW (110kV general supply). Capacity is comparable with the peak load of the supplied network.
Subtransmission Network:	33kV, 66kV or 110kV network with typical respective capacities of 25 MW, 55 MW and 95 MW per overhead circuit. Maximum

voltage drop not exceeding 10% during n-1 security events. Typically, overhead lines in rural and light urban settings. Normally underground cables in high density urban settings.

- HV Distribution Network: 6.6kV, 11kV, 22kV and rarely 33kV network. Capacity determined by thermal rating for short feeders and voltage drop in long feeders. Rural network and older urban network are usually overhead lines. Newer urban network is usually underground cables. Typically rated at between 200 and 400 amps. Voltage drop should not exceed about 5% under normal peak loading.
- LV Distribution Network: 230/400 volt network. Rural network and older urban network typically overhead lines. Newer urban network typically underground cables.
- Embedded Generation: If it exists, it is typically up to several MW at discrete locations around a network. Can be connected to either HV distribution or subtransmission networks. In recent times, solar photovoltaic systems have begun to appear on domestic and some commercial rooftops. These generally do not exceed 10kW output and 100% self-consumption is the most economic strategy.

EA Networks' network can be briefly described as follows:

EA Networks Network Feature	Characteristics
Connection to National Grid:	One supply point operating at 33kV and 66kV. 33kV capacity 2 x 50 MVA and 66kV capacity 2 x 120 MVA + 1 x 100 MVA. 33kV peak load approx. 24 MW, 66kV peak load approx. 160 MW. EA Networks have fewer supply points than most similar companies.
Subtransmission Network:	Extensive 33kV and 66kV network with capacities of 25 MW and 55 MW per overhead circuit (500 amps). Some portions of the 33kV network are radial and have no alternative 33kV supply. All significant subtransmission is overhead except for one run of 33kV cable in the Ashburton urban area. Prior to conversion to 66kV, parts of the 33kV network were operating at 30kV (-10%) during peak loads with all circuits in service.
HV Distribution Network:	11kV and 22kV network. Urban network is mixed overhead and underground 11kV. Per circuit capacity of 200 to 400 amps. Rural network is both 11kV and 22kV overhead lines. Portions of 11kV network approaching 5% voltage drop during peak loading. Prior to conversion to 22kV much of the 11kV network exceeded 5% voltage drop at peak loading.
LV Distribution Network:	230/400 volt network. Rural network and older urban network overhead lines of modest capacity. Newer urban network is underground cables of significant capacity.
Embedded Generation:	Four significant embedded generators: 0.5 MW, 1.0 MW, 1.6 MW and 26 MW. The 0.5 MW and 1.0 MW units are connected to the distribution network. Both larger units are connected to the subtransmission network. The 26 MW unit required dual 66kV circuits from Methven to Elgin to provide security and limit voltage rise.

The reader is directed to <u>section 1.1</u> for the evolution of the present network and it is hoped that along with this section it provides adequate justification for the network in use today.


3.4 Asset Value

EA Networks are required by regulation to periodically disclose the value of its assets. This value derived from this process is called the Regulatory Asset Base (RAB).

In order to provide indicative values for the assets covered by this asset management plan the most recent RAB components are detailed below. The table (below) and chart (above) describe the proportion and value of assets in each category.

The values stated in the table and displayed in the chart are extracted from the 2017 RAB disclosure of asset value as at 31 March 2017. The RAB categories are not completely aligned to the categories used in this plan but do provide an indicative distribution of the value in each category.

Summary of EA Networks Regulatory Asset Base (2017)		
Asset Category	RAB Value (\$M)	Percent of Total
Subtransmission Lines	13.2	5.3%
Subtransmission Cables	0.9	0.4%
Zone Substations	22.5	8.9%
Distribution & LV Lines	46.9	18.7%
Distribution & LV Cables	60.5	24.1%
Distribution Substations & Transformers	55.6	22.2%
Distribution Switchgear	35.3	14.1%
Other Network Assets	1.1	0.4%
Non-network Assets	15.1	6.0%
TOTAL	\$ 251M	100%



The 2017 closing Regulatory Asset Base (RAB) was \$251.14 Million. Additional information concerning the make-up of EA Networks RAB can be downloaded from: http://www.eanetworks.co.nz/Disclosures/Regulatory.asp. To Table of Contents▲

LIFECYCLE ASSET MANAGEMENT

Table of Contents

4.1	Intro	duction	99
4.2	Ove	rview	101
4	.2.1	Maintenance	101
4	.2.2	Replacement	101
4	.2.3	Enhancement	102
4	.2.4	Development	102
4	.2.5	Asset Renewal Processes	102
4	.2.6	Line Maintenance - General Observations	104
4	.2.7	Present Planning Priorities	105
4.3	Subt	ransmission Assets	106
4	.3.1	66kV Subtransmission Lines	106
4	.3.2	33kV Subtransmission Lines	108
4.4	Distri	ibution Assets	112
4	.4.1	11kV and 22kV Overhead Distribution Lines	112
4	.4.2	11kV and 22kV Underground Distribution Cables	117
4.5	Low	Voltage Line Assets	119
4	.5.1	400 V Overhead Distribution Lines	119
4	.5.2	Description	119
4	.5.3	400 V Underground Distribution Cables	122
4.6	Serv	ice Line Connection Assets	124
4.7	Zone	e Substation Assets	126
4.8	Distri	ibution Substation Assets	135
4.9	Distr	ibution Transformer Assets	136
4.10	High	Voltage Switchgear Assets	140
4.11	Low	Voltage Switchgear Assets	148
4.12	Prote	ection System Assets	149
4.13	Earth	ning System Assets	152
4.14	SCA	DA, Communications and Control Assets	155
4.15	Ripp	le Injection Plant Assets	159

To Table of Contents

To Table of Contents▲

4 LIFECYCLE ASSET MANAGEMENT

4.1 Introduction

This section is where the detailed asset-specific management issues are discussed. It describes each asset by category and details quantities, condition, performance, maintenance and the operational standards of each in turn.

The management plans for each asset category detail how EA Networks intends to operate and manage the assets so that they meet the required performance standards. The focus on optimising lifecycle costs shapes all the processes involved.

EA Networks owns electricity reticulation assets that are used to provide distribution and connection services to electricity retailers and generators. These assets generally comprise equipment that is common to all New Zealand electricity lines businesses and, wherever possible, industry standard assets have been employed. The Asset Management Plan covers the electrical reticulation assets and associated systems owned by EA Networks.

For the purposes of managing the assets that EA Networks own, logical groupings of assets are required. These groups may have members that are geographically distant or installed in a different application but they are most effectively managed as a single population. These groupings comprise the following:

- Subtransmission Line Assets Electric lines and cables, including associated easements and access ways operating at voltages of 33kV and 66kV;
- Overhead HV Distribution Line Assets Electric overhead lines, including associated easements and access ways operating at a voltage of 11kV or 22kV;
- Underground Cable HV Distribution Assets Electric underground cables, including associated easements and access ways operating at a voltage of 11kV or 22kV;
- Overhead Low Voltage Line Assets 400V electric overhead lines, including associated easements and access ways;
- Underground Cable Low Voltage Assets 400V electric underground cables, including associated easements and access ways;
- Service Lines Connection assets at any voltage owned by EA Networks for the purpose of supplying a single consumer (not including the line on the consumer's premises but including any portion of the service line in, on, or above the legal roadway);
- Zone Substations High voltage substations connected to the subtransmission network. This includes plant and equipment within the substations such as power transformers, foundations, oil interception equipment and incidental equipment such as DC batteries and chargers together with station land and buildings. Other items such as switchgear, structures and buswork, earthing, SCADA and protection, are covered by other definitions;
- Distribution Substations Substations connected to the distribution network. This includes plant and equipment within the substations such as foundations, platforms and Maximum Demand Indicators, together with land and kiosk covers, but excludes transformers, MV and LV switchgear and earthing;
- Distribution Transformers Standard transformers used in distribution substations ranging from 5kVA to 1000kVA and generally having a primary voltage of 11kV or 22kV. Also includes MV regulators or autotransformers up to 5,000kVA.
- High Voltage Switchgear Circuit-breakers, reclosers, sectionalisers, disconnectors, ring-main units, expulsion drop-out fuses, structures and buswork used in the distribution and subtransmission systems;
- LV Switchgear Load-break switches, fuse switches, fuses, support frames, busbars and capacitors used in the LV line and cable systems.
- Protection Systems Fault protection includes all protection relays, associated panels, metering devices, current transformers, voltage transformers and control cabling.

- Over-voltage protection includes surge arrestors and spark-gap devices.

• Earthing Systems – All earthing systems that are owned by EA Networks and connected to EA Networks

equipment.

- SCADA, Communications and Control Equipment SCADA, Communications Equipment and associated facilities installed at any location. This includes Control Room equipment, Remote Terminal Units, radio repeaters and dedicated fibre optic systems installed, owned and maintained by EA Networks;
- Ripple Control Ripple Injection Equipment.

The size and complexity of EA Networks' fixed asset base is considerable when compared to other businesses such as retail chains and serves as a major differentiator for this company and other utility organisations. Below is a diagram illustrating some of the different asset categories and typical ownership involved in the electricity supply industry.

Asset Owner	Voltage(s)	Equipment
Generator/ Retailer	11kV or similar	Generator (Wind , Hydro, Gas, etc)
Generator/ Transpower	11kV and 220kV	Generator Transformer
Transpower	220kV (Transmission)	Transmission Overhead Line(s)
Transpower	220kV and 66-33kV	GXP Substation Transformer(s)
EA Networks	66-33kV (Subtransmission)	Subtransmission Overhead Line(s)
EA Networks	66/22-11kV or 33/11kV	Zone Substation Transformer(s)
EA Networks	22-11kV	Zone Substation Feeder Circuit-Breaker and Protection Relay
EA Networks	22-11kV (Distribution)	Distribution Overhead Line or Underground Cable
EA Networks	22-11kV and 400 V (LV)	Distribution Substation Transformer
EA Networks	LV (Low Voltage)	LV Distribution Overhead Line or Underground Cable
EA Networks	LV	Consumer Connection Point (Pillar Box or Pole Fuse)
Private	LV	Consumer Service Line

Variations on this ownership structure exist, particularly in industrial or rural situations where the consumer is likely to own 22-11kV lines on private property which are dedicated to servicing their property.

This section outlines the lifecycle management plan required to maintain, enhance and develop the operating capability of the system. The programmes are outlined by asset type and, within this, according to area and then by maintenance activity.

- Maintenance
 - servicing, inspections and testing
 - fault repairs
 - planned repairs and refurbishment (including replacement at the component level)
 - planned replacement programmes (at the asset level)
- Enhancement
- Development

Section 8.1 - Appendix A has a more complete series of activity definitions.

For the purposes of lifecycle management, the Enhancement and Development categories can be seen as the asset creation/acquisition phase of the cycle. The Replacement category will introduce new equipment of similar function at a similar location and have a similar purpose as the existing asset.

Each category of asset has a "Standards" subsection that details the documentation available for each activity undertaken on that category. This is one area that still requires some work to complete. Many categories do not have documentation to cover post-commissioning activities such as inspection and maintenance. The actual work is done to an acceptable standard, but the methodology is not yet formally recorded.

Asset disposal is typically done only at the end of an asset's useful life. Most of these assets are equipment that is only suitable for scrap and it is normally disposed of in an appropriate manner as part of the activity replacing it. Any asset that becomes surplus and is not at the end of its service life will have a specific disposal plan. As at the time of writing there are relatively few assets that have been identified that will require disposal in this manner and only those asset categories will contain a Disposal activity.

4.2.1 Maintenance

Maintenance work is largely based on the condition of the assets.

The scope of work planned under each maintenance activity is quantified wherever possible to assist in reviewing EA Networks' achievement in future years. The estimated maintenance expenditure is projected in this section and where relevant, the consequences of the proposed maintenance programmes are noted. It should be noted that analysis of maintenance strategies and programmes is an on-going process and the most cost-effective means of maintaining the network is constantly under review. In some instances (e.g. pole replacement) further investigation and analysis is required to determine a suitable strategy.

The maintenance requirements are influenced by development projects, many of which, if they proceed, will lead to dismantling and decommissioning of assets that would otherwise require significant repairs and/or replacement. The maintenance programmes described in this section cover the anticipated situation where all the planned development projects proceed.

The base-line planned maintenance expenditure projections assume, for consistency within this plan, that development projects take place as projected in <u>Section 5 – Network Development</u>. It will be necessary to monitor closely the likelihood of each project proceeding and additional remedial work will need to be programmed if certain projects do not proceed or are significantly delayed.

4.2.2 Replacement

When an asset reaches the end of its useful life and economic maintenance options have been exhausted, the only remaining options are scrapping the asset without replacing it or, replacing it with a modern equivalent asset. Under most circumstances assets will be replaced with an asset that exhibits the best price/performance ratio. Each individual case will be examined for the economic efficiency of the options.

Replacement work does not increase the asset's design capacity but restores, replaces or renews an existing

o Table of Contents▲

102

asset to its original capacity.

4.2.3 Enhancement

This activity outlines work that is planned to enhance the system. By this, it means that this increases the capacity of the asset to:

- supply increased load
- enhance voltage regulation
- improve security and reliability

or

• increases the expected lifespan of the asset significantly beyond its original end of life date

It includes projects (at specific sites) and programmes of related work covering several sites. Project numbers (e.g. [10023]) are used to identify individual projects or programmes. <u>Appendix B</u> has a complete list of these, including costs and categorisation.

Specific enhancement projects are detailed in <u>Section 5 – Network Development</u>.

4.2.4 Development

Specific development projects and programmes are described in <u>Section 5 – Network Development</u>, which outlines the projects currently anticipated over the planning period. The nature of each project is briefly described along with the reason why it appears to be required. The justifications for including each of the projects in the plan are categorised as follows:

- safety-related issues
- specific consumer requests (and commitment to incur project-related charges)
- anticipated demand growth
- to meet security planning guidelines
- economics (i.e. where the project produces overall cost savings)

The projects described in this document represent an indicative plan based on the best information currently available. There is currently no commitment by EA Networks to undertake all or any of the specific projects listed, nor should consumer commitment be inferred from the inclusion of any project in this plan, except where they are described as already committed. Further, it should be noted that more detailed investigations will undoubtedly lead to changes in the scope of projects that do proceed. There may be considerable scope for integrated subtransmission/distribution system planning to achieve the required results by somewhat different means.

Because of the need for consumer consultation and, in many cases, agreement, as well as uncertainty in the fickle prediction of future load growth, it is likely that some projects in the first half of the planning period will not proceed or will proceed later than indicated in this plan. Secondly, because investigations tend to be more focused on the short-to-medium term, it is likely that additional required projects will arise, particularly towards the end of the planning period.

4.2.5 Asset Renewal Processes

The general renewal strategy is to rehabilitate or replace assets when justified by:

• Safety

The asset represents an unacceptably elevated risk to the safety of people or property.

• Asset performance

Renewal of an asset is where it fails to meet the required level of service. The monitoring of asset reliability, capacity and efficiency during planned maintenance inspections and operational activity identifies non-performing assets. Indicators of non-performing assets

include:

- Structural life
- Repeated failure
- Ineffective and/or uneconomic operation
- Economics

Renewals are programmed with the objective of achieving:

- The lowest life cycle cost for the asset (uneconomic to continue repairing), or
- An affordable medium term cash flow, or
- Savings by co-ordinating renewal works with other planned works
- Risk


The risk of failure and associated environmental, public health, financial or social impact justifies proactive action (e.g. impact and extent of supply discontinuation, probable extent of property damage, health risk etc)

Selection Criteria for Asset Renewal		
Priority	Renewal Criteria	
1 (High)	 Safety concerns Asset failure has occurred. Asset failure of critical system component is imminent. Regular maintenance required. Complaints 	
2	 Failure of non-critical asset is imminent and renewal is the most efficient life cycle cost alternative. Maintenance requiring more than six visits per year. 	
3	 Reticulation maintenance involving two to three visits annually. Difficult to repair, due to fragile nature of material, obsolescence. 	
4	• Existing assets have low level of flexibility and efficiency compared with replacement alternative.	
5 (Low)	 Existing asset materials or types are such that known problems will develop in time 	

Planned and reactive replacement works can be prioritised in accordance with the priority ranking shown in the above table.

The process of asset renewal is generally triggered and managed according to the flow-chart shown below. The asset management system is used to examine candidates for inspection based on a combination of age, material of construction, make or type of equipment, and any previous inspections. Other triggers for inspection include information from the Faults database and ad-hoc reports from either field staff or the public describing a potential condition-related problem.

The inspection is scheduled and completed using the appropriate personnel (internal for routine inspections, external specialists for some unique or critical equipment). The results of the inspection are passed to engineering staff for evaluation. Consideration is given to all stakeholders' interests when evaluating possible replacement equipment. If the inspection reveals an acceptable level of remaining life in the equipment the inspection details are recorded against the equipment in the asset management system database and scheduled for reinspection at a future date. If the economic test is passed other considerations are introduced to ensure opportunities for security or capacity improvements at little or no extra cost are not lost. The best value option is ultimately selected were the "value" is not only financial but, on occasion, also relates to less tangible stakeholder interests. The project budget is prepared and submitted to the Board for



Condition Monitoring Process and Responses

approval. If approved, the project is scheduled for construction and detailed design occurs, ultimately leading to the issue of workplans to the chosen contractor (by default internal). A project manager from the Asset Management function of EA Networks is appointed to monitor all aspects of the project and ensure a successful outcome. Project timing, budget monitoring, spot auditing, compliance with the specification, and adherence to normal contractor standards (safety and contractual) are the common areas attended to by the project manager.

Once notified as complete, the works are audited by the appropriate inspection staff to ensure quality and completeness are acceptable. The as-built records are incorporated into the GIS and asset management systems so that the dismantled plant is removed, and the new plant is added. The completed project is then financially analysed to ensure accuracy and the cost compared to budget and any discrepancies investigated. The actual costs are used to refine the budgeting process for future project costing.

4.2.6 Line Maintenance - General Observations

Line Repairs and Refurbishment

All line repairs are carried out to the requirements laid down in EA Networks' line maintenance standards. These are based on international practice combined with local knowledge and New Zealand legislative requirements.

Major Refurbishment

Multiple HV overhead lines will require refurbishment or replacement during the planning interval. Known candidates are explicitly identified in the first 3 years. Beyond that time the projects are pooled and allocated a value based on the known distribution pole age profiles and historical trends. The subtransmission lines that are approaching the end of their mechanical life are identified by line section and a Project number.

Wood Poles and Crossarms

Approximately 2,800 hardwood poles are over 40 years old (another 1,300 are 35-40 years old). It is currently projected that approximately 500 poles per year would need either changing or replacing with underground cable over the next 5 years to cope with defects. However, this number will gradually decrease as lengths of very old wood pole lines are dismantled. Towards the very end of the planning period an upswing in hardwood pole replacements is expected as the age profiles illustrate a greater annual construction rate occurred 30 years ago (late 1980s irrigation development).

Conductors and Accessories

As a policy, all replacement Aluminium Conductor Steel Reinforced (ACSR) is being purchased with a greased core wire. Some aluminium wrap splices have failed, and investigations are being undertaken to discover the mechanism of failure. Once the cause is found remedial action will take place to minimise the risk or recurrence. Some single strand conductor types are considered deficient and have been targeted for replacement.

Insulators and Insulator Fittings

Neoprene wrap-lock ties were used for a period but have proven troublesome by loosening the grip from wire to insulator when exposed to normal wind vibration. Replacement of these ties is occurring as a moderate priority. EA Networks' current standard practice is to bind the conductor to the insulator with wire of the same metal as the conductor.

Diagnostic Techniques

The purchase of an infrared thermographic video camera allows EA Networks personnel to regularly inspect overhead lines for failing or overloaded connections or equipment. This is a very good preventative measure that has already saved several fault outages (albeit that a planned outage took its place). A second high resolution camera has now been purchased to allow a faster 'drive-by' scan of equipment.

4.2.7 Present Planning Priorities

Load growth caused by increased consumer demand and consumer expectations of reliability, security and power quality, as well as the regulatory and statutory environment set by central, regional and district government all guide the planning priorities of EA Networks.

In recent years, the principal focus has been on providing capacity for the dramatic pumped irrigation load growth in rural areas. In conjunction with this stimulus there were other security and capacity issues that required resolution. As a result of these combined pressures, 66kV was implemented as a subtransmission voltage. Seventeen zone substations have now been built and operate at 66kV. Four more zone substations remain to be either converted to 66kV or built from scratch. The vast majority of the subtransmission network by length is now insulated at 66kV. All zone substations that are planned to be built at 66kV or converted from 33kV are included in the ten-year plan.

The development focus is also on the Ashburton urban area and the capacity and security requirements of the township. At Ashburton substation, the original switchboard was replaced as it was more than 55 years old, a safety risk, maintenance intensive, and at risk from a seismic event. An additional zone substation has been constructed to provide additional capacity and supply security to Ashburton township consumers. Northtown, as the substation is known, has been commissioned for approximately seven years and has proven to be very beneficial. Northtown was recently converted to 66 kV operation.

In Ashburton township, the 11kV feeders have a high connection count per feeder and many are approaching the limit of secure thermal loading. To restore security and capacity into the urban 11kV network, a programme to add an upper "core" 11kV network is in place. This programme will ensure the security standards are met and provide additional capacity for urban growth.

At the rural HV distribution level, conversion from 11kV operation to 22kV operation has been the chosen option for many of the areas facing the need for reinforcement associated with additional pumped irrigation load. This form of reinforcement has proven to be very successful and is likely to continue as the preferred option where significant rural HV distribution reinforcement is required.

EA Networks continue to monitor and assess the condition of all network equipment and, where necessary, this equipment is replaced or maintained depending upon the risk it presents and the whole life economics of repair versus replacement. The risk each piece of equipment represents is assessed according to the

methodology outlined in Section 7 - Risk Management.

June 2006 Snow Storm Review

In the aftermath of the damaging snow storm of June 2006 a number of reviews were done to assess the adequacy of the existing network and of the suitability of the current line design standards. The review of the existing network identified a number of component types that appeared to be inadequate to meet current security standards. A full report was prepared and submitted to the Board for assessment. The major items that have been identified as needing attention are:

- Long spans (>100m) of small conductors such as squirrel (lower priority)
- One, two or three strand conductors such as #8 galvanised steel (number 8 fencing wire), 3/10 copper (relatively high priority)
- Older, low strand count, copper conductors (of any span length) that appear to have become more brittle over time (relatively high priority)
- 1940s vintage steel poles (so called Bates' poles) which do not have adequate strength reserves (higher priority)
- Understrength mechanical fittings (particularly near the historically lightly snow loaded coast) which cannot withstand the weight of conductor when loaded with snow. (lower priority)

The Canterbury-wide review of the existing line design standards showed that they were very close to the suggested level. The line design standards remain largely unchanged, but the specification of equipment used to build lines has been raised to ensure all components are rated and applied to meet these design standards. The main change has been the use of Flounder conductor in place of Squirrel conductor for new and rebuilt lines.

September 2010 and February 2011 Earthquakes

The earthquakes of 2010-11 were a tragedy for Christchurch and provided a severe test for all utilities serving the affected population. The severity of the shaking felt in Ashburton was significantly less than that felt in Christchurch during both major events. During the September earthquake, the peak recorded ground acceleration anywhere in the Ashburton District was less than 0.2g. This compares with acceleration of more than 0.3g in most of Christchurch and more than 0.7g in rural areas closer to the Greendale fault. The February earthquake was further from Ashburton than the September one and Ashburton District ground acceleration was less than 0.1g. The Christchurch urban area experienced ground acceleration between 0.5g to 0.9g with one recorder peaking at more than 2.0g.

The experience of the earthquake has refocused EA Networks. Preparedness is essential to prevent catastrophic equipment failure. EA Networks have observed and learned from the information Christchurchbased lines company Orion have shared about risk preparedness and recovery. EA Networks are well aware of the many natural and man-made risks that are faced by an electricity utility but have not progressed risk and recovery planning into formal documentation that could be called upon in an emergency.

The seismic design standards that EA Networks use are considered and robust. This should ensure that modern equipment is largely serviceable after a significant seismic event. The main area of concern is likely to be the significant quantity of older equipment that was installed prior to the adoption of current standards.

Future plans will address in greater detail the additional planning required for rare but significant events and the impact they have on an electricity utility.

4.3 Subtransmission Assets

4.3.1 66kV Subtransmission Lines

Description

EA Networks now own significantly more 66kV insulated overhead line than 33kV overhead line (360km vs 73km). The 66kV network (see <u>Section 3.2.2</u> for a map of the layout) is in two distinct rings. The northern section is an interconnected ring directly supplying Northtown (NTN), Fairton (FTN), Wakanui (WNU),

Pendarves (PDS), Dorie (DOR), Overdale (OVD), Lauriston (LSN) and Methven66 (MTV) zone substations. Highbank (HBK) power station is connected on a 66kV spur line beyond Methven66. To the south of Ashburton, a southern 66kV ring supplies Ashburton66 (ASH), Eiffelton (EFN), Coldstream (CSM), Carew (CRW), Hackthorne (HTH), Tinwald (TIN) and Lagmhor (LGM) zone substations.

Two types of construction have been used to build 66kV overhead lines. The first type is brand new Jaguar, Lemon or Dog ACSR line constructed with treated hardwood poles and polymer insulators. The second type is reinsulation of older, pre-existing, 33kV lines on hardwood poles. Steel extensions were used to provide adequate clearance to the under-built 22kV circuit on these reinsulated lines.

The capacity of the conductors in use is:

- Jaguar (low snow loading areas) or Lemon (heavy snow loading areas) which both have a conservative 'still air' thermal rating of approximately 400 amps (summer) and 500 amps (winter),
- Dog has a conservative 'still air' thermal rating of about 250 amps (summer) and 300 amps (winter).

All 66kV insulators are manufactured using polymer materials (synthetic rubber) with a clamp top rather than the traditional porcelain and binder. This allows construction of new lines without crossarms (see adjacent photo).

There are some short sections of 66kV underground cable that have been used to provide egress from sites at Pendarves and Elgin (adjacent to ASB). The 66kV subtransmission cables located at the Pendarves substation are copper conductor / XLPE insulation / HDPE sheathed cables and they were installed in 1999 and 2001. Other short sections of 66kV cable have been installed from Elgin substation to the overhead lines which supply Coldstream and Northtown substations. At the request (and partial funding) of a land owner, a 300m section of 66kV cable has been installed across private property allowing the removal of a section of 33kV overhead line. These cables have a thermal rating to match the connected 66kV overhead line and are expected to have a lifetime in excess of 50 years.



Condition

Poles


The condition of the 66kV subtransmission assets largely reflects their age and the quality of materials used in construction. The vast majority of the poles are less than 20 years old and the cluster of older poles represent the lines that were converted from 33kV. All of the poles have a life expectancy of at least 40 years from new.

Insulators

The 66kV insulation has no known issues.

Fittings

Fitting of vibration dampers as standard to all 66kV circuits and to the underbuilt HV distribution circuit (where larger conductor sizes are used) has reduced aeolian vibration



66kV Sub-Transmission Pole Age Profile

effects to an acceptable level. Wedge connectors are universally used for conductor junctions and have proven to be very reliable.

There are no known issues with the condition of any of the 66kV lines currently in service although the older ex-33kV poles are scheduled for replacement within the first half of the planning period.

Standards

Documentation of standards presently used for testing, inspection and maintenance of the 66kV subtransmission network is still being developed. Construction standards are fully documented, and all new work is audited for compliance.

Maintenance

Inspections, Servicing and Testing

The condition of the 66kV subtransmission network is monitored using the following techniques:

- corona camera survey (insulators and cable terminations)
- complete visual inspection every 5 years (roadside location assists in reporting of any uncharacteristic behaviour)
- periodic infra-red scanning (typically every two years)
- analysis of fault information
- tree control inspections annually.

Fault Repairs

There have been very few faults on the 66kV subtransmission network. The only issues that have arisen are one occurrence of a loose bolt holding a 66kV insulator causing a pole fire (necessitating pole replacement) and several instances of insulator failure on the under-built circuit causing pole fires. The majority of 66kV faults have been caused by vehicles, wildlife or trees.

Planned Repairs and Refurbishment

Other than routine tree cutting there is only one remedial project planned. No other repairs or refurbishment is scheduled.

Retrofitting of 66kV Vibration Dampers

During the early periods of 66kV line construction it was not obvious that 100m+ length spans would cause acelian vibration of conductors. A significant programme revisited early 66kV circuits and fitted vibration dampers to the conductors. The dampers prevent the vibrations from damaging the insulators and other pole fittings, extending the life of the line considerably. This programme is nearing completion and there is no additional damper installation retrofitting planned beyond 2021.

Replacement

There are plans to replace the ex-33kV poles during the planning period [00570], [00571] & [00572].

Enhancement

See <u>section 5.4.2</u> – Network Development for details.

Development

See section 5.4.2 - Network Development for details.

4.3.2 33kV Subtransmission Lines

Description

EA Networks have a 33kV subtransmission network comprising of a main inner ring supplied from a single Transpower GXP - Ashburton (ASB) (see <u>Section 3.2.2</u> for a map of the layout). Radial 33kV lines supply four zone substations (MVN, MSM, MON, MHT) from Methven 66kV zone substation where a 66/33kV transformer is located. This arrangement has evolved as 66kV subtransmission has been introduced and 33kV line length

will continue to shrink as more load is taken on to the 66kV network. The total route length of the 33kV network is 72km.

The evolution of the 33kV network was initially focussed on NZED's (Transpower) urban Ashburton substation (ASH) as the 15 MVA 33kV supply point. This was later upgraded to a 30 MVA 110/33kV supply point. Once the 110kV network was removed, the 33kV supply point was shifted to its present location in Wakanui Road (ASB). From this point onwards the 33kV network had to support the pre-existing load plus the addition of urban Ashburton load (about 20 MW at the time).

The load on the 33kV network has been significantly reduced in recent years by widespread conversion to 66kV but portions remain that will cause constraints within the next few years. There is a point in the very near

future when most of the 33kV network will be converted to 66kV to prevent voltage constraints, conductor thermal limitations and security concerns.

The 33kV lines take a variety of standard construction forms. The early lines are on hardwood poles with porcelain insulators and many of these still standing today. During the 1970s and 1980s concrete poles came into vogue for 33kV construction and a number of lines use either prestressed or mass reinforced (spun) concrete poles. Pin insulators are exclusively porcelain, but the strain insulators are a mixture of porcelain and polymer materials. Conductor types are exclusively ACSR and AAC. The most common sizes are Jaguar, Mata, Waxwing and Dog.


The capacity of the conductors in use is:

- Jaguar (snow loading areas) or Mata (low snow loading areas) which both have a 'still air' thermal rating of approximately 400 amps (summer) and 500 amps (winter),
- Waxwing has a 'still air' thermal rating of about 300 amps (summer) and 350 amps (winter),
- Dog has a 'still air' thermal rating of about 250 amps (summer) and 300 amps (winter).

EA Networks have approximately 4.6km of 33kV underground cable in various locations around the district. All 33kV cables are XLPE insulated with heat-shrink terminations and joints.

The most significant 33kV cable length (3km) is installed between Ashburton township zone substation in Dobson Street (ASH) and the northern end of Ashburton urban area. This cable is single core 185 mm² aluminium conductor with XLPE insulation, aluminium wire screen and PVC oversheath (conservatively rated at 295 amps). This cable was installed when the 33kV supply point was at ASH and its design could not take in to account the later reversal of significant power flow from Transpower's Ashburton site (ASB) to ASH. Operational restrictions are required to prevent overloading this cable. After Ashburton zone substation's 66kV conversion, this cable will be derated to 11kV and used in the urban distribution network during 2020.





Larger 33kV cables are installed at ASB and ASH to connect from substation busbars to overhead lines. The cable used here is single core 400 mm² aluminium conductor XLPE insulated, copper wire screened with an HDPE/LDPE oversheath (rated at 500 amps). These cables are sized to match the line ratings and are up to 200 metres long. These cables will be retired form 33kV use in 2020.

There are a variety of other short 33kV cable lengths installed (typically 185 mm² aluminium) that overcome

height restrictions under Transpower lines and glide-slopes at airstrips.

Condition

Poles

The age profile of the 33kV subtransmission poles shows that the only new poles that have been installed since 66kV subtransmission became the preferred voltage, are to either replace defective ones or those damaged in car crashes. One exception is a section of line that has been built to retain supply to Montalto Hydro and Montalto substation. The condition of the line was such that replacement was required and the portion with underbuilt 11kV line could not be relinquished. Within the planning period this line will be repurposed as a 22kV distribution circuit.

With the decommissioning of Lismore zone substation, a portion of the 33kV line from Lismore – Montalto to Mt Somers Substation has been made redundant. It was constructed in 1972, is assessed to be in a fair condition, and has been partly reused at 22kV. The piled poles which form part of this line in the Hinds River, failed during a rainstorm event during 2002. The failed hardwood piles have been replaced with a much more substantial form of steel foundation. The first portion of this circuit has been rebuilt at 66kV to supply the proposed Montalto substation (project [00513]) after which the remaining line will become redundant (200 poles). This will remove a significant number of older 33kV poles from the network (approx. 450 total).

The line from Mt Somers to Methven was in a similar state. It was constructed in 1980 and has been recently replaced with a 66kV insulated line. This line is oriented across the infamous north-west wind and encounters several snowfalls most winters. In the process, complete renewal of all the components has occurred and removal of even more old 33kV poles from the network (approx. 450) occurred.

As of February 2018, the 33kV system involved approximately 118 concrete poles and 1,179 hardwood poles. Of these, it is estimated 200 hardwood poles (15% of total) will need replacing within 5 years. Approximately another 130 are estimated to need replacement closer to the end of the planning period (subject to further evaluation).

If the EA Networks network evolves as described in this plan, the 33kV network will be almost entirely superseded with a new 66kV network by the end of the planning period. This obviously solves all the 33kV line conditions issues identified above. Many 33kV poles have underbuilt distribution lines on them and they will continue in service beyond the end of the planning period. These poles will be managed as distribution poles once they operate at 22kV or 11kV only.

Fittings

There is a mixture of old technology (porcelain) and new technology (polymeric) insulation used on the 33kV subtransmission system. Due to the low pollution environment in Mid-Canterbury and the replacement of failed first generation polymeric (cycloaliphatic) insulation some years ago, it is not envisaged there will be a need for a widespread insulation replacement programme before retirement or conversion to a lower voltage.

During 1999, radio interference problems occurred on a section of 33kV over 11kV line built in the early 1990s. The problem was identified as deterioration of the neoprene cushion within pre-formed insulator wrap lock ties used to attach aluminium conductors to insulators. Apart from the possibility of interference as the cushion deteriorates further, there is a possibility of the conductor parting company with the insulator as it loosens. EA Networks have installed approximately 7,000 of this type of tie on the system to date, but discontinued their use approximately ten years ago. It can be expected that during the planning period there is a high likelihood of the ties deteriorating further requiring their progressive replacement. This work will be covered by progressive 66kV conversion. Should the 66kV conversion not progress as planned any 33kV lines requiring attention will be resolved separately.

Termination or connector practices have varied over the years ranging from PG (parallel groove) connectors, line taps and over the last seven or eight years a policy of using only wedge connector clamping has been implemented. The existing PG clamps are prone to overheating and/or corrosion and subsequent failure. The line tap arrangement was subject to failure during through-fault conditions. While the PG connectors and line taps still exist in the EA Networks system, it is not intended to undertake a mass replacement programme. However, the PG clamps will be monitored on a regular basis by thermographic methods and individual clamps replaced as and when necessary.

The 33kV single core cables laid from the Ashburton zone substation out to Racecourse Road are some 3km in route length and have an Aluminium/ XLPE insulated PVC sheath with an aluminium screen. This cable was installed in 1986 and has been the subject of several failures due to water between the aluminium screen and the sheath entering joints. It is suspected that the water problem occurred both during the manufacturing process and prior to installation (poorly fitting end caps). Further analysis revealed a problem that required attention. The issue that was identified was that of excessive circulating currents in the cable screens. The cable has now been mid-point earthed and cable screen voltage limiting devices installed at each end of the cable. This work permits the full cable rating to be sustained without excessive heating.

Partial discharge tests, wire screen continuity/impedance tests and insulation tests would suggest that the cable itself is unlikely to fail catastrophically within its useful lifetime of operation at 33kV. Within the planning period it is proposed that the cable will be derated to 11kV operation - once Northtown and Ashburton substations are both operating at 66kV. This cable will then be incorporated into the core 11kV network as two or more circuits between 11kV network centres and zone substations.

Standards

Documentation of standards presently used for testing, inspection and maintenance of the 33kV subtransmission network are unlikely to be developed. It is unlikely this work will proceed to conclusion with the conversion to 66kV or retirement of 33kV lines well within the planning period. Construction standards are fully documented, and all new work is audited for compliance.

Maintenance

Inspections, Servicing and Testing

The condition of the 33kV subtransmission network is monitored using the following techniques:

- corona camera survey (insulators and cable terminations)
- complete visual inspection every 5 years (roadside location assists in reporting of any uncharacteristic behaviour)
- periodic infra-red scanning (typically every two years)
- analysis of fault information

As with the entire 33kV network, inspection and patrols are important to reduce fault incidents. The 33kV network has a higher impact on reported statistics than lower voltage lines and this encourages more preventative action and research. The majority of the 33kV network is on public road reserve (as are most EA Networks lines) and this fact tends to encourage both staff and the public to report components that are causing concern. The Lines Inspector will examine the 33kV network at least once during the planning period.

Fault Repairs

The history of faults on the 33kV network would suggest that one or two a year would occur on average. This rate could increase slightly up until the date the oldest lines have been either replaced or refurbished.

It is very difficult to predict the number of faults from year to year due to climatic conditions. An estimate for fault work is provided based on historical fault data for the entire 33kV network.

The 33kV lines have had a variety of faults affecting them over recent years. The most concerning was a spate of 33kV porcelain insulator failures where the binder groove would crack off the top of the insulator allowing the conductor to drop and cause either an earth fault or a pole fire. Analysis of the failed insulators did not suggest any specific cause and the corona surveys have not revealed any additional problems. The usual problems of trees, wildlife and car crashes account for the remainder of the problems.

The per km cost of faults on the 33kV network is slowly rising, but in absolute terms the total cost is decreasing as new 66kV lines replace the older 33kV ones.

Planned Repairs and Refurbishment

Other than regular tree cutting, there are no scheduled plans for repairs or refurbishment of portions of the

111

33kV network.

Replacement

Should the need arise, any replacement of 33kV lines will be with 66kV lines in a location compatible with future requirements. This will make the work enhancement rather than replacement.

Enhancement

See section 5.4.2 - Network Development for details.

Development

See section 5.4.2 - Network Development for details.

4.4 Distribution Assets

Electric lines and cables, including associated easements and access ways operating at a voltage of 11kV and 22kV make up the bulk of EA Networks' infrastructure assets, in terms of both value and number. The extent of the distribution network is such that it covers virtually all of the plains in Mid-Canterbury and three long spur lines reach 35km in to the foothills of the Southern Alps via the Rangitata, Ashburton and Rakaia Gorges.

4.4.1 11kV and 22kV Overhead Distribution Lines

Description

EA Networks have extensive 11kV and 22kV distribution networks. Until the early 1990s, EA Networks only used 11kV as a distribution voltage. The rapid increase in irrigation load caused steady state 11kV voltage to drop to intolerably low levels. The security of the distribution network also fell, since back-feeding was not an option, as it would have resulted in an unacceptably low voltage. A rigorous investigation of the various solutions led to the adoption of 22kV as the preferred solution to the raft of capacity and security problems.

The 22kV network is proving to be an excellent distribution voltage. As an example, most people in the industry are familiar with conductor sizes by code names. Swan or Squirrel ACSR conductor run at 22kV has a lower percentage volt drop for a given kW load than Dog ACSR run at 11kV. Ferret conductor at 22kV has 21% less voltage drop than Jaguar ACSR at 11kV. These capabilities ideally suit a rural voltage-constrained network. The two-fold increase in thermal capacity (absolute power rating) of all conductors is merely a useful by-product of the conversion work.

11-22kV construction types are many and varied with lines that cover various materials, ages and designs. Pole types include hardwood, treated hardwood, treated softwood, prestressed concrete, mass reinforced concrete and steel (expanded I-beam). All these different poles have their strengths and weaknesses. Crossarms are either hardwood or steel.

Major insulation hardware has always been, and continues to be, porcelain pin insulators because of competitive pricing and a respectable track record. Strain insulators of choice have changed from being porcelain to universal adoption of polymer strain insulators at 11kV and 22kV.

Current standard construction employs hardwood poles and crossarms in a conventional style with porcelain pin insulators and polymer strain insulators.

Capacity Class	11kV Circuit Length (km)	22kV Circuit Length (km)		
Light	251	622		
Medium	133	886		
Heavy	0	36		
TOTAL	384	1,544		

The table above details the route length of the overhead distribution assets owned by EA Networks by 'ODV' capacity class. It should be noted that a significant quantity of the lines categorised as 22kV will be insulated at 22kV but operating at 11kV.

The HV overhead distribution lines that radiate from rural zone substations are what most people see running

along the rural roadsides. EA Networks own a total of 1,927km of 11kV and 22kV overhead lines that are predominantly located on the roadside. Some of the poles that carry these lines also carry subtransmission or LV lines. The highest voltage the pole was constructed to carry provides the asset category that is responsible for the structure's asset management.

Other line owners supplied by EA Networks own about 488km (512km in previous plan) of HV overhead line which is all on private property.

As of the date of this plan, the data available for management of pole hardware is incomplete. The total number and age of poles is known from work-plan information however the hardware fitted to these poles has not been captured. The relatively low incidence of ancillary component failure on poles and the ability to repair failures quickly means that there is a low return on gathering and maintaining this data. At this point in time, data on components other than poles will be gathered if and when personnel visit the host pole. It should be noted that replacement of any existing pole will result in brand new pole hardware being fitted.

Distribution Components		Туре	Quantity
Distribution Structures (not overbuilt)			
	Wood	- Hardwood	16,812
		- Softwood	2,256
	Concrete		2,129
	Steel Poles		58
	TOTAL		21,255
Distribution Pole Supports			
	Guy Wires	- Aerial	356
		- Single Down	2,845
		- Double Down	2,351
	In-Ground Pole Blocks		6,021
	Prop Poles		9
Conductor			
	Conductor Length (km)	- 11kV	1,074
	(Span length x No of wires)	- 22kV (inc. 22kV at 11kV)	4,580
	TOTAL (km)		5,654


The next stage in data capture will be capturing the structure type and this will permit the use of standard bill of material schedules to determine total quantities of cross arms, insulators braces and even nuts, bolts and screws. This will also tie into costing, budgeting, asset valuation, stores management, asset management and financial reporting.

Condition

The present condition of any distribution line is largely a factor of its age, the quality and type of materials used and the climatic conditions the lines are exposed to in various areas. EA Networks' location is largely free from corrosive airborne contaminants such as salt. The major life accelerating factors are sun (attacks insulation and protective coverings), wind (vibration and cyclic stress) and pole resilience to fungal or insect attack. At this stage, relatively few young poles have been individually inspected. The older poles have been inspected and those in need of attention replaced. The age profile would suggest that the bulk of the backlog maintenance has been attended to.

Hardwood Poles

There are approximately 16,812 hardwood poles (79% of total distribution poles) in the overhead distribution network. The distribution lines are 22kV or 11kV single circuit and double circuit construction with an age ranging from new to around 50 years old. Many of the older lines have been replaced over recent years, but this has still left a small but significant percentage of poles exceeding 45 years old. Several of these lines are scheduled for replacement over the next two years. Over the years, three styles of hardwood poles have been used in the EA Networks system. These styles are - natural round (first generation pole), desapped hardwoods and more recently CCA treated hardwood poles. The average age of the hardwood distribution poles is 20.4 years.



Concrete Pole Lines

Concrete poles make up approximately 10% of the total distribution poles used in EA Networks' system.

There are 2 two types of concrete poles used

- Pre-Stressed concrete poles these various pre-stressed type of concrete poles were first installed around the late '60s and therefore not expected to need to replacement during the planning period. An early type of pre-stressed pole (called Burnett) was deemed defective and dangerous and these have all been replaced with other manufacturer's pre-stressed concrete poles, softwoods and hardwood poles.
- Mass-reinforced concrete poles these are in excellent condition and are likely to last well beyond 40 years.

The average age of the concrete distribution poles is 26.9 years.

Treated Softwood Pole Lines

Construction of treated softwood pole lines began in the early 1990s for economic reasons, and continued through until 1997, when the cost differential between hardwood and treated softwood poles became less and the quality of the softwood poles received deteriorated. These poles make up approximately 10% of the total system poles.

The green (damp) nature of the poles when first installed has seen the pole tops in many cases setting with a twist as the timber dried out causing the conductor to become unevenly sagged. This in turn leads to the possibility of conductor clash during turbulent wind flows. Large cracks have also appeared during the drying process in some poles that may pose a problem if the poles continue to split especially around any bolt holes. The splits also allow moisture in to the untreated pole interior.

Due to the varying diameters of the poles they can be susceptible to birds resting between the centre insulator and pole causing a current to earth and the resulting burning-out of the top portion of the pole.

It is not envisaged a wide-spread remedial maintenance programme be set in place during the planning period. Repair work will be expected in some cases, but this will occur as and when problems develop. Each specific case will be examined at that time to determine if it is symptomatic of a wider problem. The expected life of these poles is greater than 30 years.

The use of these poles may be reconsidered, as a refined treatment process now produces a higher quality pole. The technical/economic balance will determine future softwood pole usage.

These lines are typically wired in ACSR conductor.

The average age of the softwood distribution poles is 22.9 years.

"<u>Bates" Steel Pole Lines</u>

These poles were installed in the mid-1940s and account for approximately 0.3% of the system total (0.5% in

previous plan). These poles are rapidly approaching the end of their life with all poles requiring replacement within 5 years.

The rapid deterioration through rusting has seen a programme introduced to replace almost all these poles within the planning period. The June 2006 snow storm reinforced this opinion as some steel poles failed during this severe weather event.

The main 11kV line between Ashburton and Overdale had 52 "Bates" Steel poles which needed replacement (out of approximately 196 "Bates" Steel poles in this line). A 22kV conversion exercise in 2003 provided the opportunity to replace the substandard poles and the remaining steel poles were considered suitable for up to 10 more years of service. Some of this was because of the failures experienced during the snow storms of recent years and others were simply the poor condition of the poles. As of 2018, 33 "Bates" Steel poles remained in this line. In 2018, all 33 of these poles will be removed as a project to convert the state highway to underground (leaving 25 in service network-wide).

The average age of the steel distribution poles is 52.6 years.

Conductors and Conductor Accessories

A variety of conductor types have been used over the years ranging from galvanised steel, Aluminium Conductor Steel Reinforced (ACSR), All Aluminium Conductor (AAC), copper weld (copper coated steel), #8 copper (solid high strength copper) and stranded copper.

Most of the ACSR and all AAC installed are in a good condition and there is no intended replacement programme for any of these conductors. After the recent snow storms it was decided that the small relatively low strength 'Squirrel' conductor would not be used for new or rebuilt lines. In its place a much stronger smooth body conductor 'Flounder' will be used.

Galvanised steel, #8 copper and copper weld conductors make up approximately 1.0% of the total distribution conductor length. Some galvanised steel conductors are beginning to rust (in some cases quite significantly), while the copper weld conductor is becoming brittle and is prone to breaking. It is anticipated that most of these conductors will require replacement during the planning period and there has already been significant progress along this path – a reduction of about 5km since the last plan was published. This leaves approximately 54km of these conductors in service at 11kV or 22kV. Some of this conductor length is the first span of an on-property extension owned by others (which is partly in the road corridor - estimated to be about 26km of conductor length).

Line splices have started to cause an increase in faults. It appears the application of these splices has not been according to the manufacturer's instructions. Remedial action will be taken once a survey of suspect splices has been completed using thermography.

Wire termination and connector practices have been amended as per the current practice for subtransmission lines (see <u>section 4.3.2 - Fittings</u>).

Insulators and Insulator Fittings

A majority of the insulation used on the distribution system is porcelain and generally considered in reasonable condition. Given the relatively low pollution environment it is not envisaged that any major replacement programme will need to be implemented in the near future.

Wrap-lock ties were also used at 11kV and the situation described in <u>section 4.3.2 - Fittings</u> also applies to a proportion of 11kV lines.

The June 2006 snow storm identified that in some cases mechanical fittings were inadequate and they failed prematurely, dropping conductors onto the ground. The application and use of these types of fittings has been reconsidered and provided they are applied correctly they are adequate.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of the HV overhead distribution network is still being developed. Construction standards are fully documented and all new work is audited for compliance.

Maintenance

HV distribution assets comprise most of EA Networks' asset base by distance, value and most other measures.

Consequently, the asset type also accounts for the greatest share of maintenance and enhancement expenditure.

The value of distribution lines included in projects that are triggered by subtransmission development is beginning to reduce. These lines are incidentally reconstructed on the route of new 66kV subtransmission lines (or existing 33kV lines being converted to 66kV). The cost of these rebuilt distribution lines has been estimated and allocated so that a true indication of increasing asset value can be obtained.

Any line in the 22kV network is at worst a refurbished line and at best a brand new one. This situation has arisen from the 11kV to 22kV conversion programme. Lines are generally reinsulated without full replacement work being necessary, however, if any faulty components are discovered they are replaced. This process effectively extends the planned maintenance-free period on 22kV lines for at least ten years from the date of conversion.

Inspections, Servicing and Testing

The rural 22-11kV network is the area that consumes most of the Lines Inspector's time. Much of the inspection budget is spent assessing poles and hardware on these lines. A gradual accumulation of information on lines is being achieved with inspections targeting the oldest lines first. Future plans may allocate the inspection time more systematically.

The refurbished nature of the 22kV network has relegated it down the priority list for patrols and inspections. It is anticipated that the data gathered during the conversion work so far will be used to assess the refurbished lines, looking for inspection candidates towards the end of the planning period.

Fault Repairs

This section of the network absorbs the biggest portion of the fault budget every year. The usual culprits are wind, wildlife, cars, trees, snow, irrigators (large rotating steel booms), occasionally aircraft (top dressing), vandalism, equipment failure, consumer earth faults intruding into the distribution network causing protection to trip a feeder, and completely unknown causes. The projected costs are based on historical values adjusted for major replacement, refurbishment and development projects.

A surprising statistic has come from the fault data gathered since 22kV conversion was started. There appears to be an irreducible lower level of faults that exist for all open wire distribution lines. Asset management staff were hoping to see the number of faults fall to low levels in the 22kV areas, but this was not the case. The fault level certainly dropped, with aged equipment failure virtually eliminated (faulty or damaged new components accounted for most equipment failures). Seemingly, provided there are people, birds, exotic marsupials, and trees (including blue gum trees with bark streamers), faults will occur. Dramatic reductions in this base level of faults will require alternative construction techniques.

The fault repairs on the HV distribution network have been estimated from the pool of fault maintenance done in previous years.

Planned Repairs and Refurbishment

The various repairs and refurbishments have not been identified individually. The present rate of maintenance is likely to reduce over the planning period as the average pole age decreases.

Single Strand Galvanised Steel Conductor (on-going)

The single strand galvanised steel conductor (predominantly #8 galvanised steel fencing wire) historically used in the 11kV network is considered deficient. It has corroded and during wind and snow events is prone to failure which will drop a conductor onto the ground in many cases. A conscious decision has been made to eliminate this conductor from the distribution network. It will be replaced with the minimum modern equivalent conductor for the structure/line to survive until the pole is at the end of its useful life. A maintenance programme has been started to give effect to this strategy.

Replacement

The rural HV distribution network is decreasing in average age. A considerable effort has been made in recent years to catch up on backlog maintenance that was postponed during times of major enhancement and development. This has reduced the level of annual maintenance required to a more routine amount. Routine amounts would be 2.0 to 2.5% (40 to 50 year average lives) of the total pole population per year

needing replacement. With a distribution pole population of approximately 21,000 this represents approximately 500 poles per annum. This of course assumes a flat age curve, and this is not the case. The present rate of replacement would be about half this number (250 per annum). Towards the end of the planning period, the pole replacement rate may begin to increase as the age profile indicates more aging poles reaching about 40 years old.

Bates Steel Poles (on-going)

The Bates steel poles, which have given long service, are reaching the end of their mechanical life. As part of the pool of overhead HV distribution line replacement funds allowed in the planning period, these poles will be progressively replaced. Approximately 63 of these poles have been replaced/removed since the last plan was published - leaving 58 in service. The rural underground conversion programme will remove more of these poles in the future.

Enhancement

See section 5.4.4 - Network Development for details.

Development

See section 5.4.4 - Network Development for details.

4.4.2 11kV and 22kV Underground Distribution Cables

Description

Underground cable is becoming a significant asset for EA Networks. It is being used to service any new urban development as well as replacing urban overhead plant when it requires rebuilding. The Methven urban area is completely underground. The decision to proceed with undergrounding Methven was taken after a disastrous snowstorm in the 1970s that left many poles and wires lying in the streets. It took many weeks to repair the damage sufficiently to return supply to all consumers.

Voltage (kV)	Description	Current Rating (amps)	Capacity (MVA)
11	3 core 95 mm ² XLPE aluminium (urban distribution)	200	3.8
11	3 core 150mm ² XLPE aluminium (distribution feeder core)	255	4.9
11	3 core 300mm ² XLPE aluminium ("Core" distribution)	400	7.6
22	3 core 35mm ² XLPE aluminium (rural consumer connection)	120	4.6
22	3 core 95mm ² XLPE aluminium (general distribution)	200	7.6
22	3 core 120mm ² XLPE aluminium (distribution feeder core)	240	9.1

Urban Ashburton is being progressively converted to underground cable as the condition of the existing overhead lines deteriorate, demanding replacement. When prioritisation is required because of limited resources, the HV distribution voltage lines are chosen before the LV reticulation as they have a higher public safety risk and a more dramatic impact on reliability.

It is not only urban areas that benefit from underground cable installation. Where necessary, short sections of rural distribution lines have been placed underground to avoid conflict with Transpower transmission lines, airstrips and to get around problematic obstacles. Distribution feeder entry and exit from zone substations is also normally achieved with short lengths of underground cable. More extensive rural underground distribution is being undertaken with approximately 35km of end-of-life overhead line being replaced with underground cable during the planning period. With the assistance of NZTA, currently only state highways are being targeted for rural underground conversion. An assessment of the actual costs and operational experience will determine if rural underground becomes more commonplace.

It should be noted that EA Networks has a policy that all new connections to the EA Networks network must

be made using underground cable (up to and including 22kV).

The distribution voltage cables used by EA Networks are almost entirely XLPE insulated. The cables in common use at EA Networks are shown in the table above.

Since about 1995, the cable specification changed from a copper tape screen with PVC over-sheath to a copper wire screen with HDPE over-sheath.


EA Networks presently have about 115km of 11kV cable installed (an increase of 9km from the last plan) and 146km of 22kV cable (an increase of 33km from the last plan).

Condition

EA Networks have a mixture of old and new technology cables throughout the system and these are generally in reasonable condition and trouble free. As with most power companies, failures are typically associated with joint and termination problems or mechanical damage. The spike in cable 25-34 years old is a consequence of 14km of 11kV cable being installed onto Mt Hutt ski-field in the late 1980s.

Cable Accessories

Any remaining older style cable terminations are of concern from a reliability point of view. EA Networks is targeting these for prompt replacement during the planning period.



Historically, a series of joint failures occurred in an 11kV cable in William Street, Ashburton. A thorough investigation was less conclusive than was hoped. It is suspected that a crimp connector failed and caused a heavy current fault. This fault may have weakened similar crimped connectors in other joints in the same cable. Additional care is now being taken during application of crimp connectors and where possible existing and new joints are being engineered out of the cable system. Where possible, new distribution cable installations use shear-bolt connectors, which appear to be more tolerant of cyclical heating.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of the HV underground distribution network is still being developed. Construction standards are fully documented, and all new work is audited for compliance.

Maintenance

The maintenance requirement of underground cable is virtually nil and the urban Ashburton 11kV network is being placed underground based on condition, solving the problem for the foreseeable future. The other township areas that have some 22-11kV overhead distribution, namely Rakaia and Hinds face the same destiny of being placed underground - when condition demands it. There will be no urban overhead lines remaining at the end of the planning period provided the underground conversion programme proceeds as programmed. This approach provides for medium to long-term cost minimisation.

Inspections, Servicing and Testing

There is limited inspection and testing work that can be done on any buried equipment. Periodically, electrical tests are done on cable segments that are out of service for other reasons, but condition is predominantly ascertained by tracking fault information. Some tests using partial discharge mapping have been trialled after a series of faults occurred in quick succession. The results of the testing were not particularly compelling, and it was decided widespread adoption of the technique would not offer good value.

Fault Repairs

There is a very low frequency of faults on the HV distribution cable network. A small allowance is made for fault repairs annually.

Planned Repairs and Refurbishment

There are no planned repairs or refurbishment scheduled.

Replacement

There are no plans to proceed with any replacement work.

Enhancement

See section 5.4.5 and 5.4.6 - Network Development for details.

Development

See <u>section 5.4.5</u> and <u>5.4.6</u> - Network Development for details.

4.5 Low Voltage Line Assets

These assets include 400V overhead lines and cables used to reticulate electricity to the boundary of consumer's premises where it connects to the service line.

4.5.1 400 V Overhead Distribution Lines

4.5.2 Description

EA Networks uses a conventional overhead low voltage configuration with insulated conductors and wooden crossarms. Aerial Bundled Cable (ABC) construction techniques are not employed. The total length of line in this category is approximately 95km. This quantity has reduced from the last plan through a combination of removal and refinement of ownership for spans that leave an EA Networks pole and connect to a privately-owned pole. These lines are in both urban areas and on the rural roadside. The urban lines will typically be heavier construction with larger conductor and almost always three phases. The rural lines are likely to be lighter and commonly will be only single phase. A significant proportion of the circuit length identified here is likely to be road crossings and the first span leaving the road to service a consumer's property. Despite being dedicated to each consumer, these short spans are all owned by EA Networks as they are fully or partially over the public roadway.

Copper conductor was used extensively until the mid-1970s but was gradually replaced with PVC covered aluminium because of economic and constructability considerations. The last large-scale urban overhead reconstruction was completed in the early 1990s and used PVC covered Weke AAC conductor. Since then, there has been no significant urban LV reconstruction undertaken. The present policy of the EA Networks' Board is to convert to underground cable whenever an urban overhead distribution reconstruction becomes necessary because of the line's condition.

The smaller rural villages and townships of Fairton, Lauriston, Rakaia, Chertsey, Hakatere Huts, Rakaia Huts and Rangitata Huts and Hinds all have some LV overhead reticulation, much of which is approaching the end of its useful life. Hinds is approximately 75% underground. Mayfield and Mt Somers townships have both been converted to underground in recent years and Chertsey is now complete. The urban underground conversion programme is scheduled to place the remaining township reticulation underground before the end of the planning period based upon condition.

The supply to some of these settlements is via long overhead distribution lines, which is the most significant risk in the overall security to the consumer. Underground conversion has been selectively applied in these areas where it is truly advantageous to all stakeholders. An example of this is at the Rangitata Huts where the Hutholders' Association organised the conversion of both HV and LV overhead to underground cable (photo below). This solved safety, capacity and reliability issues within the settlement and provided a much more aesthetically pleasing environment.



There is very little truly rural LV network. The majority of this is single spans leaving or crossing the road reserve.

Service Poles

Service lines on consumer's premises are generally owned and maintained by the individual consumers irrespective of voltage. The only ownership interest EA Networks maintains is in the span leaving EA Networks' network pole (while it is above the road reserve) and poles in the road reserve that only support one or more services. Service poles can be likened to aerial pillar boxes.


Street Lighting

A network of street lighting pilot wires has been run to supply street lighting. These pilots are switched at distribution substations by a ripple control relay that is signalled at dusk (on) and dawn (off). This conductor is typically 16 mm² copper in overhead reticulated areas. EA Networks own 32km of overhead street lighting pilot line. The overhead pilot network is generally as reliable as the other LV overhead distribution and malfunctions/faults are generally caused by clashing wires or a faulty ripple control relay.

There are some cases where EA Networks have converted to underground reticulation and have made available an underground cable street lighting pilot, but the street light owner has chosen not to use it or install new street lighting columns. In these circumstances, the overhead street lighting pilot and supporting poles continue to deteriorate and although EA Networks could remove the pole – it chooses not to. Recent discussion with the street light owner has accelerated the adoption of new street light columns, and lights using the underground street lighting pilot.

Condition

The age-based condition of LV overhead lines is a relatively evenly distributed profile. The distribution represents all LV poles and these are distributed in both rural and urban areas. The poles less than 15 years old are mostly located in the rural area. Then urban lines are split between much older lines that will be converted to underground within the next ten years and relatively new lines that were rebuilt in the 1980s and early 1990s. These newer lines will generally be in very good condition. The older lines (>40 years) are one of the principal targets of underground conversion. They will typically be smaller conductors with either no covering, or failed covering, that offers little protection against conductor clash or accidental contact. The conversion to underground will eliminate any condition related issues.



The EA Networks policy change to enforce all new network connections be underground has caused a dramatic drop in the number of LV poles under four years old. This will become even more apparent in future years.

The overhead lines constructed over the last twenty years consist mainly of PVC covered All Aluminium Conductor (AAC) or PVC covered hard drawn copper and are in generally good condition.

A few older lines still exist using original braid covered conductor. The general condition of this conductor is very poor and is subject to conductor clashing. In some places insulated spreaders have been used to reduce this problem. It is not intended to prioritise replacing these conductors, as the undergrounding programme will take care of this very soon.

The recently adopted policy that all new connections to the network will be via underground cable will see a gradual reduction in the quantity of overhead LV network although its average age is likely to increase.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of the LV overhead distribution network is still being developed. Construction standards are fully documented and all new work is audited for compliance.

Maintenance

Inspections, Servicing and Testing

Major inspections were performed during 2007 and 2013. This ascertained the condition of all urban poles including LV and service poles. This data is being used to further prioritise and schedule reinspections and the urban underground conversion effort. In rural townships this data may promote some replacement activity of overhead lines. Rural LV lines are only reinspected if the associated HV distribution line has triggered a visit.

Fault Repairs

The frequency of LV faults on the EA Networks network is very low. This is reflected in the relatively low cost of LV faults overall.

Of the sum allowed for LV faults system-wide, Rakaia takes a slightly higher than average proportion. This is purely age related and reflects the "minor maintenance until converted to underground" approach considered as prudent by EA Networks.

Planned Repairs and Refurbishment

No substantial repairs or refurbishment are proposed during the planning period. Most maintenance work is on an as-required basis.

Replacement

There are no plans to replace any LV overhead network in urban areas during the planning period. Rural areas are likely to have some replacement work completed as part of HV distribution replacement or enhancement work.

Where individual poles are close to failure, in an otherwise sound line, a pole replacement will occur, generally with a pole that matches the remaining life of the rest of the line.

Enhancement

See <u>section 5.4.7</u> - Network Development for details.

Development

See <u>section 5.4.7</u> - Network Development for details. The Ashburton District Council's District Plan has rules that make additional pole locations in urban areas a non-compliant activity.

122

4.5.3 400 V Underground Distribution Cables

Description

As has been already mentioned EA Networks has a significant amount of underground cable and this is increasing as LV overhead lines require reconstruction. The Methven urban area is completely underground and approximately 73% of Ashburton consumers are supplied via a pillar box using an underground cable. This broadly reflects the degree of underground reticulation versus overhead LV circuit length in Ashburton (83%).

Various cable types were used during early underground installations. This included PVC insulated single solid aluminium core cable. The present standard types are:

Description	Current Rating (amps)	Capacity (kVA)*
3 core 16mm ² XLPE copper (standard urban connection)	85	60
3 core 25mm ² XLPE copper (larger urban connection)	120	85
3 core 35mm ² XLPE copper (pillar box to main cable)	150	107
3 core N/S 95mm ² XLPE aluminium (light duty LV distribution)	200	142
3 core N/S 185mm ² XLPE aluminium (standard LV distribution)	300	213
4 core 185mm ² XLPE aluminium (old standard LV distribution)	300	213
4 core 240mm ² XLPE aluminium (heavy duty LV distribution)	360	256

* It should be noted that distribution LV cable circuits are typically limited by voltage drop not thermal rating.

In many cases the ability to supply load with a LV cable is determined by voltage drop rather than thermal capacity. The total distance of LV cable presently installed and owned by EA Networks is approximately 362km. This includes all cable sizes from 16 mm² to 500 mm².

Currently, all new urban subdivisions are reticulated underground as a requirement of the appropriate District Plan. District Plan provisions ensure that no new poles (where one does not already exist) can be located in urban areas. This means that any new urban reticulation is typically underground.

Various roadside boxes are required to complete the LV cable system. These vary in size and are categorised as follows:

- Pillar box Residential pillar box that can accommodate up to six single phase or two three phase connections,
- Link box This is typically at a junction in the LV network and provides network reconfiguration capabilities or supplies a larger three phase load,
- Distribution box This is the largest LV box and can provide up to four 400 amp three phase connections and its typically used in commercial and industrial areas.

The typical configuration of urban LV underground distribution is that a cable will be run on each side of the street in individually fused feeders from a distribution substation. The cables either loop between pillar boxes or are tapped off to pillar boxes that are used to connect the consumer's service cable via fuses. At the end of a cable run, a link box or distribution box will allow interconnection to adjacent LV cables that may be from a neighbouring substation. This arrangement allows reconfiguration to accommodate changes in load or backfeeding during cable failure or distribution transformer replacement.

Вох Туре	Quantity		
Pillar Box	4,962		
Link Box	570		
Distribution Box	362		
TOTAL	5,894		

Service Cables

The cable from pillar box to house or business does not always exit directly from the pillar box across the road boundary. Often during underground conversion the most cost effective and least disruptive route is along the footpath and then across the boundary. EA Networks retain ownership of the portion within the road reserve. The underground service cable is generally very reliable in the roadside unless excavated by other utilities or contractors. There are no known problems with this portion of the LV network.

Street Lighting

As mentioned above, a parallel network of street lighting pilot cables has been run to supply street lighting. This cable is typically 16 mm² copper neutral screened cable in underground areas. EA Networks own 270km of underground street lighting pilot cable. The pilot cable network is very reliable and malfunctions/faults are generally at the ripple control relay or caused by third party damage.

Condition

EA Networks has a mixture of early generation PVC and modern XLPE insulated, PVC covered, low voltage cables in the low voltage network. Generally, these are all very reliable excepting some early single core aluminium cables that have a very thin plastic sheath and are therefore prone to mechanical damage from stones etc. These cables only form a small percentage of the total low voltage cable population – less than 2%. It is intended to replace these cables as they begin to fail at an unacceptably high rate.

The age distribution shows the effect of more than 30 years of underground conversion and new urban subdivision. This




chart has all EA Networks owned underground cable including small in-road service cables. The underground LV cable system is generally in excellent condition. The exposed parts of the network, such as boxes, can be subject to vandalism and vehicle damage but the frequency of damage is very low and there are no known outstanding condition-related issues.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of the LV underground distribution network is still being developed. Construction standards are fully documented and all new work is audited for compliance.

Maintenance

Inspections, Servicing and Testing

Inspections of LV boxes, cables up poles and cable terminations are typically only instigated when damage is noticed or reports of unusual appearance are received.

During 2017-18 a survey of all pillar boxes in Ashburton township was undertaken and a programme of remedial maintenance will be undertaken to resolve a range of condition-related issues.

Fault Repairs

Fault repairs are typically very low in frequency and in many cases are chargeable to the party causing the fault.

Planned Repairs and Refurbishment

There is one historical problem with the LV network in urban Ashburton. The phasing of different parts of the

network is not necessarily the same. That is, the "red" phase wire cannot be guaranteed to have the same absolute phase angle as another "red" phase wire in an adjacent substation area. Correct phasing is necessary when using LV ties between substations. Multiple LV links are now labelled "Do Not Operate" because of the phase difference across them. This situation has arisen from the historical lack of LV interconnectivity. The overhead LV network was built in a substation-by-substation manner with no reference to adjacent or absolute phase angle. A survey of phase angle is complete and each Magnefix ring-main unit has been labelled with the known and true, red, yellow and blue phase conductors. This gives all personnel the information needed to correctly connect a standard Dyn11 distribution transformer as HV RYB ABC and LV ryb abc. Work is proceeding to physically correct the phasing both as a stand-alone programme (during periods of reduced workload for high priority tasks) as well as in association with other routine projects or tasks. Good progress was made during 2017, and only 12 distribution substation areas remain to be corrected. These remaining areas should be addressed during 2018.

No other repairs are planned.

Replacement

There are no plans to replace any significant portion of underground LV network during the planning period.

Enhancement

See section 5.4.7 - Network Development for details.

Development

See section 5.4.7 - Network Development for details.

4.6 Service Line Connection Assets

Description

This asset consists of the equipment used to connect approximately 19,300 consumers to the EA Networks distribution network.

The major component of this asset is the service protective device, which may be one of the following:

- 400V re-wireable pole fuse
- 400V HRC pole fuse
- 400V HRC pillar box or distribution box fuse
- 11-22kV drop-out fuse
- 11-22kV disconnector
- 11-22kV circuit-breaker

The service line on the premises of the consumer is owned and maintained by the consumer. There are circumstances where EA Networks will contribute towards consumer owned service lines. One example would be during underground conversion. EA Networks fund the first 20 metres of underground service line conversion onto private property. This ends up in consumer ownership but is a cost against the project and therefore against the LV network assets. Any portions of service line assets on the road reserve are considered EA Networks' asset as a private land owner has no explicit right to own equipment in the road reserve.

Condition

The connection assets are largely in sound order with the most common condition related issue being gradual deterioration of the fuse link as fault current (interrupted by on-property equipment) passes through the fuse. Occasionally, the fuse link carrier may deteriorate through corrosion or thermal (overloading) damage and this is replaced as and when required.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of service line

Maintenance

In general, EA Networks does not carry out maintenance on consumer owned service lines unless contracted to do so. These are the responsibility of the consumer to maintain and they can use any competent contractor to do so.

The situations where EA Networks do maintain service line related equipment include:

- replacement of blown service fuses due to faults
- replacement of service poles on the street where these are sub-standard
- repairs to network connection equipment
- repairs to service spans across road reserve (any asset located in the road corridor is assumed to be EA Networks' responsibility unless informed otherwise).

Financial control procedures mean that only approved work is carried out and that the consumer will be required to pay for most work on consumer-owned service lines.

Inspections, Servicing and Testing

There are no scheduled inspections of the LV service asset category.

The Board have indicated that they believe EA Networks are in the best position to offer advice to consumers about their 11-22kV service lines. Consequently, the lines inspector visits private on-property lines to assess them and advise the owner of any remedial work that is required. Currently there is no charge for this inspection. The relatively few HV service lines connected via a circuit-breaker are subject to regular inspection and servicing as per section 4.10. HV EDO fuses connecting HV service lines are examined whenever they are operated.

Fault Repairs

Service lines are generally owned by the end consumer and as such are not maintained by EA Networks. The only maintenance item of note is the occasional replacement of a defective service fuse carrier, cartridge or base.

Planned Repairs and Refurbishment

No repairs or refurbishments are planned.

Replacement

The gradual replacement of re-wireable fuses with HRC types as part of LV replacement projects is expected to reduce the number of premature service fuse failures, which should be reflected in a reduced cost of fault work.

Enhancement

There are no enhancement proposals.

Development

There are no development proposals. It should be noted that all new connections to the EA Networks network are required to be made using underground cable (at all reticulated voltages below 33kV). This will lower the mechanical burden on the service line connections and should decrease further the impact of failed service lines on the EA Networks network.

4.7 Zone Substation Assets

Description

Zone Substations are used to transform power from subtransmission voltages of 66kV or 33kV down to EA Networks' standard distribution voltages of 11kV or 22kV.

These substations comprise buildings, switchyard structures and associated hardware, high voltage circuit-breakers, power transformers, instrument transformers, and a multitude of other associated power supply cabling and support equipment. Furthermore, the substations range in size from 5 MVA to 40 MVA and are used to feed all areas of EA Networks' network, thus playing a critical role in the overall reliability of EA Networks' network. <u>Section 5.4.2</u> shows the location of EA Networks' 23



Zone Substations. ASH and ASH66 are co-located. Highbank is not shown as it is owned by Trustpower although it both injects winter generation and takes summer pump load. EGN is adjacent to the Transpower 66kV GXP and does not supply any distribution load (although this is planned in the future).

Abbreviations have been used to keep substation descriptions concise. The substations are listed below along with some vital statistics. Note that firm capacity in this context relates to the loss of a power transformer.

Each site has its own unique characteristics that tend to relate to the design and technology at the time of construction. The full details of each site are too much to describe here, but a brief overview follows. The distribution load details in each title line are pre-diversity and non-seasonal. The General category will include a lot of commercial users such as retail, accommodation, dairy sheds and warehousing while the majority is residential. The actual peak load is in the summary description that follows.

Code	Name	Transformer Count	Peak Load (MW)	Sub- transmission Line Security	Firm Capacity (MW)	Firm (Break) Capacity (MW)	ICP Count
ASH	Ashburton 33/11	2 x 10/20 MVA	25	n-1	22	28	6,250/0
ASH66	Ashburton 66/11	1 x 10/20 MVA	-	n	0	28	0/6,250
CRW	Carew 66/22	1 x 10/15 MVA	15	n-1	0	9	890
CSM	Coldstream 66/22	1 x 10/15 MVA	13	n-1	0	9	780
DOR	Dorie 66/22	1 x 10/15 MVA	11	n	0	9	430
EFN	Eiffelton 66/11	1 x 10/20 MVA	9	n-2	0	4	450
EGN**	Elgin 66/33	1 x 45/60 MVA	-	n-1	-	-	0
FTN	Fairton 33/11	2 x 5/10 MVA	-	n-1	10	-	0
FTN66	Fairton 66/22/11	2 x 10/20 MVA	6	n	20	26	250
нтн	Hackthorne 66/22	1 x 10/20 MVA	15	n-1	0	9	810
LGM	Lagmhor 66/11	1 x 10/15 MVA	7	n-2	0	6	380
LSN	Lauriston 66/22	1 x 10/20 MVA	15	n-1	0	7	780
MVN	Methven 33/11	1 x 5 MVA	-	n	0	4	0/1,370

мнт	Mt Hutt 33/11	1 x 5 MVA	2	n*	0	2	210
MON	Montalto 33/11	1 x 2.5 MVA	2	n	0	1	300
MSM	Mt Somers 33/11	1 x 5/10 MVA	3	n	0	3	510
ΜΤΥ	Methven 66/11	1 x 10/15 MVA	5	n-1	0	5	1,370
MTV**	Methven 66/33	1 x 18/25 MVA	5	n-1	0	5	1,100
NTN	Northtown 66/11	2 x 10/20 MVA	9	n	20	28	3,450
OVD	Overdale 66/22	1 x 10/20 MVA	14	n-1	0	10	1,260
PDS	Pendarves 66/22	2 x 10/20 MVA	16	n-1	20	30	420
SFD	Seafield 33/11	1 x 5/10 MVA	-	n*	0	10	0/1
SFD66	Seafield 66/11	1 x 10/15 MVA	8	n*	0	10	1/0
TIN**	Tinwald 66 (22/11)	1 x 6/8 MVA	_	n-2	0	10	0
WNU	Wakanui 66/11	1 x 10/15 MVA	13	n-1	0	10	550

n* - these substations are dedicated to one industrial consumer each and security levels have been negotiated with that consumer. SFD is essentially hot standby for SFD66.

** EGN and MTV 66/33 do not have any distribution voltages present. MTV 66/33 supplies MVN, MHT, MSM and MON. TIN bas a 22(11)// transformer present, but it is not loaded under permal conditions.

TIN has a 22/11kV transformer present, but it is not loaded under normal conditions.

Ashburton (ASH & ASH66) General: 24.9 MW Industrial: 4.0 MW

This site used to be Transpower's supply point into Ashburton. The site is expansive and well fenced. The 33kV switchyard is well laid out, easily maintained and has equipment around 30 years old. Two incoming 33kV circuits support the 33kV bus. The 33/11kV transformers are about 23 years old. Stage 1 of 66kV development (ASH66) is complete with a single 66kV line and a single 66kV transformer installed. The main building dates from the late 1940s but was extended in 2003 to accommodate two 11kV switchrooms. The 11kV load is served from two 11kV switchboards. 11kV feeder protection uses numeric relays. Adequate SCADA functionality exists, which is limited by the

Irrigation: 4.4 MW

older technology used at 33kV. A high capacity crane bay (25 tonne) is one of the unique facilities at Ashburton. The site currently supplies 70% of urban Ashburton and some outlying areas. The load has a winter peak consisting almost entirely of residential dwellings. Northtown zone substation offers additional switched firm capacity. Total switched firm capacity matches load. During 2018-19 the remaining 33kV infrastructure will be replaced with 66kV infrastructure.

Carew (CRW) Ger

General: 3.7 MW

Industrial: 0 MW

Irrigation: 13.3 MW

A recent 66/22kV site. Two 66kV circuits from a closed ring serve this site. The 66kV numeric line protection is line differential with backup distance. The site has modern numeric transformer and 22kV feeder relays fitted and SCADA. The site is proving to be low maintenance. The load is summer peaking and irrigation based. The high general demand is a consequence of the large number and size of dairy sheds. Firm capacity exceeds load. The site has a 10/20 MVA and a 10/15 MVA transformer fitted to provide a spare system transformer, more firm capacity to load and adequate back-feed capacity to adjacent sites (CSM, HTH & LGM).

Coldstream (CSM) General: 3.2 MW Industrial: 0 MW

Irrigation: 13.8 MW

A relatively new site that operates at 66/22kV and serves an area that has seen significant growth in irrigation

requirements. Two 66kV circuits from a closed ring serve this site and line distance and differential protection is fitted. Modern electronic relays are fitted and SCADA is operational. Load exceeds firm capacity. The high general demand is a consequence of the large number and size of dairy sheds. The dominant load is irrigation pumps which are summer peaking. The 10/15 MVA transformer will be replaced with a 10/20MVA unit during 2019 (the 10/15MVA unit moving to a newly converted Mt Somers 66kV substation).

Dorie (DOR)General: 1.8 MWIndustrial: 0 MWIrrigation: 9.9 MW

This site is compact and originally housed a 33/11kV substation. Rebuilt as a 66/22kV site around 2000 it has a concrete block building and all electrical equipment is new. A single 66kV circuit serves this site. Indoor 22kV circuit-breakers are used. 22kV feeder protection and the 66kV transformer inter-trip signalling has been updated in 2013-14. The site summer peaks with irrigation load. The high general demand is a consequence of the large number and size of dairy sheds. SCADA system installation covers 22kV feeder protection. Firm capacity via 22kV interconnections exceeds load.

Eiffelton (EFN)General: 1.5 MWIndustrial: 0 MWIrrigation: 7.2 MW

Eiffelton site (EFN66) supplies all of the load that was connected to the now decommissioned Eiffelton 33/11kV substation and some of the ex-Hinds 33/11kV load. It is a new site with a 66/11 kV, 10/20 MVA transformer, 22kV capable indoor switchboard, numeric 11kV feeder, transformer, 66kV bus, and 66kV line protection. SCADA control is available and the three 66kV circuits that are connected provide excellent security. Firm capacity is slightly below load due to 11kV back-feed limitations.

Elgin (EGN)

A site that is located adjacent to the Transpower Ashburton GXP. This site houses EA Networks' main 66kV supply bus and a large (60 MVA) 66/33kV autotransformer to allow ripple plant signalling on the 66kV network (also previously used to provide security to the 66kV bus). Significant changes occurred during 2012-13 to make the 66kV bus more secure. The 66kV bus now has three sections with bus zone protection over each section. There are no distribution feeders currently supplied from this site. Firm capacity and load is dependent on Transpower GXP configuration. Once all 33kV load has been migrated to the 66kV GXP, the 60 MVA 66/33/12.7kV YNa0d1 autotransformer will be reconfigured as a YNyn0 66(33)/22kV transformer [496]. This will allow load to be served directly off the EGN 66kV bus which provides some steady state demand relief and significant back-feed capacity to Wakanui, Eiffelton, Ashburton, Northtown, Fairton, and Seafield substations.

Fairton (FTN)General: 0 MWIndustrial: 0 MWIrrigation: 0 MW

This site was originally established to supply the nearby meat-works. It is awaiting conversion of ASH to 66kV, after which the site will be decommissioned (2019). Two 33kV lines have directional protection on them. Limited SCADA system. Two 5/10 MVA transformers. Substations has been replaced by Fairton 66/22+11 substation.

Fairton 66 (FTN)General: 0.6 MWIndustrial: 5.5 MWIrrigation: 0.1 MW

Fully commissioned in 2017, this is a site that provides capacity for rural residential, industrial, and irrigation load. It supersedes the Fairton 33/11 kV site which is about 100m away. The site has: two 66kV circuits (to be three circuits in 2019-20), a 66/22kV 10/20MVA transformer, a 66/11kV 10/20MVA transformer, a 6/8MVA 22/11kV transformer, a 10-way 11kV switchboard in two sections, and a 10-way 22kV switchboard in two sections. The Silver Fern Farm meat-works have ceased production and only the site's cool store facilities are being utilised by a third party with limited electrical demand (~1.5 MVA). The industrial load is non-seasonal but total load peaks in summer with irrigation load. The meatworks and a vegetable processing plant form a base load.

Hackthorne (HTH) General: 2.5 MW Industrial: 0 MW Irrigation: 14.9 MW

A modern site configured for 66/22kV operation. Two 66kV subtransmission circuits are connected in a closed ring. The site has modern numeric relays fitted and SCADA. Full 66kV line protection is fitted (differential & distance). The site is proving to have low maintenance requirements. The load is summer peaking and irrigation based. The high general demand is a consequence of the large number and size of dairy sheds. Maximum load currently exceeds firm capacity. 22kV incomer cables have been replaced to obtain full 20MVA rating from transformer. The recent addition of a three-way switchboard extension has increased the feeder count to six (up from four). Additional 22kV conversion will over time increase firm capacity, as will operation of Montalto and Mount Somers substations at 66/22kV.

Lagmhor (LGM)

General: 0.5 MW

Industrial: 0 MW

Irrigation: 7.1 MW

This site was developed in 2006. 2012 saw conversion from 33/11 kV operation to 66/11kV operation. During late 2012 the site was converted to 66/22kV operation. Three 66kV subtransmission circuits are connected which gives excellent security. A 10/15 MVA transformer is relatively lightly loaded although feeder reconfiguration increased this and has relieved substation somewhat. Hackthorne Numeric 22kV feeder and transformer protection is installed. 66kV bus differential and full 66kV line protection is installed. Indoor 22kV vacuum circuit-breaker switchboard. Fibre-optic communication gives full SCADA facilities. Firm capacity exceeds maximum load.



Lauriston (LSN) General: 4.0 MW Industrial: 0 MW Irrigation: 15.6 MW

Rebuilt in 2000 and now operating at 66/22kV. The site was established in the 1980s anticipating a surge in irrigation demand that didn't arrive until ten years later. Two full capacity 66kV circuits offer n-1 security. Load has seemingly reached a plateau with limits on new water extraction. Irrigation pumps are large in this area due to depth of wells (200m+). SCADA system is operational on most relays. Maximum load exceeds firm capacity. Summer peaking due to irrigation demand. The high general demand is a consequence of the large number and size of dairy sheds. Recent 22kV conversion has largely secured most load. The conversion of the 66/33kV transformer at Methven to 66/22kV (project [00495]) will secure all distribution load. A 10 MVA 22/11kV transformer has been installed at Methven to increase switched firm capacity to both sites.

Methven33 (MVN) General: 0 MW Industrial: 0 MW Irrigation: 0 MW

A site that was developed on the edge of Methven to offer reliable service to this tourist village. Chalet style A-frame building houses problematic 11kV switchgear and a 33kV ripple plant. Outdoor 33kV switchgear in a compact pole-mounted arrangement. SCADA system fitted but not fully functional. Currently available as a hot-standby to Methven 66/11kV substation. Scheduled for decommissioning during 2020-21. The site may be retained as a remote storage and backup network control centre facility.

Methven66 (MTV)General: 5.0 MWIndustrial: 0.2 MWIrrigation: 1.4 MW

A site that was established as part of the initial 66kV ring development and Highbank generation embedding. Three 66kV lines terminate at this site, two of which are high capacity alternatives. The third (radial) circuit serves Highbank power station. This site serves as a 66/33kV transformation to supply Methven33, Mt Hutt, Montalto Hydro, Montalto and Mt Somers substations. There is also a 66/11kV transformer, which offers Methven township n-1 levels of security on an entirely underground 11kV network. Load is winter peaking as a consequence of tourist/skiing influx and residential/commercial predominance. SCADA system is fully functional. Firm capacity of 11kV exceeds maximum load. 33kV firm capacity is zero. All 33kV switched firm capacity is via the distribution network. 66/33kV transformer will be converted to 66/22kV operation in 2021 [495].

Montalto (MON) General: 0.5 MW Industrial: 0 MW Irrigation: 1.3 MW

This site has been in service for a few years. It is currently a temporary substation located near the Montalto hydro power station. If more irrigation water becomes available, a future project will possibly construct a brand new Montalto 66kV substation at a permanent site about 3 km away (Project [513]). The new substation is dependent on new irrigation load occurring. If significant new load does not occur the new substation construction will be delayed.

Mt Hutt (MHT) General: 0.4 MW Industrial: 2.6 MW Generation: 0.1 MW

A 1980s site with indoor SF6 11kV switchgear and a compact outdoor 33kV bus arrangement for the single incoming 33kV underground feeder. Small concrete block building. No SCADA system because of difficult communication paths (although this will be resolved before March 2018 [11068]). Load peaks in winter

associated with ski-field activities. Maximum load exceeds firm capacity. Zero irrigation. Cleardale hydro generation is connected at 11kV. Modern numeric protection is fitted. Switched firm capacity is sufficient for essential services of the major consumer. Any increase in security is by negotiation.

Mount Somers (MSM) General: 1.7 MW Industrial: 0.7 MW Irrigation: 1.6 MW

A 1970s site with two 33kV circuits - one incoming, one outgoing (to Montalto substation and Montalto Hydro). Outdoor 33kV switchyard. Operational SCADA system. Maximum load matches firm capacity. A new building has been constructed and a new 22kV switchboard has been commissioned along with modern transformer and feeder protection. Fibre-optic recently connected. A 33/11kV 5/10 MVA transformer was installed in 2013. Site will be rebuilt as 66/22kV in 2020 [00516]. The load is balanced between extensive rural (many non-electric irrigated) farms, Mt Somers township, and a couple of lime quarries. The load is slightly summer peaking due to the irrigation but remains close to the summer peak during winter due to the residential demand. There is scope for additional irrigation load to occur on this site if more water is made available from the RDR. Firm capacity is currently available from Hackthorne via a 66kV line running at 22kV supplying a 5MVA 22/11 kV autotransformer.

Northtown (NTN) General: 10.2MW Industrial: 1.6MW Irrigation: 0.8 MW

A site completed in 2006 that is now operating at 66/11kV. Two 66kV subtransmission circuits supply an outdoor 66kV switchyard (one of the circuits has limited in-feed capacity). Two 10/20 MVA 66/11kV transformers. The 11kV switchgear is configured as two switchboards, each with a bus-coupler and two incomers, in two separate rooms giving four bus sections with one incomer and four outgoing feeders on each section. Modern numeric protection relays and SCADA. This site is intended to complement Ashburton (ASH) substation providing additional capacity and security to Ashburton township and immediate surrounds. 2019 will see a second full capacity 66kV circuit available. Firm capacity exceeds maximum load. Load is winter peaking in line with residential demand.

Overdale (OVD) General: 5.0 MW Industrial: 0.3 MW Irrigation: 14.8 MW

A site constructed in 2004. Two full capacity 66kV circuits offer n-1 security. The site has a 10/20 MVA transformer (upgraded in 2014), indoor 22kV vacuum circuit-breaker switchboard, modern numeric relays fitted and SCADA. The site is exhibiting low maintenance requirements. The load is summer peaking and irrigation based, although Rakaia township with its residential/commercial demand causes higher base loads than some other irrigation-serving substations. Firm capacity exceeded by maximum load. New FTN 66/22kV substation has increased switched firm capacity.

Pendarves (PDS)General: 1.6 MWIndustrial: 0.2 MWIrrigation: 17.5 MW

Site constructed originally as 33/11kV in 1997. Two full capacity 66kV circuits offer n-1 security, a third offers limited back-feed ability. A fourth 66kV radial circuit feeds Dorie substation. All modern equipment with a newly replaced/enlarged building. Outdoor 66kV bus and circuit-breakers. New 22kV circuit-breakers. Irrigation load causes this site to summer peak at 10 times its winter peak. Full SCADA system functionality. Firm capacity is available to all load as the site has two 10/20 MVA transformers (one of these is considered as the system spare). Project underway to provide fire barrier between the two 66/22kV transformers.

Seafield (SFD & SFD66) General: 0 MW Industrial: 8.0 MW Irrigation: 0 MW

These sites are dedicated to Canterbury Meat Packers meat-works. At SFD, a single 33kV line feeds onto a bus via an outdoor circuit-breaker. Indoor 11kV switchgear feeds into a consumer-owned cable network. Concrete block building. Non-seasonal peak load. Limited SCADA system to permit switching load between SFD and SFD66. SFD66 is a new site separate to SFD and is supplied from a single "T" connected 66kV line. A single 66/11kV 10/15 MVA transformer normally supplies the industrial load. Firm capacity currently exceeds maximum load but this is not a contracted arrangement and will reduce to a 5MVA 22kV back-up once the 33kV site is decommissioned (scheduled late 2019). Long term, SFD will be a 66kV site only (when 33kV GXP relinquished).

Tinwald (TIN)General: 0MWIndustrial: 0 MWIrrigation: 0 MW

A site commissioned in 2017 to provide 66kV switching and 22/11kV transformation between the 22kV rural area and the 11kV urban area using a 6/8MVA transformer. 6-way 22kV indoor vacuum switchboard, 9-way 11kV indoor vacuum switchboard, numeric 66kV line, 66kV bus, transformer, and feeder protection relays. Facility to accommodate a 66/22kV and a 66/11kV transformer in future. 22/11kV transformer operated in hot standby mode.

66/22kV site with a summer peak load. Is unique in the EA Networks network as a split-level site. Two full capacity 66kV lines serve a single 10/15 MVA 66/22kV transformer and 22kV indoor vacuum switchgear. The site has modern numeric relays fitted and SCADA. Firm capacity is insufficient to secure all load. Additional 22kV conversion will progressively increase firm capacity. Elgin 66/22kV reconfiguration (project [10104]) will increase switched firm capacity.

Power Transformers

EA Networks has 30 power transformers (21 x 66kV and 9 x 33kV primary voltage) installed at its Zone Substations, (as opposed to distribution transformers, which are used in distribution substations). There are several other units in storage awaiting reuse or disposal.

All the power transformers are three phase units fitted with on-load tap-changers. A mixture of tap-changers have been used, including:

- Easun MR (Reinhausen)
- MR (Reinhausen)
- Ferranti
- ATL
- Fuller
- ABB

Oil Containment

Oil containment facilities have been installed at major substations constructed since 1991, including Pendarves, Dorie, Hackthorne, Lauriston, Wakanui, Elgin, Methven66, Carew, Coldstream, Lagmhor, Overdale, Eiffelton66, Northtown, Fairton, Tinwald, and Ashburton Substations. These facilities have also been retrofitted at Mt Somers. EA Networks' policy is to install these facilities at all new sites where single vessels contain 1,500 litres or more of mineral oil and at existing sites where there is a risk to the environment.

Other Equipment


Five revenue energy meters owned by EA Networks are installed at Transpower's Ashburton substation (one on each supply transformer) and these are used as "check" meters for comparison with Transpower's meters. The only other energy meters installed on the network are principally used for power quality monitoring at zone substation bus distribution voltages. EA Networks do not own or operate any power factor correction equipment at any voltage.

Condition

The 23 zone substations that EA Networks operate range in age from brand new to almost 35 years old. The new sites are obviously in excellent order while older, smaller, sites such as Mt Somers (MSM) are beginning to reach the point where maintenance is increasing.

Transformers

The population of zone substation power transformers are generally in very good order. A proportion of the units could be said to have entered middle age, and, like anything in middle-age, it pays to monitor certain critical parameters more closely. Dissolved Gas Analysis (DGA) has allowed EA Networks to monitor the internal condition of its power transformer population and demonstrate that, in general, there is little evidence of accelerated insulation ageing or deterioration. The age chart clearly shows the younger and



Power Transformer Age Profile

131

larger 66kV transformers versus the older and smaller 33kV transformers.

Four smaller (2.5 MVA) 33/11kV units, manufactured by ECC in the mid-1960s, have all been detanked after a design flaw was exposed as a result of an 11kV fault. No major damage was done (an exposed tertiary inter-phase conductor had touched the tank) and some minor corrective engineering achieved an acceptable solution. While detanked, the core and winding clamps were tightened and a general internal wash (with clean oil) refurbished the units. None of these units is currently in service, and they are awaiting disposal. With the conversion to 66kV at some sites, several 33/11kV units have been taken out of service and been relocated to other sites facing increased loading. Some transformers are currently in storage awaiting commissioning, redeployment (possibly at 22/11kV or 33/22kV after modification) or disposal.

Oil Containment

All oil containment bunds installed at Zone Substations are in excellent condition. Some of the bund field drains have become clogged with detritus from bird's nests and leaves. These will be renovated and are likely to be converted to the more modern surface drain type permitting much simpler maintenance. EA Networks have trialled polymer filter devices to allow direct drainage of storm-water from the bund without a normally closed valve. Unfortunately, they appear to be prone to clogging with dust and detritus which makes them impermeable.

Other Station Equipment

Batteries at all stations are now monitored with portable specialist equipment and analysis of the data obtained has kept the batteries in good order. HV switchgear is considered in <u>section 4.10</u> and protection in <u>section 4.12</u>.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of zone substations is still being developed. Construction standards are fully documented, and all new work is audited for compliance.

Maintenance

All Zone substations are routinely inspected, tested and maintained regularly in accordance with EA Networks' standard requirements. Maintenance is categorised as either minor (non-invasive) or major (invasive). Visual Inspections are categorised as minor.

Inspections, Servicing and Testing

Visual Inspections

All Zone substations are visually inspected monthly as a minimum, increasing to fortnightly during high load periods. Visual inspections incorporate the checking of oil levels, voltage regulation, switchgear condition, battery test and security. A detailed report is made of load and equipment operation. This information is used to assist with forward planning and maintenance.

Battery Banks

While the modern battery is considered virtually maintenance free,



high importance is placed on the reliability of substation batteries, as many of the new protection devices are reliant on stable DC supply for correct operation. Batteries and chargers are visually examined at each monthly inspection and every three months a non-intrusive battery impedance test is carried out and recorded for comparison with previous values. Regular analysis of the trend can used to determine battery replacement criteria.

Several sites have dual battery banks to guard against individual cell failure causing loss of protection functions. Dual battery banks are standard at new sites.

Infrared Camera Thermal Inspection

Inspections using a sensitive thermal infrared digital camera are carried out on most equipment on at least

an annual basis.

Ultrasonic

Ultrasonic outdoor inspections are performed bi-annually to detect high levels of discharge.

Partial Discharge

Partial discharge testing is performed on indoor equipment on a bi-annual basis. This technique is used selectively where certain switchgear/bus components are known to present a risk or represent a security hazard.

Other Station Equipment

Other switchyard equipment such as local service transformers, surge arrestors, cables, etc is maintained as necessary when the associated circuit is taken out of service.

Power Transformer Testing

As part of EA Networks' maintenance programmes all major power transformers have an annual minor maintenance service which encompasses a visual inspection, routine diagnostic tests and minor repair work in accordance with EA Networks standards which incorporate manufacturers' recommendations and EA Networks' experience.

In general, maintenance on the transformers consists of maintaining oil within acceptable dielectric and acidity standards, patching up corrosion, fixing oil leaks, annual diagnostic tests on the insulating oil, and a suite of standardised diagnostic tests using a recently purchased high voltage/current test set. In addition, the units fitted with oil-switched on-load tap-changers require periodic (4 yearly) inspection of the tap-changers and the contacts are dressed or replaced as necessary during the annual maintenance. Additional remedial work required outside the scope of the maintenance standard is referred to the asset management team for further action, which is budgeted as repairs and refurbishment.

Oil Testing - Dissolved Gas Analysis

For two decades, all Zone Substations have had annual dissolved gas analysis tests carried out and this has helped identify potential problems that need monitoring. A baseline Dissolved Gas Analysis (DGA) test was carried out on most power transformers in 1996 (the remainder in 1997). Trends revealed by this analysis give some indication of internal condition. After a period, the frequency of testing may be reduced on units showing no discouraging trends.

Costing for minor maintenance is very dependent on location and based on historical maintenance expenditure.

Costing for major maintenance, i.e. on-load tap-changers, is not only dependent on the location of the site but also the usage and types of unit and is such that some units are scheduled to be serviced every four years and others (vacuum switched units) only when operation count exceeds manufacturer's recommendation.

Fault Repairs

Equipment failures tend to occur randomly and generally without warning and range from a simple battery failure or a faulty resistor, to a costly transformer winding failure. The cost budgeted is the cost to restore supply or the service following the failure, not the cost of any repair work after supply or service has been restored.

The projected expenditure is based on actual expenditure incurred in recent years. It is not practicable to allocate projected expenditure against each substation asset category given the range of faults which can occur.

Planned Repairs and Refurbishment

This area of expenditure includes corrective work identified during inspections and tests while undertaking routine maintenance or following equipment failures. The magnitude of costs can vary significantly.

Planned expenditure also includes the cost of materials and spares.

Power Transformers

Major causes of power transformer failures to date have been winding, internal connection faults and onload tap-changer mechanism failure. No faults to power transformers have been caused by lightning to date, however, surge arrestors are installed at all zone substations as a precaution.

The other major internal maintenance on a power transformer is oil refurbishment, which is carried out as required based on oil acidity and moisture test results. It is not expected that this will be required on any EA Networks units within the planning period. Some older transformers do require regular maintenance for oil leaking around radiator connection fittings. This work is usually combined with other maintenance such as painting.

Repainting

Painting is carried out on a regular basis at a period of generally between 10 to 15 years depending on site conditions. It is planned to paint approximately 0.5 site/transformer per year over the period 2018 - 2028.

General

The general condition of the one or two smaller, older zone substation sites is beginning to deteriorate. The transformer capacity of these sites is now coming under pressure and fortuitously they will be either rebuilt as 66kV sites or decommissioned within the planning period.

Replacement

There are no plans to replace any of the existing power transformers during the planning period based on the age and condition of the units. The recent 66kV subtransmission expansion has introduced a significant number of new transformers that help decrease the average age of power transformers. Within the plan horizon, planned 66kV development will ensure all older transformers are retired from 33kV service and any that remain in alternative applications will have suitable replacements available.

There is a concern that some of the 33kV transformers are greater than 30 years old with an increasing potential for failure. Indications to date have shown that, apart from some sealing problems, the older transformers are well within acceptable test parameters. It is expected that some 33/11kV units will become available for reuse as the 66kV upgrade progresses, with an opportunity to decrease the average age of 33kV transformers. A few of these 33/11kV transformers will be investigated for reuse as 11/33kV step-up transformers (MTV and MSM).

Regardless of whether a pre-emptive replacement programme is undertaken, it seems likely that the oldest units will fail at an increasing rate in future, and this will force replacement. Provided sufficient diagnostic tests are undertaken to identify imminent failure and provided some suitable spare units are available, this should not lead to a noticeable decrease in consumer supply reliability and could be a cost-effective replacement strategy option.

Enhancement

See section 5.4.3 - Network Development for details.

Development

See section 5.4.3 - Network Development for details.

Disposal

When zone substation equipment becomes surplus to requirements it is either scrapped in a commercially and environmentally appropriate way or, if it is saleable, it will be offered to other electricity network companies. Should a serviceable unit not sell it is likely to be stored for use as spares or until it is certain no third parties are interested at which point, depending upon the value of the item, consideration will be given to selling the item as scrap.

Zone substations represent some of the larger single location land holdings of a network operator and there have been occasions where some site rationalisation has occurred. It is typically impractical to offer the result of small boundary adjustments to anyone other than the adjacent land owner. Each situation is treated on its merits. Should an entire site require disposal, a real estate company would value it then market it.

4.8 Distribution Substation Assets

Description

Pole-mounted substations generally consist of a distribution transformer (defined elsewhere) and associated equipment including:

- 11 or 22kV Drop Out Fuses
- Surge Arrestors
- Low Voltage Fuses
- Support Crossarms

In addition to these items, larger substations rated at 100kVA or 150kVA will often have the following additional components:

- Galvanised Steel Cantilever Platform
- Maximum Demand Indicator

In some applications, transformers as large as 300kVA have been placed on a pole-mounted platform consisting of two poles with broad beams between them, upon which the transformer sits (this is no longer done for reasons of seismic security and the borderline economic advantage of pole mounting). Any new pole mounted transformers (maximum 100kVA) reside on one pole only.

	A CONTRACTOR OF
A C WEIGHT	
- Martine	
1 2 per to	A Was -

Distribution Substation Type	Quantity
Ground-Mounted	1,745
Pole-Mounted	4,714
Autotransformer/Regulator	9

All new substations greater than 100kVA use pad-mounted construction, where the transformer is placed on the ground. One such site is shown above. The EA Networks Board have adopted a 'New Connections and Extensions Policy' that requires all new connections to the EA Networks network to be via underground cable at less than subtransmission voltages. In addition, the policy requires that all new on-property transformers are ground-mounted. This means that the only new pole-mounted substations are those that are established on EA Networks owned poles on the rural roadside and are less than 150kVA capacity.

Generally, EA Networks provides the recoverable substation assets without a capital contribution from the consumer. This policy has caused a significant increase in the number of ground-mounted substations.

Extra assets required for ground mounted substations usually include:

- Concrete pad
- Fibreglass or steel cover
- HV and LV Feeder Cables
- HV ring main unit (when part of a cable network)
- DIN LV Fusegear
- Anti-ferroresonance capacitors (when single phase switched at a distance) or three-phase remote switching
- Land purchase or easement.

Condition

The condition of these assets covers the whole range from needing replacement to brand new. The assets in need of prompt replacement are generally either smaller, very old, rural sites or urban sites built on platforms between two poles. Very few remain in urban settings and they will be replaced with a padmounted site. The small rural sites will be prioritised for refurbishment.

The volume of transformer replacement and upgrading caused by load growth has ensured that most substation sites have been at least proven mechanically sound during the last 15-20 years.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of distribution substations is still being developed. Construction standards are fully documented, and all new work is audited for compliance.

Maintenance

Inspections, Servicing and Testing

All distribution substations are required to be tested every five years for safety reasons in accordance with the Electricity Regulations. At the same time, the general condition of the transformer is checked, and an oil sample may be taken to monitor the internal state of the unit.

Fault Repairs

Lightning damage, pole failure or ingress of water causes most transformer faults.

Regular inspection of transformers and covers reduces the number of failures due to water ingress caused by deterioration such as rusty tanks as these are clearly obvious to the naked eye.

Pad-mounted substations have relatively few faults and usually the substation itself is not damaged (other components such as transformers or HV and LV switchgear tend to be at fault).

Planned Repairs and Refurbishment

There are very few substations that are known to be needing repairs or refurbishment. Those that are will be attended to under a general repair budget set aside for this and other minor repairs.

Replacement

The urban underground conversion programme will often revisit substations that were first installed in the 1960s or earlier. These tend to be either pole-mounted on a platform (not suitable for underground conversion) or "tin box" style units that cannot accommodate the modern style of HV and LV switchboards used by EA Networks. The result is a rebuilt substation that has the same capacity but is dramatically more flexible/functional and achieves much higher levels of operator and public safety.

Enhancement

See <u>sections 5.4.4</u>, <u>5.4.5</u> and <u>5.4.6</u> for details.

Development

See <u>sections 5.4.4</u>, <u>5.4.5</u> and <u>5.4.6</u> for details.

4.9 Distribution Transformer Assets

Description

Distribution transformers come in a variety of forms suited to particular applications. Many small transformers (<75kVA) are mounted on a single pole by a hanger bracket and suited to rural situations such as a farmhouse, dairy-shed or workshop. A significant proportion of these small transformers will in future be mounted on the ground in accordance with EA Networks' 'New Connections and Extensions Policy'. Modern low-maintenance specifications require galvanised steel tanks supplied as standard for all pole-mounted distribution transformers.


Larger distribution transformers take a similar form when they are designed for pole mounting (up to 100kVA), but tend not to have hangers, as the mass is too great for a single crossarm. All new transformers larger than 100kVA are now ground mounted to ensure adequate seismic security and immunity to pole condition.

When the transformer is designed for ground mounting there are several options, of which EA Networks has at least one example of each. EA Networks' standard specification for transformers has facilities to fit HV and LV cable boxes and wall mounted HV bushing wells (which allow screened cable termination elbows to be connected). The lid is fitted with outdoor porcelain bushings as standard and these are removed and blanked-off when ground mounting is required. Other types of transformers in use include pre-packaged "mini-subs" which have integral equipment cubicles at each end and specialist kiosk mounting units which have the HV and LV bushings adjacent to each other on one wall of the tank.

All new ground-mounted transformers are fitted with in-tank HV fuses. These allow multiple transformers to be installed on an underground cable without the need to consider individual fault rating or fuse operation (no shared fuses) causing ferroresonance issues.

The chart at right shows the total MVA of each different standard transformer size and the number of each. The chart excludes regulators and autotransformers.

Extra-large distribution transformers are those that operate at distribution voltages on both primary and secondary. Examples of this in use at EA Networks are a 3MVA 11kV regulator and nine 5MVA 11/22kV autotransformers (several containerised). There are also three 8-10MVA dual-wound 22/11kV transformers permanently located at zone substations. These transformers designed, are



Distribution Transformer Size & Count

constructed and operated in a similar fashion to "large" ground-mounted distribution transformers and hence they are covered by this description. A regulator is used on only one portion of the 11kV network. The location is where a long, heavily loaded line feeds the Braemar area. In 2015, the upstream 11kV line was converted to 22kV and the regulator is now awaiting recovery but still in service in combination with a 22/11kV autotransformer. 11/22kV autotransformers are used at locations where the 11kV network and 22kV network meet mid-feeder or at zone substations to provide a source of 22kV or 11kV depending on the substation bus voltage. Low impedance, bi-directional power flow (maintains neutral earth reference), portability (housed in 6 metre shipping containers with cable connections) and low losses are some of the appealing features of the autotransformers. There are 68.5MVA of 11/22kV transformers and 11kV regulators on the network, all of which are in good order.

The tanks of most distribution transformers have in recent times been supplied with bolted lids. This is important, with widespread use of in-tank fuses. All units have an off-load tap-changer with a boost capability of 7.5% and a buck capability of 2.5% to account for heavy voltage regulation.

All substation data including servicing records are stored in the asset management system. This system will include links to the GIS, which can locate substations and electrically trace upstream to feeder circuitbreakers or downstream to consumers (ICP's) for the purposes of outage notices and fault statistics.

Condition

In the past three decades, and particularly in recent years, EA Networks has purchased significant quantities of distribution transformers at both 22kV and 11kV. The main driver for this either directly, or indirectly (via 22kV conversion), is the growth in load. A population of transformers with low average unit age of 19.8 years (average kVA-weighted age is 18.7 years) is a relatively low fault and maintenance asset. The average transformer size is about 86 kVA.

There are a number of transformers that are very old and these are normally retired when they either fault or are removed from service for other reasons. It must be said that many of the older transformers were built to

last and consequently they have a longer life expectancy than the newer units.

The total population of in-service distribution transformers numbers 6,734 (6,276 previous plan) and the combined capacity is 579 MVA (543 MVA previous plan). There are several hundred transformers in storage either ready for service or ready for assessment/servicing. Many of these are related to 11kV to 22kV conversion work. These stored transformers are not included in the age profiles.

Recent changes in the asset management system have resulted in an unknown status of

Distribution Transformer Age Profile 160 150 1270 140 1402 130 120 Combined Capacity (MVA) 110 100 980 90 80 70 60 671 50 478 40 259 274 435 274 30 202 255 20 141 54 10 39 0 1519 25.29 ર્જુ ભુત્ર 10714 20:24 30^{-3A} 40-44 45-49 50.54 55 Sha 0.4 10⁻⁶⁴ 59 ĥ Age Range (years)

some "In Service" transformers. Their status will be confirmed before the next plan. As such, the "In Service" quantities shown here are subject to a degree of uncertainty (it is possible some are "In Stock" after having been "In Service"). This does not affect the disclosed quantities which include all transformers (other than unused ones).

Standards

Documentation of the standards presently used for testing, inspection and maintenance of distribution transformers is still being developed. Purchasing specifications are fully documented, and all transformers are inspected for compliance.

Maintenance

The population of distribution transformers covers a diverse range of sizes, types and ages. As such, it is important that a comprehensive management plan is put in place, as the condition of the asset is not always easily discernible on a population-wide basis.

EA Networks' policy is to extend the life of distribution transformers where this is economically feasible. In support of this policy, many distribution transformers run well below their rated values for much of the time, resulting in long lives for the cores and windings. Provided that the tanks and oil are well maintained, the overall unit may be kept in service for up to 55 years or more. In this way, the maximum return can be leveraged from these high value assets.

Inspections, Servicing and Testing

Smaller pole-mounted distribution transformers are regularly inspected on a rolling five-year basis in conjunction with EA Networks' substation earth testing programme.

The inspection includes checks for

- tank corrosion
- paint chips
- breakdown
- oil leaks
- insulator damage
- breather condition (where fitted)
- termination faults

Where possible, the oil level is checked and recorded and if an oil sample valve is available (standard issue on all new transformers), a sample of the oil is taken and checked for dielectric breakdown.



Larger pole-mount and all pad-mount units have Maximum Demand Indicators (MDI's) which are read every 12 months. This indicates loading trends to be monitored and that allows for early intervention should a unit become overloaded.

Very large transformers in areas such as the CBD of Ashburton or industrial sites such as ANZCO have annual thermograph surveys carried out to check the tank and termination temperatures as well as to identify any other potential hotspots.

Any indications suggesting that the transformer requires attention results in prompt on-site repairs, or if this is not possible, the transformer is swapped with a spare unit from the store and sent back to the transformer workshop for refurbishment.

Fault Repairs

A lot of the faults in distribution transformers are caused by lightning damage. Because of the regular inspection and servicing carried out, it is very rare for a unit to fail because of old age or deterioration.

Most faults are handled by swapping the transformer with a spare and sending the damaged unit back to the transformer workshop for inspection and repair – or scrapping if the damage is too severe.

An exception to this is bushing faults on large units - where the bushing can be easily repaired or replaced on site.

A result of 11kV to 22kV conversion is that many 11kV transformers are returned into stock. Some of these units have reached the end of their useful life and they are scrapped. The remainder are either sold or refurbished for use elsewhere on the distribution network.

EA Networks have a limited stock of "emergency spares" which are used only under the circumstances of unexpected failure. A single dual voltage (22-11kV), 1,000kVA unit covers all pad-mounted situations and is equipped with 15m flexible HV and LV cables to permit installation adjacent to the failed unit.

Planned Repairs and Refurbishment

Repairs can range from a minor paint touch-up on earlier painted units through to insulator repairs and bolt replacements. Refurbishment may include oil changes, rewinds and even tank replacements.

Rewinds are only attempted on relatively modern units where modular replacement windings are readily available.

Tanks are often subject to corrosion, especially in the case of older painted units. At the same time however, the internal core and windings may be in excellent condition. For this reason, tanks are often repaired or replaced if the unit is otherwise in good condition.



Each unit is assessed on its age, loss characteristics, condition, and service history in determining whether to repair or replace the unit.

Oil refurbishment is planned for up to 100 distribution transformers per year.

Generally, it is necessary to refurbish a transformer's oil initially after a 25 year period then approximately every 10 years which, with EA Networks' in-service distribution transformer population, means oil refurbishment will be required on a number of units throughout the planning period. With an estimated life of 55 years, this means each transformer will have its oil refurbished at least 3 times in its life.

It is expected that in the future, because of the high quality requirements for the insulating oil in transformers now being purchased, the initial and following periods to oil refurbishment will be less than the aforementioned 25 and 10 years.

Replacement

Very old transformers that require extensive refurbishment or transformers that have been extensively damaged due to say a lightning strike are often replaced rather than repaired. This is a purely economic decision.

All replacement units are purchased to EA Networks' specifications, which prescribe galvanised tanks, stainless steel fixings and oil sampling valves to minimise the cost of future maintenance.

The 22kV conversion programme ensures that a steady flow of used 11kV transformers return to stock. This is in addition to those units that have failed because of old age or lightning damage. The transformer technician individually assesses each transformer when returned to the store and estimates the likely cost of repair and subsequent life. A spreadsheet is then used to make an appropriate economic decision to scrap or repair the unit.

This economic decision-making process is a means of prudently managing the asset and ensuring that an appropriate age profile is maintained. The asset management system records all available information about transformer condition and history. This data will be used in future plans as a maintenance cost projection technique.

Enhancement

Occasionally, the need arises for a pad-mounted cable box style of transformer. The EA Networks distribution transformer specification allows for conversion of a pole-mounted unit 150kVA or larger to a pad-mountable arrangement. The cost of doing so is typically \$500-\$600. This capability is used regularly but this work is done on demand rather than as a planned activity. While this is being done, in-tank HV fuses will be retrofitted.

A standard seismically designed precast concrete foundation pad is now in use for all uncovered ground mounted distribution transformers. These pads allow very accurate location of holding-down bolts cast into the pad. All transformers larger than 100kVA that are cycled through the store for reuse are modified to accommodate the standard mounting template. This process ensures that all transformers will over time adopt a rigorously designed and standardised hold-down arrangement.

In some cases, the rehousing of the core and windings of smaller (<100 kVA) pole-mounted transformers in good condition into new ground-mounted tanks is viable. This is only commercially feasible because of the recent increase in price of the materials that are used in the core and windings. The value of the New Zealand dollar also impacts the economy of this approach.

Other than this capability, little enhancement work is carried out on distribution transformers, as these are essentially a standard module, with no capacity for upgrading.

Development

EA Networks provide most distribution transformer assets as part of the network line charging mechanism. Any new development of note will require a suitable transformer. The 22kV conversion projects have liberated a reasonable quantity of 11kV transformers which are used whenever possible. Failing this, a new unit will be purchased or a second-hand unit may be sourced from other network companies.

Disposal

When EA Networks regularly undertakes 11kV to 22kV conversion, a significant quantity of older 11kV transformers become surplus to requirements. Any transformer returned to stock has an evaluation completed to determine its remaining life and value. Any units that are considered saleable are offered to other electricity network companies at a cost that reflects the remaining life and maintenance costs required to return it to service. Any transformers that are unsaleable are disposed of as scrap after removal of insulating oil.

4.10 High Voltage Switchgear Assets

Description

This class of equipment includes all of the following items regardless of location:

- Disconnectors (66, 33, 22 and 11kV)
- Gas (SF₆) Switches (22kV and 11kV)
- Circuit-breakers (66, 33, 22 and 11kV, indoor and outdoor)
- Voltage Transformers (66, 33, 22 and 11kV, indoor and outdoor)
- Reclosers (33, 22 and 11kV)
- Sectionalisers (22 and 11kV)
- Ring Main Units (22kV and 11kV)
- Expulsion Drop-out fuses (33, 22 and 11kV)
- Structures and Buswork (66, 33, 22 and 11kV)

Disconnectors

Units at all voltages other than 66kV are a rocking post design. Some units operating at 33kV and below are fitted with load-break heads where load current exceeds the interrupting capacity of the bare disconnector. The 66kV disconnectors are a double-break centre rotating design. Recent purchases of 66kV disconnectors have been sourced from off-shore. Several disconnectors were unsuccessfully fitted with remote operating mechanisms, which have now been removed. The rating of these disconnectors well exceeds the rating of the circuits they are installed on. Typical ratings are 630 and 800 amps. A number of older 33kV and 11kV disconnectors are still in use and they are more prone to failure than the modern designs. The decision has been made not to purchase any new 11kV or 22kV disconnectors for in-line use – buying gas switches instead. Disconnectors are still used to connect consumer's 11kV and 22kV cables to the network.

Gas (SF₆) Switches

A worthwhile addition to the EA Networks network are SF_6 load break switches designed for pole mounting. They offer very reliable operation when compared to a load-break disconnector. The decision to purchase

these devices was a balance between the additional cost and the significant benefits in distribution automation, operator safety, and lower future maintenance. The units that were purchased are 24kV 400 amp rated and have: stainless steel tanks, manual and motorised operation, internal current transformers (for measuring load or fault current) and can be converted to sectionaliser operation where required. The design of these units allows them to be used as isolation for working on lines, so no additional devices are required in series. To protect the unit and guarantee the insulation characteristics of an open switch, six surge arrestors are fitted to every gas switch (one per bushing). A photo of an installed gas switch is shown at right.



Circuit-Breakers and Reclosers

EA Networks have used a large range of circuit-breaker/recloser, indoor/outdoor equipment over the last fifty years, and this has caused difficulty in training personnel and maintenance. EA Networks have now attempted to limit the different makes/models of circuit-breaker in operation at the various system voltages. The philosophy taken is that two different makes of each category of equipment will be selected and, on each occasion, either make will be awarded a contract for equipment supply. This limits the variety of equipment to two, while ensuring a competitive contract price.

Still in use today are a very small quantity of bulk oil circuit-breakers and reclosers manufactured by AEI and other, mainly British, companies. These units remain suitable for areas with low device operation counts.

A recent addition to the ranks of circuit-breakers are what have traditionally been considered ring-main units. Some manufacturers have produced competitively priced ring main units that contain vacuum circuitbreakers instead of fuses. This has created possibilities for additional fault-breaking isolation in both urban and rural settings. Many of the installed ring main unit circuit-breakers do not currently have protection enabled and are categorised as ring main unit switches. SCADA and auto-reclosing has now been standardised, and the protection will be enabled on many and they will be operated as true circuit-breakers.

Voltage Transformers

Voltage transformers are not actually capable of switching anything. They are however closely associated to switchgear. 11kV and 22kV voltage transformers are fitted to most indoor circuit-breaker switchboards and are used to control and monitor voltage and calculate feeder power in modern protection relays. The gas switches purchased for 11kV and 22kV are also fitted with a 500VA 3% accuracy voltage transformer when remote control is required (the voltage transformer provides power to charge the batteries for the switch as well as providing an indication of the phase to phase voltage). 33kV and 66kV voltage transformers are mounted outdoor on stands and these are used to monitor voltage and provide a reference for directional and/or distance protection relays protecting subtransmission lines.

HV Switchgear Summary by Type							
Туре	66kV	33kV	22kV	11kV	Total Units		
Disconnectors	83	64	533	64	744		
Load Break Disconnectors			98	4	102		
Circuit-Breakers or Reclosers	66	25	140	81	312		
Voltage Transformers	19	3	26	15	63		
Gas Switches			98		98		
Sectionaliser				2	2		
Drop-out Fuses		1	5,061	1,995	7,056		
Pacific Glass Fuses				43	3		
Ring Main Unit Circuit-Breakers			249	2	251		
Ring Main Unit Switches			185	734	919		
Total Units:	168	93	6,390	2,940	9,550		
Resin/Air Ring Main Units 143 306 449							

This table summarises the presently documented population of high voltage switchgear. There are quantities of switchgear that are in storage awaiting reuse, disposal or refurbishment. The stored switchgear is not necessarily counted in these totals.

Sectionalisers

EA Networks own two oil-filled sectionalisers that are located on lines that cannot justify a recloser but require the ability to detect earth-faults (fuses cannot). The two units are in use to supply relatively short lengths of feeder across the Rangitata River and beyond Montalto into the foothills.

Ring-Main Units

Three different models of ring-main unit (RMU) are owned and used by EA Networks. All bar one are resin insulated 12kV Eaton Holec Magnefix units or 24kV Eaton Holec Xiria units. The majority of ground-mounted 11kV kiosk substations have a Magnefix unit installed. The other brand of unit is a single Felten & Guillaume 24kV SF6 unit. All brands of RMU have the option of either fuses, or more recently, circuit-breakers installed in certain models. It is now possible to purchase a reasonably priced vacuum circuit-breaker in a Magnefix unit and this option has been used on two locations. During 2015-16 the last of the oil-filled RMUs (a Lucy unit) was removed from service and scrapped.

Expulsion Drop-out Fuses

The most common HV protective device in the distribution network is the expulsion drop-out (EDO) fuse. Manufactured by many companies, most fuse-link carriers tend to be compatible with one another, and the simplicity of operation, low price (for bases and replacement fuse-links) and relative reliability and safety make them very attractive. EA Networks have significant quantities of these type of fuses (33kV, 22kV and 11kV) as well as a rapidly diminishing number of "Pacific" glass tube fuses (11kV only) which are being

replaced by EDO fuses as required.

EDO fuses are located at (or on the supply to) every pole-mounted transformer providing fault and heavy overload protection and at strategic locations on the distribution network (line fuses) to sectionalise faults.

Note that the drop-out fuse quantities are an estimate of transformer fuses plus an accurate inventory of system-numbered devices. Fuses supplying transformers directly (on the same pole) are presumed to be one per transformer in this total. The quantities are the number of installations not the number of individual phase items.

Structures and Buswork

At many locations where HV switchgear is located an outdoor busbar system is also present. These busbars and associated switchgear require support and interconnection. EA Networks have a range of structural supports and busbar types. These range from simple wooden poles on the roadside with flexible jumpers as the bus, to galvanised steel flange-mounting posts in zone substations, supporting post insulators and 75 mm diameter hollow aluminium buswork. Other supports are made of reinforced concrete or short wooden poles. The bus systems can also be made from tubular copper, stranded copper, stranded AAC or ACSR conductor. All these methods are in use at EA Networks.

Condition


Circuit-Breakers

Ground-mounted outdoor and indoor circuit-breakers in use at EA Networks are all in reasonable condition.

Metal-clad switchgear deteriorates with age resulting in ageing of insulation materials, such as formation of voids and penetration of moisture. Visible compound leaks and audible corona discharge often accompany this.

Replacement is justified primarily on reliability/risk of failure grounds and consumer service operating limitations. There is potential for explosive failure, which has occurred very infrequently (historically, approximately one such





failure every ten years (two in total – both non-catastrophic) – almost entirely caused by one specific model of older, indoor, oil insulated, withdrawable switchgear).

As personnel work near the equipment there is an increased risk of personnel injury. Best practice appears to suggest that adopting designs such that new oil filled equipment is not installed indoors (or at all) and substantial walls are installed between old equipment and places where personnel are required to work for extended periods. At the time of writing, the last indoor oil-filled switchgear has been disconnected but not yet scrapped.

Modern SF6/vacuum replacement installations, with SF6, air, or resin insulated bus chambers (rather than the old oil or compound insulated types) are virtually maintenance free. There is a high cost associated with maintenance of old oil filled and compound insulated equipment, which usually requires major service after faults.

The typical economic life of EA Networks' indoor 11kV metal-clad switchgear installations has been assessed to be 50 years based on experience. At present, more than 75% of indoor circuit-breakers are less than 15 years old. As 66kV and 22kV conversion proceeds, the older indoor circuit-breakers have been progressively replaced with modern equivalent assets decreasing the average age. The few remaining older units are either SF6 and in good order, or in the process of being retired.

The bulk-oil indoor 11kV SoHi units have had failures at other power companies. EA Networks has experienced two non-catastrophic failures in the past. A series of projects are in place to gradually remove the remaining SoHi units from service. At the time of writing, there are no SoHi units in active service and by 2019 all SoHi

units will have been scrapped.

The population of outdoor circuit-breakers has been largely trouble-free, with wildlife usually the principal cause of damage.

Pole-Mounted Reclosers

The range of pole-mounted reclosers that EA Networks own covers three voltage levels (33kV, 22kV and 11kV) and several technologies (oil, SF6 and vacuum). The only units to cause some problems are the 33kV models. These have flashed over on the bushings on many occasions (despite having surge arrestors mounted adjacent to the terminals) and two of these remain out of service as a result. The units remaining in service have had insulated tails fitted to cover the top skirt on the bushings and this appears to have reduced the problem. It is likely that this type of circuit-breaker will be scrapped or sold after decommissioning at 33kV. The conversion of several zone substations from 33kV to 66kV has liberated some less troublesome 33kV circuit-breakers for redeployment in place of the damaged units. Ultimately, as 33kV equipment is decommissioned it may be redeployed at 22kV.

The more recent 22kV and 11kV reclosers have been largely trouble-free with no problems on the highvoltage side of the devices. A minor technical problem with the control circuitry was attended to by one manufacturer at no cost to EA Networks.

An older generation of oil-filled 11kV reclosers have had some problems in the wound primary CT chamber. These problems are now well known and largely eliminated. As necessary, these units will be upgraded with new units and either scrapped or shifted to uses which represent a lower risk to security, reliability and ongoing maintenance. A significant population of these old oil-filled 11kV reclosers have been progressively retired as 22kV conversion has made then redundant, only one or two remain in service.

Voltage Transformers

The population of voltage transformers at EA Networks had historically proven to be trouble-free until about 2006. A make of 66kV voltage transformer failed on three occasions and based on the post-fault analysis it appeared that the manufacture of the units was at fault. An inspection of all the suspect units occurred and all of them have been replaced. One set of the recovered units has been kept as emergency spares but will not be placed in service under normal circumstances. After assessment, some of the additional recovered units may be reused at a lower voltage (monitoring 22kV NER voltages - where they are not exposed to voltage unless an earth fault occurs).

Sectionalisers

The two sectionalisers in service with EA Networks are not old (1992) and are expected to remain trouble-free for the duration of the planning period.

Disconnectors

The disconnectors in use at all voltages have been reasonably reliable in the low-pollution environment of Mid-Canterbury. Some of the older disconnectors have had problems with failing insulators, but the occurrence of this type of failure has been infrequent enough not to require a special replacement programme. Remedial action will be taken on these affected units as they come to notice. There are some very old two insulator disconnectors that are in a state of decline and at this stage they have not proven to be particularly unreliable, but they are subject to operational restrictions on breaking load. As 22kV conversion proceeds any 11kV disconnectors (which includes all old units) are recovered.

The population of 22kV and 66kV units is very new and as such are in very good condition.

Expulsion Drop Out (EDO) Fuses

The population of EDO's in the EA Networks network includes 33kV, 22kV and 11kV variants. The different makes of 11kV fuse bases and carriers have at times contributed to different reliability issues. A type manufactured locally for many years experienced some problems at EA Networks and other power companies. EA Networks have moved to alternative suppliers who manufacture to an international design standard.

The 33kV EDO fuses are used at Fairton zone substation for transformer protection. These units have on occasion failed in the insulator section. Repairs have overcome the problem and these can be classified as in serviceable order.

The 22kV EDO (24kV class) is the only voltage rating of EDO now purchased. The unit is in some cases the

same as is offered for 11kV use. These have been trouble-free and are expected to remain so for the duration of the planning period.

The glass "Pacific" fuse is prone to failure when interrupting heavy faults or when it is exposed to salt spray. The spray covers the glass tube and when the element melts, tracking occurs down the outside of the glass tube gradually causing heating until either is fails catastrophically or disintegrates when an attempt is made to remove it. Rated at 11kV, these will be eliminated once the rural area is fully converted to 22kV.

Gas (SF₆) Switches

This type of switch was installed from 2003 to 2010. They are in very good condition. The ruggedness of the switch and mounting arrangement was shown during the 2006 snowstorm when one switch's bushings had to support the three wires of an entire span of snow laden conductor after the crossarm failed. The only damage to the switch was the bushing terminals were bent. No gas leaked, and the unit has returned to service. The switches have become attractive for nesting birds.

Ring Main Units

Three different types of ring-main unit are in service. All types are in satisfactory condition and should remain so (with suitable servicing) for the duration of the planning period. A decision was made to replace the solitary remaining oil-insulated ring main unit with a modern resin insulated item in 2015. This has now been done and reduced the number of types of ring main units to three and increased operator familiarity and safety.

Structures and Buswork

The structures and bus-work that form switchyards and switching locations come in many forms and represent different risks. The majority of 66kV and 33kV bus structures are very sound and in satisfactory condition.

The support structures put in place in recent times are all steel with a hot-dip galvanised coating. This will ensure that they remain in service for many decades with no major maintenance work required.

An unanticipated issue arose with the 66kV buswork used at all of the 66kV sites. Aeolian vibration occurred on the longer unsupported spans of 75mm diameter tubular aluminium buswork. A vibration logger was installed, and it determined that the installation of some suitably large ACSR conductor inside the tube effectively damped the motion. This ACSR solution has been applied to all affected spans as outage opportunities arose.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of HV switchgear is still being developed. Purchasing specifications are fully documented and all new HV switchgear is audited for compliance.

Maintenance

Inspections, Servicing and Testing

Circuit-Breakers

Circuit-breakers are subjected to minor and/or major maintenance routines in accordance with the requirements of the manufacturer's maintenance standards. Fault maintenance is also carried out on oil or SF6 circuit-breakers when a unit has completed a specified number of fault trippings.

Modern vacuum circuit-breakers are subjected to minor services and condition monitoring tests only at 4-5 yearly intervals. Invasive major servicing/adjustment is not scheduled and would be carried out only if required and indicated by condition monitoring tests.

As with power transformers, there are two levels of servicing:

- minor servicing, involving external servicing (non-invasive)
- major servicing, which involves invasive servicing

The frequency and scope of servicing is defined uniquely for each type, make and model of circuit-breaker, and costs per breaker vary significantly. Typically, minor servicing is carried out as recommended by the manufacturer at a relatively low cost per service. While major servicing is typically undertaken when

condition monitoring tests determine it to be necessary (at a more significant cost per service). There are breaker types that lie outside of these ranges both for frequency of service and service cost.

The tests performed as part of zone substation inspection and testing cover indoor switchgear.

Other

Disconnectors, ring-main units, sectionalisers and drop-out fuses are operated sufficiently regularly to identify any servicing requirements. Generally, this is limited to lubrication and cleaning.

The gas (SF_{δ}) switches have caused several faults when birds nest in the support frame. Over time the nesting material spill out and either catches fire or causes a flashover. When the opportunity arises, such as during a planned shutdown, a barrier is added to the frame to prevent the birds accessing the problem areas.

Fault Repairs

Circuit-Breakers

Fault repairs to switchgear take place as required, but as the population of older bulk-oil reclosers diminishes in line with the replacement programme and enhancement and development projects, the occurrence of these faults has greatly diminished.

Failures in indoor switchgear are also relatively rare, and with the replacement programme of units prone to failure, it is expected that the fault rate will continue to decrease over the next five years. There have been no failures during the intervening period since the last plan.

Disconnectors

Disconnectors normally fail due to deterioration of the operating arms with corrosion or from an arc developing across two or more phases. By identifying under-rated disconnectors and replacing these with gas switches, the incidence of arcing faults should be reduced. Where the disconnector is required to interrupt load a gas switch will replace it.

Expulsion Drop-out Fuses and "Pacific" Glass Fuses

"Pacific" glass fuses are subject to pollution contamination in coastal areas and fragility when operating. Any fault in these fuses will result in replacement with modern EDO fuses. They are also replaced when any planned work takes place in the vicinity.

Resin Ring-Main Units (RMU)

Only one problem has occurred with some RMU's that resulted in a component failing in a safe manner. The manufacturer has provided replacement units at no cost to EA Networks.

Planned Repairs and Refurbishment

Planned repair work in respect to circuit-breakers relates to additional corrective work and refurbishment identified during routine services, inspections and tests, or following failures. Refurbishment work planned includes overhaul of decommissioned circuit-breakers prior to placing in stores.

Replacement

EA Networks has determined its replacement programme for high voltage switchgear based on the following criteria:

Safety

Where equipment presents a higher than normal risk to personnel during operating or maintaining the equipment e.g.

- generic types of aged bulk oil circuit-breakers with history of failures
- circuit-breakers requiring local hand closing

Technical Suitability

This applies to equipment that is no longer suitable for its service application e.g.

disconnectors and circuit-breakers unreliable or inconsistent in performing their functions due to

excessively worn mechanisms

- equipment which fails to meet EA Networks' seismic requirements
- electrically under-rated equipment
- where the existing circuit-breaker is not able to be remotely controlled
- where there is a need to obtain more metering information.

Economics

This is where replacement is justified purely for economic reasons, e.g.

- equipment is excessively expensive to maintain or repair
- high cost of spares or where spares can no longer be purchased
- maintenance intensive equipment installed at a sensitive supply location

Circuit-Breakers

In line with the practice of overseas utilities as reported by CIGRE, EA Networks has a policy, subject to projectspecific economic analysis, of replacement rather than life extension of aged deficient bulk oil and minimum oil circuit-breakers by major refurbishment.

Circuit-breakers are also replaced for the following reasons

- where they have high maintenance costs
- where they are unreliable due to an increased defect rate
- where a system node requires a maintenance-free circuit-breaker i.e. maintenance outages cannot be tolerated.

It is internationally recognised that forty years is generally the "time expired" life of oil circuit-breakers. Some types have an economic life greater or less than this figure. Bulk oil breakers generally have a longer life, while minimum oil breakers typically last only 30-35 years.

While age is not itself a criterion for replacement, analysis based on likely total economic lives for each type, make and model of circuit-breaker provides a means of assessing likely future replacement requirements. The replacements themselves would be determined by safety, economics and reliability assessments at the time.

Following several incidents involving a specific make and model of indoor bulk-oil circuit-breaker, a decision has been made to schedule the progressive replacement of all such units within the EA Networks network. This work will be completed before December 2019.

Voltage Transformers

Following two catastrophic failures, a thorough inspection of 66kV voltage transformers confirmed that one make/model was substandard and needed replacement because of poor quality control during manufacture. All the potentially faulty units have now been replaced. EA Networks are not currently aware of any other issues with voltage transformers.

Ring Main Units

The last oil-filled ring-main unit in service on the urban 11kV network was replaced during 2015-16. This reduced the types of ring main unit in use to three and eliminates some equipment that is aged and represented an operating limitation based on field experience.

Other

None of the other high voltage switchgear identified in this plan meets the criteria for replacement within the planning period.

Disconnectors are scheduled for replacement when they develop a history of unreliability or failures, when their maintenance costs become unacceptably high, or when they are identified as being electrically under-rated. Should a disconnector require replacement, current policy would see it replaced with a gas switch.

Aged instrument transformers are only replaced when they fail, or when they are about to fail as diagnosed

by testing. They are then replaced with a similar unit, usually a spare. Other replacements occur during site development works and depending on whether the condition and ratings etc. of the transformer are suitable for use at another site, they may be scrapped.

Enhancement

See <u>sections 5.4.3</u>, <u>5.4.4</u>, <u>5.4.5</u> and <u>5.4.6</u> for details.

Development

A significant increase in high voltage switchgear is purchased during the planning period. This is predominantly circuit-breakers and disconnectors associated with the 66kV subtransmission developments but includes items at 11kV and 22kV. See <u>section 5.4</u> - Network Development for details.

4.11 Low Voltage Switchgear Assets

Description

Housed in various enclosures are a range of LV switchgear, which perform various protective and operational functions. The simplest item in this category is a fuse connecting a consumer to the LV network from a pole or pillar box. Most polemounted substations will have a single set of fuses on the LV side to protect the connected cable or conductor from fault. These have traditionally been porcelain bases with HRC fuses. Extensive use has now been made of underhung DIN style fusedisconnectors where loads have approached the rating of the porcelain equivalent.

LV Switchgear by Type & Location			
Number 3ph			
639			
1,495			
513			
1,681			
4,328			

The most extensive use of LV switchgear is in kiosk distribution substations and roadside link/distribution boxes. DIN fuse disconnectors of various sizes ranging from 100 amps to 1,200 amp ratings form the LV switchboard in these applications. Two standard types are used, a full-size DIN unit for substations and a proprietary compact unit for roadside boxes.

A full inventory of all LV switchgear types, locations and quantities is gradually being gathered. Once complete, additional quantitative details will be given in the plan. An estimate of these quantities is as shown in the table above. Additional locations and types will be detailed once the data is available.

Condition

Low voltage switchgear is dispersed widely across the area EA Networks service. Almost all of these devices are in good order. Some link boxes and distribution substation switchboards use a specific type of fuse base and porcelain carrier (JW3) that is prone to overheating when approaching its rated current. Under normal loading conditions they are very reliable. The condition of heavily loaded JW3 installations will be monitored closely for deterioration. The JW3 also has exposed live terminals on it and is not touch-safe in the open or closed position.

The modern DIN switchgear used in most distribution substation switchboards since 1988 is very reliable and no electrical failures have been recorded. Several failures of link box LV DIN fuse units have been recorded. After researching the issue, it was noted that the loads had exceeded the unit rating and the derating of multiple adjacent units in a small enclosure had not been considered. More monitoring is taking place. These devices can be described as in very good condition.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of LV switchgear is still being developed. Purchasing specifications are fully documented and all new LV switchgear is audited for compliance.

Maintenance

Inspections, Servicing and Testing

This asset requires only low-level inspection and servicing. The sites where these items are located tend to be visited for operational reasons and this is when the very infrequent problems are found. An infra-red non-contact thermometer is routinely used to check for thermal issues.

Fault Repairs

There is a minimal amount of fault repair work required on this asset class. Fault repair generally falls into the replacement category.

Planned Repairs and Refurbishment

These assets tend not to be repairable as such. The value and construction of the items generally involves complete replacement of the asset.

Replacement

Some of the larger distribution substations (500kVA and larger) have a type of low voltage fuse (JW3) that is known to cause problems as it approaches its maximum rating. These are being progressively replaced with DIN type switchboards at the rate of two per year. The safety of the JW3 switchboards is also suspect and this provides additional justification for replacement. The cost of this is part of the general scheduled underground work.

Enhancement

There is no practical means to enhance this class of asset.

Development

The majority of LV switchboard development is in conjunction with the underground conversion programme and any new urban subdivision that occurs.

4.12 Protection System Assets

Description

Electrical Fault Protection

Electrical Fault protection is one area that has made rapid technological advances in recent years. Historically, electromechanical devices were required to respond to various electrical inputs and then trip a circuit-breaker. This is how the name "relay" evolved. Modern protection is closer to a personal computer than a click/clack relay. The steps between these two extremes were solid state electronic relays, then "intelligent" relays that used the analogue solid state information, and we are now at the point where we have "numeric" relays which calculate all the necessary parameters from raw current and voltage inputs.

EA Networks have some of each of these technologies. In some applications, the earliest technology still does a reasonable job. The major benefits of numeric protection devices are the flexibility to alter the logic of the device as well as being able to "talk" to it using a SCADA system or a local computer. Once you are connected to it you can extract any information that it has. This information is almost limitless. The numeric relay replaces chart recorders, stand-alone panel meters, SCADA transducers, SCADA RTUs and switches. All of these are built into the one box. Zone substations tend to have a proliferation of protection devices and this is where the majority are located. Reclosers have the protection built into the supplied equipment and these are also becoming increasingly sophisticated. The modern pole-mounted recloser controller can measure current, voltage, power, direction of power flow and many other useful parameters. EA Networks have approximately 162 numeric relays in service in zone substations at the time of writing.

This number will climb further over the next few years as the 66kV network replaces the 33kV network. A full

inventory of protection equipment age and condition is still being prepared and will be available in a future plan.

Overvoltage Protection

The area in which EA Networks operate is not particularly prone to lightning which is a blessing for the asset manager. Lightning causes very large voltages on the lines and cables of the electrical network and these tend to "flash-over" to earth at the weakest point. In many cases this point is the earthed tank of a transformer or circuit-breaker. Once a flashover has occurred, significant damage can be done to the bushings, insulation and contacts in the device.

Nothing can truly protect a device from a direct strike by lightning, the energy involved is too great to contain. There is equipment that can protect a device from indirect strikes or switching surges. These are called surge arrestors.

EA Networks apply distribution class surge arrestors to any equipment deemed sufficiently at risk or critical to network security. This has generally involved linemounted circuit-breakers and sectionalisers, zone substation transformers and any cable termination.

Accurate quantities of surge arrestors will be obtained for inclusion in future Asset Management Plans.

EA Networks have an additional consideration when applying surge arrestors. The 66kV network, 33kV network and the 22kV network are all earthed using neutral earthing resistors. During a single-phase to earth fault the "healthy" phases can rise to a voltage 70 % higher than the normal phase to earth voltage. Surge arrestors must be selected taking this into account.

Condition

Electrical Fault Protection

The electrical fault protection system (protection system) is designed and manufactured to be inherently reliable and low maintenance. This is certainly true of the modern numeric relays that, through self-monitoring, are very low maintenance. The in-built monitoring of these units can detect when a problem has occurred and alert the relevant control system to create an alarm.

The very few electromechanical relays in the network are beginning to show their age. These devices are much like a mechanical clock and require reasonable attention for optimum performance. Even some solidstate relays are now failing as electronic components age. Solid state relays are not usually repaired when they fail, they are replaced with complete spare units or a modern numeric device.

The age of some of the early numeric relays is now being watched closely. Component availability as well as economic viability may mean that the repair or refurbishment of aged (>15 years) numeric relays is doubtful. The features and price of numeric relays continue to improve, and it is unlikely a numeric relay will be repaired if it is more than 10 years old. A replacement would be purchased, and the faulty unit kept for spares or scrapped.

The tests that have been performed on a regular basis reveal any relays in poor condition and they are

Numeric Protection Relays by Model		
Relay Model	Quantity	
Schweitzer 2440 Numeric RTAC	5	
Schweitzer 311C Numeric – Mk0	13	
Schweitzer 311C Numeric – Mk1	23	
Schweitzer 311L Numeric	2	
Schweitzer 351-6 Numeric	4	
Schweitzer 351S Numeric	2	
Schweitzer 387L Numeric	36	
Schweitzer 551C Numeric	1	
Schweitzer 587Z Numeric	17	
ABB RACID	8	
GE Multilin SR745 Numeric	1	
GE Multilin URF35 Numeric - H/W rev 3	7	
GE Multilin URF35 Numeric - H/W rev 5	11	
GE Multilin URF35 Numeric - H/W rev 7	11	
GE Multilin URT60 Numeric - H/W rev 3	4	
GE Multilin URT60 Numeric - H/W rev 5	9	
GE Multilin URT60 Numeric - H/W rev 7	8	
Total	162	

Surge Arrestor by Operating Voltage		
Arrestor Operating Voltage Number 3ph		
66kV	61	
33kV	15	
22kV	1,262	
11kV	200	
Total 3ph Sets	1,538	

promptly repaired or replaced. As such, the condition of the modern solid-state relays can generally be reported as good and the electromechanical units are ageing but still serviceable.

The register of devices is incomplete and represents only the protection relays located at zone substations. There are a range of other protection relays associated with reclosers and ring main units that will have additional data captured about them over time.

Over-voltage Protection

The surge arrestor population on the EA Networks network is limited to critical items of plant and cable terminations. The rate of surge arrestor failure is rising on the 22kV network. Adequately testing these items in or out of service is difficult. The anecdotal evidence would suggest that the population is still in reasonable condition but that either the specification or electrical conditions are causing failures. The current specification 22kV arrester is as per the manufacturer's suggestion for a 22kV resistance earthed network. Work will continue to ascertain the reason for 22kV arrester failures and either the specification will be changed, or an alternative source of arresters sought.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of protection equipment is still being developed. Purchasing specifications are fully documented and all new protection equipment is audited for compliance.

Maintenance

Although referring to two distinct classes of asset, fault protection and over-voltage protection, this section makes no further reference to overvoltage protection, as the devices in question are low maintenance, low cost and generally very reliable. Additionally, there is little data to provide meaningful analysis of asset condition.

Inspections, Servicing and Testing

The policy in this area is to maintain protection schemes with alternate major and minor services every 4-8 years, on each protection device depending on the type of protection (numeric/electronic/mechanical). Electromechanical types are tested more frequently while numeric types are tested less frequently.

It should be noted that "maintenance" on protection equipment is essentially "recalibration and testing" rather than the conventional view of maintenance, which would imply replacement of consumable parts. Protection maintenance is mainly required to re-affirm that the protection is calibrated within tolerance and will operate when called upon to do so. Some of this maintenance is as simple as checking relay logs to ensure it has operated correctly on a fault condition in recent times.

There are international trends towards reduced maintenance. Typically, intervals are being increased to between 5 and 10 years in other utilities comparable to EA Networks, in particular where microprocessor (numerical) protection systems are used. These protections have in-built self-testing and monitoring routines which reduce the necessity for manually driven maintenance testing. Once the input linearity/accuracy of the device has been proven (this can be done with load current and line voltage), a simple timing test should establish that the internal processes are working correctly. Other sources of information to prove the status of the equipment include event records which show both operation and pick-up on faults, along with the associated currents, voltages and times.

An advanced relay test set has been purchased to facilitate maintenance testing. This will be used for commissioning of new protection (developments and enhancements) as well as maintenance.

Fault Repairs

Fault repairs on protection are not generally carried out. Thorough examination of the entire scheme is generally done, and a complete service of the scheme advanced from the next planned service.

Surge arrester fault repair is limited to discovery after a fault incident and the replacement within 6-8 weeks. Most arresters have base isolators that disconnect a faulty arrester from earth automatically. Once it is isolated the arrester is live at the base and relies upon a very limited level of insulation to prevent a permanent earth fault. If the arrester is left failed and isolated too long the insulation fails, and a permanent earth fault occurs, causing auto-reclosing to lockout and an outage. EA Networks make every effort to avoid this situation arising.

Planned Repairs and Refurbishment

The expenditure planned over the review period is mainly in the following areas

- replacement of aged lead acid batteries
- seismic strengthening of protection panels
- seismic restraints for batteries

Replacement

Many protection relays will be replaced during the planning period. This is likely to be in conjunction with larger zone substation and subtransmission developments and could be considered in the enhancement category due to the extra functionality that they provide - making some other assets redundant.

Some new 22kV switchboards may be installed in place of existing 11kV outdoor units. In some cases, this will also see replacement feeder protection installed.

Enhancement

Additional load could require enhanced protection assets in some locations, however it is not anticipated that this is likely.

In conjunction with the SCADA expansion programme it is possible that some protection equipment may be replaced as the most cost-effective way to integrate remote control and data collection into the sites. Other reasons for replacing older equipment would be lack of protective features or reliability of operation.

Development

It is obvious that there are significant development projects for the protection system during the planning period. The majority of these projects involve the installation of replacement or additional relays in zone substations protecting 66kV lines, 66kV transformers or distribution feeders (Section 5.4.2 and Appendix B – Projects and Programmes identifies the location and extent of expenditure).

4.13 Earthing System Assets

Description

Earthing systems form an important part of the electricity network. Under normal circumstances no electricity should flow from a circuit into earth. This allows protective devices to sense when a fault has occurred, such as a tree touching a line or a person touching a toaster that has become live. To provide this protection, the connection to earth of the electrical supply system must be adequate to allow a certain minimum amount of current to flow. For a high voltage network this value is generally 20 amps or more. This corresponds to a value of earth resistance of no greater than 100 ohms (for 11kV) once all the equipment in the fault loop has been accounted for and a safety margin added.

Distribution Earth Count* by Location		
Location	Quantity	
Distribution Substation	6,536	
Disconnector/RMU	752	
Recloser/Sectionaliser	34	
Surge Arrestor	403	
Total 7,725		
* The counts shown here are an estimate		

All equipment that has conductive components that can be touched must be earthed in a safe manner. Any neutral connection must be earthed at the source. This means that all distribution substations need a substantial earth, as do surge arrestors (necessary for correct operation), disconnector handles, recloser operating boxes, cable terminations and any other item designed to be "screened" or "bonded" to earth.

Much larger earth mats are installed at zone substations and these must account for voltages that develop on the ground and on equipment within the substation. Additional buried conductors can control these voltages to a safe level and all zone substations have been reviewed to ensure safe conditions exist.

At zone substations with 22kV supply busbars, a device called a neutral earthing resistor (NER) has been installed in the neutral connection of the supply transformer(s). An NER restricts the amount of current that can flow into any type of earth fault. This makes for a safer system, but it can make it more difficult to detect very high resistance faults such as trees brushing the line.

In the future, it is likely that earthing installations will be identified individually within the GIS and asset management system and the items of plant using that earth will then be associated with it. This will enable an accurate inventory of earths to be kept (all earths are known and measured but several devices may share the same earthing system and not all of these can be associated with it in the GIS or asset management database).

The total number of earths in the EA Networks network is currently obtained by adding together the quantity of equipment known to have earthing systems (excluding zone substations).

Condition

The 2010 Electricity (Safety) Regulations state that all works must have earthing systems that are:

designed, installed, operated, and

maintained to ensure, as far as practicable,-

- (a) the effective operation of protection fittings in the event of earth fault currents; and
- (b) that the voltage of each conductor is restricted to a value consistent with the level of insulation applied; and
- (c) that step voltages, touch voltages, and transferred voltages are controlled to prevent danger to any person.

If an earthing system complies with Electrical Code of Practice (ECP) 35 it is deemed as compliant with this clause of the regulations. In EA Networks' situation, because of the very high soil resistivity that is often encountered, a risk-based process must be employed to establish a practical means to comply with the Regulation. The EEA Guide to Power Systems Earthing (August 2009) provides guidance and advice on safe earthing practices for high voltage AC power systems adequate to meet the requirements of electricity safety legislation. EA Networks are using this document as a benchmark for compliance.

The Regulations do require that earthing systems be tested *regularly*, and EA Networks has been addressing this issue in earnest. To meet the requirements, a programme of continuous earth testing is underway and will continue to progressively test the total substation population at no more than ten-yearly intervals. Any distribution substation, disconnector or surge arrestor that is altered, has its earthing retested and improved if it is substandard.

Based on experience, it is expected that during the testing phase, some substandard earthing installations will be identified that are capable of being practically upgraded. A programme of upgrading these earth systems using driven rods and extra copper conductor will follow on directly from the earth testing exercise. The single most important criterion for earth improvement will be - that the resistance of the earth system at any site must provide an earth path of low enough resistance to ensure the HV feeder circuit-breaker operates under all circumstances if a single phase to earth fault occurs at that site. The exercise of earth improvement is not trivial, and it is probable that over time significant resources will be required to attend to this problem.

Large earthing systems such as that found in zone substations are regularly measured to ensure on-going integrity of the conductors and rods. None of the zone substation sites have shown a level of deterioration that requires attention.

Urban distribution substations have the multiple-earthed neutral as a continuous metallic connection from the zone substation out to the earthing point. The result is that urban earthing is never a problem in terms of the value of resistance achieved. Because the earth resistance is low the currents that flow are much higher and connectors must be checked for integrity whenever the earth is inspected/measured. The use of 20/40 Ω 11/22kV neutral earthing resistors restricts this current to 320 amps which is around load current levels.

EA Networks has an electrical earthing installation at every substation, disconnector, recloser, sectionaliser, and surge arrestor connected to its network. All these earths are required to serve a specific purpose related

to personnel and/or equipment safety. The ability of an earth to achieve an acceptably low resistance (to a truly remote earth) is dependent on two major parameters. The first and most important is the earth resistivity² of the soil, stones and rocks into which the earth installation must be placed. The second parameter is the physical extent of the installation itself. EA Networks operate in an area where earth resistivity varies considerably. The best locations achieve an average of 300 ohm-metres, which is considered poor in many other regions. The worst locations are almost ten times this at an average of 2,800 ohm-metres. Achieving a desirable low earth resistance value (such as 10 ohms) in these conditions is next to impossible. EA Networks have adopted a pragmatic approach to the problem and concluded that the primary criterion for each installation's earth resistance is that should the phase wire of any high voltage line contact metalwork connected to that installation, the operation of a high voltage circuit-breaker must occur. Another Canterbury lines company with a similar range of earthing conditions established this principle. The impedance of the earth fault loop has a safety factor of two. The guidelines that have been established and compliance with the Regulations will be used as the criteria to improve the performance of the EA Networks earthing system.

EA Networks are watching the implementation and user experience of resonant earthing systems in other networks. A resonant earthing system reduces earth fault currents to very low values making step and touch hazards much lower. It could be that resonant earthing systems are an option for the future.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of earthing systems is in place. Construction standards are fully documented. All new earthing systems are audited for compliance.

Maintenance

Inspections, Servicing and Testing

Regular earth testing is performed on all earth installations in the EA Networks network. The typical return period for any one site is 10 years. In conjunction with normal line inspections, the above-ground portion of the earthing system is inspected every 5 years. All the data gathered is saved in the asset management system.

Fault Repairs

A faulty earth typically requires either complete replacement or significant enhancement.

Planned Repairs and Refurbishment

Whenever a substation is altered in any way (this includes a transformer change) the earth installation is retested. If these tests do not meet the established guidelines the site is given priority for earth improvement. A description of the earth improvement programme is shown in the enhancement category.

Earth Testing and Restoration

If, during regular testing or via other means, existing earths on substations and switchgear are discovered to have deteriorated to the point of non-compliance, these are restored to EA Networks' current standard.

Replacement

There are no proposals to completely replace any earth installation during the planning period.

Enhancement

Based on data held in the asset management system a statistical assessment has been made of the number of earth installations requiring improvement. This is approximately 350 earths, which represents 4.5% of the total earth population. It has been determined (both theoretically and practically) that the only reliable technique to establish a lower earth resistance is to deep drive rods in to the ground. Extending the earth

² The resistivity of a material is a measure of how easily current flows through the material when a voltage is applied to it.

horizontally simply extends the hazardous area without necessarily lowering the resistance appreciably. Surge arrestor earth installations will be installed to the same guidelines as distribution transformer earths. Disconnectors may be solved in a different manner. The only reason a disconnector must be earthed is the continuous metallic path between the disconnector assembly proper and the operating handle. If the operating handle is electrically isolated from the disconnector the need to provide a substantial earth is removed. It is proposed to use a 1 metre fibreglass section in the pipework to isolate the handle from the switch and then bond the handle to an earthed conductive operating pad (which is EA Networks' standard practice). This ensures that regardless of the condition of the disconnector, the operators do not have any voltage difference between hands and feet.

To achieve the goal of improving the earthing system to an acceptable level of performance will take a long-term effort. The time scale will determine the annual cost to EA Networks. The earthing improvement programme is currently targeting the highest 10% of non-complying earths per annum. This equates to about 50 earths each year.

Development

Whenever a new substation is constructed, an earth is also installed. These earths must meet the established guidelines of tripping a high voltage circuit-breaker for a single-phase fault. An annual allowance has been made for the duration of the planning period to provide for the number of new earths that have been installed in recent years. Several zone substation projects incorporate significant earthing systems, but this development is incorporated in the overall zone substation project cost.

4.14 SCADA, Communications and Control Assets

This includes all communications equipment and radio repeater sites as well as vehicle-mounted equipment and the Supervisory Control and Data Acquisition plant including the Master Station in the Control Room and any equipment installed at remote sites for the purposes of remote control.

Description

EA Networks have a SCADA system in operation that covers all modern zone substations.

Master Station:

A system supplied by QTech Data Systems has been progressively implemented and upgraded since 1993.

The system comprises the following equipment:

- SCADA Master station incorporating a Human Machine Interface (HMI)
- Power Management Controller.
- Data storage systems
- Alarming and alerting (SMS and email systems)
- Communication systems using both fibre optic cables and radio
- Substation servers
- Some small Remote Terminal Units (RTUs)

A detailed description of the SCADA system will not be given, as such information could be beneficial to someone with a malicious intent. Suffice to say that the necessary information and control will be available to those personnel that require it.

SCADA systems enable fast responses to situations as they arise. The information and control that SCADA provides can shorten restoration times considerably. The historical data that accumulates is also of value to the asset manager as substation asset utilisation is readily apparent. Dynamic rating capabilities can be evaluated at some sites as temperatures are transduced on some zone substation power transformers.

Remote Stations

The concept of an RTU at EA Networks' modern zone substations is largely redundant in that the modern

protection relay has sufficient inputs and outputs to control and monitor substation functions and can transduce, calculate and record virtually any electrical parameter.

The functionality of the protection devices connected to the transformers and feeders is such that they handle virtually all I/O and transducing. An industry standard protocol is used to communicate with the protection devices.

At sites requiring SCADA that do not have advanced numeric protection relays, a small conventional RTU is installed to provide the necessary control and data gathering.

Communications System

The EA Networks communications network consists of a mix of several technologies of various ages and age profiles. This equipment provides bearers for operational speech, operational SCADA and load management information. It also permits engineering access to a range of devices allowing remote detailed interrogation.

Primarily driven by the need for fast acting differential protection on its subtransmission systems, EA Networks has developed an extensive fibre optic network that now links all but three of its zone substations. Of the remaining three one is a temporary substation, one is shortly to be completely rebuilt (and is currently serviced by a radio link) and the third is economically challenging. All fibre links are duplicated with very few common paths. Even the primary radio repeater site is serviced by fibre with a microwave backup.

Built on top of the fibre network is a fully routed layer three IP network providing logical redundancy to all connected zone substations. Currently, speeds of 1Gbps are provided. This can be raised to 10Gbps using the existing switching infrastructure. The availability of reliable communication paths with low latency and high bandwidth has enabled new features such as VoIP phones and video surveillance to be delivered to connected zone substations. Because EA Networks also provides a public fibre based broadband network, it is possible to use this where it passes remote controllable devices, providing secure, reliable communication to those devices.



As the control centre has moved off-site from the Ashburton substation, for real time control applications the new corporate office is connected to the communications hub by redundant 10Gbps links. In due course, one of these links possibly be routed via a backup control and disaster recovery centre in Methven.

The fibre optic network is a separate business function and as such the asset management of that network is not part of this plan. Only fibre optic cables fully contained within a zone substation site and dedicated to power system functions will be considered in this plan.

The DMR radio system has the benefit of being 100% digital. Consequently, the system can transport nonvoice data transparently. This has been used to supplement the SCADA system by utilising a small DMR data unit as a remote control 'mini RTU'. These devices will be used where it is difficult to obtain access to the fibre network.

Mobile Speech Network

The mobile speech network is a digital repeater system used exclusively by the Network and Field Services divisions of EA Networks.

EA Networks had considered moving to a P25 digital mobile radio system from the analogue system previously used. Just as deployment of that network had commenced, developments in the DMR digital radio system caused EA Networks to rethink that decision. As a result, EA Networks entered into a beta trial program with a commercial manufacturer of tier 3 DMR systems. Having completed that trial and subsequent evaluation, a DMR network using 5 repeaters has been fully rolled-out across the EA Networks fleet.

The DMR radio system is supplemented by a VoIP phone installed in every connected substation and

communications facility.

At many modern zone substations, a 19m concrete communications tower has been installed and this serves as the platform for all radio communications needs to and from the site.

Condition

SCADA

The SCADA system presently in use is comprehensive at the sites it covers. Backup systems are already in place for data and power supply. Maintenance of the SCADA system should be limited to occasional hardware repairs (for which spares are readily available) and setting changes of the protection relays, and software upgrades of the SCADA application or other operating system revisions.

Communications

EA Networks has now successfully rolled out a digital DMR system. This system provides GPS location of all vehicles and handheld radios and in the future will potentially have a degree of in-field data coverage.

As mentioned previously, the trunked DMR system can also provide remote control and indication of pole top and other remote devices.

The building housing the communications facilities at Gawler Downs has been replaced in 2009 and in 2012 communication facilities were constructed to house both the SCADA IP based systems and the public broadband system.

The analogue UHF network had equipment dating back to the mid-1980s and has been withdrawn from service. A backup digital microwave link to the Gawler Downs hill-top repeater site remains.

The condition of other communications assets is adequate for the required level of performance.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of SCADA, communication and control systems are still being developed. Construction standards are fully documented and all new SCADA, communication and control equipment are audited for compliance.

Maintenance

Inspections, Servicing and Testing

SCADA

The integrity of the main hardware and software system at the control room is of the highest importance to the on-going management and safety of the electricity network. EA Networks' Network Division staff manage the computer system and maintain the operational state of the software and hardware systems. Full 24hr monitoring of SCADA equipment is provided by automated systems. This is a 24-hour per day task with staff on call if required to ensure high availability of equipment. The main SCADA computer hardware is non-proprietary and suitable spares are readily available, as are entire workstations should the need arise. The base station operates in hot-standby mode and failure of the main server causes the back-up one to take control.

The Network Division maintains most equipment external to the master station and sufficient spares are held to guarantee prompt response and repair times.

Communications

The intra-substation fibre optic cables that EA Networks own are brand new and in excellent order. Automated monitoring equipment monitors all communication links and supporting hardware such as UPS's 24 hours a day.

The inter-substation fibre optic cables that EA Networks own (in a separate business unit) are brand new and in excellent order. Automated monitoring equipment monitors all communication links and supporting hardware such as UPS's 24 hours a day.

Fault Repairs

In recent times, contract maintenance technicians have had to respond to relatively few SCADA or communications faults in any particular year.

Planned Repairs and Refurbishment

SCADA

It is not planned to repair or refurbish any of the SCADA plant. To date the QTech system has not required any significant repairs.

Communications

A replacement and augmentation project for our fixed communications bearers is nearing completion. The only remaining issue is communication into the valleys in the foothills of the Southern Alps.

Replacement

SCADA

As with all computer-based systems, it is expected that some upgrading of the operating system, softwareapplications and possibly hardware will be required throughout the planning period. The planned implementation of a distribution management system is likely to supplant the current SCADA system.

Communications

It is not planned to replace any communications equipment during the planning period.

Enhancement

SCADA

With the advent of industry-wide performance monitoring, EA Networks is benchmarked against other Electricity Companies in terms of system reliability and continuity of supply. Furthermore, consumers are becoming more aware of fault outages, this being partly due to the increase in the number of electronic home appliances and the resulting reliance on a continual supply of electricity. For these reasons, it is becoming increasingly important to cut down on fault restoration times.

One way to do this is by automating remote switches. This greatly reduces the travelling time required for a faultman during sectionalising of faulted line sections. It also means that fewer staff are required to isolate the fault, reducing the overall cost of fault restoration.

It is proposed that critical main line switches continue to be automated at the rate of five to ten per annum. This process will be in conjunction with the use of gas switches and rural ring main units which are purchased ready for remote control. Good progress is being made with this programme.

Communications

The recent addition of a digital microwave link from Methven substation to Round Top hill-top repeater site has provided a DMR repeater that can be used up into the Rakaia Gorge. The next step is to commission another link from Round Top to Mt Hutt substation to provide a high bandwidth digital link into Mt Hutt permitting SCADA, remote engineering access to the substation equipment, and VOIP telephony.

None of the communications equipment identified in this plan will require enhancement during the planning period.

Development

See section 5.4.10 - Network Development.

4.15 Ripple Injection Plant Assets

Description

EA Networks own three 33kV ripple injection plants with one each at Ashburton 33/11kV Substation (ASH), Transpower Ashburton Substation (ASB), and Methven33 (MVN) Substation. All plants are solid state and manufactured by Landis & Gyr Ltd (formerly Zellweger Ltd), and use the Decabit code system. The plant at the Ashburton 33/11kV substation is used as the primary 33kV injection plant. The plant at ASB is used to inject ripple onto the 66kV network via a 33/66kV autotransformer. The ASB plant and the ASH plant are centrally controlled from the QTech power management system. The Methven plant is a standby unit for use if the ASB plant fails and it can cover a portion of the northern 66kV network.

Condition

EA Networks sold all of its ripple relays to the incumbent retailer (Trustpower) on 31 March 1999 along with exclusive use of channels in

use at that time. The ripple injection plants were retained for the purpose of load control as well as providing a load switching service to retailers under contract.

Summary of 33kV Ripple Injection Plant Components			
Site	Capacity	Install Date	Manufacture Date
Ashburton 33 (ASH)	440/60kVA	2007/1985	2007/1985
Ashburton 220 (ASB)	200/60kVA	2010/1992	2010/1988
Methven 33 (MVN) - Spare	25kVA	1985	1985

All ripple injection plant

components appear to be in acceptable order, but at up to 26 years old they have the potential for agerelated issues. There have been two injector failures (ASH plant and ASB plant). The ASH failure was resolved with the supplier and a modern replacement injector unit was installed at ASH. The ASB failure was solved by purchasing the 'spare' injector held by Landis & Gyr. Both the ASH and ASB plants are now a hybrid of a new high capacity injection component and older low capacity high voltage coupling components.

Because of the solid-state construction of the injection plants, faults are unlikely to be a frequent occurrence. If they do occur, the consequences can be considerable extra cost of an unconstrained system peak at the Transpower GXP and high loadings on network equipment. Some consideration will be given to early replacement of critical components in an attempt to prevent faults occurring. The age of some of the solidstate components (> 25 years) is such that spare parts are becoming difficult or even impossible to source.

Standards

Documentation of the standards presently used for testing, inspection and maintenance of Ripple control systems is still being developed. Construction standards are fully documented and all new Ripple control systems are audited for compliance.

Maintenance

EA Networks' two in-service ripple injection plants (a smaller spare unit exists at Methven33) are both the same make (Landis & Gyr), making lifecycle management easier to implement. Although not identical, the plants have some interchangeable components and operate in an identical manner. Recently some components were used from Methven33's plant to temporarily repair the Ashburton33 plant. The Methven33 plant has since been restored to operational capability, although it only has manual control facilities (keypad entry of commands to send control signals for channel on or channel off). The Methven plant also has limited reach into the 66kV network and it will not provide network-wide control. The injection plant supplier has stated that they terminate support for any specific generation of equipment 10 years after it has ceased production. Two of the plants are now in that position.

Inspections, Servicing and Testing

Monthly checks are carried out as part of regular zone substation visits which include the visual inspections of the

• converters

- coupling transformers
- coupling cells

Advice received from the manufacturer indicates a higher risk of intermittent faults can be expected as the plant age nears 20 years. With this in mind, a service contract is in place with the manufacturer, which includes an annual test on performance plus a full inspection. Tests include injection levels, current balance, optimum tuning and load sharing with other units.

Fault Repairs

The solid-state construction of the injection plants means that faults are very infrequent.

On rare occasions, the high-power output transistors may require replacement, or the logic board may require repair (although this is becoming more difficult on the older units).

Vermin may get into the high voltage coupling cells causing flashover although this has not occurred on any of EA Networks' plants.

The redundancy built into the injection network is becoming less robust. Failure of the ASB plant could severely impact on overall ripple signal propagation causing loss of load and tariff control. The MVN plant can inject over most of the northern 66kV network keeping many ripple relays operating correctly but the southern 66kV ring is likely to be uncontrolled.

Planned Repairs and Refurbishment

Minor repairs are required on the coupling equipment and converters from time to time caused by fault events.

There is no repair and refurbishment program planned for this equipment, which is in acceptable condition. It is expected that the plants should give continued service for some years.

Replacement

A consequence of component failure, two of the older (1985/88) inverter units were replaced in 2007 and 2010. One of these has been sized to suit future use at 66kV. The other was the only available option at the time. EA Networks continues to consider alternative signalling technology as a range of technical and commercial challenges appear. Presuming ripple is still the preferred signalling technology in 2026, the 33kV ripple plant (by then acting as a back-up) is scheduled for replacement [00504]. The Methven plant will be permanently retired once Methven 33 zone substation is decommissioned (2021).

Enhancement

The capacity of the existing ripple equipment is limited and provides no room for 66kV network expansion. As the network configuration changes, there will be a need to look at alternative signalling technology, ripple plant control technology, location, and size.

Development

With the imminent conversion of all load to 66kV, the ripple control system needs to be reassessed to ensure it provides adequate security and signal level. The addition of a third 220/66kV transformer supplying EGN from ASB has lowered the available signal level.

An option for a new type of load control technology has arisen that is being actively pursued and trialled. Provided the trial proves successful, it is probable the ripple plants will be made redundant.

Should the new technology trial prove unsuccessful, the funds set aside for implementing the new technology roll-out will be used to install a new 66kV ripple plant at EGN which could signal the entire network. The existing 33kV plant at ASB will be left as a back-up plant capable of signalling most of the network under most loading conditions if the new 66kV plant is installed.

See <u>section 5.4.11</u> – Network Development for details.

NETWORK DEVELOPMENT

Table of Contents

Page

5.1 Ne	etwork Development Processes	163
5.1.1	Network Characteristics	163
5.1.2	Network Performance	164
5.1.3	Equipment Characteristics	165
5.1.4	Design Standardisation	166
5.1.5	Statutes, Regulations, Standards and Policies	170
5.1.6	Network Development Initiation	170
5.1.7	Network Development Implementation	171
5.1.8	Network Development Options/Considerations/Methods	171
5.1.9	Network Development Prioritisation	174
5.2 Lo	ad Forecasting	175
5.2.1	Introduction	175
5.2.2	Derivation of Forecasts	175
5.2.3	Significant Drivers	176
5.2.4	Future Load Projections	181
5.3 Ne	etwork Level Development	182
5.3.1	66kV Subtransmission	182
5.3.2	22kV Rural Distribution	183
5.3.3	Urban Underground Conversion	185
5.3.4	Core Urban 11kV Network	186
5.4 Str	ategic Plans by Asset	187
5.4.1	Transpower Grid Exit Points	187
5.4.2	Subtransmission Network	189
5.4.3	Zone Substations	198
5.4.4	Rural 11kV and 22kV Distribution Network	202
5.4.5	Urban 11kV Distribution Network	215
5.4.6	Industrial 11kV Distribution Network	227
5.4.7	Low Voltage Network	227
5.4.8	High Voltage Switchgear	229
5.4.9	Protection Systems	232
5.4.10	SCADA, Communications and Control	235
5.4.11	Ripple Injection Plants	237
5.4.12	Distributed Generation	239


To Table of Contents

To Table of Contents▲

5 NETWORK DEVELOPMENT

5.1 Network Development Processes

This section of the Plan attempts to outline the processes and criteria used for network development. It cannot be completely authoritative because the network development environment is not purely technical in nature and normal business negotiations can provide solutions that would otherwise not have been considered.



The EA Networks electricity network that exists today exhibits characteristics and levels of performance that may or may not be adequate to satisfy stakeholders requirements now or in the future. These stakeholder requirements are encapsulated by standards, policies, statutes, regulations, specifications, and contracts/agreements between EA Networks and other parties. If the performance of the network is considered to be inadequate because it does not meet one or more of the stakeholder requirements or a new requirement occurs, some form of network development must be initiated. Once initiated, there are a vast range of methods available to modify the characteristics or performance of the network.

5.1.1 Network Characteristics

An electrical distribution network is fundamentally simple to characterise in electrical terms. Its prime purpose is to transport electricity from one location to another with maximum reliability and minimum loss. The inputs are from either Transpower or a directly connected generator. The outputs are to consumers who are connected to the EA Networks network.

At each point in the EA Networks network the fundamental characteristics are voltage and fault level. The voltage is what consumers observe. The fault level defines how the network responds to demands placed upon it either by loads or faults.

EA Networks use standard voltages that are industry norms and have international standards that support their use. The range over which these standard voltages can vary is partly controlled by standards and regulations. This is particularly so for standard low voltage supplies (230/400 volts). Higher voltages have standard prescribed upper limits that equipment is built to tolerate both in steady state and in temporary overvoltage situations. EA Networks have determined operational limits for all voltages in use. The standards and operational limits are detailed in the following table.

- 11			
	6	21	
	<u> </u>	-	

Voltage	Normal Operational Range (Design)	Contingency Operational Range	Maximum Rated Voltage ¹	Short-Time Withstand	Impulse Withstand
66kV	105% to 92.5%	106.5% to 89%	72.5kV	140kV	325kV
33kV	105% to 92.5%	106.5% to 89%	36kV	70kV	250kV
22kV	103% to 96%	103% to 94%	24kV	50kV	125kV
11kV	103% to 96%	103% to 94%	12kV	28kV	75kV
230/400V	106% to 96%	106% to 94%	n/a ²	n/a ²	n/a ²

¹ Maximum rated voltage is approximately 9% above nominal voltage, but other limitations preclude operating at this level.

² Because consumers are directly connected at this voltage the voltage limits are determined by appliance tolerance to overvoltages and appliance standards vary. No overvoltage tolerance is assumed.

Fault levels vary depending upon the electrical path taken from the respective supply points. The maximum fault levels observed on the network determine minimum equipment specifications and minimum consumer connection standards. It is possible to control some additions to fault level by specifying new equipment so that it restricts the contribution it can make to the total fault level. High fault levels cause equipment heating, mechanical stresses on equipment, and require the capability for equipment to interrupt high currents.

EA Networks have established limits to the maximum prospective fault current at each voltage level. These are based upon a combination of historical fault levels that Transpower provide, likely future GXP expansion, typical transformer impedances, and future embedded generation. The maximum fault levels are detailed in the following table.

Voltage	Maximum Prospective 3Ø Fault Current ¹	Power Equivalent	Typical 3Ø Fault Current ²	Minimum 3Ø Fault Current ³	Typical 1Ø Phase-Earth Fault Current 4
66kV	16 kA	1,800 MVA	7.5 kA	1.3 kA	1 kA
33kV	16 kA	900 MVA	5.5 kA	0.7 kA	1 kA
22kV	16 kA	600 MVA	7 kA	0.5 kA	0.3 kA
11kV	20 kA	380 MVA	9 kA	0.5 kA	0.3 kA
230/400V	20 kA	14 MVA	9 kA	0.5 kA	9 kA

¹ This value represents the assessed highest future fault current anywhere on the EA Networks network rounded up to the next standard IEC value.

- ² This value is the typical fault current close to the source of that supply voltage.
- ³ This value is at the extremes of the EA Networks network with at least one network element out of service.
- ⁴ All voltages other than 230/400V have Neutral Earthing Resistors restricting the total maximum earth fault current to that shown. Actual currents flowing to earth in a fault would normally be less than this value.

5.1.2 Network Performance

Given a network with the characteristics detailed above, applying the electrical loads, reliability expectations, and the stakeholders' power quality requirements tests the capability of that network to deliver satisfactory performance. The reliability of the network is continuously measured and reported in documents such as this Plan. The two things that determine reliability are fault frequency and the ability of the network to tolerate that fault with minimum or no interruption to consumer's supply. Fault frequency can only be influenced when probable causes can be prevented. Network resistance to faults can be influenced by

asset availability, design and operation. Power quality is influenced by many factors, only some of which can be directly controlled by the network owner.

Reliability Requirements

The stakeholders determine the acceptable level of reliability by providing feedback to EA Networks using the methods detailed in <u>section 2.2</u>. This information is used to set desirable network performance criteria which are then measured against the required stakeholder-influenced targets. If these targets are not able to be met using the existing asset configuration or operational methods, then a network development process is initiated. Once triggered, this process is likely to influence the security requirements in some way.

Security Requirements

In simple terms, the security level is determined by the level of redundancy built in to the electricity network either by quantity and/or configuration. <u>Section 2.5</u> details the criteria EA Networks apply when evaluating the suitability of the network to deliver the required level of reliability.

Power Quality Requirements

The simplest power quality measure is the presence or absence of voltage. Very short blackouts (less than 2 seconds) are typically considered as a power quality issue rather than a reliability issue. The effects can be very similar to a much longer outage, but the cause is generally very different. Another fundamental power quality issue is low or high voltage. Consumer-observed low voltage is typically an indication that the LV feeder load has increased to a point that the network cannot keep within the voltage design range. This unexpected issue would initiate the network development process.

A range of other power quality measures are considered as network development initiators including harmonic distortion and flicker. If reliable measurements show that the network is delivering unacceptable levels of any power quality measure, a response will be initiated.

<u>Section 2.6</u> details the power quality criteria that EA Networks apply when assessing the performance of the network.

Safety Requirements

If it is apparent that the network is providing elevated levels of risk to people or property the risk will be quantitatively assessed and, if it is unacceptably high, a network development response will be initiated. <u>Sections 1.7.1</u> and <u>2.7</u> outline the primary criteria integrating safety into asset management.

5.1.3 Equipment Characteristics

Any item of electrical equipment should perform satisfactorily when it is used within the parameters considered when it was designed. It is important to respect the limits of any items capabilities while still considering any limited scope to use temporary overload capacity to increase security. An important set of network development criteria relate to the specification of equipment used within the network as the 'network' is simply an assemblage of many individual items of equipment. Once the equipment is in the network, how it is operated is as important as how it was specified.

Specifications

EA Networks specify all equipment to exceed the relevant electrical parameters detailed in the Network characteristics section above. This ensures the item will operate reliably regardless of its location within the network. Each type of equipment (transformer, circuit-breaker, cable etc) has additional characteristics that are specified on a case by case basis, but every effort is made to specify standard models of equipment with standard ratings tested to internationally accepted specifications such as IEC.

The capacity and performance requirements of each asset type is detailed in <u>Section 5.4</u>.

Operating Range

Every item of electrical equipment has a rated current and a rated voltage. Utilising these ratings to their maximum (or above) during contingencies can provide a more secure network. To do this reliably, good knowledge is required of the overload capabilities of the equipment and the effects any overload will have on continued equipment operation.

To allow adequate margin for contingent operation, the normal level of operation must be below the rated maximum capacity. Different categories of asset may permit unique (over)loading characteristics.

EA Networks have a largely radial distribution network with multiple interconnections to adjacent feeders and zone substations. The same principle applies for urban 230/400 volt distribution between distribution substations. This network architecture assumes that if an item of equipment fails, the distribution network will be able to back-feed from adjacent feeders. In most cases this will mean a faulted feeder will have at least two adjacent feeders that can provide back-up and a faulted transformer would have two adjacent substations to provide back-up. These principles allow the following general design/operation thermal limits to be stated in the following table.

Asset Type	Assumed Conditions	Normal Operation	Contingent Operation	30 minute Operation
Power Transformer	Still Air @ 25°C	100%	120%	135%
Overhead Conductor	1 ms ⁻¹ Air @ 25°C	75%	100%	110%
Underground Cable	Ducted in 15°C Soil	75%	100%	110%
Feeder Circuit-Breaker	Air @ 25°C	75%	100%	100%
Disconnector /Switch	Air @ 25°C	50%	100%	100%

For specific network development designs these general guidelines for normal operation are indicative only. Certain situations may require lower or permit higher loadings than those shown. The contingent operation limits are fixed and determine the required nominal rating of each item of equipment based on any contingent scenarios considered at the design stage.

The operational voltage limits of equipment have been incorporated into the network characteristics contingency limits detailed above (see <u>Section 5.1.1</u>).

5.1.4 Design Standardisation

An approach to design that encourages standardisation has many advantages that can provide tangible cost efficiency gains. Provided the standard designs are not over-specified for the average application (a design that considers the anywhere anytime worst possible case is generally over-specified) then EA Networks will normally consider adopting the design for use elsewhere.

The standardisation approach is particularly prudent when external design expertise has been used to certify or validate a design such as seismic or structural elements. Repeated use of external consulting to 'optimise' a design is frequently a loss-making exercise (the cost saving in optimised equipment is less than the consulting cost of the expert). In these circumstances, the designer is advised of the need to consider the design to be a 'standard' design and document the environmental and operation limits of the design so that it can be reused with confidence within those limits.

The tangible benefits of standard design include:

- Lower equipment population lifetime engineering costs, although the initial standard design process may be much more time consuming than a one-off design.
- Standard designs can be applied by personnel with less design expertise provided they appreciate and keep within the limits of the design.
- Staff and contractors are familiar with the techniques used to construct and operate the design, which should promote a safer operating environment and more cost-effective construction.
- Design staff have confidence that the design will perform as expected (based upon experience already gained with the design).

- Minimising the stock of spare equipment that must be kept for repairs and new on-demand projects.
- Incremental design improvements can normally be incorporated without affecting backwards compatibility.
- The components for the standard design can be purchased in bulk which encourages cost-effective procurement.
- Standard designs based upon standard components can be more cost-effective assuming the components are in turn based upon some common standard that allows multiple competitive sources for the component.
- Any issues that may arise with a standard design can be attended to with a universal solution rather than individually engineered solutions.

EA Networks' standard designs are identified by the frequency of use and the incremental cost of both the equipment and the design resource required to adequately engineer a solution. If a design is expensive to do and the equipment relatively inexpensive then is makes sense to standardise the design. Alternatively, if the incremental cost of equipment is expensive and the design is relatively inexpensive it could make sense to individually examine each application of the equipment to ensure it is necessary and not excessive in that specific circumstance.

An example of expensive design and relatively inexpensive equipment is protection schemes. The design effort required to specify and document the details of a 66kV bus zone scheme are typically more than the cost of the protection relay hardware, so it makes sense to standardise the design. Conversely, long runs of 66kV cable are incrementally expensive to increase in size and it pays to spend sufficient design time to ensure the optimal choice is made (within a preferred selection of sizes).


The following table identifies the range of standard designs (either in full or in part) that contribute to the cost efficiency of EA Networks' asset management:

SXP SXP	
Transformer Size	Compatible with transformer n-1 situations i.e. firm capacity is n- 1 x transformer capacity rather than sum minus largest single unit.
one Substation	
Transformer Design & Size	Standard size, foundation interface, HV outdoor interface, MV cable interface, control cable interface, impedance, tap range etc allow any 66kV transformer to be relocated to any other site without redesign. All units can be parallel connected if needed.
66kV Bus and Line/Transformer Bays	Seismically certified stand designs and buswork designs are reused at each new/expanded site.
Foundation Design	Seismically certified foundation designs are reused at new/expanded sites.
Building Design	A standard seismically certified building design is reused where appropriate.
Protection Design	Standard protection designs are reused at new/expanded sites for 66kV lines, 66kV bus, 66kV transformer, and 22kV feeders.
22kV Switchgear Type	A restricted range of 22kV switchgear types maintains compatibility with standard buildings/foundations, mounting frames, and seismic restraints.
66kV Switchgear Type	Standard styles of 66kV circuit-breakers (dead tank) and disconnectors (centre rotating) ensure foundation, stand, and mechanical interfaces are all compatible with the standard designs.

66kV Overhead Line	
Structure Designs	All 66kV structures are standardised other than for very rare
	specific applications.

Conductor Type & Size	A limited range of conductors is used at 66kV (currently only 2). This assists in minimising structural design and inventory of spares and production stock.
66kV Underground Cable	
Cable Size & Type	Wherever possible, one of a limited selection of standard cable sizes are used. Only one cable type has been used.
Trench Profile	A standard trench profile/backfill has known thermal and mechanical performance characteristics which do not require further design for reuse.
22kV Overhead Line	
Structure Designs	All 22kV structures are standardised other than for very rare specific applications.
Conductor Type & Size	A limited range of conductors is used at 22kV (currently 4) when building new lines. This ensures spares and production inventory is kept to a minimum.
22kV or 11kV Underground Cable	
Cable Size & Type	A limited selection of cable sizes and types is used to keep the stock of spares and accessories to a minimum.
Trench Profile	A standard trench profile/backfill has known thermal and mechanical performance characteristics which do not require further design for reuse.
Distribution Substation	
Foundation Designs	Several standard foundation designs are in use. A number are
	precast designs which are recoverable for reuse should the site be decommissioned.
Kiosk Cover Designs	A range of standard kiosk covers with matching foundations allows a versatile mix of standard modular substation components to be combined. An example would be a high capacity substation consisting of: MV kiosk for MV switchgear, a precast pad for the transformer, and a LV kiosk for the LV switchgear.
Switchgear Support Frame Design	Support frames for MV and LV switchgear is standardised and allows different standard switchboard design combinations to be accommodated.
Distribution Transformer	
Size	Standard sizes based upon industry standards.
Bushing Interface Design	Interchangeable outdoor (porcelain) and indoor (bushing wells for screened elbows) bushings, which mean the transformer manufacturer's standard configuration can be accommodated under kiosk covers (no special layout for EA Networks).
Foundation Interface Design	All GM transformers have standard hold down positions which ensures standard foundation use, full interchangeability and certified seismic strength.
HV Switchgear	
Mounting Design	Gas switches, RMUs, 22kV or 66kV zone substation CBs all fit on standard mounting frames or foundations.
LV Switchgear	
Model Range Limitation	Three styles of LV switchgear are used and each has standard housings and mountings. The link/distribution box switchgear has a standard busbar backplane that accommodates modular switch types. Only the necessary modules are initially installed but any combination is possible after installation.

DIN Standard Design	The use of DIN standard design LV Fuse Disconnectors allows standard busbar mounting and interchangeability with multiple manufacturers' equipment.
Underground Cable	
Cable Size & Type	A limited range of cable sizes and types is used to keep the stock of spares and accessories to a minimum.
Joint Types	Standard joint types for standard cable sizes allows stocks of spares to be kept to a minimum.
Box Designs	Standard box designs and layouts allow spare box stock to be kept to a minimum and known capacity of LV switchgear can be accommodated. Also allows production of preassembled boxes for stock.
CADA & Communications	
SCADA Protocol	Use of the industry standard DNP3.0 protocol ensures that engineering work is limited to settings 'per device'. Combinec with standard protection designs this encourages engineering efficiency.
Ethernet Switches	The layer 2 Ethernet switches in use within the SCADA data communications infrastructure are all industry standard device



Standard Design Drawing for 66-22kV Overhead Line Structure

o Table of Contents▲

5.1.5 Statutes, Regulations, Standards and Policies

Almost all network development will be in response to one or more non-compliant network performance measures which are in turn based upon statutes, regulations, standards, policies, codes, specifications, contracts or agreements. The range of documents this covers is significant and only those that have broad application will be detailed here.

- **Safety.** Overarching all the other criteria is the requirement to design, build and operate the network in a safe manner.
- **Statutes and Regulations**. Statutory/regulatory obligations are a given and the network is operated and developed to comply with all statutory requirements.
- Service Levels. Service levels are set by agreement with stakeholders and these can change from time to time. Service level standards flow through in to many technical standards which are intended to result in a network that meets the service level standards.
- **Technical Standards.** These cover the bulk of asset intensive network activities. Areas covered by technical standards include: Equipment Specifications, Procurement Standards, Design Standards, Construction Standards, and Maintenance Standards.
- Financial Requirements. EA Networks need to make an adequate return on new network development. Any network addition must meet minimum criteria for financial viability. The viability threshold is normally a rate of return set by the board from time to time. A determination of viability can however be a trade-off with other (possibly future) benefits that are less tangible in the short term.
- Use of System Agreement. All consumers who connect to the EA Networks network are bound by the obligations of the use of system agreement via their Retailer. This document encapsulates references to other policies and standards that ensure consumers do not cause unexpected effects on the network or other users of the network. Equally it obliges EA Networks to provide the levels of performance prescribed by the multitude of standards and policies currently in force. The Connection Standard referenced by the Use of System Agreement includes obligations on consumers regarding underground connection, power factor, harmonics limitation, motor starting limitation and consumer owned equipment safety.

The policies and standards of EA Networks are based on certain underlying principles. The following list provides a broad summary of these:

- The network will not present an elevated safety risk to staff, contractors, the public or their property;
- The network will be designed and operated to meet or exceed all statutory requirements;
- Procurement and installation of network equipment will be compliant with network standards and manufacturer's instructions to ensure optimal life and performance.
- Network developments will provide an acceptable commercial return for EA Networks;
- Different consumer connection groups will have different reliability and security standards applied to them which represents the price/quality trade-off;
- The reasonable electricity capacity requirements of a consumer will be met;
- A prudent level of additional capacity is designed into the network to allow for predicted load growth;
- All network assets will be operated within the design thermal and voltage ratings to ensure they are not damaged by overloading or overstressing.

5.1.6 Network Development Initiation

The network development planning process is tightly integrated with this plan. The diagram of <u>section 1.7.1</u> gives some idea of the continuously looped sequence of events that deliver the network development strategies presented in this plan. Given that there is an existing network that exhibits certain characteristic levels of performance, the best place to enter the loop is by measuring the performance of the network


'Network Monitoring and Modelling'.

There are essentially two key reasons the network development process will be initiated.

- (1) If an existing or new stakeholder approaches EA Networks with either new or increased electrical remand or a desire for enhanced requirements/characteristics at the interface(s) with EA Networks.
- (2) One or more of the statutes, regulations, standards, policies, codes, specifications, contracts or agreements is not being complied with.

Once the process is initiated it goes through the same series of tests and justifications as any business proposal.

Network Development Initiation and Modification Process



5.1.7 Network Development Implementation

Once an option or strategy has been adopted and approved, it is incorporated in to the internal policy documents as well as the Asset Management Plan. This will cause any new project or programme to comply with these approved strategies. An example of this would be the continuing use of 22kV conversion as a solution to increasing distribution system capacity and quality issues as the norm. 11kV reconductoring projects would require a different style of approval mechanism as they do not fit an approved strategy.

Once a project is approved by the Board it enters the normal process for scheduling, detailed design and construction. This is typically completed using internal resources. Once complete, the new/altered asset is incorporated into the asset records and the fiscal/accounting aspects completed.

5.1.8 Network Development Options/Considerations/Methods

There are multiple possible reasons the network development process has been initiated. Not all of these will involve changes in load or security, although the majority do. At times, stakeholders will request changes in perceived safety or even aesthetics and the Shareholder Committee, Board and management will consider these requests with the same rigour as any other.

o Table of Contents▲

The options available to respond to changes in load or security are very similar in many cases. They will typically involve a change of operating technique for existing assets, an upgrade of existing assets, or the addition of new assets. Non-network solutions are considered but must be suitable to the stakeholder both commercially and practically.

Each of the following options is carefully evaluated based on economic efficiency and technical performance. Wherever possible, capital-intensive development is delayed until absolutely necessary and non-asset intensive solutions used where these are not incompatible with future development plans. The first three solutions listed are essentially non-asset intensive (non-network in some cases).

The options include:

• <u>Tariff structure (Non-network)</u>

Demand based tariffs give the end user strong incentives to reduce peak demand and maximise plant load factors. This results in less peak demand and better regulation on the EA Networks network.

• Demand side management (Non-network)

Use of Demand Side Management is linked to the tariff structure and allows the consumer or EA Networks to control the internal demand by shedding non-essential load at peak periods. The success of demand side management is related to the value the consumer places on electricity at peak times versus the cost of supplying electrical demand at that peak time.

Line drop compensation (Non-network)

Line Drop Compensation (or LDC) can be used in specific circumstances to boost the sending end voltage on a feeder to improve down line regulation. This effectively increases the available capacity on some feeders.

Localised energy generation and/or storage

The rise in availability and reduction in cost of both solar photovoltaic generation and battery storage (household level and grid level) allows various combinations of these to be a consideration for resolution of a network constraint or security issue. Solar PV alone will rarely be able to provide the necessary predictability or availability. Batteries can be used with or without local forms of generation to provide on-demand power/energy. The main constraint with battery solutions is the initial cost and the capacity they offer. The normal life expectancy of both the batteries and the power electronics (10-15 years likely maximum) must be factored into any comparison with a longer life (40+ years) conventional asset-intensive solution.

Voltage regulation

Voltage regulators can be a useful measure if load growth can be reliably predicted. If the load exceeds the rating or boost capacity of the regulator, a new larger unit must be purchased requiring the smaller unit to be relocated, stored or sold. Regulators can increase losses and are an increased security risk as they can fail (a spare is therefore required).

<u>System reconfiguration</u>

System reconfiguration is the first choice of any asset manager in accommodating additional load. Caution must be exercised to ensure that the combination of reconfiguration and new load does not compromise the security levels offered to existing and new consumers. Typically, the capacity liberated by reconfiguration is limited.

<u>Reactive compensation (capacitors or power electronic devices)</u>

Installing capacitors at strategic points in the network where voltage constraints are present or imminent can postpone the need for more asset intensive solutions. In some cases, load growth for a particular installation may require increased reactive support, and the consumer is required to contribute to the capital expenditure involved. Irrigation sourced harmonic levels on the EA Networks network make a capacitor option more expensive than on many other networks.

Recent development of lower cost power electronic devices that can provide power compensation are another option. These may be able to simultaneously provide other functions such as harmonic filtering.

<u>Conversion to a higher voltage</u>

Conversion to higher voltage is particularly effective solution. Doubling the voltage (from 11kV to 22kV as an example) provides a four-fold increase in capability when the line is voltage constrained. The cost of voltage conversion is higher than some of the other solutions, but it provides a capacity increase that none of the other options can.

<u>Reconductoring</u>

Reconductoring is asset intensive and can require involve significant cost if the poles supporting the existing conductor are insufficiently strong for the larger conductor. The additional capacity introduced by reconductoring depends on the pre-existing conductor size. The most one could typically expect to achieve on the same poles would be a 100% increase in capacity (for example going from a Mink sized conductor to Jaguar – an increase from 220 amps to 500 amps).

Overlaying with a higher voltage

Overlaying with a higher voltage (LV with 11-22kV or 11-22kV with 66kV) is very asset intensive, and often cannot be justified in terms of the cost involved. In many cases this cost must be borne by the consumer requesting the new or increased supply and becomes their decision in the final analysis.

Additional SCADA remote control

Automation allows timely pre-emptive or reactive responses to impending or actual events. This can effectively increase reliability and can possibly liberate additional capacity.

Load Diversity

Ensure that the diversity within and between different types of consumer groupings are accurately modelled. If the peak demands of each group do not coincide then capacity is either liberated or not required.

Loading Knowledge

Accurate information about the existing network loading is essential to permit accurate calculations of spare capacity and the need for upgrades or additions.

Long-Term Planning

Every solution should be compatible with the long-term plan for network development. This will ensure minimum long-term cost and disruption.

<u>Coordinated Development</u>

All the proposed projects on the EA Networks network (development, maintenance, replacement etc) must be fully coordinated to ensure any possible synergistic benefits are realised.

The load growth estimates are used as a basis for determining the likely timing of projects which are justified by load growth and/or security.

The performance targets are used to develop strategies to accommodate both increased demand and other (presumably) improved performance targets. These strategies cover all voltage levels and asset classes and include non-asset solutions. The different strategies are evaluated against each other and the feasible options are then presented to the Board for consideration (see <u>section 1.7</u>).

Network/asset performance is multidimensional. There are capacity, regulatory, cost, reliability, safety, environmental and power quality dimensions that trade off against each other. For example, to have the lowest possible risk to personnel there is likely to be a compromise with either cost or reliability. It is generally more expensive to do live line techniques than to have an outage and work with the network earthed, but the trade-off is that live line work makes the reported system reliability higher while incurring some additional risk (or at least a different risk spectrum). EA Networks presently take the approach that live line work is only used where the benefits comprehensively outweigh the risk and cost.

The measurement of all network performance must be objective and complete.

The capacity of the network is the biggest issue that is debated between the regulator, funder, network designer, network owner, network operator, and consumer (all stakeholders). Too much capacity and it is seen as wasteful. If there is too little (or it is delivered too late) then it is seen as poor service. While there are no simple ways to measure performance in this area, the Board have adopted an objective that any small-

medium consumer (typically <500 kW) that applies for a new or enhanced connection before the end of one irrigation season can expect to be connected before the next season starts. It must be explained that the term 'irrigation season' implies that an application received before April would be connected by September. Most other urban and industrial connections are easily achieved within this timescale. In order to provide a prudent level of capacity, the estimated 10-year future load (as per <u>Appendix C</u>) is used as a minimum to size distribution assets when they are installed.

Regulatory performance is a given. All personnel are fully conversant with the regulations that cover their area(s) of responsibility and they are always expected to comply with them (see <u>section 1.7.6</u>). Measuring performance in this arena is as much about peer awareness and external observations (such as other organisation's performance and practices) as it is about internal processes and systems. There have been rare occasions when non-critical regulatory requirements were unable to be achieved. These are generally resolved in the shortest possible timeframe and the necessary resources engaged to prevent a recurrence. Unless the non-compliance is consequential it is not explicitly reported.

EA Networks believe that they are painstaking in their efforts to ensure the network reliability indices reported reflect all incidents that require inclusion in those indices. All outages are 'traced' using the electrically connected model included in the Hexagon GIS system to obtain a list of affected connection points. All faults are then entered in to the 'Faults' database and this allocates all connection points interrupted by that fault to it. This allows every connection point interruption to be identified and, if necessary, individual CAIDI and CAIFI values reported. The 'Faults' database provides the storage and analysis of EA Networks' reliability data.

The financial performance indicators are as accurate as the data they are based upon. This presumes that the categorisation of all projects is precise and that allocation guidelines are followed in every instance. These financial values are subject to audit and consequently there is no reason to doubt their precision.

Safety, power quality and environmental performance is measured and recorded in systems that are best suited to each area.

The safety performance data is integrated with competence, training and other personnel specific information in a system that runs in parallel with the asset management environment. Any safety issues that are linked to asset performance are reported via the Safety Committee to the Network Manager. The Network Manager then obtains engineering advice on available solutions to mitigate or eliminate the source of risk. Where necessary, that solution will be inserted into the asset management approval process for acceptance into the appropriate methodology by the management and/or Board.

The power quality performance (other than outages) is monitored in a less sophisticated fashion than some other parameters. Consumer level voltage performance tends to be monitored on demand using small data loggers that provide files that can be analysed for compliance with standards of steady state voltage as well and momentary excursions. These are registered as a simple 'justified' or 'not justified' tag for the purposes of a 'Voltage Complaint' index. Harmonic distortion is a power quality parameter that EA Networks have become too familiar with in the last decade. In 2007, an awareness of the distortion levels on the EA Networks network was obtained. A collection of both portable and fixed harmonic monitoring equipment was purchased/installed. These devices have accumulated large volumes of data that can be analysed for both compliance with standards as well as examining trends in background/average values. As mitigation measures were enforced, their effectiveness was measured over time. It is satisfying to report that they now show compliance with industry guidelines.

Environmental monitoring has been limited to compliance with the relevant legislation and Regional/District Plan rules. This particularly concerns noise, gas and liquid discharges, and District Plan aesthetic rules. EA Networks monitor and, where necessary, record the loss levels of gases (such as Sulphur Hexafluoride) as well as fluids such as transformer and hydraulic oil or storm-water from transformer bunds. The aesthetic rules relate to all new plant being underground in urban and fringe urban zones. These zones are well known and there have been no issues of non-compliance.


5.1.9 Network Development Prioritisation

Particularly during periods of rapid demand growth, there is a tension between various projects that need EA Networks' available financial, physical and intellectual resources. The resolution of which issue requires priority is not necessarily straight forward. The general methodology and criteria for the technical and financial evaluation of network development projects can be summarised in the diagram shown below.

The required economic rate of return is set in the Statement of Corporate Intent. This rate of return can occasionally be discounted when other less tangible benefits can be identified.

Any capital expenditure must be fully justified and in normal circumstances such a project is expected to add value to the company by providing a competitive Return on Investment (**ROI**) over a 40-year life. Competing projects are compared using Internal Rate of Return studies (**IRR**), and this is used to prioritise the order of projects in terms of Net Present Value (**NPV**). This determines which projects can be justified for funding out of a limited capital budget.

Ultimately, it is the Board that dictates the immediate focus for the company and they consider not only the advice offered by management but also external factors including matters such as public perception, politics and overarching business strategies.



5.2 Load Forecasting

5.2.1 Introduction

Future load projection is a difficult task and is based on a complex multivariate environment. A careful and rigorous approach must be taken to developing future load projections based on historical trends, available information and estimates on future changes.

5.2.2 Derivation of Forecasts

Forecasts of maximum demand on the subtransmission system have been derived from internal modelling work. Sources of information include:

- Historical demand and energy usage data,
- A report commissioned by EA Networks from farm management consultants Englebrecht, Evans & Co Ltd,
- Discussions with real estate agents, well drilling contractors, irrigation system consultants and other service/equipment providers for rural industries,
- Major consumers connected to the network,
- The "Canterbury Groundwater Study: Sustainable Yield of Aquifers in Ashburton District" April 2005,
- The "Ashburton District Development Plan" June 2005,

- The "Canterbury Irrigation Peak Electrical Load" report prepared for Transpower NZ Ltd by Aqualink Research Ltd November 2010,
- "The economic value of potential irrigation in Canterbury" prepared for Canterbury Development Corporation by AERU Lincoln University September 2012,
- "Canterbury Strategic Water Study (CSWS) Stage 3" Lincoln Environmental 2008,
- "Canterbury Water Management Strategy" Canterbury Mayoral Forum November 2009,
- "The economic impact of increased irrigation" NZIER November 2010,
- Environment Canterbury reports and resource consent applications.
- Electric vehicle uptake statistics from NZTA and trends in solar PV applications to EA Networks.

These information sources have been used to generate a forecast (Estimation) that analyses individual zone substation maximum demands based on present demand with likely additional load allocated by each zone substation for the next ten years. This model has the advantage of locating the estimated load within the subtransmission and distribution networks allowing analysis of the capacity utilisation of many network components. The disadvantage of this forecasting technique is that unknown future loads are not accounted for.

An alternative statistical projection based upon historical demand data cannot account for the now observed downturn in irrigation load growth caused by water extraction restrictions. On the other hand, the individual load estimation reflects that downturn but does not account for unknown future load. The historical projected load growth is considered unrealistic. The estimated load growth has been revised to reflect water extraction and now nutrient run-off restrictions recently imposed by ECAN. The summer system maximum demand will probably be about 190 MW by 2028.

5.2.3 Significant Drivers

Some factors that could significantly affect electricity consumption have been taken into account in the forecasting process, and these have been projected forward. They are:

Population Impact

Population projections, broken down into local supply areas are provided by Ashburton District Council's District Plan. The impact of population growth on load is largely that of additional domestic consumption, although population-based industries such as entertainment and retailing also tend to grow. Domestic loads are typically peaking at meal times and early morning and are obviously concentrated in urban areas. Cold weather will also cause domestic consumption to rise and the coldest weather typically causes the regional/national peak in electricity demand. Hot weather is also beginning to increase demand as domestic heat pump/air-conditioning units become much more ubiquitous. The impact of purely population driven demand is much lower in the EA Networks network than in many others because the irrigation demand is so dominant. There has been no measurable impact on demand caused by Christchurch residents shifting to Mid-Canterbury.

Price Impact

In an efficient environment, energy prices (at least for marginal sales) should be close to marginal cost. Marginal prices have spiked very high in some years due to a shortage of fuel for generation. Electricity growth could begin slowing down as prices increase. This may not impact on the growth in system maximum demand however, since maximum demand is measured over any half-hour period - a short time for energy consumption. The use of energy may become more selective - only when the return on expenditure is high (a very dry year in the case of irrigation).

To date, the increasing price of electrical energy does not appear to have changed usage patterns or volumes to any measurable degree. Most people see electricity as an essential service that they cannot do without and are not currently making decisions based on doing without. Industries may be looking for more efficient technologies to use electricity, but few are abandoning its use for alternatives.

Price may encourage consumers to seek alternative energy sources. The ability to generate and store electricity at home using solar PV and batteries is here. What this is likely to mean is that over time energy through the meter will drop but maximum demand in winter will remain. Daytime demand will be lower for residential consumers, but night-time and winter demand will likely remain high.

Major Industries Impact

Most forecast increases in load are an indirect response to economic and demographic pressures and cannot be related to any particular electricity consuming development. Some major industrial loads can be anticipated however, particularly in the food processing industry. Unfortunately, these are also the most difficult to predict or quantify as they depend on investment decisions from major industries. Historically, final commitments on these projects have been deferred to a very late stage, often involving significant last-minute load revisions, leaving EA Networks in a difficult situation from a planning perspective.

Meat processing industries and the food processing industry generally are of sufficient size (and in specific locations) to need to be studied separately. These industries are generally year-round with relatively consistent loads and are not weather dependent. The existing industrial loads greater than 1 MW are limited to RX Plastics (plastic product manufacturing), ANZCO Seafield (meat processing), Talleys Fairton (vegetable processing), ex-Silver Fern Farms Fairton (refrigerated storage), Mt Hutt ski-field (snow making & tows) and Trustpower BCI Highbank (irrigation water pumping). ANZCO are served directly via a dedicated zone substation and security is negotiated directly with them. The ex-Silver Fern Farms Fairton plant is likewise served directly via a zone substation. The large (2 x 950 kW) air compressors for snow-making have been replaced with a smaller set of compressors and this has decreased the ski-field load. The water pumps associated with the snow-making system cause large voltage depressions on the zone substation 11kV bus during starting. No other consumers see this voltage depression. Mt Hutt is a winter only load. Trustpower BCI Highbank has six 1.5 MW pumps (1.4MW loaded) that run during summer. The supply to these pumps is from a Trustpower owned 66/11kV transformer. EA Networks provide a single circuit 66kV supply to this transformer. All these loads have to some degree individually negotiated their capacity and security.

Dairy farming and irrigation are the dominant industrial loads in the EA Networks network and these have been growing at a significant rate. Irrigation load has been the dominant contributor to system peak demand for many years and will continue to be so for the foreseeable future. Total chargeable irrigation load now exceeds 147 MW (including almost 9MW of pumping at Highbank Power Station). It has been suggested by most informed industry commentators that conversion to spray irrigation development of farms (both dairy and cropping) is largely complete and further irrigation development is limited by both water availability and nutrient run-off issues. The other factor with potential to affect electrical irrigation load is the piping of historically open race irrigation schemes. This conversion can provide gravity pressurised water at the farm gate displacing the previous electric pumping. The new BCI scheme is also predominantly a gravity pressurised piped scheme. Some pumping is required when insufficient gravity head is available. It is unknown whether the reliability of the piped schemes is sufficient for farmers to forego the back-up of a deep well electric irrigator. Only a handful of farmers have so far chosen to permanently disconnect pumps.

The irrigation load is very dependent on weather conditions. During a "wet" summer the diversity in use of irrigation plants increases considerably, which in turn lowers the simultaneous demand placed on the EA Networks network. A "dry" summer tends to remove the diversity from irrigation load and can cause very significant jumps in maximum demand from year to year. As an example, 2005-06, had a summer peak demand of 104 MW while a year later (with the addition of 8 MW of new irrigation plants) the summer peak demand dropped to 100 MW because of a less arid summer. The current irrigation season started as a dry summer with lower than average rain-fail during October and November 2017. In 2010-11, the summer demand peaked at 148 MW. A year later, the demand peaked at 143 MW despite the addition of 17MW of irrigation load. In summer 2017-18, an all-time high maximum demand of 180 MW occurred. 177 MW was the previous record maximum demand and that occurred in a relatively 'normal' year (2015-16).

Large irrigation plants can range up to 300 kW in size for an individual pump (this is equivalent to about 100 residential homes). The irrigation "season" can start as early as August and last until as late as April. Once operating, an irrigation plant can typically be left to run for days or even weeks - particularly the centre pivot types. Electrically irrigated farms were historically restricted to more coastal parts of Ashburton district. Over the last two decades, deeper and deeper water wells have been funded by the improved economics of intensive farming. This has caused the load density to intensify closer to the Southern Alps which is further from EA Networks' GXP. This increases losses in the subtransmission network.

Historically, irrigators have indicated (after being consulted specifically on the issue) that they would prefer to pay higher charges than be subject to load control at times of maximum demand. The network has evolved to suit that requirement. This attitude does not appear to have changed and the returns from irrigation are sufficiently high that it has been assumed that there would have to be a major change in global food demand to influence prices sufficiently to make load control an acceptable option. o Table of Contents

Two significant irrigation developments have been implemented in recent times. The schemes are generally described as the 'Barrhill Chertsey Irrigation (BCI)' scheme and the 'Acton' scheme.

The BCI scheme consists of an 8 m³/s water intake from the Rakaia River supplying a pumping station lifting up to 8 m³/s (4m³/s initially) of the water from river level to the normally empty end of the Rangitata Diversion Race (RDR) and a piped pressurised water distribution network on the plains. In electrical terms, the item of interest is the pumping load. The initial pumping station is a load of 9.0MW composed of 6 x 1.5 MW motors. More motors are being mooted, potentially taking the total load to 12MW. The impact of this load on the subtransmission network is considerable and it has been arranged so that it is interruptible during subtransmission outages. Additional pumping from other parts of the RDR. The water distribution network will be a gravity pressurised pipe network which will only require small amounts of electrical pumping to boost pressure at the initial points of off-take from the RDR. This may reduce the overall electrical pumping load on the EA Networks network over time.

The Acton scheme is a canal-based distribution network fed from a river level intake near Rakaia township. The canal required no electrical pumping, but the on-farm electrical pumping needs have been estimated at approximately 3 MW. This load increase has been shared across Overdale, Pendarves and Dorie zone substations and was in addition to existing irrigation pump load.

Regulatory Uncertainty

ECAN (Environment Canterbury – Canterbury Regional Council) are presently being run by a Government appointed commissioners. One of the reasons the Government has taken this move is to provide a clear path forward for water management in the Canterbury region. A 'Canterbury Water Management Strategy' has now been prepared, facilitated by the Canterbury Mayoral Forum. The strategy has been embraced by ECAN as a suitable way forward. The Canterbury Natural Resources Regional Plan is a parallel process that ECAN must progress that set environmental flows in several Canterbury rivers. As the strategy matures and the recommendations of stakeholders in various district committees are presented to be enacted the impact of their decisions on EA Networks will be considered.

If the underlying assumptions about water availability and portability were changed by ECAN, it could result in another surge of irrigation demand in areas currently assumed to be fully electrically serviced for available irrigation demand. Until there is additional clarity about the nature of any changes, future load estimates will assume there are no material changes to the availability of ground water (as presently constrained by ECAN) caused by the regulatory environment.

The ECAN Water Regional Plan, Plan Change 2 was advertised in February 2016. This plan change has placed restrictions on further intensification of irrigation to address the over-allocation of water resources and nutrients in the Hinds/Hekeao Plains Area. This will be achieved through limits on nitrate levels in groundwater and nitrogen leaching from land areas. The outcome of this variation is that additional irrigation development south of the Ashburton River will be very limited.

Economic Uncertainty

Economic activity is difficult to predict accurately over a period of 10 years, and this will have consequential effect on electricity demand. Likewise, factors such as population, price of electricity and the effect of other fuels are uncertain over this period.

The global and national economies are currently at a low ebb. How this affects the primary industries that EA Networks' peak load is driven by is uncertain. It is possible that existing load will continue to operate but the connection of new load may be delayed or cancelled. To some degree the estimated load forecast takes this downturn into account, the projected load forecast does not. It has been observed that while inquiries for new irrigation and dairy sheds dropped significantly in late 2009 into early 2010 they have since recovered but not to pre-2009 levels. There is still interest in dairy conversion in the rural community and the perceived constraints are currently the availability of finance, milk fat price, and water availability.

Over time, the electricity used per unit of production will change, and automation may result in electricity replacing labour. The extent to which this will happen over the next decade is hard to predict.

Similarly, there may be improvements in energy efficiency, so that over time energy requirements (per unit of production) may diminish. This will not necessarily reduce electricity consumption, as in many instances efficient use of electricity may be a better use of fossil fuel resources than their direct use. Energy efficiency measures can also see a rise in peak demand while lowering average demand.

Demand Structure

The characteristics of the various classes of load; domestic, commercial, irrigation and industrial are quite different. Domestic consumption has a particularly low daily load factor and is a major contributor to system peaks (despite the use of water heating load control). Irrigation has a high daily load factor during summer but a low annual load factor. The base load varies from commercial/domestic heating in the winter to industrial/irrigation load in the summer. Tariff structures reflect these load characteristics and allocate cost where it falls but this does not necessarily materially affect the behaviour of consumers.

Recent irrigation scheme changes have provided farmers with the option to purchase the right to use water from piped schemes that deliver pressurised water onto the farm. These schemes are providing both new water resources as well as converting existing open race schemes to piped schemes. The impact of these changes on actual and future electrical demand has been complex. Where the farmer has not had access to water previously or used flood irrigation, these schemes have had little impact on connected irrigation demand. There is likely to be some additional demand from farms that convert to dairy production if new irrigation is available, with new dairy sheds being developed. A significant number of farms that have signed up for pressurised water delivery already have either deep well irrigation plants or surface water pumping systems. These farmers are retaining their deep well electrical pumping facilities to provide high reliability irrigation during periods of restrictions on the piped scheme water sources. A consequence is that the electrical load is no longer contributing to irrigation peaks in normal years. This latent demand is a big risk for the EA Networks network as it can be simultaneously activated after being dormant for many years potentially overloading assets that were historically adequately sized. Irrigation pumps can no longer be switched to non-irrigation rates to prevent this situation from getting any worse.

A major impact looming on the horizon is that of electric vehicles. The energy and demand impacts of widespread use of home charged electric vehicles are enormous. The small vehicles currently being introduced to the market are useful city cars with enough range for a daily commute. The smallest battery pack on these electric cars has a capacity of 16 kWh. The specified recharging time is 7 hours from a standard 10 amp socket. At almost 100% efficiency that represents 2.3 kW of demand per vehicle. As car and battery technology advances it can only be assumed that much larger vehicles with improved range and performance will be developed. A vehicle/battery with 50 or even 100 kWh is likely, and the consumer will expect to be able to recharge a significant fraction this overnight at home or substantially more quickly at dedicated recharging facilities (vehicle manufacturers are touting 300kW or 400kW fast-charging rates as a reality in the next few years). A household is likely to have more than one vehicle. Considerable thought needs to go into the way electric vehicles will be integrated into both the national and local infrastructure that presently adequately serves the existing load. At this stage, no specific allowance has been made for the additional demand electric vehicles would place on the EA Networks network, other than providing a path for urban network reinforcement should that be necessary.

The Canterbury Regional Council (ECAN) has introduced clean air requirements for solid fuel space heaters. This strategy is aimed at reducing the quantity of airborne pollution, particularly that caused by domestic solid fuel heaters. The requirements have seen additional electrical heating demand come on to the residential portions of the EA Networks network and the majority of the appliances are inverter style heat pumps. The impact on the peak demand has not been considerable and may be offset to some degree by the new heat pumps displacing resistive heating in homes that would have used fan heating for initial comfort in the early evening or morning. No specific allowance has been made for the impact of the clean air strategy but significant numbers of heat pumps have been installed in recent years (prior to the clean heat strategy) and the rate of winter load growth reflects this. The possibility of these heat pumps being used for cooling during times of peak demand in summer is of more consequence to overall system demand and this will be monitored.

<u>Diversity</u>

Peak demands for different supply points do not necessarily occur simultaneously. The natural diversity among loads can be used to advantage. Since a zone substation MD (Maximum Demand) will be less than the sum of individual distribution substation MD's served from it, the major distribution elements can be designed to a smaller capacity than the sum of individual consumer connections. Similarly, the expected system demand for EA Networks and each GXP (Transpower Grid Exit Point) will be less than the corresponding sum of the zone substation totals.

Diversity can also work against the Asset Manager. The diversity in the connected irrigation load EA Networks has varies considerably with the weather. During a season with average rainfall, the diversity is average.

When the season is particularly dry (every five years or so), there is minimal diversity and all pumps that can be operated are. This can cause a false sense of security for the Asset Manager during the preceding four years and may have implications for emergency capacity.

Distributed Generation

Distributed generation has the potential to reduce the peak demand EA Networks impose on the Transpower grid. It must however be of such a scale and be sufficiently reliable (both mechanically/electrically and with its source of fuel) to guarantee that EA Networks can avoid investment in major system components while retaining the appropriate level of security to service load. If the distributed generation was for example wind powered, a calm summer day during a dry year would cause peak demand on the EA Networks network, but none of the wind turbines would be generating because of lack of wind. The Highbank hydro power station is another example that generates only during winter (off-peak for EA Networks, but presently during the period of peak regional demand that Transpower charges for). Only distributed generation with very high availability, some form of fuel storage (for generation on-demand) or a diverse range of independent fuel sources will offset the need for network investment.

The estimated future network demands have not assumed the existing distributed generation plants (Barrhill – 0.5MW, Cleardale – 1.0MW, Montalto - 1.6MW and Highbank - 26MW) to be operating. The nature of the plants (single penstock, run of the river, single turbine) means that they can be (and sometimes are) unavailable at peak times. In terms of energy, the existing embedded generators are predicted to supply about 18% of the 604 GWh to be delivered to consumers during the 2017-18 year.

A range of generation proposals have been discussed in recent years. Most of the projects are still commercially sensitive. <u>Section 5.3.12</u> has details of the type and scale of these potential developments. None of these projects are sufficiently mature and/or large to be included in the load estimates although some of them could have a meaningful effect on substation and system demand should they proceed. Once firm details are available, the impact on peak load will be assessed and included in the demand estimates.

Photovoltaic solar panels have been installed on some residential and small business premises (179 installations as of February 2018). The distributed nature of these installations and the modest output has not yet caused any measurable impact on the distribution network. One installation has highlighted the small size of overhead LV lines connecting it to the distribution transformer (since resolved with underground coversion), but the remainder are operating without any negative impact.

Demand Management

The only form of direct demand management currently in place is that of ripple control of hot water and night storage heating facilities. Indirect demand management by signalling of price is accomplished by a tariff structure that makes night energy cheaper than day energy. EA Networks do not have in place any dynamic signalling of demand peaks to consumers. There are currently no plans to implement dynamic demand signalling to individual consumers.

Future demand management would certainly be imposed on electric vehicle fast recharging.

During 2014 there were a range of network security options placed before the Board for consideration. One of the options discussed was contingency load management. This would require that certain types of load be automatically interrupted during faults. Restoration of this load would then be done by remote control (either feeder by feeder or over larger areas - depending on the type of fault). This action would, under many circumstances, allow the remaining connected loads to be supplied via un-faulted network paths while the fault is repaired. Contingency load management could be an appropriate response to a low likelihood high impact event such as a zone substation transformer failure. Well managed, contingency load control could provide capacity for all essential load and share the remaining capacity in an equitable manner. This would not be possible if the larger, non-critical, interrupted loads remained connected. No immediate commitment was made, and future plans will disclose the results of any Board decisions.

In the set of forecasts that follow, no specific allowance has been made for intangible factors, other than in line with historical trends. Increasingly, it may be possible to control load so that appropriate action can be planned ahead of time. Thus, for example, as a specific subtransmission circuit approaches capacity, it may be preferable to improve the efficiency of utilisation in the area rather than immediately increase capacity.


5.2.4 Future Load Projections

Statistical forecasts have been developed and are prepared on a "high", "medium" and "low" basis. All things being equal, the "medium" figures would be the expected projected forecast. There is a small chance that demand will exceed the "high" figures, and an equally small chance that they will be less than the "low". These uncertainties are subjective, but reflect uncertainties in population, price of electricity, economic activity and the intensity of use of electricity in industry. They are simply bands of uncertainty around a statistical projection of historical data.

Forecasts of estimated maximum demand indicate a medium 10-year growth averaging less than 1% p.a. in summer ADMD (After Diversity Maximum Demand). This is a lot lower than the average of the last ten years. Winter ADMD is predicted to grow at about 1.6% p.a.

<u>Appendix C</u> contains additional data used to derive this forecast plus the estimated individual zone substation maximum demands for the next ten years.

The estimated growth in individual zone substation loads is a subjective process in that it relies on the opinions of a range of people who are knowledgeable within the various industries that contribute to most of the electrical demand in the Ashburton district. For irrigation, localised trends are prepared for each zone substation and incorporated in the future load figures. A recent report prepared for Transpower has provided some additional estimates of future irrigation load and these have been considered when preparing our own estimates. Other industries contribute likely step load increases and these are allocated individually to zone substations at the expected load commissioning date. Residential and general supplies are trended in percentage growth terms and this is seen as acceptable, bearing in mind the difficulty in alternative models and the relatively low impact of this growth on the total peak loads (particularly at subtransmission levels).



Some additional estimates of maximum regional irrigation demand were provided in the "Canterbury Irrigation Peak Electrical Load" report. The estimates for the total irrigation demand on the EA Networks network varied between 114.4 MW to 167.4 MW depending upon the assumptions made. The highest value assumed intensive irrigation of all available area including large portions of the high country basins. This would appear to be highly unlikely at the energy densities assumed in the report. EA Networks have used a similar technique for estimating system wide demand in the past but the sensitivity to assumed energy intensity is so great that it is only broad quantitative indicator rather than a precise forecasting tool. EA Networks' estimate of complete consentable district irrigation using existing demand density is around

146 MW although the uncertainty surrounding this is likely to be at least ±10%. The estimated irrigation load of 158 MW in 2025 contained in the report is within this band of uncertainty. The lower regional load estimate of 114.4 MW is actually a considerable reduction in load caused by increased use of gravity pressurised pipe schemes. Several of these schemes have been installed in recent years and appear to be successful. Where they are converting an existing open-race scheme to pipes, the electrical demand of surface spray irrigators is eliminated. When a new scheme is introduced using newly consented water (or water is conserved by piping) some deep well pumps are only used as dry year backup when the surface water supply may be restricted. The potential demand still exists but is not expressed during 'normal' years. If a new piped scheme proves to be reliable, the deep well consents may be sold to other interests within the same aquifer zone shifting the electrical demand on the EA Networks network.

Growth at these estimated rates will still require development work on the EA Networks network to accommodate the load while continuing to meet the security standards.

Forecasts of projected maximum demand statistically extrapolated at $-\frac{3}{4}$ %, 0%, and $+\frac{3}{4}$ % of historical growth trends indicate a 10-year summer growth averaging 5.1% p.a. in ADMD (After Diversity Maximum Demand). Winter ADMD is predicted to grow at a lower rate of about 1.6% p.a.

These summer load projections are looking hopelessly unrealistic now that gravity pressurised irrigation schemes are proving successful and levels of water availability are becoming more definitive. Water storage is the pervading sentiment as the way to advance irrigation water availability in the Canterbury region. The statistical summer load projection is no longer a valid predictor of future demand. Winter load growth is at a rate comparable with other urban networks.

Winter peak demand growth is constrained by regional load control strategies and the growth of uncontrolled load such as heat pumps. It is possible that widespread uptake of electric vehicles could potentially change the estimated/projected peak winter demand (increased demand) as could additional battery storage and/or distributed generation (decreased demand). The scope for decreasing demand across significant parts of the network (thereby decreasing demand on upstream assets) depends on the location and scale of any distributed generation. Energy efficiency may slow the growth rate over time.

5.3 Network Level Development

All the following network level developments provide energy efficiency benefits. By utilising the correct voltage and larger or more numerous conductors/cables the energy efficiency of the network is measurably higher. Although the primary reason for doing the developments was not energy efficiency it was certainly one of the influencing factors.

5.3.1 66kV Subtransmission

During the mid to late 1990s the EA Networks 33kV subtransmission network was showing its age. The incessant growth in irrigation had caused parts of the network to sag to 30kV with all circuits in service. This surge in demand caused large energy losses and meant there was zero security should a 33kV line fault occur. Some zone substation transformers were also operating on maximum boost tap. It was obviously time to reconsider the subtransmission development at EA Networks. The peak load at this time was a little over 60MW.

A range of options were investigated including the following:

• More than one new 33kV GXP from Transpower

Although the option of additional GXPs from Transpower was viable, the risk was that the load would grow to the extent that even three GXPs may not provide sufficient subtransmission capability without having to build many more large 33kV lines. The security of each GXP was also an issue. Each GXP would require at least two transformers to prevent loss of supply if one faulted. If one GXP was used only two transformers of appropriate size would be required (or three once the load grew even further). The poor flexibility and costeffectiveness of this approach and its limited capacity at a distance (33kV volt drop) caused it to be discarded.

Many additional 33kV lines

The single 33kV GXP with many new 33kV lines radiating from it was soon ascertained to be impractical. Analysis of the distances from the GXP and size of loads that needed serving soon showed that the number of 33kV lines required would occupy almost every roadside for many kilometres from the GXP. The absolute capability of this approach was also very poor. This option was discarded as impractical and poor value for

money.

• Migration to 66kV

The option of using 66kV as a subtransmission voltage was immediately appealing. The ability to supply the scale of loads EA Networks were anticipating would occur and the distance from the GXP they would occur at was a good match. The techniques used to construct 66kV lines was similar to those used at 33kV so EA Networks personnel could build and maintain them without major reskilling or retooling. The cost of major components for 66kV were only 15-20% more costly than 33kV items. In some cases the cost was virtually the same. The increase in capacity was almost 400% for the voltage constrained parts of the network. 66kV appeared to be a very viable option as a solution to the subtransmission capacity constraints at EA Networks.

• Migration to 110kV

110kV substations and lines are considered to be a true transmission voltage (as opposed to 33kV and 66kV which are considered as subtransmission voltages). It soon became apparent that it would be much more costly to use 110kV subtransmission as the equipment costs were beginning to rise considerably above 66kV equipment. The scale of line construction was also right at the limits of the capability of EA Networks machinery which meant that construction and maintenance may in some cases need to be outsourced (not necessarily a problem, but an emergency response is several hours delayed as a result). The capacity that 110kV offered was also well in excess of the forecast need on the EA Networks subtransmission network (at the time, one 110kV circuit would have supplied the entire EA Networks load). The solution was viable technically and was very appealing from a capacity perspective but could not really be justified as the excess capacity would potentially be unused for several decades.

So, the options (including approximate costs) were presented to the Board for discussion and it concluded with a request to provide an estimate of cost for a conversion of a significant portion of the 33kV subtransmission network to 66kV. A project to solve the immediate 33kV problem with 66kV operation was approved. Once that commitment had been made, the Asset Management Plan became the vehicle to communicate future subtransmission plans to the Board. In subsequent years, as the pace of irrigation load growth accelerated even further, the Board further endorsed the principle that the future of the subtransmission network was with 66kV. In future, if the 66kV subtransmission system begins to reach its limits, a second 66kV GXP would provide immediate and on-going relief.

5.3.2 22kV Rural Distribution

The late 1980s had already seen significant irrigation load growth occurring on the EA Networks distribution network. This was putting the 11kV distribution voltage under stress in a number of places on the network. Energy losses were high and power factor was dropping (high kVAr losses in the reactive overhead lines). In some cases, the measured distribution voltage was as low as 10.3 kV (minus 6.5%) which made motor starting and running very difficult and the voltage range consumers were experiencing was exceeding the standard range that EA Networks had prescribed as acceptable. In some cases, attempting to start one motor would stop an adjacent one. The 11kV fault levels were becoming inadequate for the increasing size of individual loads being supplied.

A solution to this issue was required. Forecast load growth was increasing and these voltage regulation issues were going to be very widespread if nothing was done. A range of potential solutions were considered including the following options that were analysed in detail:

11kV reconductoring

The most obvious option was to increase the size of the conductor on the existing pole lines. This results in a relatively small incremental change in capacity as the existing poles can typically only double the area of conductor at best. So, a line carrying Mink conductor (75mm²) may be able to be restrung with Dog (120mm²) but this results in a 40% increase in capacity at best (if the entire line is restrung) with no further options for size increase without reconstructing the entire line with stronger poles (expensive). The extent of the potential voltage problems were sufficiently widespread that a lot of restringing would have been required with a capacity increase ceiling at the conclusion. The restrung network would still have very limited back-feeding capacity at times of peak demand (distribution security levels would not increase appreciably). The distribution system fault levels would perceptibly increase with this solution but motor starting would still be limited in many cases. Although this option was certainly viable it was not the long-term solution that would solve the issues facing EA Networks. This solution was not preferred or recommended to the Board.

o Table of Contents▲

• 11kV regulators

Another method of boosting voltage was the in-line voltage regulator. This is essentially a localised solution for maintaining voltage on a distribution feeder. It does not increase fault levels (in fact they slightly reduce) so motor staring is still difficult for larger loads. It is a relatively low risk option in that the regulator can be relocated if necessary or additional ones can be installed to further boost voltage. On the down-side, system losses begin to increase and back-feeding through a regulator is not always straight-forward. The extent of distribution system reinforcement required would have involved the purchase of dozens of voltage regulators and this would essentially be solving one of the symptoms of an overloaded distribution network without solving the underlying problem. This solution was not preferred or recommended to the Board.


Additional zone substations

An expensive but technically viable option would be to build additional zone substations between the existing ones thereby shortening the 11kV feeder length by approximately 50%. This has a number of technical advantages but is very costly. It doubles the number of 11kV feeders, each with half the number of consumers per feeder, which means any distribution fault only affects half the number of connections. The load per feeder is halved which solves the voltage drop issues and the fault level increases as a consequence of shorter line lengths from the 11kV source. It seems to be a good solution but the downside is certainly the cost and complexity of many more zone substations of half the size that would otherwise be required. A loss of load diversity means that each smaller zone substation would actually be more heavily loaded than 50% of the one that originally supplied the entire load. The fact that the 33kV network was showing signs of duress and that 66kV substations was not very appealing economically. This solution was not preferred or recommended to the Board.

22kV conversion

Although the option of converting to 22kV seemed costly, in reality there was little waste in the exercise. The main costs are in reinsulating existing overhead lines (a relatively low cost (three insulators for most poles) and replacing the existing distribution transformers with 22kV units. The transformers can be reused on 11kV


portions of the network or sold to other networks. In the worst case, the very old ones are scrapped. The overwhelming technical advantages of 22kV were plain to see. The percentage voltage drop on the same conductor falls by 75% allowing 4 times the load for the same voltage drop as 11kV. The fault level also increases considerably and stays much higher over the entire feeder length. This allows much larger motors to be started without causing interference with neighbouring consumers. Existing poles and conductor could be retained and the only things needing replacement were the insulators, the fuses and switchgear,



and any surge arrestors. The incremental cost of 22kV equipment over 11kV equipment varies from zero to at most 20% (overall 8%). In many cases the equipment is the same as it is not cost effective to manufacture both voltage classes of equipment. The source of 22kV could be provided by 11/22kV star connected autotransformers which maintained zero phase shift and allowed them to be moved along a feeder as conversion proceeded. This solution was recommended to the Board as a solution that could be applied where 11kV was likely to no longer be adequate for the loads being served.

The Board were presented with the various options that had been considered and were content that 22kV conversion offered the best long-term value for money. It was pointed out that within a decade or so the subtransmission network and a portion of the rural distribution network could be renewed and the opportunity to migrate to what is generally accepted as the modern distribution voltage class of 24kV was one that should not be missed. The fact that the subtransmission voltage at the time was 33kV (only 50% higher than

In hindsight, had the move to 22kV not occurred, the dramatic load growth that occurred from 2000 to 2010 would have overwhelmed the 11kV network and loads would have been turned away. This would not have been a good situation for the local or national economy. The combination of 66kV subtransmission and 22kV



distribution seems to be close to the perfect match for the scale and distribution of loads presently on the EA Networks network.

5.3.3 Urban Underground Conversion

As a cooperative company, the ownership structure of EA Networks encourages the Board to make decisions that are in the long-term best interests of the shareholders/consumers and other stakeholders that use or interact with EA Networks network. One of the areas that EA Networks Board have chosen to reinvest in the community that they serve (and where the majority of shareholders reside) is by continuing to convert end-of-life urban overhead lines to underground reticulation. The Board are well aware of the alternative, which is to rebuild the network as overhead lines. Overhead lines are certainly less costly, but they provide very few of the other benefits of underground cables:

- Underground cables are immune to the frequent snow and wind storms that Mid-Canterbury experiences. One such storm in the 1970s caused virtually every pole in Methven to fail and consequently power was not restored for several weeks.
- The safety of an underground system is several powers of magnitude greater than overhead lines due to its largely buried situation. The exposed nature of overhead lines (particularly in an urban area) is a significant risk and adverse weather, trees, vehicles, kites, fireworks, vandalism etc. can all place the urban dweller at greater risk of accessible or damaged overhead conductors.
- The capacity of an underground cable is typically much greater than the equivalent overhead line as it serves only half the number of consumers and is usually of greater cross section (lower voltage drop).
- The flexibility of interconnected underground cable systems normally means planned outages are very infrequent as the various parts of the network can be isolated without interrupting supply.
- The aesthetic benefits cannot be ignored. Residents are much more satisfied with underground reticulation.
- The reliability of underground networks is significantly higher than overhead networks, so the consumer has a better power quality and lower outage duration. When a fault does occur, restoration is typically much faster also.
- Energy losses are typically much lower in underground networks, largely because of the larger conductors and greater number / lighter loading of individual LV circuits.
- Fewer (but larger) distribution transformers are required (all of which are ground-mounted). This minimises the potential oil spill risk.

Feedback from consumers has shown that they are very satisfied with the continuing underground conversion programme. The Shareholders' Committee (the elected/appointed shareholder representatives) have also supported the urban underground conversion philosophy. In addition to the technical and service benefits, there are on-going political drivers. As a cooperative company the return to shareholders needs to

be distributed in a fair manner and with considerable investment in the rural area to support irrigation and farming generally, there needs to be a counterbalance for the urban consumer/shareholders. All conversion programs are driven by the need to replace existing overhead lines owing to diminished capabilities and condition.

An underground conversion programme has now been included in the plan which provides for the removal of all distribution voltage power poles from the townships within the Ashburton District. The programme identifies projects by specific streets. These projects are based upon assessed overhead line condition and the timing of the replacement with underground cable is scheduled to ensure the risk of pole failure before conversion is acceptably low.

5.3.4 Core Urban 11kV Network

A recent revision in the EA Networks "Reliability by Design" guidelines has put greater emphasis on the number of consumers supplied from (or affected by) any particular electrical asset. Of critical importance is the number of consumers supplied from a zone substation feeder circuit breaker. Currently, there are a number of individual urban 11kV feeders supplying more than 1,000 consumers each. As of 2018, a 1,000 consumer feeder represents more than 5% of the total EA Networks consumer count. A fault causing this circuit breaker to operate will rapidly impact on the reliability measures such as SAIDI and SAIFI as well as inconvenience 1,000 households or businesses.


The Ashburton urban area has about 9,000 consumers supplied from two zone substations. The two substations have about 26 existing or potential 11kV feeders. This is an average of more than 340 consumers per feeder. To bring this down to the design guideline of 200 consumers would require another 19 feeders (a total of 45 feeders).

To comply with the new guidelines on maximum number of consumers per feeder, there are several possible approaches.

- (1) Nineteen additional 11kV feeders from existing zone substations. Although this is possible it is particularly asset intensive. New switchboards are required, and cabling will have to be installed and extended to a location in the existing network where it can create new smaller feeders. The new switchboards will require enlarged or additional buildings on the zone substation sites and this may involve obtaining additional land which could be a difficult prospect in an urban setting. This option is not the preferred option.
- (2) Two new zone substations in urban locations distant from Ashburton and Northtown zone substations. This is also possible, but even more asset intensive than option (1). This would require two new sites, at least four new transformers, new buildings, switchboards, protection and supporting infrastructure. New 11kV cables would also need to be run from the new sites to integrate with existing 11kV cabling forming the 19 new feeders. Initial estimates place the cost of this option at several times that of the other options with no quantifiable benefits other than a doubling of the already adequate total 11kV infeed capacity. This option is not the preferred option.
- (3) An additional layer of high capacity 11kV distribution. This option involves a new network of core 11kV circuits that do not directly connect to distribution transformers. The core 11kV would be a transport level only. An 11kV circuit breaker switchboard at a network centre or zone substation would provide the termination point for each end of a core 11kV circuit. Core 11kV circuits will form closed rings (the core circuits operating in parallel) between network centres and zone substations. Several new (or repurposed existing) circuit breakers would be required at each existing zone substation. The initial assessment of Ashburton and Northtown substations suggests there are sufficient circuit breakers to fulfil the requirements. New network centres would need to be constructed at various locations in the urban area and obtaining land for these may be an issue. Each network centre would have at least two core circuits terminating at it and between three and five lower capacity 11kV feeders radiating from it. After consideration, this solution was chosen as the preferred option.

The diagram below gives some idea of the core 11kV network concept. The bold black lines are the high capacity circuits. The grey lines are the low capacity feeders. The orange objects are network centres. The larger circules are circuit breakers. The smaller green circles are open RMU switches at distribution substations.

The scale of this core network development is significant. It will involve most of the planning period to fully implement and a commitment is needed to continue the work to completion. Partial implementation would not achieve the desired improvements and could make the impact of some faults more extensive.



Ashburton Township 11kV Reinforcement

Previous Asset Management Plans had allowed a programme to cover this work starting in 2017 and continuing until at least 2023. The initial stage of this programme is to secure sites for network centres and establish them. Once that has been done new core and feeder cables can be terminated via the switchboards and used - albeit initially not in a fully secure core network configuration.

5.4 Strategic Plans by Asset

Once the rate of growth has been predicted and assumptions have been made about the location of the additional load, decisions must be made on how to accommodate it on the network. This section identifies each major voltage level and functional grouping and then goes on to describe what impact the additional load will have and what changes will be necessary to cater for it.

Please note that the [10045] type reference in each project title is the project code for reference to financial detail in <u>Appendix B</u>. Project costs can be seen in <u>Appendix B</u> - referenced by the year and project code. A year in [**red**] indicates that the project has unexpectedly carried over from the previous year without budget allowance.

5.4.1 Transpower Grid Exit Points


EA Networks have two grid exit points (GXPs) that are geographically at the same Transpower Substation - a site approximately 7km south-east of Ashburton township. Transpower call this substation Ashburton Substation but for clarity (EA Networks also have an Ashburton Substation in Ashburton township), it is known as Ashburton220 (220kV is the highest voltage on Transpower's Ashburton site).

Ashburton220 provides EA Networks with a 33kV GXP as well as a 66kV GXP. Immediately adjacent to Ashburton220 is an EA Networks substation called Elgin. This provides two major functions. Firstly, it takes the three 66kV supplies from Transpower and splits them into the individual circuits that form the 66kV subtransmission network. Secondly, it provides a (normally open) link between the 33kV GXP and the 66kV GXP in the form of a 60 MVA autotransformer. This autotransformer currently allows a 33kV ripple injection plant to serve the 66kV network.

The capacity and configuration of the Ashburton220 substation largely determines the security and reliability of the GXPs at that site. It is the responsibility of EA Networks to plan the configuration of those GXPs and the way the connections to GXPs are made to promote high performance and good value. The cost of Transpower assets that are dedicated to supplying EA Networks are passed on to EA Networks in the form of an annual charge that reflects a rate of return and some assessment of maintenance requirements. This charge is in turn passed on to the consumers that use the EA Networks network.

The existing arrangement meets the security standards at peak load times and for the foreseeable future. The addition of a third 220/66kV transformer during 2013-14 enabled full security policy compliance. The total 2017-18 summer maximum demand of 181 MW is within the new firm site 66kV GXP capacity of 220 MVA. The 33kV GXP firm capacity exceeds the 33kV maximum demand. By 2020 the 33kV GXP will be relinquished, as all load will have been transferred to the 66kV GXP.

Elgin 66kV Bus Configuration



Capacity of New Equipment

The security standards effectively set the requirements for immediate capacity and security (section 2.5.3). The margin allowed for growth is the only parameter that is not predetermined by the security standard. The transfer of load from the 33kV GXP to the 66kV GXP will require consideration as will the load forecast detailed in this plan. The marginal cost of additional capacity now versus the cost at a later date has also been evaluated. For example, it is cheaper to obtain a single 120 MVA transformer now than a 100 MVA unit now and a 20 MVA unit in 5 years' time once the value of combined transformers and additional ancillary equipment such as protection, circuit-breakers and civil works is added to the installed cost. As there is only one site containing two GXPs (which will be one GXP in 2019 and then probably two geographically distinct GXPs in the longer term) the capacity needs were considered and a third 120 MVA 220/66kV transformer (T9) was installed during 2014. If the technology for contingency load management is viable and approved by the Board, the need for a second GXP may be delayed for some time (until the combination of risk and consequence become unacceptable).

Projects & Programmes

80004 [2027] ASB GXP Capacity Increase (GXP2 - Stage 3) – System Growth

The 220kV bussing project that Transpower completed several years ago forced a rapid decision on the 220kV bus configuration for all of the transformers supplying EA Networks. The conclusion that was reached is that each transformer required a separate 220kV bus section to prevent capacity limitations (caused by multiple transformer outages) during planned or unplanned bus (or other equipment) outages. The site redesign has accommodated this requirement and each transformer is now connected to a separate section of 220kV bus which is electrically distinct from the other transformers.

Stage	Possible Timescale (years)	Probable GXP Configuration	
1	Exists	The existing transformers; 60/100 MVA 220/66kV (T8), 60/120 MVA 220/66kV (T10), and 60/120 MVA 220/66kV (T9) working in parallel. The two existing 50 MVA 220/33kV transformers also working in parallel. 33kV bus firm capacity – 50 MVA. 66kV bus firm capacity – 220 MVA minimum. Transfer all load to the 66kV GXP and relinquish both of the 50 MVA 220/33kV units. 66kV bus firm capacity – 220 MVA.	
2	1-2	Transfer all load to the 66kV GXP and relinquish both of the 50 MVA 220/33kV units. 66kV bus firm capacity – 220 MVA.	
3	8-10+	Once load approaches 200+ MW (210 MVA), develop a separate 66kV GXP on a different site to diversify risk and lower 66kV subtransmission losses. This stage may involve relocation of one of the three transformers from Ashburton GXP and installing a new unit to pair it with at the new GXP. This would provide a firm capacity of 120 MVA at each GXP with a total (fast switched) firm capacity of 340 MVA over both GXPs. Project [80004].	

Having connected a third 220/66kV GXP transformer (T9) and implemented a 3 section 66kV ring bus, the 66kV GXP and Elgin site now meet current security requirements. It is unlikely that further development will occur at this GXP as the routes leaving the site are fully occupied with 66kV lines and these lines are loaded at near capacity during n-1 events.


The trigger point for a second geographically distinct 66kV GXP is still being considered and a realistic case of 2027 has been included. There are many factors that need consideration including; GXP loading, GXP/network security, new GXP lead time, 220kV capacity, 66kV subtransmission constraints, practical GXP sites, and new GXP cost compared to alternatives. The biggest factor for triggering the need for a second GXP is load growth and the associated load security. At this point in time it is unlikely that significant irrigation load growth will continue. Many factors are influencing this, and EA Networks will continue to improve the background information and modelling on irrigation density, economics, options, and any possible new generation that could tie in with water distribution schemes.

Once a consensus is reached on the new GXP trigger point, it will be documented in a future plan. The 'likely' date has been placed in the current plan from a timing perspective.


5.4.2 Subtransmission Network

The 66kV subtransmission network is the backbone of the EA Networks network (almost 90% of the peak load is on it). The capabilities of a 66kV network are in keeping with the scale of loads that EA Networks serve. All EA Networks load is presently supplied from a single Transpower substation. Thermally, the same conductor offers twice the capacity at 66kV than at 33kV. If voltage drop is the limiting factor, the same conductor running at 66kV offers approximately a four-fold increase in carrying capacity over a 33kV operating voltage. At 66kV, the subtransmission network capacity is thermally limited in some sections close to the GXP and generally voltage limited in other sections more remote from the GXP.

The 33kV network has served well with the non-irrigation loads that are presently imposed upon it. Thermal limitations exist on the 33kV lines supplying Ashburton. It is important to consider the amount of prior planning that has been incorporated into the majority of subtransmission development projects that are included in this plan. Rather than trying to exhaustively justify the choice of the specific solution for each project, the







reader is reminded that the scope and scale of the 66kV strategy was researched, justified and authorised at an early stage and documented in internal reports predating the first EA Networks Asset Management Plan. Almost all the subtransmission and zone substation projects are simply jigsaw pieces that are used to complete the big picture that EA Networks are committed to. Having said that, the migration of all load to the 66kV network will be determined by a combination of load growth, security, and limited 33kV line capacity. If the anticipated load growth does not occur, it is likely that some of the projects identified in this section will be delayed, not proceed, or will be heavily modified to reflect the changed circumstances.

Capacity of New Equipment

The capacity of any new subtransmission line is determined by a combination of required mechanical strength, thermal rating constraints and voltage drop considerations. The specification of these parameters is as follows:

For all foreseeable n-1 contingencies the thermal rating of any subtransmission line must not be continuously exceeded and the voltage at any point on the subtransmission network must not drop below 90% of its nominal value. A load considered to be probable 10 years into the future will be applied to a model of the entire subtransmission network (as it is planned to be in 10 years into the future) to measure compliance with these parameters. The mechanical strength of all subtransmission lines will be such that it adequately resists all reasonable environmental influences for the duration of its life.

The Ashburton District Plan contains a rule that makes any new line over 110kV a non-compliant activity. This does not mean that it cannot be built, it flags that a resource consent is required. Resource consent applications can be a difficult, time consuming, and costly process. It is likely that additional subtransmission reinforcement will be justified, thereby meeting the security standards, if load grows significantly beyond that used to test compliance with security standards.

Other considerations will also come into play when determining new subtransmission equipment capacity including: energy losses, expected equipment life, pollution resistance, aesthetic impact etc.

Projects & Programmes

Most of the projects in this subtransmission section are in some way linked. As an example, if 66kV supply is introduced at the source of a subtransmission circuit, the need to convert existing lines connected to the same source line or build new alternative ones becomes unavoidable.


Around 1997, before the first 66kV line was built or the first 66kV substation was even designed, a broad concept was provided to the EA Networks Board for their consideration. It showed the evolution of the then overloaded 33kV and 11kV networks to a predominantly 66kV and 22kV system. Budgetary estimates of the cost to develop the 66kV aspect of the concept were provided and the benefits in capacity and security were outlined. After evaluating the alternatives (massive increase in size and quantity of 33kV lines, 110kV & 33kV, or not supplying the new load) the Board provided an endorsement to proceed with system development keeping this ultimate 66kV concept in mind. This initial endorsement has been subsequently reinforced by approval of many projects that fit into the concept. This must be borne in mind when considering many of the subtransmission projects identified below. The substantive alternatives have already been considered as part of a much larger 'all of network' concept and EA Networks are not aware of any new technologies or opportunities to use non-network options that would provide an adequate substitute for the solution included in the initial concept. Should an alternative solution become apparent it will be evaluated and the decision documented in future plans.

To provide a sense of where all the individual projects are taking the network, a series of diagrams have been included. Each one represents a stage in the evolution of the subtransmission network from where it is now in 2018, to where it will be during 2019, to the end of the planning period - where it is entirely 66kV with a second 66kV GXP.


The first diagram (2018 above) shows the network with two geographically coincident Transpower GXPs one at 33kV and one at 66kV. The 33kV subtransmission is a combination of one ring and several radial lines. The 66kV network consists of:

- * a northern interconnected closed ring supplied by three circuits with several radial lines supplying individual sites,
- * a southern closed ring supplied from two circuits.

To Table of Contents







The steps through the change from 33kV to 66kV will be somewhat more progressive than the diagrams illustrate, with a range of intermediate configurations that may satisfy load and security considerations for a period.

00510 [2019] EGN to ASH 33-66kV Cable Urban UG Design and Construction (2.0km) – Asset Replacement

The existing 33kV circuit through Ashburton township is difficult to maintain and is reaching the end of its useful life. This circuit is the main 33kV supply to Ashburton zone substation. Location, urban development, and system loading has made it very difficult to maintain. The southern 66kV ring is complete and the Transpower

Ashburton 66kV GXP offers at least 220 MVA of firm capacity. The conversion of Ashburton and Fairton substations to 66kV is arriving as n-1 security is compromised by 33kV subtransmission circuit capacity. Conversion of the urban section of this line to underground cable will drastically lower maintenance requirements, remove the present 33kV overhead circuit from private property, and improve urban safety. Economic considerations may also drive this project as the cost of retaining the 33kV GXP is significant when a viable alternative (66kV GXP) exists.

Replacing this 33kV overhead circuit with an underground 66kV circuit is considered to be the only viable solution.



Design work is being outsourced as it is a significant project that requires specialist knowledge and thermal analysis tools to ensure adequate cable rating is maintained along the entirety of the chosen route. The design deliverables will include the cable sizing, design and documentation of the new cable route, and the specifications for its installation.

This project has been delayed from the 2017-18 year by a combination of design and procurement issues but at the time of writing tenders for cable have closed and evaluations are complete. The entire project is planned to be complete by October 2018.

00511 [2019] EGN to FTN New 66kV Line Stage 2 (9km) – System Growth

This 9km line will be needed to offer n-1 security to Northtown and Fairton substations. Now that the Northtown and Fairton 66kV conversions have occurred, this project will be proceeding. The route is established with an existing 33kV line already occupying the entire path. As the final 66kV route to be built from Elgin it is possible that the capability for two circuits will be provided along a significant portion of its length. This would allow for future subtransmission reinforcement without the need for lengthy line outages while many poles were replaced.

It is unlikely viable alternative solutions exist although these will be researched prior to any commitment to proceed.

00521 [2020] LSN to LSNT New 66kV Line Stage 1 (3 km) – System Growth


During certain 66kV line outages, the supply to Lauriston and Overdale zone substations can experience lower than desirable 66kV voltages which can in turn off lower than acceptable 22kV and 400V supply voltages to consumers. This is caused by the long 66kV route required to supply them. During an outage of the PDS-OVD 66kV circuit the supply must travel from Elgin all the way to Methven and then back to Overdale. During an outage of the FTN-LSN 66kV circuit the supply must travel from Elgin to Overdale to Methven and then to Lauriston.

By the addition of 3km of 66kV line between Lauriston and the OVD-MTV 66kV circuit, the supply path during a circuit outage can be shortened by 25km. This provides a reduction in 66kV voltage drop that allows an acceptable supply voltage to be maintained to consumers.


This project partly delays the HTH-LSN 66kV line project but does not remove the need for it should a second GXP be required.

00499 [2020] HTH-MSM 22kV Line - 66kV Conversion (21km) - System Growth

This existing 66kV line operating at 22kV will require conversion to operate at 66kV. The conversion will add the underbuilt 22kV circuit where it is currently absent. Once complete, this project will permit the Mt Somers



2020 EA Networks Subtransmission Network



66/22kV substation to have two 66kV circuits supplying it. It will also provide a 66kV route tying the northern and southern 66kV networks together.

This project is part of the long-term plan for the 66kV system development.

00519 [2021] HTH to LSN New 66kV Line (24 km) - System Growth

This project has been further delayed by the lack of new irrigation load occurring in the north and north western parts of the 66kV network. The requirement for this circuit depends upon multi-MW load growth from either Mt Somers, Hackthorne, Montalto, Methven or Lauriston substations. In recent years there has been very little new load and due to gravity-fed pipe networks there has been a slight load reduction in some places.

Triggers to build this line would include load growth (particularly more pumping at Highbank) or, should a second GXP proceed, the proposed location of the second 66kV GXP would require this line to supply into the southern 66kV ring.

Alternatives to this solution may still be available and continue to be investigated. The initial stages of the BCI scheme have been completed, but the scheme has not been fully developed. Once additional irrigation water is required from the Rakaia River this project will almost certainly be necessary to service the 12 MW load during n-1 outages as well as to keep 66kV voltage at an acceptable level when all 66kV circuits are in service. Alternative options (both network and non-network) will continue to be investigated and the most prudent selected. The line is shown as dashed on the diagrams to indicate its uncertain status.

00570 [2021] WNU-SFD 66kV Line Rebuild (8km) – Asset Replacement

This project is a complete rebuild of a line which was originally constructed as a 33kV circuit and later converted to 66kV by the addition of steel pole extensions and 66kV insulators. The line will be 39 years old in 2021 and the high security requirements of the 66kV network as well as the retrofitted nature of the line suggest that it is prudent to rebuild the circuit before it becomes prone to failure.

Close inspection of the lines may delay or advance this project by several years. This line represents the "bump" in the 66kV pole age profile of <u>Section 4.3.1</u>.

00571 [2022] SFD-PDS 66kV Line Rebuild (7.5km) – Asset Replacement

This project is a complete rebuild of a line which was originally constructed as a 33kV circuit and later converted to 66kV by the addition of steel pole extensions and 66kV insulators. The line will be 36 years old in 2022 and the high security requirements of the 66kV network as well as the retrofitted nature of the line suggest that it is prudent to rebuild the circuit before it becomes prone to failure.

Close inspection of the lines may delay or advance this project by several years. This line represents the "bump" in the 66kV pole age profile of <u>Section 4.3.1</u>.

00572 [2023] PDS-DOR 66kV Line Rebuild (8.3km) – Asset Replacement

This project is a complete rebuild of a line which was originally constructed as a 33kV circuit and later converted to 66kV by the addition of steel pole extensions and 66kV insulators. The line will be 40 years old in 2023 and the high security requirements of the 66kV network as well as the retrofitted nature of the line suggest that it is prudent to rebuild the circuit before it becomes prone to failure.

Close inspection of the lines may delay or advance this project by several years. This line represents the "bump" in the 66kV pole age profile of <u>Section 4.3.1</u>.

00520 [2023] New MON to MSM 33-66kV Line Stage 3 (7.6km) – System Growth


In preparation for the commissioning of the new Montalto zone substation [00513], this line will provide a 66kV supply from the existing Mt Somers substation into Montalto and Montalto Hydro. The line will initially be operating at 33kV, leaving Montalto Hydro and Montalto zone substation supplied from Mt Somers via a 22/33kV step-up arrangement. If required by security or load growth considerations, the 33 & 11kV load/generation will be transferred and supplied at 22kV from a new Montalto 66/22kV zone substation. Regardless of the load and security concerns, this line will be required to be built before 2024 due to the condition of the existing 33kV line (built 1982) supplying Montalto Hydro and Montalto zone substation.

This MON-MSM 66kV line is being built in three stages. The first two stages have been completed.


Bearing in mind the existing 33kV subtransmission arrangement does not meet the EA Networks security standards, this project is the only one of relatively few alternatives that can provide a degree of compliance

To Table of Contents A

196









and ultimately contribute to a fully compliant solution of two 66kV lines [00507/00508] supplying a new 66/22kV Montalto zone substation.

Given that the Montalto substation requires at least one subtransmission supply, there are no alternatives to this project.



2027+ EA Networks Subtransmission Network (including GXP2)



This is the third stage of the 66kV line to connect the new MON zone substation [00513] to a 66kV supply.

00507 [2025] CRW to MON 66kV Line Stage 1 (10km) – Quality of Supply

Should the load or generation on Montalto substation dictate that a higher security level is justified, a 66kV circuit can be provided between Carew substation and Montalto substation. This will allow loss of the Montalto to Mt Somers circuit or the Montalto to Carew circuit without an outage at Montalto substation.

There are no alternative solutions that can offer the no-break capacity of a second 66kV circuit. An assessment of the need for this level of security will be made and if the requirement is deemed to be a no-break supply, this project will be the only possible solution.

00508 [2026] CRW to MON 66kV Line Stage 2 (10km) – Quality of Supply

This project is the second and final stage of the project started as [00507].

5.4.3 Zone Substations


The development at zone substations is typically a very costly and important part of network development. The drivers for doing this work are generally load growth and security. It may be that as the number of substations running at 66kV increases, another driver will emerge, and that is an economic one. Transpower costs are based on peak demand and Transpower assets employed. As 33kV load reduces, EA Networks can supply load at 66kV more economically than persisting with a 33kV supply from Transpower. By discontinuing the 33kV GXP and spending money on the EA Networks 66kV network, the decrease in GXP costs should result in overall savings in the long term.

EA Networks currently has 17 sites operating at 66kV and once fully developed, an additional 7 sites will be either decommissioned, converted from 33kV, or constructed from scratch. The zone substations operating at 33kV are typically less secure with less capacity than the ones operating at 66kV.

Capacity of New Equipment

A range of equipment is introduced when a new zone substation is constructed. The most critical and high cost items are the power transformers and the circuit-breakers.

The capacity of a new power transformer is influenced by a



Circuit-breakers and disconnectors are a simpler specification. At both 66kV and 22kV the continuous thermal and short circuit ratings of almost all available equipment exceeds the requirements at both voltage levels. Minimum ratings of 630 amps and 16 kA are easily met by virtually all equipment. Except for urban Ashburton sites, all new distribution equipment is 22kV rated. All new subtransmission equipment is 66kV rated.



Projects & Programmes

10960 [2016] PDS Install T1/T2 Firewall – Quality of Supply

There are two transformers at PDS zone substation and a fire in one of these units could quickly involve the other one. One of these units is EA Networks system spare and loss of both would be catastrophic.

A fire-resistant concrete wall will be constructed that separates the two units to allow time to extinguish the fire in the other unit before functional damage occurs to the non-faulted one. To achieve this, the units may need additional separation. This may involve modification or replacement of the existing transformer pad.

Although it has not been identified in the expenditure projections, at the time of writing it is looking probable that some portion of this work will carry over in to 2019.

10986 [2018] 66kV Cable Screen Arrester Installation – Quality of Supply

The cable screens of most 66kV cables are connected to earth at one end only. This prevents circulating currents during steady state loading. Unfortunately, during lightning strikes the screen voltage at the non-earthed end can reach levels that can put the plastic sheath's integrity at risk. In the worst instance the sheath and screen would be punctured allowing moisture into the cable.

To prevent this, all 66kV cables will have 2.5kV cable sheath arresters installed at the unearthed end.

At the time of writing it is looking probable that this work will carry over in to 2019.

00505 [2019] ASH Zone Substation 66kV Conversion (Stage 2) – System Growth

One consequence of securing the southern 66kV ring was a reduction in security to Ashburton 33/11kV substation. This is because the Tinwald subtransmission circuit (previously 33kV) now operates at 66kV. Loss of one of the two 33kV circuits that feed Ashburton, Fairton (now unloaded) and (optionally) Seafield 33/11kV substations would place the remaining 33kV circuit at or above its rating.

The first stage of Ashburton 66kV substation returned a degree of security to the Ashburton substation 11kV busbars. This leaves Ashburton with a 27 MVA 33kV subtransmission circuit direct from Transpower's GXP, a 17 MVA 33kV underground circuit from Fairton substation, and a 40 MVA 66kV subtransmission circuit from Tinwald. Two 66kV line bays and a 66kV transformer bay were constructed including line, bus and transformer protection. The new 10/20 MVA 66/11 kV transformer is used in hot-standby configuration so that at short notice it can be used to relieve or back-feed the entire load presently on the Ashburton 33/11 kV substation.

This project is the final stage of converting Ashburton to an entirely 66kV site. This would involve installation of a second 66/11kV transformer and the completion of protection in a second line bay for a 66kV circuit direct from Elgin [00509]. This will provide more complete security to the Ashburton 11kV bus and, in conjunction with Northtown substation, provides a long-term platform for growth in Ashburton.

00498 [2019] HTH New 66kV Line Bay – System Growth

The conversion of Mt Somers substation to 66kV will involve the conversion of the HTH-MSM line to 66kV [00499]. This requires the provision of a line bay at Hackthorne substation to terminate the line.

The project will involve civil works, a 66kV circuit breaker, 66kV disconnectors, a line termination structure, and 66kV line protection.

00496 [2019-20] EGN Reconfigure Site (T1) as 66/22kV Substation – System Growth

The 66/33/12.7 kV YNa0(d1) autotransformer located at Elgin is presently used for ripple injection onto the 66kV bus. Once the 66kV ripple injection system has been replaced [00500] the autotransformer will only serve as an injection path for the existing 33kV ripple plant acting as a back-up. When it was purchased this eventuality was considered and the delta tertiary winding was specified as 12.7kV and all the winding ends were externally terminated. This offers the possibility to reconfigure the autotransformer as a 66/33/22kV YNyn0 transformer with a 15/20 MVA rating. By doing this and installing a 22kV switchboard and feeder cabling from Elgin, the load on several 66/22kV substations can be reduced thereby unloading the 66kV subtransmission circuits. The 33kV tapping on the 66kV winding will continue to have occasional use with the 33kV back-up ripple plant (should that remain in service).

Zone substations that would benefit from this project by off-loading and back-feeding ability include: Wakanui, Fairton, Eiffelton, and Pendarves. Other zone substations such as Ashburton, Northtown, and Seafield would consequently have additional back-feed capacity available during contingency events.

00516 [2020] MSM Convert to 66kV - System Growth

Zone substation security requirements have triggered 66kV conversion as Mt Somers presently does not have any firm subtransmission capacity (single radial 33kV line and single 66/33kV transformer source supply). Additionally, the increase in transformer capacity will allow greater switched firm capacity to Hackthorne zone substation.

This project involves the procurement and installation of civil works, 66kV buswork, 66kV disconnectors and circuit-breakers, line protection, bus protection, a 22kV NER and new incomer cables. The 66/22kV transformer will be a 10/15 MVA unit ex-Coldstream.

To permit Montalto and Montalto Hydro to continue operating at 33kV it is planned to install a combination of a 22/11kV autotransformer and a 11/33kV step-up transformer to feed the existing 33kV line to Montalto until 2025 [00513]. The cost of the 22/11/33kV step-up arrangement will be low as it will reuse existing 33kV, 22kV and 11kV equipment.

00555 [2020] MTV New 66kV Line Bay – System Growth

The conversion of Mt Somers substation to 66kV will also involve the conversion of the MTV-MSM line to 66kV. This requires the provision of a line bay at Methven substation to terminate the line.

The project will involve civil works, a 66kV circuit breaker, disconnector, and 66kV line protection.

00517 [2021] LSN New LSN-LSNT 66kV Line Bay – System Growth

The construction of the 66kV line from Lauriston to Lauriston Tee [00521] necessitates a new line bay and line protection.

The project will involve civil works, a section of 66kV bus, a 66kV circuit breaker, two disconnectors, a line termination structure, and 66kV line protection.

Given that the line will be built and requires connection, there are no alternatives to this project.

00495/00514 [2021] MTV Convert T1 to 66/22kV. Add T4 and T5 to 22/11/33kV Step-Up – System Growth

The load on the Mt Hutt ski-field is winter only and in recent years has decreased through more efficient snowmaking facilities. Once Mt Somers and Montalto substations have been converted to 66kV operation, the 18/25 MVA transformer at Methven substation will only be supplying the Mt Hutt Substation. It is likely that an evaluation of the economics of retaining the transformer as 66/33kV versus supplying Mt Hutt using alternative means will come out strongly in favour of converting the 18/25 MVA transformer to 66/22kV operation and supplying Mt Hutt from the 22kV supply. A 22/11 kV autotransformer and 11/33kV OLTC transformer would be significantly cheaper than a small 66/11kV transformer and 66kV line conversion that would otherwise be required.

When the transformer was purchased in 1999 the possibility of 33kV abandonment was considered and the 33kV star winding was specified with a fully rated 22kV tapping. Some simple reconfiguration of the internal leads via a hatch will allow operation as 66/22kV.

Converting MTV T1 transformer to 66/22kV provides a much more secure situation for MTV load. The 11kV and 22kV loads will be served by T1 (66/22kV), T2 (66/11kV) and T3 (22/11kV). This provides full n-1 security for a transformer failure (fast restore - not firm capacity). The 22kV supply will be used to supply the surrounding rural area and provide local switched firm capacity to Methven township at 11kV via a 10 MVA, 22/11 kV, YNyn0(d1) transformer. The 22kV supply will also be able to provide significant back-feed capacity to Lauriston substation.

To minimise the total cost of supplying Mt Hutt, the intention is to reuse some of the assets that have been made surplus by 11-22kV conversion and 33-66kV conversion. A 5MVA, YNa0d1, 22/11kV autotransformer will be placed in series with a 5MVA, YNyn0(d1), 11/33kV, OLTC transformer (both already owned) to provide a regulated 33kV 5MVA supply to the existing Mt Hutt 33kV circuit and substation. EA Networks hold spares of both types of transformer and should a failure occur could replace the failed unit quickly. Recently, a surplus to requirements, unused, 2007, 33/22kV 5MVA transformer has been offered to EA Networks that would serve this application well. It is intended to negotiate to procure this unit.

Alternatives are the status quo, converting the entire Mt Hutt circuit and substation to 66kV, or supplying at a different voltage. The only limiting factor is the large pumps on the ski-field that require a reasonable fault level to limit voltage drop during starting (although this may be catered for with modern starting technology). Unless a better value for money solution arises, the proposed solution will be used.

00573 [2024] New 66kV Line Bay MSM Zone Substation – System Growth

The construction of Montalto 66kV substation will involve the conversion of the MSM-MON line to 66kV. This requires the provision of a line bay at Mt Somers substation to terminate the line.

The project will involve civil works, a 66kV circuit breaker, disconnector, and 66kV line protection.

10054 [2025] New MON Zone Substation – System Growth

The <u>BCI irrigation</u> project has become a reality. The injection of water at the bottom of the Rangitata Diversion race has liberated water at the top end (near Montalto). This water is available for pumping onto farms. In time, the additional load could exceed the capacity of not only the 2.5 MVA transformer at the temporary Montalto substation but also cause additional voltage drop in the 33kV network. The first response to this will be to construct a permanent Montalto 66/22kV substation on a new site

A raft of alternatives exist for this project and some may yet be utilised. The chosen solution will depend upon the scale and rate of BCI/irrigation inspired load growth and local hydro generation.

A recent ECAN decision has seemingly placed almost complete restriction on new irrigation south of the Ashburton River in Mid-Canterbury (Montalto is in this area). This restriction is via nutrient discharge limits. Currently, the only reason this project may proceed is a desire to increase security and reliability to the Montalto district and surrounds. The situation will be monitored for developments.

00554 [2025] Montalto Hydro Injection at 22kV – Consumer Connection – Other

Once 66kV conversion of Montalto substation is certain, the existing Montalto Hydro generation station (33/3.3kV) will need to be injected at a different network location and a different voltage. The new Montalto substation is near Montalto Hydro and the opportunity to inject at 22kV will exist as soon as the substation is commissioned at 66kV. This would involve changing the existing (Trustpower owned) 33/3.3kV transformer to a 22/3.3kV unit and plumbing in the end of the existing 33kV line to a 22kV feeder.

Alternatively, should a raft of small additional hydro generation opportunities be pursued, the total generation in the area could approach 20 MW (this appears unlikely as of 2018). This level of injection would be most suited to 33kV as the injection voltage and this would provide the opportunity to retain Montalto hydro as is and inject the generation into the Montalto substation 66kV bus via a 66/33kV transformer.

00506 [2026] New 66kV Line Bays CRW and MON – Quality of Supply

The construction of the 66kV line between Carew and Montalto substations [00507]/[00508] will require a 66kV line bay at each substation. The line bays will involve the procurement and installation of some civil works, 66kV disconnectors, 66kV circuit-breakers, and line protection relays.

Given that the line is being built, there are no alternatives to this solution.

00504 [2027] Tinwald Substation 66/11kV Transformer and 11kV Switchboard – System Growth

Presuming the load in Ashburton continues to grow, there will be a need to provide additional firm capacity within urban Ashburton. It is sensible to have geographically diverse 11kV supply points and the Tinwald 66kV switching station will be available to house a 66/11kV 10/20 MVA transformer supplying the existing 11kV switchboard.

00501 [2024-28] New/Smart Technology Programme – System Growth

The range of technology applicable to the electricity distribution sector and related areas is expanding at a rapid rate. Broad areas with potential for rapid evolution include:

- Generation (Solar PV, Wind, etc),
- Storage technologies (batteries, hydrogen, thermal etc),
- Sensing technology (internet of things sensors, IP connected equipment, etc),
- Data storage and manipulation (energy use/availability, environmental, demographic, etc),
- Software applications (peer-to-peer trading, consumer portals, etc),
- Network intelligence (self-healing networks, continuous asset health monitoring, active capacity

optimisation, etc).

It is almost inevitable that some of these technologies will be introduced into the EA Networks system at some stage within the planning horizon. One or two of them are already under active consideration.

Many of these technologies are changing rapidly and ten years is a long time within which major changes in capability and affordability are likely. Bearing in mind much of the change is likely to be based upon technology we are now only seeing glimpses of, it is not yet possible to determine which options EA Networks will be commercially compelled to implement.

The New/Smart technology programme is intended to provide for the ability to implement these types of technology projects at relatively short notice without specifically identifying them at this early stage.

Ultimately, any of the options that are chosen will be driven by consumer demand for a product or service that EA Networks can foresee will provide an appropriate return on investment be it in retaining/expanding energy delivery market share or finding ways to utilise existing or new assets in new and novel ways.

5.4.4 Rural 11kV and 22kV Distribution Network

The loading, security and load growth on each of EA Networks' rural distribution feeders is assessed annually and this assists in preparing enhancement and development projects for this plan. The need for reinforcement is typically driven by the security standards and how the HV distribution network would cope with loss of an overhead line segment. Once a candidate feeder has been identified, the potential solutions are developed and then rigorously analysed to select the option offering best value.

Rural feeders are almost always limited by voltage drop. There are a range of solutions that can be applied to reinforce these feeders to meet the security standards. These include (but are not limited to):

- increase the conductor size
- convert to higher operating voltage
- reconfigure the network
- install additional inter-feeder tie lines

- install capacitors
- install voltage regulator(s)
- install additional line reclosers to increase segmentation

install additional feeders from the zone substation

Almost all rural load is summer peaking irrigation or dairy shed load. Although peak demand load determines the feeder capacity it may not determine the feeder configuration or its compliance with security standards. A lightly loaded rural feeder with little irrigation load may have many consumers supplied from it and consumer numbers rather than load may dictate the appropriate level of security.

Capacity of New Equipment

The capacity of new rural distribution lines is nearly always determined by voltage drop and mechanical considerations. The primary requirement in sizing rural overhead lines is to ensure that no part of the feeder in question experiences a voltage below 95 % of nominal during a foreseeable n-1 security event using the load probable 10 years into the future. Thermal constraints can exist in the portion of line immediately beyond the feeder circuit-breaker. These are considered on a case by case basis but generally will not require a rating exceeding 300 amps (11 MVA at 22kV).

Rural distribution transformers are sized based upon the scale and type of load being served. Small domestic and non-irrigation loads will be provided with transformers closely matched to the load. Irrigation pumps were historically provided with transformers that were larger than normal due to the harmonic derating effect of variable speed drives (compulsory harmonic limits now preclude the need for derating).

Projects & Programmes

11136 [2019-28] Consumer Connections – Rural LV/Rural Transformer

When a new connection is supplied there is typically some modification or extension to the distribution network. This can range from a replacement pole through to a significant 22kV extension of several kilometres with several new substations.

Being unscheduled, this work is essentially completed on demand (assuming the new or altered connection load is advantageous to EA Networks). The solution chosen to supply a new/altered load is typically agreed during consultation with the consumer to determine a price/quality/security trade-off they are happy with.

[2019-28] 22kV OH Unscheduled Reconductoring

Unplanned replacement of inferior conductors or conductors at the end of useful life.

Some conductor condition is not obvious until either a fault or planned work identifies deterioration that is not obvious from ground level inspection. If this is found and needs timely attention the work is completed from this fund.

When required, significant reconductoring works are identified as individual projects separate from this programme.

00512 [2024] MON 22kV Feeder Integration – System Growth

The new Montalto substation requires integration into the existing distribution network. This project will involve the construction of several kilometres of Dog conductor 22kV overhead line. Dog conductor allows Montalto to supply some or all the near-by loads presently connected to Hackthorne, Mt Somers and Montalto (temp) substations and offer back-feed opportunities during adjacent substation or feeder outages.

This project has no alternatives.

PROGRAMME [2019-28] Overhead Line Replacement 22kV – Asset Replacement

The programme of rebuilding rural overhead lines when they reach the end of their useful structural life is an accepted routine activity. With a legal requirement to maintain the supply to existing consumers in place there is no option but to replace the old line with a modern equivalent overhead line using 22kV components and a standard conductor size/type. With few exceptions, no additional explanation is given for each of these projects.

11597	2018	Irwins Rd 22kV (1.4km)	Asset Replacement
-------	------	------------------------	-------------------

A routine rebuild of an end-of-life reinsulated 11kV line as a new 22kV line. This project carried over from 2018.

11125	2018	Symes Rd 22kV (2km)	Asset Replacement
-------	------	---------------------	-------------------

A routine rebuild of an end-of-life 11kV line as a 22kV line. A small portion of underground cable will be used on a bridge crossing to replace a very long river crossing span. This project carried over from 2018.

11589	2018	Unnamed Road off Pole Rd 11kV (0.65km)	Asset Replacement	
A routine re	build of an	end-of-life 11kV line as a 22kV line. Carried over from 2018	•	
11591	2018	Mayfield Klondyke Rd 11kV (0.7km)	Asset Replacement	
A routine rebuild of an end-of-life 11kV line as a 22kV line. Carried over from 2018.				
11600	2018	River Rd, Elgin (Beach Rd East - #53) 22kV (0.55km)	Asset Replacement	
A routine re	build of an	end-of-life 22kV line. Carried over from 2018.		
11601	2018	Withells Rd 22kV (1.0km)	Asset Replacement	
A routine re	build of an	end-of-life 22kV line. Carried over from 2018.		
11592	2019-28	22-11kV OH Scheduled Pole Replacements	Asset Replacement	

A programme of planned minor replacement works that typically involve replacing one or two poles at a time. Previous year's inspection programme is likely to have identified the target poles.

11593	2019-28	22-11kV-LV OH Unscheduled Pole Replacement	Asset Replacement
-------	---------	--	-------------------

A programme of unplanned minor replacement works that typically involve replacing one pole at a time. Routine inspection will typically drive this programme.

11105 2019-28 Unscheduled Asset Replacement and Renewal Ass	et Replacement
---	----------------

The overhead rebuild programme is still being researched to give an accurate year 4-10 assessment. By using the stored age of overhead lines, a provisional assessment has been made of the quantity of lines needed to be rebuilt within the planning period. This assessment has been costed and included in the plan as an average annual cost.

The next plan will have a more fully populated 5 year programme identifying the likely rebuild candidates.

11133	2019-21	Rangitata River Gorge 22kV, Various Stages (25km)	Asset Replacement
-------	---------	---	-------------------

This line is one of the few EA Networks lines that is considered remote. It was built in 1966 and at 47 years old it has surpassed its expected life. It regularly experiences lightning, gale force winds and heavy snow during winter. This 34km, 470 pole line supplies relatively few connections (about 40) and was built with the assistance of the Rural Electricity Reticulation Council. That assistance is no longer available, and a decision needed to be made about the viability of maintaining these lines to remote areas.

The Board have indicated that they wish to continue to provide a service to the consumers in these

valleys remote using a conventional overhead solution. This is largely driven from the cooperative company approach of sharing risk and return and operating the network in a manner that has no location penalty. Given this stance, work has begun to rebuild the line in several stages, of which two stages have been completed. This programme wraps up a total of 5 projects. Each stage will progressively target the sub-section of line that is in the poorest condition. Some of



this work has carried over from 2018.

2020

Ashburton Gorge 22kV, Two Stages

Asset Replacement

Like the Rangitata Gorge, this 1977 line supplies an area considered to be electrically remote. The line is nearing the end of its useful life. The Board will be asked to approve the rebuild of this line to provide supply continuity to the 90 or so consumers in this area.

The more remote section (built in 1981) serves 13 connections using 358 poles through high country terrain and some discussion may be held to determine if alternative supply options are acceptable to some or all the consumers.



	2019	Griffiths Rd (Grahams Rd - Fords Rd) 11kV (2.4km)	Asset Replacement
A routine re	build of an	end-of-life 11kV line as a 22kV line.	
	2019	Grahams Rd (Stranges Rd - Griffiths Rd) 11kV (3.9km)	Asset Replacement
A routine re	build of an	end-of-life 11kV line as a 22kV line.	
	2019	Ashburton River Rd (Thomsons Track Nth) 22kV (0.6km)	Asset Replacemen
A routine re	build of an	end-of-life a 22kV line.	
	2019	Ashburton Staveley Rd Stage 1 & Stage 2 (Springburn Bushside & Stackhouse Rds) 22kV (4.1km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	Beggs Road (0.5km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	Bonningtons Rd (Wilsons Rd - Seaside Rd) 22kV (1.2km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	Foxs Rd (ARG Rd - Moodies Rd) 22kV (1.7km)	Asset Replacemen
A routine re	build of an	end-of-life 22kV line.	
	2019	Frasers Rd (Hackthorne Rd West to #1889) 22kV (1.5km)	Asset Replacemen
A routine re	build of an	end-of-life 22kV line.	
	2019	Jamiesons Rd (Rakaia Hwy - #66) 22kV (0.6km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019]	Moodies Rd (Foxs Rd - Lochheads Rd) 22kV (0.65km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	River Rd (Fitzgerald Rd - Hakatere) 22kV (0.8km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	River Rd, Elgin (Beach Rd East - #53) 22kV (0.55km)	Asset Replacemen
A routine re	build of an	end-of-life 22kV line.	
	2019	Stonylea Rd (Carew ZSS - #458) 22kV (4.5km)	Asset Replacement
A routine re	build of an	end-of-life 22kV line.	
	2019	Valetta Westerfield Rd (Valetta Cnr - #944) 22kV (3km)	Asset Replacemen
A routine re	build of an	end-of-life 22kV line.	
	2019	Wakanui School Rd (Beach Rd - Wilsons Rd) 22kV (1.8km)	Asset Replacemen

To Table of Contents▲


A routine rebuild of an end-of-life 22kV line.

00576

2019

Upper Rakaia River Crossing 11kV (2.7km)

Asset Replacement



EA Networks take an 11kV supply from Orion at the very top end of the Rakaia River. This area this line supplies has 13 consumers in it. The line was originally built with the assistance of the Rural Electricity Reticulation Council fund that subsidised uneconomic lines during the early 1970s when the line was built. The river crossing portion of this line needs replacement. The Rakaia River is approximately 2 km wide at the point the line crosses it. The full width of crossing is extremely exposed to large volumes of high speed water during floods. Access to the riverbed is difficult and limited to certain times of the year.

A consequence of the remoteness and construction difficulties is that it is very expensive to rebuild the river crossing. Alternative approaches such as Solar/Wind/Diesel have been considered and consumers were consulted. The outcome is that the only

satisfactory solution is to rebuild the crossing using a more modern piling arrangement and insulation system which will minimise the likelihood of component failure in the 40+ year lifetime of the line.

	2020	Acton Rd (Muckles - Corbetts Rd North) 22kV (2.7km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Buttericks Rd (Christys - Wakanui Township Rds) 22kV (2.6km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Crows Rd (Dowdings Rd - East to end) 22kV (2.3km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Dip Rd (Reynolds - Flemings Rd) 22kV (2.7km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Dobsons Ferry Rd (Mainwarings Rd - NE) 22kV (2.1km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Flemings Rd (Dip Rd South to BW70) 22kV (0.5km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Gibsons Rd (Fitzgerald Rd - North to end) 22kV (1.6km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV (4.2km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	
	2020	Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds) 22kV (2.9km)	Asset Replacement
A routine re	ebuild of an	end-of-life 22kV line.	

	2020	Lochheads Rd (River Crossing - Moodies Rd) 22kV (1.5km)	Asset Replacement
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV (1.9km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Maronan Rd (Barford - Simpsons Rds) 22kV (2.1km)	Asset Replacement
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	McCrorys Rd (Mainwarings - Dorie School Rds) 22kV (2.7km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV (1.6km)	Asset Replacement
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV (0.9km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	River Rd Wakanui (#261 - #223) 22kV (0.4km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Trevors Rd Carew (Ealing Montalto Rd North) 22kV (2.9km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Winchmore Dromore Rd (Rakaia Hwy West) 22kV (2.1km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Winters Rd (Christys Rd - East) 22kV (2.4km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2020	Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV (1.6km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 22kV line.	
	2021	Fords Rd (Griffiths - Wheatstone Rds.) 11kV (1.9km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 11kV line as a new 22kV line.	
	2021	Grahams Rd (Grove St - Gartarton Rd) 11kV (1.2km)	Asset Replacemen
A routine r	ebuild of an	end-of-life 11kV line as a new 22kV line.	
	2021	Lower Downs Rd (Blairs Rd north to end.) 11kV (0.5km)	Asset Replacemen

To Table of Contents▲

A routine rebuild of an end-of-life 11kV line as a new 22kV line.

		Taits Rd 11kV (1.2km)	Asset Replacement
A routine rek	build of ar	n end-of-life 11kV line as a new 22kV line.	
	2021	Arundel Rakaia Gorge Rd (Alford Forest Cemetary Rd - McFarlanes Rd) 22kV (2.3km)	Asset Replacement
A routine reb	ouild of ar	n end-of-life 22kV line.	
	2021	Arundel Rakaia Gorge Rd (McFarlanes - Alford Forest Cemetary - Alford Forest.) 22kV (2.3km)	Asset Replacement
A routine ret	build of ar	n end-of-life 22kV line.	
	2021	Copley Rd (Chertsey Kyle Rd East to end.) 22kV (1.4km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
	2021	Corbetts Rd North (Mainwarings Rd South to end of line.) 22kV (0.3km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
	2021	Crows Rd (Emersons to Dowdings Rds) 22kV (1.5km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
	2021	Harrisons Rd (Dorie School to Acton Rds) 22kV (1.9km)	Asset Replacement
A routine reb	ouild of ar	n end-of-life 22kV line.	
	2021	Hollands Rd - TWM Rd 22kV (1.3km)	Asset Replacement
A routine rek	ouild of ar	n end-of-life 22kV line.	
	2021	McCrorys Rd (Dorie School to Acton Rds.) 22kV (2.4km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
	2021	Rangitata Terrace Rd (Maronan Cracroft Rd East to BV08) 22kV (0.9km)	Asset Replacement
A routine rek	ouild of ar	n end-of-life 22kV line.	
	2021	Seafield Rd (Christys - Buckleys Rds) 22kV (6.5km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
	2021	Stevens Rd (Dowdings Rd South to ET05) 22kV (1km)	Asset Replacement
A routine rek	build of ar	n end-of-life 22kV line.	
	2021	Tinwald Westerfield Mayfield Rd (Jacksons to Sheates Rd) 22kV (2.9km)	Asset Replacement
A routine ret	ouild of ar	n end-of-life 22kV line.	
		Valetta Westerfield Rd (Westerfield School to Sheates	Asset Replacement

PROGRAMME [2019-2024] Rural Underground Conversion – Asset Replacement

The state highway network through mid-Canterbury covers about 100km of rural road. EA Networks have electricity lines along the side of a significant length of this highway network. NZTA have road safety as a primary goal. To achieve this, they have indicated the desire to remove roadside obstacles including power poles. EA Networks have come to an arrangement with NZTA to part-fund the removal of poles from any state highway when the opportunity arises. This is typically considered when the line in question reaches the end of its useful structural life.

Such an arrangement obviously has some pros and cons for the line owner. The principal requirement is to replace the existing end-of-life overhead line with a line of the same or similar functionality.

A new overhead line would achieve this but would not improve the fault resistance of the line (weather, wildlife, vehicles, vandalism etc would still pose a threat). NZTA would not contribute to the replacement as it has no road safety benefits and in fact extends the roadside pole hazard for another 40 or more years. This option is the cheapest option but the least safe for the public.

Placed underground, the line is almost entirely immune to traditional (and common) sources of rural faults. It is exposed to the hazard of someone digging into it in ignorance (the law is not on the side of the person excavating) and the infrequent above ground portions can be exposed to vehicles, heavy flooding and vandalism. The line will typically be of larger cross section and lower voltage drop than the overhead line it replaces. The removal of poles will attract some funding from NZTA in the interests of road safety. It is highly likely that during the following 40 years, one or more lives will be saved by avoiding a high-speed car versus pole collision. This option is more expensive than the overhead alternative.

00216	2016	Convert State Highway OH crossings to UG	RSE Safety
-------	------	--	------------

Many of the existing 22kV consumer service connections are overhead lines that cross the road from the main 22kV line. These spans of conductor are typically not at normal working tension in order to relieve the sideways pull of the span on the network pole, this means they sag more in the middle of the span. They also "tap-off" the main line below the main circuit. This combination of factors means that the span crossing the road is lower than many of the other conductors on the roadside.

These spans are a significant hindrance when a "high load" is required to pass underneath such as a house being moved or a tilt-slab panel being shifted. EA Networks will provide a pilot vehicle when this type of load is shifted and on occasion certain spans crossing the road may require isolation before they can pass.

This project aims to replace some of the lowest 22kV spans crossing state highways (particularly SH1) with a short section of underground cable. This will remove the safety hazard and preclude the need to isolate the line during high load transit. This project has carried over from 2016 and 2017.

104732017Methven Highway (Farm Rd - Digbys Bridge) (3.0km)Asset Replacement

This project is an underground conversion project to replace end-of-life HV rural overhead network. The location of this line is Methven Highway (SH77). In the section is question the road is quite narrow and bordered by irrigation races which make pole placement very difficult. Access to adjacent rural-residential land for rebuilding overhead would prove to be very challenging. There have been several vehicle versus pole incidents on this section of road. NZTA have a policy of 'encouraging' overhead utilities to stay away from the State Highways if possible. Collectively, all these factors have influenced the decision to continue with rural underground conversion. While it is more expensive than overhead lines, the mole-ploughing technique that EA Networks are using minimises the installation cost. The significant area of cost is the cable itself and the associated switchgear, kiosk covers and terminations. The 22kV distribution transformers associated with this conversion are accounted for by a separate project.

This project has been delayed by several years because of a biological contamination scare. A truck carrying commercial seed polluted with Black Grass seeds travelled through the area of this project and

spilled small quantities of seed on the roadside. The relevant government agencies have restricted the ability to excavate or even drive off the road surface for fear of transporting the seeds elsewhere. Agreement has now been reached between all parties removing the major impediments to the project proceeding.

At the time of writing the civil works have been initiated but most of this project will carry over in to 2019.

00394 2018 Rakaia Hwy (Coplands Rd - Dromore) (2.1km)	Asset Replacement
---	-------------------

This project is an underground conversion project to replace end-of-life HV rural overhead network. The location of this line is Rakaia Highway (SH1).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

Subject to commissioning work, this project should be complete by end of March 2018.

00393	2018	Rakaia Hwy (Overdale - Chertsey Rail Crossing) (3.9km)	Asset Replacement
-------	------	---	-------------------

This project is an underground conversion project to replace end-of-life HV rural overhead network. The location of this line is Rakaia Highway (SH1).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

Subject to commissioning work, this project should be complete by end of March 2018.

2019	Rakaia Hwy (Mitcham Rd to Works Rd) (1.5km)	RSE Safetv
------	---	------------

This project is an underground conversion project driven by public safety which will replace 11kV rural overhead network. The location of this line is Rakaia Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

2019 Rakaia Hwy (Racecourse Rd to Golf Links Rd) (0.6km) RSE Safety

This project is an underground conversion project driven by public safety which will replace 11kV rural overhead network. The location of this line is Rakaia Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

This project and the one above will remove the last EA Networks distribution poles from Rakaia Highway.

2019	Longbeach Rd, Hinds Hwy to east (0.7km)	Asset Replacement

A section of EA Networks 22kV line crosses private property and is in very poor condition. A decision has been made to reroute it and supply it from the now 22kV underground Hinds Highway. Approximately 180m of new 22kV network cable will be laid and 540m of on-property 22kV and LV cable will be installed to remove all EA Networks OH line from private property. Requires easements which may delay progress.

00402	2019	Waimarama Rd, Hwy 77 (Drayton - ARG Rd) (3.7km)	Asset Replacement

This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Waimarama Rd (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

00395 2020 Hinds Hwy (Chatmos - Windermere Rd) (1.9km) Asset Rep
--

This project is an underground conversion project to replace end-of-life 22kV rural overhead network. The location of this line is Hinds Highway (SH1).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

00400	2021	Methven Hwy (Pole Rd - Methven) (2.5km)	Asset Replacement

This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Methven Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

	00396	2021	Methven Hwy (Rooneys - Shearers) (2.6km)	Asset Replacement
--	-------	------	--	-------------------

This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Methven Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

00399	2022	Methven Hwy (Thompsons Track - Pole Rd) (8.0km)	Asset Replacement

This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Methven Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

00398	2023	Methven Hwy (Blands Cnr - Thompsons Track) (2.7km)	Asset Replacement
-------	------	--	-------------------

This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Methven Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

00397	2024	Methven Hwy (Shearers - Blands Cnr) (2.6km)	Asset Replacement
-------	------	---	-------------------


This project is an underground conversion project to replace end-of-life 11kV rural overhead network. The location of this line is Methven Highway (SH77).

The project will replace the existing overhead line with underground cable and connect existing overhead spur lines using either ring main units or three way disconnectable joints ("elbow" connectors).

PROGRAMME [2019-28] Upgrade Rural Network 11kV to 22kV – System Growth/Quality of Supply

The 22kV conversion programme is a carefully considered decision between upgrading existing 11kV lines in an area to provide a moderate incremental increase in capacity or converting to 22kV providing a significant step increase in capacity. Each proposal is treated on merit and what it can offer in the way of long-term benefits. Capacity (at a distance), earning potential, quality of supply, security, motor starting demands, future load growth, risk and outright cost are but a selection of the considerations made when the options are weighed. This programme is essentially "on-demand" as an alternative to other technical solutions available to all lines companies.

A programme has been established that provides a progressive conversion of areas that require either reinforcement or additional back-feeding capability. The programme extends out for the entire planning period. The projects identified for the first five years are firm proposals to solve existing loading or security concerns. The full range of alternative solutions described in <u>section 5.3.2</u> are always considered alongside the conversion option. There are occasions when alternatives such as conductor size increase has been chosen over 22kV conversion but each situation is individually examined and only the optimal capacity and security enhancing solution chosen.



11071	2017	11-22kV Conversion - Mitcham Rd, Hepburns Rd	System Growth
-------	------	--	---------------

This project is one that reduces the need to reconductor and provide more capacity from both Ashburton and Lauriston substations. Converting these 11kV lines provides the opportunity to load the new Fairton 66/22kV substation and relieve the other two substations mentioned above.

The Ashburton feeder circuit that this project will ultimately relieve has more than 700 consumers on it and this project will reduce that significantly. The Lauriston feeder that serves part of this area has more than 290 consumers and this will be reduced to a level compliant with the Reliability by Design guidelines.

This project is 100% insulated at 22kV but the changeover has been carried over from 2017-2018 partly because of delays in project 10473.

00141201811-22kV Conversion - Methven Highway Digbys Bridge to Winchmore Hall & Racecourse Rd.	System Growth
---	---------------

Once projects [11071] and [10912] have been completed, this section of rural underground network on Methven Highway will be bordered by 22kV network. This lack of interconnectivity obviously limits the ability to distribute load more evenly across feeders.

The section of network this project would convert is presently supplied from a heavily loaded and populated urban 11kV feeder. This interconnection would assist in bringing it within the Reliability by Design guidelines.

This project is 80% insulated at 22kV but the changeover has been carried over from 2018 because of delays in projects 11071 and 10473.

00087	2018	11-22kV Conversion - Methven Highway from Winchmore Hall to Springfield Rd plus side roads	System Growth
-------	------	---	---------------

This section of 11kV network is adjacent to [00141] and at the Springfield Road end will interconnect with existing 22kV network. The length of the present feeder from Lauriston feeding this area is such that, before the conversion of the feeder root, an 11kV regulator was stationed on Springfield Road. The interconnection of two areas of 22kV network will allow much better voltage regulation by selectively supplying previously voltage constrained loads from other substations/feeders. This project also assists in bringing various feeders into line with the Reliability by Design guidelines.

This project has been 100% carried over from 2018 because of delays in projects 00141, 11071, and 10473.

00083 2018 11-22kV Conversion - Springfield Rd West System	em Growth
--	-----------

This project is another 11kV area that has become islanded by 22kV conversion around it. This has limited the ability to distribute the existing load across the available feeders due to the 11-22kV voltage difference. It also restricts the ability to back-feed thorough the 11kV area during faults and planned outages (something that was previously possible).

This project has been 100% carried over from 2018.

00143	2018	11-22kV Conversion - Winchmore Lauriston Rd, Methven Hwy to end of line	System Growth
-------	------	--	---------------

This is a large radial circuit that is supplied from the area of project [00087]. There have been historical voltage regulation issues down this circuit and conversion to 22kV is the logical and chosen solution given the upstream 22kV conversion.

This project is 80% insulated at 22kV but the changeover has been separately identified for the purposes of keeping the scale of single projects to a manageable level.

00089	2019-20	11-22kV Conversion - Staveley Area	System Growth

The Staveley area is nestled up under the foothills of the Southern Alps and once Mt Somers substation is converted to 66kV an important choice will need to be made about the secondary operating voltage (11kV or 22kV). Given the strategy of rural 22kV and the benefits for serving load it is likely that it will be 22kV.

Converting the Staveley area to 22kV will permit additional interconnectivity between feeders (which is pointless at present because of 11kV voltage regulation). This will allow feeders with small conductor size to supply additional consumers from adjacent feeders, assisting compliance with the Reliability by Design guidelines.

00088	2019-20	11-22kV Conversion - Tramway Rd	System Growth
00088	2019-20	11-22kV Conversion - Tramway Rd	System Growth

Once the commitment to project [00089] is made the area in Tramway Road will become an island of radial 11kV. This again limits the flexibility of the distribution network to comply with the Reliability by Design guidelines. The voltage strictly defines the consumers that must/can be supplied from the circuit. Converting to 22kV will permit complete flexibility to allocate consumers/load to the appropriate feeder.

00090	2021	11-22kV Conversion - Methven Highway Springfield Rd	Quality of Supply
		to Methven, Alford Forest to Newtons Corner	

This is a large area of 11kV that will be supplied by a single 11kV line bordered by 22kV network. The circuit will have more than 250 consumers on it and no back-feeding options for a fault at the root of the feeder. The only viable solution is 22kV conversion as it is bounded by 22kV on two of three sides and the other adjacent 11kV is incapable of supporting any additional load.

This project is large but, at its conclusion, it will provide a significant boost to the security and reliability of the connected consumers. Compliance with the Reliability by Design guidelines will be greatly assisted by the work.

00271	2022	11-22kV Conversion - Flemington, Huntingdon & Windermere Area.	System Growth

Eiffelton zone substation will still be operating at 66/11kV until the surrounding area is converted to 22kV. This limitation is quite severe in that attempting to transfer any amount of load from other feeders or substations is very difficult because of voltage regulation. Transporting 5MW over a distance of 5km using Dog at 11kV will cause approximately 8% voltage drop. This would exceed the legal limits and cause significant issues for consumers. The exact same circuit and load operating at 22kV would only have 2% voltage drop and could therefore offer vastly more capacity to adjacent feeders and zone substations.

The rural loads EA Networks experience are very significant and the only viable option to eliminate operational constraints that have arrived with the increase in load that has occurred over time is to complete the conversion to 22kV in the area served by Effelton zone substation. This is one of the projects that achieves this.

00375	2023	11-22kV Conversion – Eiffelton Completion	System Growth
-------	------	---	---------------

This project is a continuation of the prior year's work and will complete the conversion of the Eiffelton area to 22kV. All of the surrounding rural area will be 22kV and the benefits in back-feed capacity and interoperability will be compelling. As this scheduled date approaches closer examination of the benefits will occur to determine the scope and exact timing of the project.

00376	2023	11-22kV Conversion - Ruapuna	System Growth
-------	------	------------------------------	---------------

This project represents the intent to continue with 22kV conversion on the 11kV network towards and in the foothills of the Southern Alps. By the mid-twenties there will only be a limited amount of rural 11kV remaining and the cost of converting it to 22kV is likely to have dropped as older 11kV lines are rebuilt as 22kV capable. At this stage the presumption is that the 22kV conversion programme will continue until no rural 11kV remains.

00377	2024	11-22kV Conversion – Anama	System Growth


Mt Somers zone substation will be operating at 22kV by 2020 and the 11kV Anama area will have few opportunities to interconnect with adjacent feeders and zone substations will be limited. To maintain capacity and security into the Anama area it is intended to convert it to 22kV. The supply arrangement will be somewhat dependent on the availability of Montalto 66/22kV zone substation. Should Montalto 66kV zone substation not proceed, there would need to be an 11/22kV interconnection at the existing Montalto 33/11kV substation.

		System Growth
5] above.		
2026	11-22kV Conversion - 2026 Assessment	System Growth
] above.		
2027	11-22kV Conversion - 2027 Assessment	System Growth
	2026] above.	2026 11-22kV Conversion - 2026 Assessment] above.

00379	2028	11-22kV Conversion - 2028 Assessment	System Growth

As per [00376] above. At this point it is anticipated the 11-22kV conversion programme will be close to reaching its conclusion with the remote valleys (Rangitata, Ashburton, and Rakaia) being the only rural 11kV still in service in 2024. It is likely these valleys will also be converted in order to minimise the need to keep spare pole-mounted 11kV transformers and improve the capacity and quality of supply to consumers.

The supply from Orion in the upper Rakaia is likely to always be 11kV.



5.4.5 Urban 11kV Distribution Network

"Urban" distribution feeders are restricted to Ashburton, Methven, Mt Somers, and Rakaia townships. Other townships are typically connected to a rural overhead feeder with additional network segregation using line reclosers to offer the township a more secure supply.

In recent times, a third 11kV feeder cable has been laid to secure the supply from the Methven66 zone substation to the Methven urban area. A new 11kV inter-feeder cable was also installed to provide balance between the feeders and increasing back-fed capacity during a cable fault.

Urban reinforcement solutions are typically implemented by adding additional cable routes from a zone substation, although a point is reached when congestion makes this impractical. Around 2005 Ashburton substation reached that situation and the chosen solution was to introduce Northtown substation.

To meet both the capacity and security standards in place, the need has arisen to provide reinforced 11kV ties and distributors from both Northtown and Ashburton substations. Some circuits are close to reaching thermal capacity and consequently security suffers. To resolve this, and thereby increase security and capacity, a decision has been made to introduce an additional layer of 11kV cabling within the Ashburton urban area. These large capacity cables (400+ amps) will be used to transport energy away from the substations to other nodes and between nodes. Normal capacity distribution feeders (200 amps) would then radiate from these nodes, interconnecting with existing feeders.

Capacity of New Equipment

The capacity of a new urban 11kV underground distribution circuit is typically sized between 200 amps and 300 amps. The exact sizing is determined by likely feeder loading and its function during n-1 security events. Typically, this will mean the load will be no more than 50% of the thermal capacity to allow for growth and

adjacent feeder back-feeding during n-1 events.

Urban distribution transformers are sized using either an average diversified load for domestic consumers (4kVA) or assessed load information from industrial/commercial consumers. Maximum demand meters in the distribution substation ensures calculated values can be readily confirmed.

Projects & Programmes

11059/11078/11079/11704 [2019-28] Unscheduled - System Growth/Quality of Supply/Asset Replacement/RSE Other

A small amount of budget is set aside for unscheduled work that occasionally occurs. This could involve one or many classes of asset. It has been included in the urban distribution section as a significant proportion of EA Networks' consumers reside there. It is therefore likely that some of the demand for unscheduled work would come from these areas.

It should be noted that the Ashburton District Plan does not permit the installation of additional poles in the urban and fringe urban zones and replacement poles must be of the same or similar height and scale and in the same or similar location. This precludes significant changes to any overhead line if it was going to be rebuilt.

11058 [2019-28] Consumer Connections – Urban (Transformer/LV/Alteration) & Other

When a new connection is supplied there is typically some modification or extension to the distribution network. This can range from a replacement pole through to a significant 11kV or 22kV extension of several hundred metres with a new substation. Typically, the new consumer will be required to contribute to the cost of the work.

Being unscheduled, this work is essentially completed on demand (assuming the new or altered connection load is advantageous to EA Networks). The solution chosen to supply a new/altered load is typically agreed during consultation with the consumer to determine a price/quality/security trade-off they are happy with.

Although subdivision work is categorised as Consumer Connection – Other, as it is triggered by the desire to take additional electrical connections to the network, it does not immediately create any new ICPSs. In fact, the bulk of new connections generally occur a year or so later as the marketing takes effect. A consequence of this is that there are generally no new ICPs reported next to subdivision work in the disclosure documentation. Other types of new connections are charged directly against the project creating them and can be resolved back to the relevant connection category.

PROGRAMME [2020-27] Ashburton Core Urban 11kV Network – System Growth

The adoption of the Reliability by Design guidelines by the Board has added impetus to the need to reduce the scale of urban 11kV feeders. The new guidelines have a maximum of 250 consumers per feeder before action is deemed necessary to reduce that number to below 200. There are many urban feeders that exceed that number by a significant margin and a range of initiatives are underway to close the gap to complying with the guidelines. This "Core Urban 11kV Network" programme (Section 5.3.4) is one of the most significant ones, and it will provide additional feeders from new Network Centres (switching centres) embedded within the urban areas.

The planned reinforcement would take the form of relatively few, new, high capacity (7 MW) 11kV Core Network circuits radiating from both Ashburton and Northtown substations. These circuits would terminate in new switching centres that would supply (via circuit-breakers) the smaller (4 MW) existing zone substation feeders and additional feeders (created by utilising existing and new 11kV cables). Distribution substations would not be directly connected to the new Core Network circuits. These high capacity Core Network circuits would then interconnect between Network Centres to provide an 11kV backbone which could be used to shift load during cable faults and zone substation transformer outages. An added benefit is that the existing smaller feeders would be more than halved in length and load, so any cable fault should affect less than half as many consumers and restoration to the un-faulted sections would be significantly faster.

With the continuing use of heat pumps to displace solid/liquid/gas fuel heating, the introduction of home electric car charging, and as the general growth in electricity demand continues, it is very likely that additional distribution system capacity will be needed in the Ashburton urban area. This programme will

increase the capacity to supply load under both normal and contingency conditions.

This programme of works will only be undertaken as necessary. The addition of unforeseen load may accelerate the programme and, equally, a prolonged period of low growth may postpone parts of the programme. Once started, there will be key points where a pause can take place, but these points must be reached as incomplete closure of a ring of the core 11kV circuits would heavily compromise security. The progress of the programme will be optimised by coordinating with the urban underground conversion programme.

Alternative distribution architectures may yet surface that provide a viable solution. These new technologies will be considered as part of any solution as will future load shifting or embedded generation or energy storage technologies.

This part of the programme identifies the roughly 22km of new 11kV cabling required. Much of the new cable will be run in existing/new ducts installed during the UG conversion programme (particularly in Tinwald). The network centres are identified in <u>Section 5.4.8</u>.



00566	2020	11kV Core Network Cables – Ashburton (2.9km)	System Growth
A project	installing 2.9k	m 400 amp rated cable in Ashburton between:	
• N	orthtown [NTI	N] to Racecourse [RCS] Network Centres (1.5km).	
• N	etherby [NBY] to Walnut [WNT] Network Centres (0.9km).	
• N	orthtown zon	e substation [NTN] to Walnut [WNT] Network Centre (0.5km).	
00560	2021	11kV Core Network Cables – Tinwald (3.0km)	System Growth
A project	installing 3.0k	m of 400 amp rated cable in Tinwald between:	
	-	CB] and Glassey [GSY] Network Centres (1.7km). The route the 2019 Grove St underground conversion.	of this cable will take
• Ti	nwald [TIN] a	nd [GSY] Network Centres (1.3km).	
00566	2022-23	11kV Core Network Cables – Ashburton (6.0km)	System Growth
A project	installing 6.0k	m 400 amp rated cable in Ashburton between:	
• D	omain/Walnu	ut [DMN/WNT] and Racecourse [RCS] Network Centres (2.9k	m).
• D	omain/Walnu	ut [DMN/WNT] and Allenton [ATN] Network Centres (2.1km).	
• R	acecourse [R	CS] to Allenton [ATN] Network Centres (1.0km).	
00566	2024	11kV Core Network Cables – Ashburton (2.9km)	System Growth
A project	installing 2.9k	m 400 amp rated cable in Ashburton between:	
• A	shburton zon	e substation [ASH] to Western [WST] Network Centre (2.9km)	
00566	2025	11kV Core Network Cables – Ashburton (2.9km)	System Growth
A project	installing 2.9k	m 400 amp rated cable in Ashburton between:	
• D	obson [DBN]	to Beach [BCH] Network Centres (1.3km).	
• W	/estern [WST]	to Allenton [ATN] Network Centres (1.6km).	
00566	2026	11kV Core Network Cables – Ashburton/Tinwald (1.8km)	System Growth
A project	installing 1.8k	m 400 amp rated cable in Ashburton between:	
• C	halmers [CM	R] to Beach [BCH] Network Centres (1.1km).	
• N	ixon [NXN] to	Melcombe [MCB] Network Centres (0.7km).	
00566	2027	11kV Core Network Cables – Ashburton (2.1km)	System Growth
A project	installing 2.1k	m 400 amp rated cable in Ashburton between:	

PROGRAMME [2019-24] Urban Underground Conversion – Asset Replacement/Quality of Supply

During the 1960s and 1970s a significant amount of the urban electricity network was (re)built to service the new influx of electric ranges, electric heaters, electric washing machines, fridges and freezers. The network has lasted very well but is now overdue for replacement. The last urban overhead line that was rebuilt in 1993 is now 25 years old, many other lines are considerably older. Although the Ashburton District Plan allows the replacement of overhead lines with the same or similar type of construction there are no additional new

poles allowed and all extensions and subdivisions are required to be completely underground. EA Networks has a policy that all new network connections are required to connect via underground cable.

As discussed elsewhere in this plan, the stakeholders and Board have shown considerable support for the progressive removal of overhead lines from the urban areas. The widespread support of the consumers/shareholders lends additional weight to the other less obvious advantages that accrue from this work. The additional quality of supply, security, capacity, flexibility and low maintenance characteristics all contribute to greater consumer/shareholder satisfaction. Other stakeholders are also encouraging of this work.

The individual projects funded by this programme are prioritised by the following factors:

- 1) The condition of the existing overhead lines and therefore the safety of them
- 2) The benefits to reliability and security obtained by underground conversion
- 3) The need to increase line or transformer capacity in an urban area

This programme targets the lines in poorest condition as a priority. Once they have been replaced with underground network the remaining overhead lines will be continuously aging and at the end of the programme the major components of the final line to be removed will be 30 years old.



February 2018 - Remaining 11kV and LV Overhead Lines in Ashburton Township

The map shows remaining overhead lines (11kV and LV) stored in the GIS database at the time of writing. There are some shown that are not in service and are awaiting removal following underground conversion. Additionally, there is presently a delay in processing as-built information and some of the lines shown may have already been physically removed.

278	2018	Belt Road (Racecourse Rd - Hanrahan St)	Asset Replacement
278	2018	Belt Road (Racecourse Rd - Hanrahan St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. In progress and will possibly carry a small amount of cost into 2019.

283 2018 Leeston Street (Beach Rd - River) Asset Replacem

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. This project will 100% carry over to 2019.

288	2018	Reid Cres (Elizabeth St - Cross St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. In progress but may partly carry over to 2019.

280 2018 Tancred Street (William St - Cambridge St)	Asset Replacement
---	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. This project will 100% carry over to 2019.

285	2018	William Street (Dobson St - Princes St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. In progress but may partly carry over to 2019.

293	2019	Cox St (Cass St - Chalmers Ave)	Asset Replacement
		. ,	-

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

301	2019	Grey St (William St - Eton St)	Asset Replacement
-----	------	--------------------------------	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

297	2019	Grove St (Catherine St - Wilkin St)	Asset Replacement
-----	------	-------------------------------------	-------------------

A large multi-stage Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. It has incorporated several projects from peripheral streets that were previously identified as independent projects. The previous timing of the now grouped projects was within a year or so of each other and it makes sense to complete the work to logical end points rather than revisiting the site in a year's time.

295	2019	Harrison St (Bathurst St - Lane St)	Asset Replacement
-----	------	-------------------------------------	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

299	2019	James St (Alford Forest Rd - Harrison St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

294	2019	Sudbury St	Asset Replacement
-----	------	------------	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

312	2020	Anne St	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead

\sim	\sim	4
_	_	

network	replace	ment pr	ogramr	ne.								
316	2020		С	ambridge	e St (Nel	son St - Wa	kanu	vi Rd)	Ass	et Replo	icemer	nt

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

317 2020 Cameron St (William St - Chalmers Ave) Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.



February 2018 - Remaining 22kV and LV Overhead Lines in Rakaia Township

	2020	Chalmers Ave (Mani O Roto & Collegiate)	Asset Replacement				
An Ashburton township underground conversion project that is part of the condition driven urban							
overhea	d netwo	rk replacement programme.					

	306	2020	Cridland Street (Elizabeth Ave - Michael St)	Asset Replacement
--	-----	------	--	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

303	2020	Dunford Street (Bridge St - Tancred St)	Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead

A Hinds	township	underground conversion project that is part of the condition	driven urban overhead
326	2021	Cracroft St, Hinds (Peters St - Nugent St)	Asset Replacement
		nship underground conversion project that is part of the condition nent programme.	n arıven urban overheac
315	2020	Wills St (Victoria St - William St)	Asset Replacement
network	replacen	p underground conversion project that is part of the condition nent programme.	
307	2020	Robinson Street, Rakaia (West Town Belt - Cridland St)	Asset Replacement
network	replacen	nship underground conversion project that is part of the condition nent programme.	
305	2020	Porter St (Bridge St - McDonald St)	Asset Replacement
		nship underground conversion project that is part of the condition nent programme.	n driven urban overhead
314	2020	Peter Street (William St - Cass St)	Asset Replacement
		p underground conversion project that is part of the condition nent programme.	driven urban overhead
304	2020	Normanby Street (West Town Belt - Cridland St)	Asset Replacement
		nent programme.	1
302 An Ashk	2020	Millichamp St nship underground conversion project that is part of the condition	Asset Replacement
		nent programme.	Accel Devise
		nship underground conversion project that is part of the condition	n driven urban overhead
311	2020	McMurdo St (Hassel St - Wilkins St)	Asset Replacement
		underground conversion of Lauriston township that is part of the k replacement programme.	e condition driven urbar
313	2020	Lauriston Township	Asset Replacement
		nship underground conversion project that is part of the condition nent programme.	n driven urban overheac
300	2020	Harland St (Johnstone St - Manchester St)	Asset Replacement
		nent programme.	
A Rakai	ia townshi	p underground conversion project that is part of the condition	driven urban overhead

329	2021	Elizabeth Ave West (South Side, West Town Belt - Railway Tce West	Asset Replacement
-----	------	--	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

324	2021	Gray St, Hinds (Cracroft St - Isleworth Rd)	Asset Replacement

A Hinds township underground conversion project that is part of the condition driven urban overhead network replacement programme.

319

A Hinds township underground conversion project that is part of the condition driven urban overhead network replacement programme.

321	2021	Johnstone St, Hinds (Peters St - Nugent St)	Asset Replacement

A Hinds township underground conversion project that is part of the condition driven urban overhead network replacement programme.

333	2021	Mackie Street HV Only (Rolleston St - Michael St)	Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

331	2021	Melcombe St (Anne St - Maronan Rd)	Asset Replacement
-----	------	------------------------------------	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

325 2021 Michael St (East Side, Bridge St - Burrowes Rd) Asset Replacement
--

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

318 2021 Michael St (West Side, West Town Belt - Railway Terrace West) Asset Replacement	
--	--

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

330	2021	Moore St (William St - Chalmers Ave)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

320	2021	Peters St, Hinds (Cracroft St - Isleworth Rd)	Asset Replacement

A Hinds township underground conversion project that is part of the condition driven urban overhead network replacement programme.

323	2021	Rakaia Terrace	Asset Replacement
-----	------	----------------	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

	332	2021	Rolleston Street West HV Only (Cridland St - Mackie St)	Asset Replacement
--	-----	------	---	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

322	2021	West Town Belt (Elizabeth Ave - Rakaia Tce)	Asset Replacement
-----	------	---	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

343	2022	Bowen St West (Cridland St - Rakaia Terrace West)	Asset Replacement
-----	------	---	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

344 2022 Burrows Road (STB to Elizabeth Ave) Asset Replacement
--

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

340	2022	Carters Tce	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

341 2022 Fergusson Street (Rakaia Terrace East - Burrowes Rd) Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

334	2022	Harland St (Catherine St - Graham St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

338	2022	Johnstone St (McMurdo St - Grove St)	Asset Replacement
-----	------	--------------------------------------	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

346 2022 Mackie Street (Elizabeth Ave - Dunford St) Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

336 2022 Manchester St (McMuldo St - Hahana St) Asset Replacemen	336	2022	Manchester St (McMurdo St - Harland St)	Asset Replacemen
--	-----	------	---	------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

339	2022	Oxford St (Beach Rd - Wellington St)	Asset Replacement
An Ashburton township underground conversion project that is part of the condition driven urban overhead			
network	replace	ment programme.	

348	2022	South Town Belt East (Bridge St - Burrowes Rd)	Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

347 2022 Tancrea Sireel, kakala (Souin Town Beil - Duniora Si) Asser Replacement	347	2022	Tancred Street, Rakaia (South Town Belt - Dunford St)	Asset Replacement
--	-----	------	---	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

335	2022	Thomson St (Carter Tce - Wilkin St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

337	2022	Wilkin St (McMurdo St - Millibrook PI)	Asset Replacement
-----	------	--	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

3562023Agnes St (McMurdo St - Grove St)As	Asset Replacement
---	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

3692023Allens Road (Harrison St-Alford Forest Rd)Asset Re

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

3682023Allens Road (Racecourse Rd-Carters Rd)Asset Replacement
--

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

350	2023	Farm Rd (Middle Rd - Racecourse Rd)	Asset Replacement
		I	

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

355	2023	Grahams Street (McMurdo St - Grove St)	Asset Replacement
-----	------	--	-------------------

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

353 2023 McNally St (Range St - McGregor Ln) Asset Replacement	ent
--	-----

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

349	2023	Racecourse Rd (Farm Rd - Russell Ave)	Asset Replacement
547	2025		Asser Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

352	2023	Robinson St (McNally St - Smallbone Dr) & Watson St (Range St -	Asset Replacement
		Robinson St)	

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

354

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

	360	2024	Burrowes Road (Elizabeth Ave - Michael St)	Asset Replacement
--	-----	------	--	-------------------

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

366	2024	Catherine St (McMurdo St - Grove St)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

365	2024	Jane St (McMurdo St - Grove St)	Asset Replacement
005	2024	Salle SI (Memorao SI - Clove SI)	Asser Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

357	2024	Melcombe St (Anne St - Lagmhor Rd)	Asset Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

401	2024	Mt Hutt Station Rd (Methven – Holmes Rd)	Asset Replacement
-101	2024		Aber Kepideemen

A Methven township underground conversion project that is part of the condition driven urban overhead network replacement programme. Although the current Methven township has a completely underground electricity network, the expansion of the town will see it encompass some existing overhead line that will be at the end of its useful life within the planning period. It will be replaced with underground and incorporated into the Methven urban distribution network.

3612024Rolleston Street (Tancred St - Burrowes Rd)Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

363	2024	Rolleston Street West (Mackie St - Cridland St)	Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

359	2024	Shearman St	Asset Replacement
357	2024	Shedinidi Si	Assel Replacement

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme.

362	2024	South Town Belt - West (West Town Belt - SH1)	Asset Replacement

A Rakaia township underground conversion project that is part of the condition driven urban overhead network replacement programme.

364

An Ashburton township underground conversion project that is part of the condition driven urban overhead network replacement programme. The Thomson Street line is the youngest of all urban overhead lines. Although the replacement of this line with underground network may be slightly premature, all of the surrounding network will be underground and there will be new underground network fed from it. It is logical to complete the underground conversion programme by replacing this mid-late life line although the project may be delayed if deemed necessary.

Once completed, this project should see that last electricity pole removed from all the urban areas supplied by EA Networks.

5.4.6 Industrial 11kV Distribution Network

The major industrial zoned areas of Ashburton, Methven and Rakaia are generally close to existing or proposed zone substations. This has made planning for the security and capacity requirements of these areas relatively straightforward. As necessary, additional feeders will be taken into these areas to ensure compliance with the security and power quality standards. A new industrial park has been developed to the northeast of Ashburton township and it is in close proximity to both Fairton and Northtown substations.

A number of industrial plants are directly connected to EA Networks' HV distribution network and these consumers have individual arrangements with regards the security, reliability and quality of supply they wish to receive. Most of these consumers are adjacent to a zone substation and they take ownership of the HV distribution network (generally excluding transformers) as it enters the plant boundary. Any alteration of the supply up to the boundary is done either at the request of the consumer or by negotiation with the consumer. Any alteration to the HV network within the plant boundary is the responsibility of the consumer and although EA Networks can offer



advice on solutions it is up to the consumer to ensure adequate capacity and performance.

Capacity of New Equipment

The majority of equipment is sized to suit individual industrial consumers. Consumers are asked to reveal any expansion plans so this can be factored into the sizing calculation. Most industrial consumers of note are served by a dedicated distribution substation and the cost to the consumer indirectly reflects the investment in these assets i.e. the consumer gets the capacity and security they pay for.

Projects & Programmes

11059/11704 [2019-28] Unscheduled - Asset Replacement, System Growth

Any work identified here is to secure industrial load as part of the underground conversion programme. Most of this load is on a radial feed, and work would typically increase security while relieving feeders that are heavily loaded.

11058 [2019-28] Consumer Connections – Urban

When a new connection is supplied there is typically some modification or extension to the distribution network. This can range from a replacement pole through to a significant 11kV or 22kV underground extension of several hundred metres with a new substation.

Being unscheduled, this work is essentially completed on demand (assuming the new or altered connection load is advantageous to EA Networks). The solution chosen to supply a new/altered load is typically agreed during consultation with the consumer to determine a price/quality/security trade-off they are happy with.

5.4.7 Low Voltage Network

The LV distribution network is heavily interconnected in the urban area. This generally permits reconfiguration to solve simple capacity problems. If a new consumer load exceeds the additional capacity reconfiguration can liberate, a new cable is normally run from the either a suitable distribution substation or higher capacity LV node. Should the load exceed the ability of the LV network to meet the security standard, a new distribution substation is the most common alternative. Essentially the LV network is extended or installed on demand.

The low consumer count on each LV segment typically precludes a high level of security at the individual connection. Some larger consumers will be supplied from a switching point from which two supplies can be selected. This allows restoration of supply relatively quickly after an LV segment faults, while others directly connected to the segment will have to wait for either physical disconnection of the faulted cable or the full

repair time.

The LV network in Ashburton is approximately 75% underground by area. This underground area is largely fault-free. Occasional terminal or connector problems arise and there have been some instances of older single core PVC insulated aluminium cables corroding causing an open circuit fault.

The capacity of the LV underground network is adequate for the planning period except for a few very early underground subdivisions where the cables were undersized by modern standards. These are not currently causing a problem but could become an issue (with new loads such as electric vehicle charging) before the end of the planning period as both the thermal rating and guideline voltage drop limits are exceeded.

Widespread adoption of long-range electric vehicles requiring 10kW+ home charging facilities would cause issues for the existing network. The present design of the urban LV network is conservative and allows for 5kW of diverse loading per household. The addition of 10kW or more (even off-peak) would obviously compromise the original design limits by quite a significant margin. It is assumed that vehicles with large battery storage will not be prepared to pay for the network capacity to charge from flat at home overnight and they will instead visit a fast charging station to obtain at least 80% of their charge (this could be at the local distribution substation 100-200m up the road). The remaining top-up could be serviced by a slow charger in their garage overnight (20kWh for 6 hours is 3.5kW).

Should peer-to-peer trading of electricity become widespread, then solar PV may be another challenge for the urban LV network. Currently, the buy-back rate for solar PV is low enough to discourage high capacity export to the network. Should a peer wish to purchase that electricity for their electric vehicle they could pay enough for the solar PV owner to export much of their peak generation to the peer. This may cause large network import spikes during the sunniest days that will cause voltage rise on the LV network. Modern solar PV inverters can provide some control over this voltage rise, but it is limited, and has other impacts that may ultimately restrict its use. Until solar PV penetration exceeds 5-10% (currently <1%), it is unlikely the issue will have a major asset management impact.

Urban Methven has been completely underground for several years and has a low-maintenance LV network. Load growth is typically hotels, accommodation houses, restaurants or smaller industrial loads. The accommodation houses and restaurants are usually supplied from the LV network and have consumed much of the extra capacity built into the LV network at the design stage. Fortunately, the density of these developments has peaked, and it appears that as a new one opens, another tends to close. The larger hotel and industrial loads are supplied from a dedicated distribution substation in most cases. When they are supplied from the LV network, care has been taken that the additional source impedance does not permit inrush loads such as motors to interfere with other consumers on the same LV segment.

Rural LV distribution is traditionally overhead and serves one or two consumers on each segment. Other than conversion to underground cable (normally at the consumer's cost) there is little that can be done to collectively and economically improve the security of these lines.

Capacity of New Equipment

The value of the cable is typically a relatively minor component of the total cost of LV underground network installations. The standard cable in use at EA Networks is either 185 mm² aluminium or 240 mm² aluminium 3 core neutral screened XLPE insulated cable. This allows optimal spacing of distribution substations while ensuring adequate capacity to allow for adjacent distribution substation outages caused by maintenance or fault. The key parameter is that the voltage at any connection point must not drop below 95% of the nominal value during a foreseeable n-1 security event. The thermal rating of the cable must not be continuously exceeded at any time.

Projects & Programmes

See the projects listed under <u>section 5.4.5</u> as they contain the majority of new LV network – installed in conjunction with MV work.

11058 [2019-28] Consumer Connections – Urban

When a new connection is supplied there is typically some modification or extension to the distribution network. This can range from a new pillar box through to a significant LV extension of a hundred metres.

Being unscheduled, this work is essentially completed on demand (assuming the new or altered connection load is advantageous to EA Networks). The solution chosen to supply a new/altered load is typically agreed during consultation with the consumer to determine a price/quality/security trade-off they are happy with.

PROGRAMME [2019-24] Urban Underground Conversion – Asset Replacement/Quality of Supply

As the urban underground conversion programme progressively covers the urban areas, the security and capacity of the LV distribution network improves significantly. This programme is the only identifiable initiative to reinforce this section of the network to accommodate future demand and security objectives. The modern cable designs and installation techniques will guarantee a long trouble-free life for this plant. The consumer/shareholder enthusiasm for this programme is very high. All stakeholders in this plan are satisfied that the urban underground conversion programme is the best solution for an aging urban overhead network.

5.4.8 High Voltage Switchgear

The range of high voltage switchgear in use at EA Networks covers 66kV, 33kV, 22kV and 11kV voltages; circuit breakers, disconnectors, load-break switches, fuse switches, fuses, links; and is located on poles, on the ground, inside kiosks, inside buildings, and inside zone substations. Although the voltage, type and location of the devices vary greatly they are all electromechanical in nature and share common asset attributes and maintenance requirements.

Generally new switchgear is installed as an adjunct to subtransmission, distribution or zone substation projects. There are a few projects and programmes that are explicitly switchgear focussed and they are described here.

Capacity of New Equipment

Switchgear capacity is typically sized to comfortably exceed the load rating forecast for ten years into the future. The majority of high voltage switchgear has minimum ratings that significantly exceed EA Networks' requirements. The required fault ratings are determined by the parameters detailed in <u>Section 5.1.1</u>.

Operational safety requirements are considered when new types of switchgear are evaluated for introduction into the EA Networks network.

Projects & Programmes

PROGRAMME [2019-22] Ashburton Core Urban 11kV Network – Quality of Supply

As discussed in Section 5.4.5, this programme is to reinforce the urban 11kV network to reduce the impact of individual faults and provide greater feeder capacity.

This part of the programme identifies the 11kV network centres. The 11kV cabling is identified in <u>Section 5.4.5</u>.

11076	2019	11kV Network Centres - Tinwald	Quality of Supply
-------	------	--------------------------------	-------------------

The suburb of Tinwald in Ashburton township continues to grow and currently has about 1,500 network connections served by three feeder cables. The recent revision to the distribution security standards has resulted in a requirement to have no more than 250 connections per feeder. The standard stipulates that once 250 connections are exceeded a network reconfiguration or development should occur to reduce the connection count per feeder to no more than 200.

The situation in Tinwald has long been in excess of 250 connections per feeder and a reduction is now needed. To achieve this, EA Networks have decided to introduce network centres and a core 11kV network.

To meet the security standard, a total of 8 x 11kV feeders will be required - with the facility for more to account for township growth. The new Tinwald substation will provide 3 of these. At least two more strategically located sites are required to provide a logical network centre configuration.

This project will establish two network centre sites within Tinwald (Melcombe [MCB] and Nixon [NXN]). These sites will be the focus of 11kV feeder development during the continuing urban underground conversion programme.

00556	2020	11kV Network Centres - Ashburton	Quality of Supply

A total of seven network centres will be required in the Ashburton township and this project will provide two of them (Allenton [ATN] and Racecourse [RCS]).

00556	2021	11kV Network Centres - Ashburton	Quality of Supply
-------	------	----------------------------------	-------------------

A total of seven network centres will be required in the Ashburton township and this project will provide two of them (Domain/Walnut [DMN/WNT] and Netherby [NBY]).

00556	2022	11kV Network Centre - Ashburton	Quality of Supply		
A total of soven notwork control will be required in the Ashburtan township and this project will provide					

A total of seven network centres will be required in the Ashburton township and this project will provide three of them (Western [WTN], Beach [BCH], and Dobson [DBN]).

11076	2022	11kV Network Centre – Tinwald	Quality of Supply
-------	------	-------------------------------	-------------------

A total of three network centres will be required in the Tinwald suburb and this project will provide one of them (Glassey [GSY]).

PROGRAMME [2019-21] Rural Ring Main Unit (RMU) Installation – Quality of Supply

One of the programmes that has been pursued by EA Networks is the strategic use of ground mounted ring main units (RMUs) in the rural area where a three or four way intersection of circuits occurs. The use of a RMU provides a number of benefits over a conventional disconnector. RMUs can be readily remote-controlled and most have built in fault indication and voltage indication. The environmentally isolated switching and insulation systems ensure a much higher insulation integrity as well as traditionally higher reliability of operation. In-built fault-making earth switches (which can be remotely closed after on-site selection on the EA Networks RMUs) provide much safer isolation and earthing points than traditional pole-mounted switchgear. Some modern RMUs have vacuum circuit-breakers in the place of fuses and this allows not only repeated operation but also the potential for single operation auto-reclose.



Field staff have reported a great deal of comfort and confidence in using the RMUs for switching, isolation and earthing. The accessibility and relatively small amount of effort required to operate the switchgear (when remote control is not available) is certainly useful for a mixed gender workforce and a workforce with an age range spanning five decades. Some older pole-mounted switchgear is very challenging for individuals to not only access but also operate due to wind, rain, snow, vegetation, terrain, and mechanical effort required. All rural RMUs have a hot-mix apron in front of the doors to provide a firm and even footing for the operator and ensure a very high resistance to earth when touching the metal parts of the RMU.

This programme covers the installation of a significant number of RMUs at various locations. All of the RMU ways are circuit breakers and will have protection and auto-reclose functions available which will be applied where it is deemed appropriate.

00446 2018 RMU (4 x CB) - cnr McDougalls Rd & Fountaines Rd Quality of Supp

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV. In progress and planned to be completed by 31 March 2018.

11631 2019 RMU (4 x CB) - cnr of Anama School Rd & Peters Rd Quality of Supply	у
--	---

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

11632	2019	RMU (4 x CB) - cnr of Arundel Rakaia Gorge & McLennans Rd	Quality of Supply
-------	------	---	-------------------

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00268	2019	RMU (3 x CB) - cnr of Ashburton Staveley Rd &	Quality of Supply
		Walkhams Rd	

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

	00269	2019	RMU (4 x CB) - cnr of Ealing Montalto Rd & Trevors Rd	Quality of Supply
--	-------	------	---	-------------------

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00267 2019 RMU (4 x CB) - cnr of Mayfield Klondyke Rd & Lower Downs Rd Quality of Supp	ly
--	----

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00262 2019 RMU (4 x CB) - cnr of Scales Rd & Swamp Rd Quality of Supply

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00259	2019	RMU (4 x CB) - cnr of Singletree Rd & Seafield Rd	Quality of Supply

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00257 2019 RMU (4 x CB) - cnr of Trig Pole Rd & Dobsons Rd Quality of Supply
--

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00261	2020	RMU (3 x CB) - cnr of Hinds River Rd & Surveyors Rd	Quality of Supply

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

|--|

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00258 2020 RMU (3 x CB) - cnr of Poplar Rd & Divisons Rd	Quality of Supply
--	-------------------

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00263 2020 RMU (4 x CB) - cnr of Rakaia Barrhill Methven Rd & Baker Rd Quality of Supp	ly
--	----

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00270 2020 RMU (4 x CB) - cnr Rakaia Barrhill Methven Rd & Wasleys Rd G	Quality of Supply
---	-------------------

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00420 2020 RMU (4 x CB) - cnr of Springfield Rd & Ashburton River Rd	Quality of Supply
--	-------------------

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

00244	2021	RMU (3 x CB) - cnr of Dromore Methven Rd & Winchmore	Quality of Supply	
		School Rd		

A project to remove some overhead switchgear to provide a more reliable, safer and more flexible remote-controlled alternative using a ground mounted RMU. A short length of underground cable is used to connect each overhead line. All equipment is rated at 22kV.

5.4.9 Protection Systems

The demands of the security standards and increased load require that the protection systems not only detect faults but also, whenever possible, prevent overloading of network components. As technology advances this is becoming more achievable. Devices now exist that can monitor and model many different power system components while offering fault protection functionality as their primary purpose. With an accurate model, many power system components can be run at higher than rated capacity for short periods without any detrimental effects. This can liberate previously unavailable capacity to supply either additional short-term peaking load or offer higher security to consumers reliant on that component as an alternative supply.

When any network is made more secure there is normally a protection relay that is providing the logic to keep the supply on to consumers. At subtransmission voltages this involves isolating the faulted path, leaving

the unfaulted path(s) to carry the full load. This philosophy may also exist in heavily loaded HV distribution networks. In HV distribution the goal is usually to:

(1) ensure the fault is not transient (a branch touching a line then burning away) - in which case the line will be automatically relivened (this is not used for underground cable circuits),

(2) if the fault is permanent, interrupt only the faulted segment of network in the fastest possible time,

(3) if it is possible to reconfigure the network to resupply consumers that are not connected to the faulted segment, do so in the shortest possible time.

All these goals are to some degree achievable and, if implemented, can help increase compliance with security standards as load grows.

Projects & Programmes

The zone substation replacement, development and enhancement projects all contain aspects of protection technology. Although it is possible that protection will be upgraded independently of these projects, the majority of new protection will be introduced as a result of zone substation work.

The introduction of closed 66kV rings requires some form of directional, distance or differential protection scheme to take full advantage of the additional security two 66kV lines per substation offers. EA Networks standard approach is to use line differential protection with a distance backup on all 66kV line terminals and also use bus differential protection on each 66kV busbar. The line differential protection uses the EA Networks inter-substation fibre optic network. The 3 zone distance protection will also be the master control device for the line bay (marshalling or controlling items such as: status, analogue values, reclosing and remote control etc). Once complete, all equipment from the 66kV GXP to the zone substation 22kV (or 11kV) busbar will be covered by differential protection zones. This arrangement will provide selective operation of all circuit-breakers in the fastest possible way – minimising voltage depressions and outages experienced by consumers.

There are a range of alternative protection schemes that could possibly be engineered to perform a similar function (at significant engineering cost both initially and for maintenance) but none would offer the same level of performance on offer by the differential/distance combination. Also, none of the alternative protection schemes would scale up as easily or be as stable with the level of interconnectivity that the 66kV system will eventually exhibit.

10988 [2019] 66kV System Sync-Check – Quality of Supply

The embedded hydro generator at Highbank is a synchronous machine that can create an island situation if the 66kV subtransmission network clears a fault that trips both of the 66kV lines that interconnect MTV substation with the EGN/ASB GXP. This situation can be catastrophic if the network is reconnected to the Highbank supplied island when it is out of phase with the EGN supplied network. The generator can suffer irreparable damage. Currently there is no automatic reclosing on the 66kV network and even during controller-initiated closures of 66kV circuit breakers Trustpower shuts down the Highbank generator to guard against out of synchronism events. The disadvantages of this mode of operation are clear. All 66kV circuit breakers fault operations must be patrolled before any thoughts of closing the circuit breaker and when that can occur, Highbank must be shut down. This all adds to delays and inefficiency.

This project is to provide a mechanism that guarantees that synchronism exists between EGN and MTV and communicates this to all of the nodes on the 66kV network. The approach that EA Networks intend to take is to install a device at EGN and another at MTV that sense the 66kV voltage and communicate samples of this with a very accurate time stamp (Synchrophasors) to a calculation device. The calculation device checks the absolute and relative phase angle of the two signals to see if it is stable and within acceptable bounds. If it is, a signal is propagated across the network to indicate that is permissible to close a 66kV circuit breaker. The absence of this signal will be used to inhibit closing of all 66kV line circuit breakers.

Discussion with Trustpower has begun to ensure they are satisfied with the degree of security that this check offers and, if agreement is reached, the project will proceed.

The alternative of the status quo, while safe and low risk, is very inefficient and cumbersome. The only additional option would be to fit 66kV line VTs and synchronising relays to all line terminals in the EA Networks 66kV network. This would cost a considerable sum and is unlikely to be any more secure than the proposed solution.

o Table of Contents▲

The budget for this project was rescoped during 2018 and at the time of writing it is looking probable that all this work will carry over in to 2019 (100% still to complete).

[2016] Fault Detectors – Quality of Supply

A number of RMU fault indicators will be researched/trialled at strategic parts of the urban 11kV network to assist with fault sectionalising. This is a result of using a neutral earthing resistor (NER) on the Northtown 11kV supply to Ashburton. Historically, staff could rely on the overcurrent fault indicators that come standard with the ring main units that EA Networks have purchased for several decades as the earth fault current would be several thousand amps. The NER has reduced 11kV earth fault levels to less than load currents and the traditional fault indicators no longer work for earth faults. The new trial fault indicators will be positioned at feeder midpoints and branch points on the underground network.

There are no alternatives other than to do without fault indication, which is not acceptable.

Although it has not been identified in the expenditure projections, at the time of writing it is looking possible that all this work will carry over in to 2019 (100% still to complete).

00509 [2018] New EGN 66kV Line Protection for ASH Circuit - System Growth

In preparation for the complete conversion of Ashburton 66/11kV substation to 66kV operation [11622] & [11621], the reinsulated EGN-ASH circuit [11473] will require connection to the Elgin 66kV bus. Protection relays and associated ancillary equipment will be procured, installed and commissioned under this project.

This project is underway and should be complete by 31 March 2018.

10099 [2019] EGN New 66kV Line Protection for FTN Circuit – System Growth

The new Fairton 66kV zone substation will be connected to Elgin 66kV bus via a new 66kV line creating a ring with Northtown. This arrangement requires the installation of new line protection at Elgin zone substation. Protection relays and associated ancillary equipment will be procured, installed and commissioned under this project.

There are no alternatives to connecting the new Fairton substation and 66kV line.

PROGRAMME [2019-25] Ashburton Core Urban 11kV Network – System Growth

This programme will include a significant quantity of 11kV protection relays. They will be line differential relays operating across core 11kV circuits which will utilise interconnecting fibre optic links. There will also be a number of simple overcurrent feeder relays.

All the projects, costs and associated work are included in the 11kV network centre developments (<u>Section</u> <u>5.4.8</u>).

PROGRAMME [2019-26] Replace 20 year old Numeric Protection Relays – Asset Replacement

The relays that were installed when the first 66kV lines were constructed in 1999 are about to reach 20 years of age. Any electronic device that is 20 years old is more prone to failure than one that is 2 years old. Having consulted with various manufacturers of numeric relays they all say that a 20 year old relay is end-of-life in critical applications. 15-20 years is the typical lifespan of a numeric relay. Most manufacturers now have 10 year warranties of their relays which gives confidence to that age. Assuming they have built in a safety margin to the expected point of failure it is not unreasonable to add 50-100% to the 10 year warranty. A paper published in 2010 backed up these estimates (albeit for relays made in the 1990s). Running a protection relay to the point of failure because of age is not an option.

This programme will replace 3 x 66kV line distance relays per annum over the duration of the programme. The recovered relays will be either scrapped or retained for spares.

There has already been a programme to upgrade older numeric relays involved in transformer and 11-22kV feeder protection which replaced all the electronic components in the relays and provided a 10 year warranty from that point onwards.

As the relay population ages there will be additional programmes introduced to upgrade or replace numeric relays.

5.4.10 SCADA, Communications and Control

SCADA is an acronym for Supervisory Control And Data Acquisition, which essentially means remote control of power system equipment and getting information back from remote power system equipment. In this case "remote" is anywhere other than "here". SCADA systems are not new and have existed for many decades in various forms. The most rapidly changing aspect of SCADA systems is the devices they connect to in the substation and at other points on the network. Microprocessor-based protection relays and modern electronically controlled reclosers have a wealth of information on offer to SCADA systems about power system conditions and faults. It is now possible to look at real-time values of current, voltage, power, thermal demand, harmonic currents and voltages and virtually any other measurable power system quantity as well as historical logs of any of these values. If a fault has occurred, the relay can provide a surprisingly accurate estimate of distance to the fault and data to display the waveform of the currents and voltages before and after the event. All this information can assist in planning a more responsive power system that can provide higher levels of fault immunity and assist in identifying under-utilised capacity such as when power factor is too low at peak times.

A SCADA system can also be used to schedule events such as switching on or off capacitors or generation that prevents overloading of a piece of equipment during a period of normal peak loading or during fault events when being used to supply load above normal levels.

Any reasoned decision that a human can make can now be programmed into a server application and it can then reproduce that logic for similar situations. In the future, with sufficient processing power, communications, data gathering and remote control, it will be possible to provide a much faster response to loading and fault situations than is presently the case. It may even prove possible to reliably predict loading minutes or hours in advance (given sufficient data to derive an accurate model). These capabilities can be used to dynamically configure the network so that overloading is avoided and faults affect fewer consumers. This concept is the next step in a system called distribution automation. Distribution automation is currently a predominantly reactive process which attempts to restore supply once it has been lost.

The current SCADA system is likely to be supplanted by a distribution management system that will include all existing and new zone substations as well as many smaller switching and data gathering locations. Data communication to all zone substations has dramatically improved by using the fibre optic network and allows reliable data, video and voice communication. The fibre optic provision is occurring as a separate commercial development by EA Networks which is not suitable for inclusion in this electricity network asset management plan.

Projects & Programmes

No SCADA-specific projects have been identified. As new sites are developed they will incorporate SCADA functionality and will contribute to a more complete automation system. There are a small number of projects related to communications and control.

11074 [2019-20] Distribution Management System – Non-Network Assets - Atypical

The current SCADA system is very traditional in its approach to control of the electricity network and the way it presents information to the user. There is very little context for the user to understand the implication of actions that have been taken or are about to take. There are no dynamic maps or feedback about what portions the electricity network are currently with or without supply.

More sophisticated systems are available - given the general name of "Distribution Management Systems", or DMS for short. A DMS incorporates all the features of a SCADA system but also adds the idea of electricity network modelling into the mix. This means that there is a degree of "intelligence" that the DMS can have about what the context is for the information it is receiving and the actions it is being asked to undertake.

A DMS will typically incorporate the following features/subsystems:

- A SCADA subsystem that interfaces to devices of all types in the physical world (protection relays, remote controlled switchgear, power meters, load control devices, weather collection devices, asset condition monitors, GPS location devices, etc)
- A mapping subsystem that can show both:
 - traditional location maps of assets, SCADA information about those assets, the physical environment, personnel location (assuming GPS equipped radio),

- interactive schematic views of the connected electricity network including most of the static and real-time information about assets.
- An outage management subsystem that reports in real time the consumers and portions of the electricity network that are without supply and predicts the fuse or circuit-breaker (if not on the SCADA system) that is likely to have operated. This subsystem also provides SAIDI and SAIFI statistics over timescales varying from the last 5 minutes to the last 5 years.
- A network analysis engine that can calculate/estimate the existing power flows, voltages and fault levels in the electricity network as well as predict the electrical consequences of operating a device in advance of doing do. Given sufficient information, the engine can also estimate the location(s) of a fault.
- A distribution automation engine that can suggest a restoration sequence for a human controller to implement. Optionally, the restoration sequence can be automatically executed using SCADA control in full automation mode.
- A load management subsystem that provides demand side management of load/generation to ensure regional, GXP, zone substation and even feeder loading limits are respected.
- A customer interface subsystem that can receive and send messages from/to email, SMS, web site submission, dedicated smartphone app's, interactive phone call (with caller id), last gasp messages from meters, etc. This allows the DMS to estimate the extent of an outage based upon the known location of the customer on the electrical network.
- Some form of crew management to assign a piece of work to a crew/truck and monitor their status and workload.

A DMS has obvious benefits to the asset owner. The power is restored within tens of seconds (unless you are supplied from the faulted segment) and the asset owner does not have to spend time manually finding and isolating the fault. This type of system relies on sensing the fault location by passage of fault current through devices and communicating the information to a central point and the DMS then making the logic decisions.

A DMS acts to firstly gather fault detection data and then to control the distribution system to isolate the fault. There is no need for additional hardware in the field. The DMS is essentially software running on a series of secure servers that are configured to respond in a particular manner should a fault be detected. If necessary, a DMS can be overridden by the controller.

This project provides for the assessment and implementation of a DMS to achieve many of the features detailed above. Some of the advanced automation features may not be initially activated but the software will be configured to allow that to happen.

The preferred vendor selection process is advanced, and a proposal will be put to the Board in early-mid 2018 for their consideration.

The project displaces two previously included projects that allowed for replacement of the SCADA system and the implementation of a limited scope distribution automation system.

[2019] Jin Kwang Control Box Build – Quality of Supply

Many of the pole-top SF6 switches are not yet remote-controlled or capable of sectionaliser functionality. This is disadvantageous as it requires personnel to visit the site to operate the switch. In addition, it places the operator immediately under the switch while opening/closing which is less desirable.

This project procures and assembles 5 control boxes ready for field installation and connection to suitable communications (fibre where possible). One of the communications devices could be DMR. The Distribution Automation Programme takes care of the switch selection and control box installation.

The alternative is to do nothing (no remote indication or control) which defeats many of the SF6 switch benefits.

00138 [2016] DMR Radio Equipment Remote Control – Quality of Supply

The DMR radio system that EA Networks use can transport data packets transparently. This feature can be used to implement a piece of hardware that acts as a combined radio and RTU. The DMR radio supplier that provisioned the voice system has developed such a product.

This project provides for the purchase and installation of multiple radio-RTU units for remote control of either

A DMR repeater will be added to provide coverage up into the Ashburton and Rangitata Gorges so that workers can be confident of radio reception at all parts of the power system they may be working on. These repeaters will also provide the ability to remote-control circuit-breakers and switchgear in these distant areas. Even without controlled switchgear, the DMR RTU will notify EA Networks of outages that would otherwise require a consumer to phone in about the issue.

This project has been absorbed in to the Distribution Automation Programme.

PROGRAMME [2019-25] Distribution Automation Programme – Quality of Supply

This is a programme of works to progressively add both SCADA and fault detection/isolation features to existing rural ring main units and pole-top switchgear that are ready for automation.

A typical implementation will be the additional of a modern protection relay that permits direct integration with a SCADA protocol, giving a raft of information and control capabilities. The communication will be either by fibre optic (if it is within easy reach) or DMR (utilising a small radio data transceiver). Once implemented, the relay can be used to provide full protection and reclosing on ring main unit circuit-breaker(s) or sectionalising capabilities on a pole-top, CT-equipped, load-break switch.

The remote-control hardware used can be utilised by any master control system that uses a modern SCADA protocol. As such it does not matter if the current SCADA system is supplanted by a DMS – the field devices will continue to provide the same (or greater) level of functionality.

The programme will continue until all suitable candidates for automation have been provided with the necessary capabilities.

5.4.11 Ripple Injection Plants

The ripple control system is a very useful way to control the maximum load at any given time. This system can be used in a variety of ways but is predominantly employed to shift water-heating and space-heating load to off-peak times. This limits the maximum load that the EA Networks electrical network must supply at peak times. Another term for the ripple control system is "demand side management".

During summer, the rural irrigation load causes the annual system peak to occur (currently about 181 MW). Somewhat uniquely, EA Networks has a summer peak demand and until recently it has been only during winter that the regional peak occurs. This is changing and the growth in irrigation throughout Canterbury along with increased air-conditioning loads has caused some of the 100 highest regional peaks to occur during summer. During regional peaks, EA Networks use the ripple control system to minimise the demand placed on the Transpower GXP. This has the coincident benefits of reducing total losses and lowering the required average capacity of EA Networks equipment. The urban network is comparatively lightly loaded during summer and ripple control during summer does not assist in optimising urban network capacity.

During winter, the energy retailing companies direct EA Networks to control the same heating loads when the cost of wholesale electricity is high. This winter control has the by-product of keeping urban distribution peak demand lower than it otherwise would be, which frees up additional capacity for uncontrolled loads such as lighting, cooking and other household appliances. This peak control can also reduce the need for reinforcement of the urban network, although EA Networks do not currently control load for that reason.

Should a fault occur that limits the supply capacity into a specific portion of the network, ripple control could be used reduce the load to a level where all consumers have supply but only if they accept that controlled load is off until a repair is completed. This could be a useful method to help achieve the security standards without dramatically inconveniencing consumers. EA Networks have not yet implemented this strategy, largely because of limited ripple channel granularity and system capacity being adequate under most n-1 scenarios.

Capacity of New Equipment

Because the investment in plant is relatively expensive and typically non-recoverable, the sizing calculation is very important for ripple injection facilities. The probable future network configuration is ascertained and a plant capable of injecting signal successfully across that proposed network will be specified.

Projects & Programmes

Until 2005 there had been no firm projects planned to enhance the capability of the ripple control system. Failure of a critical component on one of the ripple injection plants in late 2005 caused a rethink as the age of the technology was such that it could not be fixed. The failed piece of equipment has now been replaced with a modern equivalent, sized to suit potential future use at 66kV. Reconfiguration of the GXPs over the next few years means that plans are in place for implementing a suitable load control system.

[2022-23] New Technology – ICP Load Monitoring and Control – System Growth

The current ripple injection system for the 66kV network is provided by a 33kV ripple plant coupled to the 66kV bus via a 60 MVA autotransformer at EGN. The original injector for the 33/66kV ripple plant failed during 2011 and a decision was made to purchase the spare unit that the manufacturer had available. The purchased unit is smaller than will ultimately be required for injection at 66kV, but it is larger than the failed unit. The failed unit is no longer supported by the manufacturer and is not readily repairable.

The capacity of this plant was sufficient when the 66kV bus was supplied from two 220/66kV transformers. A third 220/66kV transformer is now in place, and that, along with increasing 66kV load, has caused the signal strength to decrease to the point that some receiver maloperation occurred. Since then, retuning the ripple coupling cell has improved the situation to restore reliable operation. Additionally, there is no viable alternative ripple signal source should the 33kV injection plant fail.

The signal level offered by the existing 33kV plant is sufficient at most times of the year and under most loading conditions. If necessary, the 33kV plant's signal level can be improved by temporarily taking one of the three 220/66kV transformers off load.

There is a complication with EA Networks' ripple system in that the proliferation of 6 pulse variable speed drives on irrigation pumps has caused a significant rise in harmonic distortion on the EA Networks network. The predominant harmonics generated by these drives are 5th (250 Hz) and 7th (350 Hz) multiples of the fundamental frequency (50 Hz). The ripple injection frequency used by EA Networks is 283 Hz. To suppress the distortion of these drives both new and existing installation require compliance with IEEE519 and in practical terms this means that a harmonic filter will be required at each drive - limiting harmonic current distortion to no more than 8%. Unfortunately, these filters can also attenuate the ripple signal and, regardless of the injection plant capacity, signal is absorbed and distorted by the drives and filters.

One answer to the age and sufficiency of the existing ripple plant is to replace it with a brand new 66kV ripple injection plant. There are commercial risks in installing new ripple injection plant(s) when other communication/control technology may quickly supersede it and strand the asset. Devices are becoming available that can independently control the same load that ripple presently controls. This could mean a conflict between the retailer/meter owner/controller and the network operator who wish to shift/control load at different times for different reasons.

Alternative signalling technologies are available or nearly available and EA Networks have been actively investigating their suitability for load control.

This project has been included on the presumption that an alternative signalling/control technology will be successfully trialled by EA Networks and will supplant the existing ripple control system. The scope of the project would include some form of high reliability radio transceiver system with multiple base stations and a transceiver device at each ICP that would control existing ripple-controlled loads as well as additional loads that the consumer has agreed to allow control of (such as EV charging, solar PV output, irrigation pump, etc).

Should the trial not be successful, the funds set aside for this project will be used to purchase and install a new 66kV ripple plant.

00493 [2026] EGN Replacement 33kV Ripple Plant – Asset Renewal

Presuming the new technology ICP load control system is adopted, the existing 33kV ripple plant will not be in service beyond 2024 and this project will not be required.

Should the new technology system not be adopted and a new 66kV ripple plant be installed, then the age of the existing 33kV ripple plant components (purchased 1988) will be such that replacement is well overdue. Replacing these components will ensure back-up plant availability via the EGN 33/66kV autotransformer.

It is possible that other technology may have superseded the ripple injection signalling by 2026 and this replacement may not occur.

5.4.12 Distributed Generation & Storage

Distributed generation can be broadly described as any type of electrical generator that is completely embedded within the network of a lines company. A distributed generator can range in size from a photovoltaic panel on a domestic rooftop that has an output of several hundred watts, to hydroelectric or wind generators of several tens of megawatts. Every generator has a different impact on the security and capacity of the network depending upon the size and location of its connection and its generation pattern.

A distributed generator can provide additional security/capacity to the EA Networks network but it also has security and capacity requirements of its own. A generator which can always operate during peak demand periods can reduce the required capacity of a portion of the immediate network. If an individual generator is not available, it cannot offset the need to provide network capacity for consumers without breaching security standards. Alternatively, a generator which is unable to dispatch its available generating capacity because a network fault either disconnects it from sufficient consumers, or limits its ability to inject into the network, is unlikely to satisfy the generator's security requirements.

EA Networks encourage connection of new distributed generation. The general philosophy is that generators do not pay any on-going asset charge to connect to existing network (provided it has the capacity to absorb the generation without alteration). Only the additional or upgraded assets required to connect the generation are considered for cost recovery. Any fiscal benefits from coincident demand reduction are shared with the generator. If the network is not loaded sufficiently, export into Transpower can occur which results in HVDC (export) charges, which are passed back to the generator. By arrangement, during low load periods, the export risk can be signalled to the generator before export occurs.

If distributed generation becomes a widespread phenomenon, the diversity amongst a group of generators can make it a useful alternative to network reinforcement. This assumes that the generators do not have similar generation or fuel availability patterns that cause minimum generation at times of peak demand.

EA Networks already has significant distributed generation in the form of four hydroelectric generation plants one at Cleardale in the Upper Rakaia (1.0 MW), one at Montalto (1.6 MW), one at Barrhill (0.5 MW) and one at Highbank (26 MW). New distributed generation of any scale is encouraged and will be connected subject to suitable commercial and technical arrangements made according to industry rules and guidelines governing these activities. The Electricity Governance (Connection of Distributed Generation) Regulations 2007 have required all lines companies to publish guidelines for the connection of distributed generation to

their respective networks. EA Networks have done this (<u>www.eanetworks.co.nz</u>) and since publishing one formal application has been made and connected (Cleardale). Several potential developments are detailed in the projects section below. The clarity these regulations provide is useful for all participants.

EA Networks are always reviewing the feasibility of locally connected distributed generation that would enhance the security and profitability of both the company and the community. Several preliminary studies have been undertaken and this has identified some promising options that will be detailed in the Asset Management Plan if they become a commercial proposal.

The photo above shows a distributed generation system which injects into the



EA Networks distribution network. This project made use of previously wasted energy from drops in a medium sized irrigation race that ran parallel to the property boundary. At 200kW maximum output it is sufficiently large to provide for all of the on-farm energy requirements plus a small surplus. It does not supply all the farm's power requirements and in mid-summer it will often have zero output while the farmer is irrigating at 100%. Like most of these types of small schemes it has no storage and can only generate when the energy

o Table of Contents▲

source arrives (water in this case, but equally the sun in the case of solar panels and a wind in the case of wind turbines). Without storage of the energy they produce or the fuel that feeds them, peak system load on the EA Networks network may not be reduced significantly by distributed generation (consider a cold, calm, frosty, dark winter morning).

Capacity of New Equipment

All equipment installed for generation plant is sized in agreement with the generation owner although this is usually only required where the generation exceeds 100 kW.

Projects & Programmes

The opportunity for discussion with third parties who are interested in developing a wide range of small and large generation projects in the Mid-Canterbury region has continued in recent times.

The following table details the style of project by energy source, likely timescale, estimated capacity and a percentage rating of likelihood to proceed (based on information at hand).

Project	Energy Source	Timescale 1	Estimated Capacity ²	Likelihood ³
В	Hydro	3 – 10 year	17 MW	15%
С	Hydro	5 year	2.2 MW	15%
E	Hydro	5 year	20 MW	10%
G	Wind	Unknown	5 – 50 MW ?	10%
н	Wind	Unknown	30 – 80 MW ?	10%
J	Hydro	10 year	20+ MW	5%
К	Hydro	4 year	1.0 MW	30%

¹ Timescale is an estimate by EA Networks based on generalised discussion with third parties.

² Capacity is either based on third party disclosure or, for larger proposals, an estimate by EA Networks.

³ Likelihood is an entirely subjective assessment by EA Networks which does not imply any evaluation of feasibility or commercial viability. 0% likelihood means EA Networks believe the option is no longer feasible or even physically possible.

Two projects have been removed from the list as they were successfully commissioned in recent years. Several other projects have been removed as they were withdrawn by the potential developer.

Cleardale resulted from a farmer in the Rakaia Gorge deciding to irrigate his farm and, in the process, provided the opportunity for Mainpower Generation to install a 1 MW pelton wheel turbine. The electrical output of the installation varies considerably during the year and there are times when it is unable to run at all through lack of water. The installation is connected to the 11kV network and feeds in to Mt Hutt substation. There have been no problems with its operation on the 11kV network.

BCI was commissioned in early 2016. It is a cross-flow turbine and operates in conjunction with an irrigation scheme and provides a modest output throughout the year. It is injected into the EA Networks 22kV network via a feeder from Lauriston substation. As irrigation demand builds, the summer output drops as the summer water is diverted to irrigation. It is advantageous that this generation is generally operating at the same time as the electric irrigation pumps as it reduces the peak demand on the 22kV feeders, zone substation, subtransmission network and GXP, although 2017 has shown its output is zero at times of peak irrigation.

The wind opportunity that has been listed is still very early in the investigation process and EA Networks had to make discrete inquiries to even determine who the potential developer was. It is possible that the EA Networks network may not be able to absorb the level of generation proposed, in which case it is not an issue that needs consideration other than for grid interconnection at a GXP.

An interesting discussion has been held with a proponent of wave power. The area off the Canterbury coast is apparently well suited to the type of device that the organisation was considering. The commercial and technical viability of wave power may be in its infancy, but if a commercially competitive product evolves it

could hold a great degree of promise for an island nation such as New Zealand.

There have been no firm proposals for connection of non-hydro forms of distributed generation to the EA Networks network that would prudently affect the predicted maximum demand.

There are some other very small scale distributed run-of-the-river hydro generation opportunities that are being discussed and have in one case been developed, but their collective output accounts for only two or three typical irrigation pumps and in drought years they are unlikely to be generating because of water restrictions on river off-takes. It is also possible that the hydro turbine mechanical output will be used directly for mechanical water pumping with no electrical generation or pumping.

It should be noted that the economics for new generation investment are particularly poor at the present time. A flat wholesale price path for electrical energy and speculation that the Tiwai Point aluminium smelter may not be operating in several years, means that the incentives for new generation have reduced to the point that a number of significant renewable projects have been shelved. Should demand begin to increase because of EV charging then some of the projects may be reconsidered by their proponents.

No specific projects or programmes have been allowed for regarding the impact of large scale (50kW+) distributed generation.

Solar Photovoltaic

Solar PV is continuing to be adopted by a small percentage of consumers. At the time of writing 182 ICPs are known to have solar PV (0.9% of consumers) and the approved peak output totals 671 kW. It is probable that more consumers will adopt solar and the complimentary technology of batteries as the price decreases. Initial investigations into the impact of solar PV show that it will take significantly more widespread adoption before network issues arise. The newer (2016+) inverters also provide much better mitigation of those network impacts by providing facilities for volt/watt/var responses that reduce output or change the power factor of the output to control network loading and voltage.

No specific projects or programmes have yet been allowed for regarding the impact of solar PV although there is scope for solar PV to become quite disruptive.

Batteries

Although not generation in the traditional sense, battery storage is a significant factor that may address a range of issues for both networks and consumers. The ability to charge batteries at times when excess generation and/or network capacity is available and then discharge them to directly supply load or provide embedded network generation capacity is attractive. The current hurdle is cost. It is not economically viable for consumers to provide battery storage solely to reduce network demand. The possibilities of electric vehicles (EVs) filling that role is beginning to evolve. There may be very specific network issues that could be resolved by using battery storage that are close to economically viability, but none have been identified by EA Networks at this stage.

EA Networks believe the role of batteries is going to be as daily or inter-daily load levelling rather than as seasonal 'power stations'. A battery can only store energy that is provided to it – it does not create energy. If people expect to be able to store their summer solar PV output for use in winter they will be very disappointed. The storage requirements for seasonal energy storage are so vast that it will never be possible using the current scale and technology of battery storage. The chances of mass disconnection from the urban distribution network are low, as the diverse interconnection of generation, storage and load that it facilitates are what is required to maximise the value of each consumer's investment in solar PV, storage, and EVs. Without the distribution network, every disconnected consumer would need to invest in enough generation and storage to be fully self-sufficient at all times of the day and year. The distribution network will facilitate peer-to-peer trading of energy to and from all sources and loads.

EA Networks have yet to formulate a strategy for utilising either domestic or grid scale batteries to resolve existing or future issues on the network. There is an awareness that change will occur and that before it begins to impact the network it will be critical to adapt to the needs of consumers quickly and effectively or risk becoming less relevant.

No specific projects or programmes have been allowed for regarding the impact of storage batteries, although the New/Smart Technology programme is likely to involve battery technology in some form.

To Table of Contents▲

NON-NETWORK ASSETS

Table of Contents

Page

6.1	Non-Network Asset Description	245
6.2	Non-Network Policies	247
6.3	Non-Network Programmes and Projects	247

To Table of Contents

To Table of Contents▲


6 NON-NETWORK ASSETS

The definition of these assets is "assets related to the provision of electricity lines services but that are not a network asset". Examples given are land, buildings, furniture, vehicles, tools, plant, machinery, IT systems, asset management systems, software etc. Every effort will be made to identify these assets. The non-network asset quantities are unlikely to be as definitive as the network assets as they are not generally included in the same datasets or maintained in the same way.

6.1 Non-Network Asset Description

Land and Buildings

EA Networks have a long history in the Mid Canterbury district. Since inception, the main office was in the middle of Ashburton adjacent to what was the NZED Ashburton substation which supplied the town and surrounds with electricity at 11kV. This site had evolved over the years and the town had evolved around it. The age of many of the buildings, the surrounding retail environment, the recent Canterbury earthquakes, the dispersed nature of stock storage, among a host of other pressures led to a decision by the Board to search for a new base. Fortuitously, the Ashburton District Council were developing a new business park at his





time. In late 2012, EA Networks shifted from Kermode Street (in the CBD of Ashburton township), to a brand new purpose-built facility in the Ashburton Business Estate north of Ashburton. The new site covers about 3.6 hectares and is fully self-contained with main office, Field Services office/workshops, and main store/pole yard. The site has diesel fuel facilities, is fully generator backed-up, has multiple access roads to/from the site, and is designed for heavy traffic egress. The buildings have been designed as 'IL4' facilities which provides assurance that during and after a significant seismic event they will remain fully functional and permit EA Networks to respond to any earthquake damage without having to remediate or shift from its base facilities first.

Other interests in land and buildings include:

a small number of decommissioned substation sites that have yet to be disposed of or retasked.

<u>Furnishings</u>

The new buildings have been furnished with new equipment in most cases. Desks, storage cabinets, chairs and tables are almost all new.

IT Hardware Infrastructure

In almost every case, the desktop PCs and monitors were reused from the Kermode Street site as they were in serviceable condition. Many of these are now in the process of replacement. The LAN wiring is obviously all brand new.

The back-office systems such as telephony and server infrastructure are adequate, although on-going development and replacement will ensure additional performance and functionality will be provided. Extensive use is made of server virtualisation which ensures high levels of flexibility and relative ease of recovery from server hardware failures.

Vehicles

There are a range of vehicles associated with the provision of the electricity line service function. These range from executive vehicles (some with private use as part of salary packages) through to two forklifts, two small flat-deck trucks, and a pole handling vehicle for use in the stores yard. The Field Services vehicles are part of that business function and as such are assets of the Field Services division of EA Networks.

The quantities are as follows:

Car/Wagon/SUV	16
Utility	8
Forklift (Stores)	2
Pole Handler (Stores)	1
Small Truck (Stores)	2

Tools/Plant/Machinery

The inventory of tools, plant and machinery is reasonably extensive but is not categorised in a fashion that permits meaningful reporting. Additional categorisation will be added to the dataset to enable a meaningful schedule of these items in future plans. Included in this area are items such as electrical test equipment, portable power quality recorders, thermographic equipment, etc.

Software and IT Systems

EA Networks have a range of software licences ranging from desktop operating systems and general document editing software through to advanced technical analysis software. Corporate server-based systems include financials, stores, asset management, payroll, and other typical back-office systems.

The major corporate systems/applications are:

Financial/Stores	- Technology One
• GIS	- Hexagon/Intergraph G/Technology
Asset management system	- Technology One
Technical Analysis	- DigSilent and ETAP load flow and fault analysis
Document Management System	- Laserfiche
Customer Management System	- Customised Salesforce Platform (Cloud hosted)
Data Warehouse	- MS SQL Server with management layer
Electricity Network Billing Engine	- Custom application
Distribution Management System	- In the process of business case preparation

Desktop licences include:

- Microsoft Office
- Custom Software QuickMap GIS
- Technology One Asset management system & ERP system clients
- Hexagon G/Technology GIS clients
- Tableau Business Information clients

6.2 Non-Network Policies

There are a limited range of formal policies relating to non-network assets.

Buildings are currently all brand new and as such there is no policy relating to development. The maintenance and renewal of the buildings will have a formal policy prepared to ensure the standard of maintenance is sufficient to guarantee full functionality and value is retained. It will be some time before any age-related building renewal will be required.

Vehicles are covered by a corporate policy and this states that a vehicle will be replaced whenever it is 5 years old or exceeds 150,000 km.

Office furniture has no formal policy but any reasonable ergonomic requirement can be accommodated and furniture is expected to last a minimum of 5 years with 10 years being a practical end of life for many chairs.

Desktop PCs have an average replacement cycle of 3 years. This ensures computing platforms are kept current and PCs are replaced before components begin to fail causing data loss and unnecessary downtime for the employee.

The IT Infrastructure is generally upgraded as and when required rather than on any set timescale. When an update occurs, it generally provides a significant increase in performance and until that performance advantage is eroded to an unacceptable level, the status quo will prevail.

6.3 Non-Network Programmes and Projects

There is a background level of expenditure on non-network assets such as vehicles, plant and IT that is routine and largely constant. Periodically, larger sums will be required for specific development, replacement or upgrade projects/programmes.

There are a number of projects in the coming year (2018-19) that have been identified.

10954 [2016] Survey Accurate GNSS Unit

A survey accurate GNSS (GPS) unit will be purchased to permit accurate capture of network assets as well as assist in one-person surveying of new or existing line routes. Currently, the lines surveyor requires an assistant to hold the staff which is sighted by the optical survey instrument. A high precision GNSS receiver can resolve its location to within a few cm. This instrument will hopefully permit more office-based pre-design and cut the labour cost of surveys by close to 50%.

The device will probably have a myriad of other uses such as capturing as-built cable routes and any other buried plant locations that are difficult to identify once the ground has been reinstated.

Changes in personnel managing this acquisition have delayed progress. The project will advance during 2018-19.

11074 [2017] Distribution Management System – Non-Network Assets - Atypical

Largely covered by the description in <u>Section 5.4.10</u>, EA Networks are in the process of selecting a system that can administer many aspects of operating an electrical network. The range of benefits that the system provides covers many areas of the business and it deserves mention under this section as well.

These systems have historically proven to be very expensive and reasonably complicated. Although they remain complicated, several vendors have now realised that there is a market in New Zealand for a cutdown version of the full-blown (costly) solution. There are also niche vendors who provide more economical solutions but have historically not been in the New Zealand marketplace.

This project will procure a core solution that will provide most of the desired functionality such as SCADA, realtime schematic and dynamic tracing of all connected network. Other features such as call management and workforce management may also be enabled, but the successful vendor's offer will determine which features can be provided – no one system offers all features.

The project has carried over from 2018 while options were explored in more detail.

10915 [2017] MVN Back-up Facility

The ex-Methven 33 zone substation site has been mooted as a backup control and command centre should

the Ashburton based building be unavailable. A substantial and robust A-frame building in good order exists with toilet and kitchen facilities. This building would be modified to make it suitable for use as a back-up command/control centre. It is possible that some room may be made available for civil defence use as well.

It is prudent to have a plan for the non-availability of the IL4 (very robust) main control centre. It is not only natural disasters that can render a site unavailable. A criminal or terrorist act or even a biological hazard could mean the main control centre cannot be used.

The fact the MVN building exists and can be converted at relatively low cost makes a good argument to proceed with this project.

The prospect of a distribution management system that would be co-developed with another geographically distant lines company provides an alternative to this project. Provided it proceeds, the common DMS platform will provide an ability to provide back-up control facilities at the other company's site using their base station hardware. As such, this project is in abeyance until the outcome of the DMS procurement is concluded. Provided the DMS is confirmed, this project will be removed entirely. If the DMS does not proceed, this project may be resurrected.

00543 [2017] Data Warehouse

The data held by EA Networks is currently stored in a variety of different corporate databases and maintained by a variety of applications for a specific purpose. Some of the databases are not easy to interpret and this arrangement does not lend itself to systematic or ad-hoc analysis of combined data sets. A data warehouse has been established that will provide a normalised and consistent source for a variety of data sets that will be the single source of knowledge for analysis. This will ensure that not only is the data readily available but that it can be trusted to provide the correct interpretation rather than one that is assumed by uninformed data combinations.

This project advances the data warehouse and populates it with datasets from various sources that are either live-linked to the source or regularly updated in a timely fashion.

This project is partly carried over from 2018.

01033 [2018] Network Billing and CRM Software (ICP Management)

The current network billing environment is an EA Networks developed solution. A decision has been made to create a system that is supported by a third party and is more suitable for the regulatory environment that is now being ushered in. The co-operative nature of EA Networks ownership structure makes the structure of the billing engine somewhat unique and a bespoke solution appears to be the only viable path.

The CRM (Customer Relationship Management) solution has been developed in conjunction with another lines company as a shared development. It is intended that this product will be the repository for all interactions with all consumers, external customers, agencies and organisations. A single view of all of the information that has been shared between the two parties makes for much higher levels of service and satisfaction.

This project continues from work started in 2017 and 2018.

01033 [2018] Document Management System

EA Networks did not have a formal documents management system. This caused considerable angst amongst some staff as the information they needed was not readily available and if it was available there were many duplicates copied around to personal data locations.

A document management system can provide a multi-faceted view of documents that is only limited by the metadata that is stored about the document. Searches can be performed on any aspect of the document and results narrowed by sophisticated filters. Versioning of documents can be used to allow a complete history of its evolution through to the current version.

This project allows for further implementation of the document management system so that more of EA Networks can benefit.

This project is partly carried over from 2018.

PROGRAMME 10990 [2019-28] GIS Development

The Hexagon GIS (Geographic Information System) is the storage and maintenance system for the corporate geospatial data and the electrical and fibre optic network models.

This programme of development work will permit increases in: productivity, asset data timeliness and accuracy, asset financial data accuracy and integrity, information timeliness and accuracy to customer interfaces, and a wealth of other benefits. As specific goals are identified, they will be documented in the plan and progress towards those goals will then be reported.

01033 [2019] Enterprise Resource Planning (ERP) System

The links between the GIS and the asset management system have been established but more work is need to make them more seamless and fully functional. This project formalises and creates a robust relationship between these sources of information. This connection will improve decision making across the organisation.

When completed, the ERP project will also include Human Resource management systems.

This project continues from work started in 2017 and 2018.

01033 [2019-28] Various Small Software Solutions

There are a variety of small software solutions that have been identified to provide additional productivity or functionality. These include ongoing website development etc.

[2019] Office Hardware and Reconfiguration


The routine replacement of desktop/laptop/mobile phone hardware to support normal business activities.

[2019] Electric Vehicle Charging Solution

The effects of Electric vehicle (EV) fast charging systems on the distribution system are largely unknown. To research and obtain operating experience with these systems, EA Networks have installed two in urban areas within the Ashburton District. A third is in process awaiting agreement on the specific location.

These systems have a 50kW charging capacity and having these available in convenient locations has undoubtedly assisted in the uptake of EVs both locally and nationally. The data that is being gathered will be used to determine the acceptability of the impact of such devices in both business and residential areas of the townships in the Ashburton District.

As the existing chargers appear



to be well utilised (given the nascent state of EV ownership), this project plans to install two further 50kW chargers at Hinds and Mayfield. This will provide a network of EV fast chargers that are approximately 30km from each other by road and should permit even low-range EVs to make trips between rural townships without range anxiety.

Currently, there is no cost to use the fast chargers. During 2018 this will change. The fast chargers will be integrated into a national payment infrastructure that will allow a variety of payment methods.

01030 [2019-28] Routine Replacement Vehicles

The replacement of network vehicles occurs at a rate of about 4 per annum.

These projects provide for the replacement vehicles and any accessories necessary to make it suitable for use (flashing beacons, canopies, storage boxes, aerials and DMR radio, etc).

01033 [2019-28] Non-Network Atypical Information Technology Projects

Although they are not individually identified, there will inevitably be I.T. projects that are required to keep the business operating at a reasonable level of efficiency and application sophistication.

This programme provides for one or two medium sized I.T. developments each year to ensure the business does not fall behind with the IT tools that keep it within the peer business norms of I.T. usage.

01034 [2020-28] Office Building Alterations and Improvements

This programme provides for some minor alterations and improvements to the main office building to either improve the working environment for existing staff, or, rearrange the internal configuration to accommodate additional staff.

90022 [2022/26] Aerial Photography

EA Networks have joined a consortium of Canterbury organisations that procure aerial photography for a variety of uses. There are two key variants: rural with 0.3m GSD (ground sample distance ~ physical pixel size), and urban with 0.075m GSD. These allow data capture of pole and other asset location as well as preclude the need for many site visits when (re)designing assets. The photography is re-flown every 4 or 5 years and this has been allowed for in the plan.

RISK MANAGEMENT

Table of Contents		
7.1	Introduction	253
7.2	Safety	254
7.3	Environmental	254
7.4	Commercial	255
7.5	Risk Assessment	256
7.6	Risk Mitigation Proposals	258

To Table of Contents▲

7 RISK MANAGEMENT

7.1 Introduction

Management of risk is a daily activity for all of us. We may not realise it but we are constantly assessing risk and making decisions about options for our safety, wealth, emotional well-being and just about every other thing that affects us. This section of the plan will consider the risks that EA Networks' electrical network faces from all sources and also the risk it presents to people and the environment.

There are some useful documents that describe processes to assess and treat risk. AS/NZS 4360:1999 is one such document and the methodology outlined in this standard has been used as a guide for risk management of the EA Networks electricity network. In the future, AS/NZS ISO31000:2009 will be used as a basis. The broad steps involved in risk management are:

- 1. Establish the context
- 2. Identify risks
- 3. Analyse risks
- 4. Evaluate risks
- 5. Treat risks

The EA Networks network is periodically exposed to events or incidents that subject elements of the electrical network to a high risk of failure. If the location of these events coincides with a critical component of the electrical network, the result is a high risk to the integrity of the electrical network. This risk of failure can in turn lead to high risks for consumers,



either as individuals or as larger collective groups.

The range of events that can place the network at risk are extensive and range from a mouse entering a protection panel in a substation to a 747 aircraft crashing into a Transpower substation. These two examples could have similar immediate effects (loss of supply to a wide area) but the likelihood of each one happening is particularly disparate.

A full Risk Management Plan (RMP) is still nearing completion after an in-depth look at EA Networks' operations and environment. The risk assessment is complete and is periodically updated. The actions required to reduce risk have been identified and some projects have been initiated. The largest area of outstanding work is that of contingency plans. These form a large proportion of the low likelihood/high consequence situations that have been identified.

EA Networks network assets can be at risk from:

- Natural disasters earthquakes, flood, slippage, climatic conditions etc.
- People related excavations, vandalism, poor workmanship etc.
- Non-supply non-supply by Transpower, Generators.
- Asset failure capacity, reliability, structural, cost.

Natural disasters will be assessed by evaluating the risk cost for each event (probability times the consequences of failure cost) and developing appropriate contingency plans and procedures to ensure business continuation and mitigation of impacts respectively.

The probability and consequences of failure from people risks will also be used to quantify risk cost and identify the need for contingency plans and specific network security/management policies.

The risk of non-supply of electricity is managed by way of service agreements/insurance cover and is outside the scope of this plan.

7.2 Safety

As required by statute, EA Networks has systems in place to identify, assess and manage potential hazards in the workplace. EA Networks' Health and Safety Committee actively pursues all workplace hazards and ensures appropriate management of hazards takes place. The committee is made up of personnel from all parts of the organisation.

All employees of, and contractors to, EA Networks are regularly reminded of the need for diligence when working in an environment as potentially hazardous as the electricity industry. Worksites are regularly audited for compliance with the relevant regulations and codes of practice. Contractors must provide full details of Health and Safety plans and will not be employed if the plan is deficient in any way.

Introduction of new equipment, or modification of existing equipment, is documented and presented at appropriate training sessions. This training ensures all personnel are fully informed about the capabilities, limitations and any specific requirements needed to safely operate or utilise the new equipment.

7.3 Environmental

There are three main possibilities that exist for the electricity network to harm the environment.

Oil

The remote possibility of oil spilling from a transformer or circuit-breaker on to the ground exists wherever they are located. The potential for these spills to occur has been strategically minimised by bunding larger transformers so that all oil spills are contained. Other mitigation measures include:

- emergency oil spill response kits located at each zone substation and in vehicles where staff regularly deal with oil filled equipment
- training for all staff on oil spill management
- reporting and investigation of all oil spills to develop preventative measures
- contaminated material is disposed of at a facility approved by regulatory agencies
- liaison with regulatory agencies at the earliest opportunity

To date, oil spills have been rare and the sites have been returned to original condition within weeks.

SF₀ Gas

A high percentage of modern high voltage electrical switchgear contains SF_{δ} (sulphur hexafluoride) gas. This gas is a known greenhouse gas and has a global warming potential per molecule thousands of times that of a molecule of carbon dioxide. Of course, if it is not released into the atmosphere it cannot have an effect. If it is released into the atmosphere it is too late to do anything about it.

EA Networks attempt to minimise the use of SF₆, but it is ubiquitous in switchgear over 33kV and since EA Networks are using a 66kV subtransmission network the gas the 66kV circuit-breakers contain must be managed. A voluntary SF₆ management regime has been established and EA Networks is a member. This regime requires members to manage SF₆ in an environmentally rigorous fashion and provide an auditable register of quantities of the gas.

The mitigation used for SF_{δ} is to handle it with extreme precision so that there is never an intentional discharge to the atmosphere at any time.

Contaminated gas is either purified and retested or sent to an internationally recognised disposal agency.

Fire

One of the most common effects the electricity network has on the rural environment is initiating small brush or grass fires. To date these fires have been small and very localised. The fire brigade is usually called but the fire is often out by the time they arrive. To completely eliminate these fires would be extremely costly and could not be justified by the reduction in environmental harm. Every effort is made to ensure the network is as fault resistant as possible but external factors such as farm machinery and irrigators can damage lines, dropping live wires to the ground where they can be a source of ignition for dry material.

7.4 Commercial

There is a wide spectrum of commercial risk that EA Networks face. Many of them are the same risks faced and addressed by businesses everywhere. These risks tend to be at the lower consequence end of the scale and will not be directly addressed in the AMP. The areas that are of note tend to be around the risk to income from both changes in seasonal load and, over time, changes in consumer choice of energy source.

EA Networks has already seen some of the 100 highest regional peaks shift to summer and this has caused dramatic swings in the charges received from Transpower. Ultimately, these charges are passed onto the consumer, but the following year can see the situation reversed and the charges are then dropped. Large yearly changes in the cost of supply do not allow robust economic analysis of energy options and can discourage consumers from using electricity as the preferred energy source reducing the income available to EA Networks.

The conversion of some irrigation schemes to gravity-pressurised pipe networks has allowed farmers to consider whether they can forego the deep well electric pump. In many cases, this is retained only for backup in case of a very dry year or to retain the water-use resource consent. If farmers decide it is not worth retaining the electric pump, then rural load could decrease, risking the income used to earn a return on relatively new rural electrical assets. To date, there have been relatively few disconnections, but some have chosen to reduce the pump size.

The world-wide electricity industry is entering a new era where the end-user has more choice. The choice between retailers of energy has existed for many years and energy consumers choose between energy sources (gas, electricity, wood, coal, etc) and within that energy source they have choice of provider (Contact, Meridian, Trustpower, etc). Consumers can now generate their own electricity using solar PV and, once generated, can store this in batteries within their premises. The batteries can also be used stand-alone to store off-peak energy. This give consumers choice over their provider of not only electrical energy but also electrical power (capacity). If they wish, they can decide to completely self-generate and disconnect from the network.

In 2018, it is not economic to completely disconnect from the existing electricity network, and it may never be truly economic, but that opportunity still exists.

Assuming most consumers choose to retain a network connection, the complexity of power flow through the distribution network is going to increase over time and there will be a need to manage that complexity with additional assets and resources. These assets and resources (Along with the existing assets) will require a financial return on them and the mechanism to charge for the facilities provided to consumers needs to be simple and transparent. The existing energy-based charging is unlikely to be adequate in that regard. Some form of demand/capacity charge is necessary to signal the consumer their fair contribution to charges that will be imposed upon EA Networks by Transpower and reflect the use they make of the shared distribution network.

EA Networks is investigating options for providing data capture and control options for charging, monitoring and controlling the capacity required by each connection. This would be one piece of the wider puzzle to allow the distribution network to facilitate bi-directional power flow and localised energy trading. It is still not clear how it will be possible to properly coordinate the myriad appliances that generate into, store energy from, and load the network (an "AC" battery does all three). As the way becomes clearer, EA Networks will look to provide the necessary infrastructure to remove barriers to economic and efficient use of the distribution network.

One of the risks to the distribution network owner is that sufficient consumers choose the selfgeneration/disconnection option and the return on fixed assets must then be recovered from the remaining consumers. The price of capacity will increase to the connected consumers and this will encourage more to disconnect leading to a spiral of cost to those that remain. This may seem unlikely as asset write-downs would undoubtedly occur, but ultimately the viability of the business is then put at risk.

There are a range of options for mitigating this risk, some of which are within the control of EA Networks while others lie in the hands of government agencies and some are unknown. One option already provided for is an accelerated depreciation recovery, allowing up to 15% reduction in asset lives. EA Networks are not able to provide sufficient evidence of asset underutilisation at this time. However, there has been some evidence that even energy efficient appliances have started to reduce individual household energy consumption (but not necessarily peak demand).

Fo Table of Contents▲

7.5 Risk Assessment

A thorough analysis of the risks facing EA Networks' electricity assets has been completed and entered into a risk register. This register provides a risk score for each identified piece of equipment or installation. Using the register, all risks can be ranked for score and the highest scoring ones prioritised for mitigation.

A snapshot of a typical risk assessment item from the register is shown here.

The assessment identifies the piece of equipment at risk, the supply at risk, the risk elements and the likelihood of each element depriving the network of the equipment, the initial deprival time and quantity delayed (initial consequences of the risk event), the delayed deprival time and quantity (repair time or delayed

ISK II	tem Risk Trea	atment Site S	
Cat	tegory:	Net	twork
Sit	·e:	D	OR66
Equ	uipment:		22 kV Feeder Cables
Ris	k Scores		Commentary:
	Туре	Score	The feeder cables can be either repaired or
►	Calamity	▼ 2 ▼	bypassed reasonably quickly. Significant back- up capacity is available from Pendarves.
	Equipment	▼ 2 ▼	
	Fire	▼ 1 ▼	
	Flood	▼ 1 ▼	
	Lightning	▼ 2 ▼	
	Mechanical	✓ 2 ✓	
	Sabotage	✓ 2 ✓	Initial Deprival Time: 2 🗨 Risk Score
	Seismic	▼ 1 ▼	Initial Deprival Quantity: 3 💌 12
	Vehicular	▼ 2 ▼	Delayed Deprival Time: 0
	Wildlife	▼ 2 ▼	Delayed Deprival Quantity: 0 Recalculate
	Wind	▼ 1 ▼	
*		▼ 0 ▼	Month Assessed: January 💌
			Vear Assessed: 2010 -


consequences of the risk event). This information is then used to form a maximum risk score, which combines the maximum risk element score with the duration and quantities of deprival.

The next screenshot shows the way in which the element and duration scores are derived. A score of 1 in the categories is a low likelihood and consequence whereas a score of 5 is very high likelihood and very high consequences.


Other tabs in the register detail the risk treatment decisions that have been made, who is responsible for acting on them, the risk score after treatment, the year for treatment action, the monitoring technique, and the date of the most recent review.

A site summary tab details the risks facing the site overall and any coordinated mitigation that is necessary to reduce the risk to an acceptable level.

Widespread risks to a particular type of equipment that could be affected by an area-wide event



The recent rapid rate of network development has resolved some of the most critical historical risks that have been identified in the past.



Equipment Risks

The risk assessment has identified a number of pieces of equipment that have a sufficiently critical place in the EA Networks network that the consequences of failure is seen as worthy of further investigation. In most cases, the risk had been informally identified prior to the risk assessment exercise and consideration was already being given to appropriate mitigation. The preceding table gives a summary of the highest scoring risks for critical pieces of major equipment which would have implicitly high consequences if they were unavailable.

	Summary of highes	st risk for major asse	ts
Site	Building & Contents	Power Transformers	Switchyard Equipment
Ashburton 33/11	Low – Seismic	Low – Equipment	Medium - Lightning
Ashburton 66/11	Low – Seismic	Low – Equipment	Low - Lightning
Carew 66/22	Low – Seismic	Low – Equipment	Low - Lightning
Coldstream 66/22	Low – Seismic	Low – Equipment	Low - Lightning
Dorie 66/22	Medium – Seismic	Low – Equipment	Low - Lightning
Eiffelton 66/11	Low – Seismic	Low – Equipment	Low - Lightning
Elgin 66/33	Low – Seismic	Low – Seismic	Low - Lightning
Fairton 66/22/11	Low – Seismic	Low – Equipment	Low – Lightning
Hackthorne 66/22	Low – Seismic	Low – Equipment	Low – Lightning
Lagmhor 66/22	Low – Seismic	Medium – Equipment	Low – Lightning
Lauriston 66/22	Low – Seismic	Medium – Equipment	Low – Lightning
Methven 33/11	Low – Seismic	Low – Equipment	Low – Seismic
Mt Hutt 33/11	Medium – Seismic	Medium – Equipment	Medium – Seismic
Mt Somers 33/11	Low – Seismic	Medium – Equipment	Medium - Seismic
Methven 66/11	Low – Seismic	Low – Equipment	Low – Lightning
Methven 66/33	Low – Seismic	Low – Equipment	Low – Lightning
Montalto 33/11	N/A	Low – Equipment	Medium - Seismic
Northtown 66/11	Low – Seismic	Low – Equipment	Low – Lightning
Overdale 66/22	Medium – Seismic	Low – Equipment	Low – Lightning
Pendarves 66/22	Low – Seismic	Low – Equipment	Low – Lightning
Seafield 33/11	Low – Seismic	Medium – Equipment	Low – Lightning
Seafield 66/11	Low – Seismic	Medium – Equipment	Low – Lightning
Tinwald 66/22-11	Low – Seismic	N/A	Low – Lightning
Wakanui 66/22	Low – Seismic	Low – Equipment	Low – Lightning

"Equipment" refers to the risks involved in equipment failure.

External Risks

Seismic events, flooding, snowfalls, high wind and wildlife are the key natural risks faced by the road-side electricity network. A consequence of typically being by the road-side means that vehicles, vandalism and fire are the significant man-made risks to the electricity network.

Different items of plant will respond in different ways to the same risk. A flood is unlikely to cause major problems for a pole-mounted transformer, but a kiosk-mounted unit will undoubtedly have a higher risk of failure during a flood.

The following table identifies the risks facing different parts of the network and the consequences of being exposed to that risk.

	Summary of risk	s for asset cates	gories
Category	Highest Risk	Consequences	Treatment
UG 66kV & 33kV Cable	Seismic	High	Emergency Spares
UG 11kV Cable	Seismic	Medium	Emergency Spares
UG LV Cable	Seismic	Low	Accept & Design
OH 66kV Line	Wind/Snow	Medium	Emergency Spares & Design
OH 33kV Line	Wind/Snow	Medium	Emergency Spares & C.Plan
OH 22kV Line	Wind/Snow	Medium	Normal Spares & Design
OH 11kV Line	Wind/Snow	Medium	Normal Spares & Design
OH LV Line	Snow	Low	Normal Spares & Design
Circuit-Breakers	Seismic	Medium	Emergency Spares
Ring Main Units	Seismic/Flood	Low	Normal Spares & C.Plan
Disconnectors	Seismic	Low	Normal Spares & C.Plan
HV Fuses	Lightning/Seismic	Low	Normal Spares
Pole Mount Transformer	Wind/Snow Lightning/Seismic	Medium	Normal Spares & Revise Design
Kiosk Transformer	Seismic/Flood	Medium	Normal Spares & Revise Design
LV Boxes	Vehicle/Flood	Low	Accept

C.Plan = Contingency Plan

Design = Ensure Adequate Design

Accept = Accept the risk and repair any damage in a routine fashion

Emergency Spares = Spares set aside for emergency use only

External consultants have reviewed the seismic risk and a number of recommendations resulted from this review that have been adopted - in particular for distribution transformer seismic restraint.

The flood risk was highest in Ashburton township and major stop-bank work to prevent inundation by a 100year return flood has recently been completed. It is accepted that this effectively reduces the risk of major flooding from Ashburton township during the design life of the equipment to a very low percentage.

7.6 Risk Mitigation Proposals

Procedural Responses

EA Networks can control some aspects of risk. Gathering information about potential risks and proactively planning responses to it can alleviate the likelihood of an event occurring in some cases or, alternatively, lower the consequences to EA Networks if the event does occur.

The following procedures will be adopted to assist in managing risk:

- Minimise critical equipment failure risks by early identification of issues and subsequent prudent management and maintenance to ensure equipment availability.
- Liaise closely with regulatory agencies and neighbouring electricity companies to compare preparedness and co-operate with technical information
- Ensure design standards are compatible with a risk profile deemed acceptable by the community
- Safety aspects of risk have been addressed in <u>section 7.2</u> and <u>section 2.7</u>.

- Risk to the environment has been addressed in <u>section 7.3</u> and <u>section 2.8</u>.
- Development of a range of emergency response plans and systems to deal with generic risks such as snowfalls and storms as well as contingency plans for specific equipment failure if that is the chosen risk treatment. These plans are still being prepared as resources allow.

Engineering Responses

A certain amount of physical work can be undertaken that helps mitigate the risk faced by EA Networks if that is an element of the chosen treatment for those risks. The following items are engineering responses to distributed risks that are significantly mitigated by this treatment.

- Emergency stocks: Specific items have been reserved in the stores system for use in emergencies. These items are typically items that are long delivery or potentially difficult to transport in the aftermath of a natural disaster
- Emergency spare distribution transformer : A universal emergency distribution transformer has been established. It is 1,000kVA and can be connected to 22kV or 11kV, overhead line or underground cable. This is useful for covering critical individual transformers for failure (hospital, water supply, etc).
- Distribution transformer restraint: Revision of the mounting arrangements for all distribution transformer mechanical restraint has ensured lower risks for people as well as lower risk of interruption during an earthquake.
- All new transformers larger than 100kVA are now ground mounted on seismically secure precast foundations. A standard holding down arrangement has been established that offers high seismic security.
- Staff awareness: Education of staff has heightened awareness of risk and solutions are now becoming part of the way of working.
- Network renewal: By renewing the network (for other reasons) a lot of the riskiest network components are being removed or replaced.
- Containerised autotransformers: The 5 MVA autotransformers that are required at the junction of 11kV and 22kV distribution are housed in lined shipping containers to ensure no oil spill risk.

Specific Solutions

Some of the risks that scored the highest in the risk register have been specifically treated by engineering a solution to minimise the likelihood and/or consequences. The following items are the most relevant responses.

- Northtown: In response to the risk of a transformer or switchboard failure leaving parts of Ashburton township without supply for many days it was decided to reinforce Ashburton township's supply from a separate site at the northern end of Ashburton. This solution has provided a large boost in security as well as solving some other risks identified in the 11kV underground cable network of Ashburton. The security of Northtown substation will be further enhanced by the addition of the EGN-FTN 66kV circuit in 2019. In conjunction with FTN 66/22/11kV substation, this will provide two full capacity infeed 66kV lines ([10058] in section 5.4.2).
- Closed Subtransmission Rings: The risk of spur lines failing in adverse weather and then not being accessible for repair has caused the fundamental design requirement of virtually all zone substations to be on a closed subtransmission ring. Those sites that are not on a ring must have alternative HV distribution voltage alternatives available that do not share the same pole line as the subtransmission supply. <u>Sections 5.4.2</u> and <u>5.4.3</u> outline a variety of projects that advance this objective.
- Ripple plant configuration: The possibility of ripple plant failure allowing an uncontrolled system peak has significant risks for EA Networks both economically and electrically. The configuration of the two ripple plants has been engineered to allow any GXP to be covered by another plant in the event of a failure. This was relatively inexpensive to achieve and has reused 33kV ripple plants when the 66kV GXP was introduced. The commissioning of a new 220/66kV transformer (T9) has reduced the ability to cover for ripple plant failure. Future projects will ensure the security of load control signalling (see section 5.4.11).
- Loss of 220/66kV transformer: The loss of a single 220/66kV transformer (T10) at ASB220 during summer would have left number of the irrigation pumps unable to be continuously supplied. To satisfy stakeholders, T9 has been added giving additional firm capacity to the growing load.

• SF_6 gas management. The release of SF_6 gas to the environment results in a global warming potential of 22,200 times that of CO2. The prudent approach is to acknowledge the risk to the environment and manage the gas according to industry best practices.

Emergency Response Plans and Contingency Plans

Where it has been indicated as the proposed risk treatment, EA Networks have not yet completed specific emergency response or contingency plans for the electrical network. As such, there are no details of them to disclose in this plan.

The recent addition of more internal engineering resources will hopefully allow progress in this area.

FINANCIAL PLANS

Table of C	Contents	Page
8.1	Capital Expenditure	263
8.2	Maintenance Expenditure	266

To Table of Contents▲


To Table of Contents A

8 FINANCIAL PLANS

8.1 Capital Expenditure

Costing has been prepared for all projects and programmes identified in this plan. Detailed project costs are shown in <u>Appendix B</u>.

Overall Network Capital	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	3,889	1,330	2,677	2,128	2,119	0	1,390	1,395	12	0
Zone Substations	2,816	2,499	1,165	975	440	679	2,408	1,266	1,486	355
OH Distribution	4,576	3,866	3,249	2,472	2,037	2,416	2,043	2,039	1,677	1,675
UG Distribution	5,990	6,118	4,967	5,533	5,410	4,752	2,047	2,041	2,036	1,287
Dist'n Substations & Transformers	4,417	4,213	4,622	4,769	4,487	4,433	4,537	4,282	4,251	4,244
Distribution Switchgear	1,231	1,200	505	690	717	653	555	555	553	552
Other	550	389	356	528	488	496	533	202	210	197
Non-Network	2,500	1,387	1,046	1,143	1,114	1,116	1,115	1,146	1,116	1,116
TOTAL (\$k)	25,969	21,002	18,587	18,238	16,812	14,545	14,628	12,926	11,341	9,426



It should be noted that the estimates for the first half of the planning period are based on known drivers and hence are more accurate than those for the second half which are more in the nature of trend analysis due to a large number of unpredictable factors.

The general trend is for a decreasing expenditure after an initial peak. A significant amount of development causes a large amount of expenditure through the first half of the planning period (2019-23). It must be remembered that there is more

uncertainty towards the end of the plan. The first two years have been impacted by delayed projects that have skewed expenditure by several million dollars over that predicted previously.

The peak levels of development are due to projects such as 66kV subtransmission development, zone substation development, 11-22kV conversion, and network security improvements. The on-going development costs also reflect a continued emphasis on urban underground conversion and distribution automation, as reclosers and gas switches are progressively automated and rural ring main units are installed. By doing this, EA Networks is planning to reduce outage quantities, durations and switching times, ultimately resulting in improved reliability statistics.

As would be expected, the bulk of the expenditure involves developing EA Networks' major assets – lines and substations. Non-network expenditure has become a significant cost as office-based systems to support the

business increase in scale and complexity. By 2022, almost all subtransmission line and zone substation development work has been completed and capital expenditure then drops significantly. By 2025, the underground conversion programme is finishing and the two main activities beyond that point are 11kV core network cabling and the possible need for Montalto 66kV zone substation. The 'baseline' level of capital expenditure (which includes consumer connection expenditure) is about \$10M. The next rise in expenditure could occur when the decision is made to contract Transpower for another 66kV GXP (although this is likely to be largely operational expenditure).

The 'Other' category is the residual items in projects that are difficult to otherwise categorise. It represents a small proportion of the total.

Consumer Connections	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	0	0	0	0	0	0	0	0	0	0
Zone Substations	0	0	0	0	0	0	0	0	0	0
OH Distribution	507	492	496	479	463	469	464	454	441	440
UG Distribution	714	693	700	698	677	698	665	655	613	611
Dist'n Substations & Transformers	1,980	1,961	1,975	1,895	1,871	1,899	2,125	1,862	1,829	1,823
Distribution Switchgear	67	69	70	67	70	73	73	71	68	68
Other	0	0	0	0	0	0	0	0	0	0
Non-Network	0	0	0	0	0	0	0	0	0	0
TOTAL (\$k)	3,268	3,215	3,241	3,139	3,081	3,139	3,327	3,042	2,951	2,942

Consumer connections are completely demand driven i.e. they occur when the consumer requires a new or enhanced connection rather than in any reliably predictable manner. Statistically, there have been a certain number of new connections and this has been used to project the future requirements.

System Growth	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	732	1,276	1,639	1,214	1,101	0	0	0	12	0
Zone Substations	2,297	1,971	696	517	350	581	2,310	355	1,486	355
OH Distribution	464	197	424	665	252	869	158	159	159	159
UG Distribution	195	641	571	980	1,219	1,287	1,233	1,237	1,274	527
Dist'n Substations & Transformers	1,108	198	1,509	1,749	1,781	1,801	1,801	1,807	1,809	1,807
Distribution Switchgear	67	53	5	330	311	314	314	315	316	315
Other	70	60	25	202	195	199	237	197	210	197
Non-Network	0	0	0	97	97	98	98	99	99	99
TOTAL (\$k)	4,933	4,396	4,869	5,754	5,306	5,1 4 9	6,151	4,169	5,365	3,459

System growth assumes the peak demand growth estimated in <u>section 5.2</u> occurs. If the load growth does not occur or is significantly delayed then this expenditure will drift later in the planning period or not occur at all. The baseline increase in underground distribution is caused by the 11kV underground cable component of the core network programme to reinforce the urban Ashburton network from 2020 onwards finishing in 2027. The zone substation developments cause large peaks in this expenditure which typically correspond to significant increases in distribution capacity available from that site (Ashburton and Mt Somers in 2019/20; Montalto and Tinwald in 2025/2027).

Asset Replacement & Renewal	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	3,093	0	984	914	1,017	0	0	0	0	0
Zone Substations	0	66	66	66	67	67	67	68	0	0
OH Distribution	3,564	3,145	2,098	1,294	1,288	1,045	1,039	1,043	1,044	1,043
UG Distribution	4,389	4,417	3,541	3,735	3,447	2,700	81	82	82	82
Dist'n Substations & Transformers	612	576	545	812	739	635	514	516	517	516
Distribution Switchgear	263	383	309	287	331	261	162	163	163	163
Other	14	14	14	14	0	0	0	0	0	0
Non-Network	6	0	0	0	0	0	0	0	0	0
TOTAL (\$k)	11,941	8,601	7,557	7,122	6,889	4,708	1,863	1,872	1,806	1,804

Asset replacements are at a significant level for the first six years. This can be explained by the amount of development that has occurred and is still planned. All condition-based underground conversion (urban and rural) is included here including the 2019 66kV cable replacing the 33kV overhead line in Ashburton. The remainder is rural overhead distribution line rebuilding and three 66kV line rebuilds (converted 33kV lines from the 1980s). Once the underground conversion programmes begin to wind back (2024 onwards) the level of replacement activity drops sharply to largely rural overhead distribution line rebuilding activities.

Asset Relocations

Asset relocations are relatively rare events in the predminantly rural Mid Canterbury district. When they do occur they are on-demand at relatively short notice so cannot be reliably predicted. EA Networks have not allowed for any asset relocations.

Reliability, Safety & Environment	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	64	54	54	0	0	0	1,390	1,395	0	0
Zone Substations	417	463	403	392	23	31	31	843	0	0
OH Distribution	41	33	231	33	33	34	381	383	34	34
UG Distribution	692	365	154	119	67	67	67	68	68	68
Dist'n Substations & Transformers	716	1,478	592	314	96	97	97	97	97	97
Distribution Switchgear	834	695	121	5	6	6	6	6	6	6
Other	466	315	317	312	293	297	297	5	0	0
Non-Network	0	0	0	0	0	0	0	0	0	0
TOTAL (\$k)	3,230	3,403	1,872	1,175	518	532	2,269	2,797	205	205

The reliability, safety and environment category contains a number of the development programmes that EA Networks runs. These include the Ashburton 11kV core network switching centres, rural ring main unit programme, one 11-22kV conversion project (2020), the distribution autoamation programme, and a number

of subtransmission and distribution projects that have generally been triggered by a desire to improve reliability and/or safety.

8.2 Maintenance Expenditure

In future plans, the maintenance programmes will be assessed individually and trended and the impact of both more modern and increased quantities of equipment will be factored into the cash-flows. Currently the maintenance planning costing is relatively short-term and this has been extrapolated forward as the best information currently available.

As information systems and condition data improve it will be used to refine the future maintenance expenditure forecasts.

Overall Maintenance	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	200	110	106	106	106	106	106	106	106	106
Zone Substations	428	473	423	423	423	423	423	423	423	423
OH Distribution	1,727	1,789	1,629	1,629	1,593	1,593	1,540	1,438	1,451	1,451
UG Distribution	143	144	145	127	131	152	153	157	138	139
Dist'n Substations & Transformers	640	640	640	620	620	640	640	640	620	620
Distribution Switchgear	537	537	531	521	525	525	525	525	527	527
Other	200	250	241	234	234	264	264	281	281	264
TOTAL (\$k)	3,875	3,943	3,715	3,660	3,632	3,703	3,651	3,570	3,546	3,530

The EA Networks network is relatively young overall. The significant levels of recent development have replaced much of the subtransmission network and coincidentally the distribution network on the same route. The 11-22kV conversion programme has 'refreshed' much of the distribution network although it has not necessarily extended the life of individual overhead structures. All the 22kV transformers are in very good condition. Underground conversion continues to remove the oldest urban overhead lines from the asset pool and consequently there is no 'maintenance mountain' within the planning period.

Service Interruptions & Emergencies	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	45	45	45	45	45	45	45	45	45	45
Zone Substations	38	38	38	38	38	38	38	38	38	38
OH Distribution	770	770	770	770	770	770	770	770	770	770
UG Distribution	53	53	53	53	53	53	53	53	53	53
Dist'n Substations & Transformers	23	23	23	23	23	23	23	23	23	23
Distribution Switchgear	171	171	171	171	171	171	171	171	171	171
Other	0	0	0	0	0	0	0	0	0	0
TOTAL (\$k)	1,100	1,100	1,100	1,100	1,100	1,100	1,100	1,100	1,100	1,100

The levels of expenditure for faults are forward extrapolations of a typical year. Future plans will continue to refine the impact that intensive development and maintenance have on the fault rate/cost.

Vegetation Management	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	27	27	22	22	22	22	22	22	22	22
Zone Substations	0	0	0	0	0	0	0	0	0	0
OH Distribution	306	306	254	254	254	254	254	254	254	254
UG Distribution	0	0	0	0	0	0	0	0	0	0
Dist'n Substations & Transformers	0	0	0	0	0	0	0	0	0	0
Distribution Switchgear	0	0	0	0	0	0	0	0	0	0
Other	0	0	0	0	0	0	0	0	0	0
TOTAL (\$k)	333	333	276	276	276	276	276	276	276	276

Trees are the bane of network operators. The control and management of trees appears to be an on-going and unavoidable cost. It is possible these costs may be changed in the future if vegetation control policies are revised in an attempt to reduce tree-related faults. The impact of such a policy is shown as a step change down in 2021.

Routine and Corrective Maintenance and Inspection	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	38	38	38	38	39	39	39	39	39	39
Zone Substations	358	352	352	352	352	352	352	352	352	352
OH Distribution	187	289	289	289	293	293	293	190	190	190
UG Distribution	65	65	65	45	48	67	67	70	51	51
Dist'n Substations & Transformers	204	204	204	184	184	204	204	204	184	184
Distribution Switchgear	193	193	193	193	193	193	193	193	193	193
Other	38	38	38	38	38	44	44	44	44	44
TOTAL (\$k)	1,083	1,1 79	1,1 79	1,139	1,147	1,192	1,192	1,092	1,053	1,053

The inspection, servicing, testing and fault-reactive expenditure has been kept to the same level through the plan to continue monitoring the condition of older components such as hardwood poles so that future maintenance may be targeted toward life extension of ageing assets. Newer assets are also monitored and tested to ensure they are maintained to an adequate level to preserve capability and guarantee a full expected lifetime of operation.

Asset Replacement and Renewal	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Subtransmssion	90	0	0	0	0	0	0	0	0	0
Zone Substations	32	82	32	32	32	32	32	32	32	32
OH Distribution	464	424	315	315	276	276	223	223	237	237

TOTAL (\$k)	1,359	1,280	1,100	1,091	1,056	1,082	1,030	1,047	1,064	1,049
Other	162	162	146	146	146	170	170	186	186	170
Distribution Switchgear	173	173	167	157	160	160	160	160	162	162
Dist'n Substations & Transformers	413	413	413	413	413	413	413	413	413	413
UG Distribution	25	26	27	28	29	31	32	33	34	35

There are relatively low levels of like-for-like component replacements in the EA Networks asset pool. The majority of asset replacement/renewal involves an intentional increase in capacity or functionality to offer additional system capacity, system security or reliability. The two areas of note where some like-for-like replacements occur are overhead distribution lines (e.g. 11kV or 22kV refurbishment) and distribution transformers and substations where physical deterioration can cause a component of an asset to be replaced.

Non-Asset Specific	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
Business Support	4,715	4,740	4,765	4,790	4,815	4,815	4,815	4,815	4,815	4,815
Operations & Network Support	3,690	3,875	3,957	4,025	4,100	4,100	4,100	4,100	4,100	4,100
TOTAL (\$k)	8,405	8,615	8,722	8,815	8,915	8,915	8,915	8,915	8,915	8,915

The non-asset specific expenditure covers the running costs of the business – both technical and back-office. These costs are reasonably well known and do not vary year-to-year by a significant amount. In recent years, staffing levels have increased to rebalance the technical side of the business which has been diluted by the demands of the more rigorous regulated business environment EA Networks operate in.

Staff numbers are anticipated to continue growing while significant development occurs. When development rolls back, staff will be redeployed to develop the systems and processes that can justify investment. The Operations and Network Support cost begins to increase towards the end of the planning period as staff are reassigned to non-capital work.

EVALUATION OF PERFORMANCE

Table of Contents

9.1	Progr	ress Against Plan	271			
9.1	.1	Physical	271			
9.1	.2	Financial	274			
9.2	Servio	ce Level	280			
9.2	2.1	Actual Levels of Service	280			
9.2	2.2	Overall Reliability	285			
9.3	Servio	ce Improvement Initiatives	285			
9.3	3.1	Transpower Network	286			
9.3	3.2	Subtransmission System	286			
9.3	3.3	Zone Substations	286			
9.3	3.4	22kV and 11kV Distribution System	287			
9.3	3.5	LV Distribution System	290			
9.3	3.6	SCADA, Communications and Control	290			
9.3	3.7	Protection Systems	291			
9.4	Asset	Management Maturity Evaluation	291			
9.5	Gap	Analysis	291			
9.6	9.6 Asset Management Improvement Initiatives					
9.7	ability to Deliver	293				

To Table of Contents▲

Page

To Table of Contents▲

To Table of Contents

271

9 EVALUATION of PERFORMANCE

9.1 Progress Against Plan

It has become evident to EA Networks that during times of rapid load growth, significant demands are placed on the company and its resources – both financial and human. This extra pressure means that work is prioritised and even though every best endeavour is made to complete work in the timescale originally proposed, occasionally it is not. This can be for any number of reasons but primarily it is that there were more important things that had to be done and any work that could be deferred was. If the task involves supplying new load or a safety requirement, it will inevitably be done. Where the task involves improvements to security or reliability it will be done with the next highest priority. Where the task is largely documentary and preemptive (e.g. contingency plans), it has been known to slip down the list of priorities. This is basically where we find ourselves at this juncture in the progression of Asset Management Plans.

9.1.1 Physical

Physical progress is essentially measured against the items in the financial plan for any given financial year. This can give a slightly distorted view in that a delay of weeks or a few months causes some projects to slip from one financial year to another which, for equipment with life expectancies of 40 to 50 years, is negligible. If replacement works or new project planning is timed that critically (other than for specific new loads) that it cannot wait for a few months, then it has been left too late.

Targets

The basic target for physical progress is to ensure that network performance is not sacrificed because of planned work not proceeding on the proposed timescale.

Outcome

Capital projects critical for supplying new load and dealing with immediate security concerns were generally attended to. Some less immediate and more strategic projects have been deferred, a few by only months.

The 2016-26 Asset Management Plan identified many projects that were planned for completion during the 2016-17 financial year. The following table identifies each incomplete major project (>100k) listed in the 2016-26 Asset Management Plan, its status as at 1 February 2018, and a commentary on the project.

There was no 2017-27 Asset Management Plan (an update was issued in its place). There was however a schedule of projects that were planned for completion during the 2017-18 financial year. The following table identifies each incomplete major project (>\$100k), its status as at 1 February 2018 and a commentary on the project.

Planned F.Year	Project ID	Description	Status % Physically Complete		Commentary
1.Tear	U		Mar 2017	Feb 2018	
2015/ 2016	10473 11374	UG Methven Highway	0%	5%	Black Grass risk contained. Civil works have started, and work should progress quickly.
2016	00065	UG New Subdivision. Geoff Gearing Drive - Stage 2 (34 lots)	N/A	95%	Started in 2017 and largely complete.
2016	10989	Zone Substation Protection Relay Upgrade - Feeder & Transformer	90%	95%	Almost complete. Commissioning still to take place. Obtaining outages to commission equipment is challenging.
2016	10915	Methven (MVN) Control Room	0%	20%	Project now uncertain. On hold until status of distribution management system is confirmed.

2016-26 & 2017-27 Asset Management Plan Project Progress/Forecast as at February 2018

To Table of Contents▲

Planned F.Year	Project ID	Description	Mar 2017	Feb 2018	Commentary
2016	10723	Electricity Billing Engine & CRM System	0%	10%	Will continue in 2018-19. Resources have been dedicated elsewhere and external contractor failed to supply.
2016	00216	Enterprise Resource Planning System	0%	15%	Reliant on other system developments that are still incomplete.
2016	11643	UG Conversion - Convert State Hwy OH crossings to UG	0%	0%	Responsibility for executing this project has been unclear. To be assigned to one asset manager.
2017	11076	11kV Core Network Centres - Tinwald	0%	0%	Researching switchgear options to determine site requirements which then define easement negotiations has taken longer than planned.
2017	10954	Non-Network - Survey Accurate GNSS Unit	N/A	0%	Resources to properly specify, procure and integrate the unit are committed elsewhere. External assistance to be sought to progress.
2018	11597	22kV OH Rebuild - Irwins Rd	N/A	0%	Design and build resources are over capacity.
2018	11586	11kV OH Rebuild - Rangitata Gorge (Bluffs - Forest Creek)	N/A	0%	Design and build resources are over capacity.
2018	11586	11kV OH Rebuild - Rangitata Gorge Bluffs	N/A	0%	Design change after significant design effort expended.
2018	11588	11kV OH Rebuild - Symes Rd	N/A	0%	Design and build resources are over capacity.
2018	11589	11kV OH Rebuild - Unnamed road off Pole Rd	N/A	0%	Design and build resources are over capacity.
2018	11591	11kV/LV OH Rebuild - Mayfield Klondyke Rd	N/A	30%	Design resources over capacity and late design change because of tree issues.
2018	11612	22kV Conversion - Methven Highway (Digbys Bridge to Winchmore Hall & Racecourse Rd)	N/A	15%	Delays in Mitcham Road rebuild and 22kV conversion has delayed this project and others as they adjoin.
2018	11613	22kV Conversion - Methven Highway (Winchmore Hall to Springfield Rd) & Side Rds	N/A	0%	Design and build resources are over capacity. Delays in Mitcham Road rebuild and 22kV conversion has delayed this project and others as they adjoin.
2018	11614	22kV Conversion - Springfield Rd West	N/A	0%	Design and build resources are over capacity. Delays in Mitcham Road rebuild and 22kV conversion has delayed this project and others as they adjoin.
2018	11605	22kV Conversion - Winchmore Lauriston Rd, Methven Hwy to end of line	N/A	50%	Design and build resources are over capacity. Delays in Mitcham Road rebuild and 22kV conversion has delayed this project and others as they adjoin.
2018	11600	22kV OH Rebuild - River Rd, Elgin (Beach Rd East - #53)	N/A	0%	Design and build resources are over capacity.
2018	11601	22kV OH Rebuild - Withells Rd	N/A	0%	Design and build resources are over capacity.
2018	11473	66kV UG New - EGN-ASH Cable	N/A	5%	Design resources are over capacity and external assistance obtained. Progress being made in cable procurement and route design.
2018	11651	Non-Network - DMR Repeater Stations for Ashburton/Rangitata Gorges	N/A	3%	Conceptual work has been completed and field research begun but procurement and installation will be in 2018-19.
2018	11645	Non-Network - Store - Cable Jinkers	N/A	10%	Scope has been reassessed as other equipment has been made available. Will proceed at reduced scale.
2018	11631	RMU (4 x CB) - cnr Anama School Rd & Peters Rd	N/A	90%	Design and build resources are over capacity.
2018	11632	RMU (4 x CB) - cnr Arundel Rakaia Gorge & McLennans Rd	N/A	90%	Design and build resources are over capacity.

Planned F.Year	Project ID	Description	Mar 2017	Feb 2018	Commentary
2018	11636	SCADA - Distribution Automation Programme	N/A	30%	This is an ongoing programme but 2017-18 did not progress as far as expected. Partly due to the need to develop a standard automation/ protection solution which is now complete.
2018	11070	SCADA - Tap Changer Comms	N/A	0%	Design and build resources are over capacity. Priority of this project lower than others.
2018	11467	UG Conversion - Leeston Street (Beach Rd - River)	N/A	0%	Design and build resources are over capacity.
2018	11471	UG Conversion - Longbeach Rd. ON HOLD	N/A	0%	Challenges with easements for on-property cable have caused delays.
2018	11466	UG Conversion - Tancred Street (William St - Cambridge St)	N/A	0%	Design and build resources are over capacity.
2018	10986	ZSS - 66kV UG Cable Screens - Arrester Installation	N/A	0%	Obtaining outages on these important cables has proved challenging.
2018	11618	ZSS - Substation Security (Access Control Only) Programme	N/A	5%	An ongoing programme that has been delayed in 2017-18 by design resource pressure.
2018	10988	ZSS - Synchrophasors - Stage 1 and Stage 2	N/A	2%	Discussions have started with Trustpower and progress is expected in 2019.
2018	11622	ZSS ASH - 66kV Conversion Stage 2	N/A	5%	Delayed by 66kV UG cable project 11473.

Reasons for Variance

Over the last 15 years EA Networks has experienced load growth well in excess of the national average. In general, new connections (and work further into the network) that is required to support new connections is given priority over other capital or maintenance except for work required to mitigate safety issues.

Delays in projected work have many underlying reasons ranging from the need to level human resource demands, to legal proceedings or on occasion access difficulties. The window of opportunity for much of the work on the EA Networks' network is narrow as irrigation demand removes the summer months from the rural work schedule. This leaves the less settled autumnal, winter and early spring months as the rural work window. With the advent of dairy herds across the entire EA Networks region, it has further narrowed this window as milking also occurs outside the irrigation season. To further compound this, dairy supplies often limit planned outages to between 9am and as early as 3pm. When a significant winter storm occurs, it can take resources away from planned work and create a backlog of project work that must be either completed or deferred until next autumn at the earliest. Thankfully, during 2016-17 and 2017-18 the weather caused few significant issues.

The notable slowing in peak load growth has altered the priorities of the forecast work. Now that there is additional GXP capacity, it is possible to shift load from the 33kV network on to the 66kV network. A 5-10 year individual project schedule has been incorporated for underground conversion work and rural ring main work which were previously large unscheduled amounts. Both these programmes are forecast to conclude during the planning period. This has caused changes to the forecast cash-flows.

Delays in critical projects can have a cascading effect as others are either directly dependent or will impact negatively on security if they proceed prior to the critical project. In these cases, every effort is made to address the delay as quickly as possible but there are occasions when this is outside the control of EA Networks.

Engineering Resources

During the last few years, EA Networks has employed multiple engineering staff to assist in the workload that a considerable number of projects have placed upon the existing resources. It takes time for new engineers to become familiar with the business and adapt to a workplace after leaving university. To become productive, the new engineers are mentored by existing staff and this does take time away from 'production' tasks such as design and planning. Graduates show much promise to fill the gaps that have caused many delays in the past. The loss of two of these new staff during this period set the engineering team back for a period. Of the new group of 3 engineering graduates that arrived in early 2015, only one now remains. One

new engineer has arrived, but another experienced engineer has left. EA Networks are currently down by two engineers from the optimal level.

Volume of Externally Driven Work

The volume of work that has been driven by external agencies and organisations has been considerable. The raft of state highway projects that have changed from overhead rebuilds to underground conversion has again increased dramatically. All this work increases demands on engineering and construction staff. Staff do their best to meet these challenges, but there are times when they cannot meet all expectations and this period has been one of those times.

Managing expectations of external organisations is an important aspect of dealing professionally with them. Realistic timeframes need to be given when it is known that the staff involved are already very busy. This has not always been handled well.

Contractor Availability

The availability of contractors and the progress they make compared to that anticipated can both have a significant impact on project progress. There are a limited number of contractors active in the mid-Canterbury area. There are times when EA Networks is using most of them in some capacity. If other important clients call upon the contractor's services EA Networks' projects can slip.

Plans to Address Variance

To date, the variation in planned work completion dates has not had a material effect on network performance. Essential work is always completed and any work that is targeted for deferral is evaluated for its criticality. If it is seen that a particular project must proceed, external assistance is sought to ensure its completion in the required timeframe.

Load continues to grow at a significant rate which has placed stress on available resources. EA Networks is reluctant to increase internal contracting resources significantly as there is an emerging trend of converting some irrigations systems from deep well or on farm pond storage to pressurised pipe systems that could significantly reduce electrical loads.

Against that trend, our overhead network continues to age. The requirement of all new connections to the network at 22kV or below to be by underground cable has placed additional workloads on cable laying resources. As a result of this, EA Networks is attempting to increase its resources in this area.

On a more general note, EA Networks had invested in additional resources, both human and non-human, to address some of the project management issues that have hindered completion of some jobs. The addition of three graduate engineers bolstered the technical staff significantly (4 electrical engineers previously) but in the intervening period, the resignation of two of those engineers plus a more senior electrical engineer has set things back a bit. Once the optimal number of engineering staff are employed, over the next few years it is hoped that they can make a marked difference in the performance of the network.

9.1.2 Financial

For a decade, the EA Networks Asset Management Plan has formed the core of future financial planning for the Board and management of EA Networks. Corporate 10-year cash-flows are based on the data contained in the schedules prepared for the annual Asset Management Plan.

The reader is also referred to <u>https://www.eanetworks.co.nz/Disclosures/Regulatory.asp</u> for additional detailed information about the financial performance of the company and its assets.


Budget

Each year the AMP is prepared in tandem with the annual budget and the major projects are extracted from the AMP to form the core of the budget. Smaller, previously unscheduled, works are identified in the budget and used to 'flesh out' the AMP to include the details of work that comes to light at relatively short notice or is based upon newly gathered information.

This approach to budgeting/AMP preparation tends to cause an influx of small projects into the AMP project schedules that were previously unidentified. These numerous small projects, although not identified, are allowed for in the AMP forecast as 'unscheduled' items that are grouped together in an estimate of the total likely cost of such activities (based upon historical statistics).

The following analysis focuses on network expenditure rather than non-network expenditure. The AMP's focus is on managing the assets in the network, so this approach is considered valid. A summary of non-network expenditure is provided but no detailed explanation is provided.

The 2016-26 Asset Management Plan contained the following financial plan for the 2017 financial year (actual results are shown alongside):



	Category	Cap Exper		Operat Exper	Delta	
		Forecast	Actual	Forecast	Actual	Dena
	Customer Connection	3,088	2,229	-	-	-859
	System Growth	6,260	4,826	-	-	-1,434
	Reliability, Safety and Environment	5,158	6,735	-	-	1,577
17	Asset Replacement & Renewal	7,070	5,563	-	-	-1,507
+ - 20	Asset Relocations	-	41	-	-	41
ecast	Non-Network Assets	1,838	1,253	-	-	-585
Fore	Routine & Preventative	-	-	549	828	279
AMF	Refurbishment & Renewal	-	-	936	787	-149
2016-26 AMP Forecast - 2017	Fault & Emergency	-	-	1,067	620	-447
201	Vegetation Management	-	-	325	558	233
	TOTAL (\$,000)	23,414	20,647	2,877	2,793	-2,851
	Non-Network System Operations & Network Support	-	-	3,660	3,235	-425
	Non-Network Business Support	-	-	3,775	4,155	380

Outcome

The chart on the previous page shows the disclosed 2016-17 actual performance compared to the forecast amount in the 2016-26 plan.

The actual values have been extracted from 2016-17 disclosure data.

As can be seen from the chart, the operational (maintenance) expenditure was 97% of that forecast (-\$84k). The capital expenditure was also 88% of the forecast (-\$2,767k).

Overall Operational expenditure was very close to the values predicted.

Capital expenditure was not as forecast. Customer connections were at a reduced level compared to forecast. Several underground conversion projects remained incomplete caused by resource limitations in design and build. Non-network assets were below forecast as significant I.T. projects faced delays largely caused by internal resourcing issues. Carried-over work caused some higher than forecast expenditure in zone substation, rural ring main units, and a couple of underground cable projects.

Reasons for Variance

Explanation of variance more than 10% and others for interest:

Capital Expenditure. Customer Connection (-\$859k ~ -28%)

The actual investment in consumer connection has historically and continues to be affected by numerous external macro events. EA Networks has no control over those macro events, such as dairy pricing or ECAN regulatory rules, which in turn drives irrigation connection demand. While EA Networks incorporate all known factors into its connection AMP forecast a large amount of data remains hidden from EA. New ECAN nutrient run-off restrictions which limit irrigation water use, and an ample supply of developed urban subdivisions suppressing demand for further development were contributing factors. There will always be some variance from forecast to actual as the ebb and flow of the economy governs consumer decisions.

Capital Expenditure. System Growth (+\$1,434k ~ -23%)

- Zone Substations: Deferral of the 66kV ripple plant project pending a review of new technology accounts for approximately 50% of the sum.
- Distribution and LV cables: Resourcing challenges existed for the installation of underground cable in a range of projects.

Capital Expenditure. Reliability, Safety and Environment (+\$1,577k ~ +31%)

Overall a significantly higher than forecast cost attributable to the following projects/programmes:

- 11-22kV Conversion project, Urban undergrounding conversion programme and Ashburton 11kV core network programme are all managed as one budget. Overall cost for these 3 projects are 10% above target which reflects work carried forward from last year.
- Rural ring main unit programme: The higher than planned cost, reflects scope change to better meet the requirements of the network.
- Distribution transformers: Reflects the use of 2nd hand transformers on jobs, which are already in RAB, rather than new transformers. When the AMP was prepared, it was unknown if 2nd hand transformers would be used.
- ZSS CRW 2nd 66/22kV transformer and SZS HTH 22kV Switchboard Extension. Timing issue between years associated with the progress payments of key material.
- 22kV OH New Gibsons and Smalls Road. Construction costs were less than planned.
- 22kV OH Maronan Road fill-in. Project still underway at year end.
- 22kV OH New Winslow Westerfield Rd O/H fill in. Cheaper than planned construction cost, due to green field build.
- 22kV OH New Rawles Crossing Road Timaru Track. Higher than planned construction costs due to shutdown requirements and material cost.
- 66kV OH New From FTN66 to pole 88423 along Cpny Rd. Lower than planned construction cost,

due to green field build.

- 11kV UG New Mt Somers Back-Feed. Delayed start to the project due to a new tendering process. The project was still in progress at the end of the financial year.
- 22kV UG New New Carew ZSS Feeders. Delayed start to the project due to a new tendering process. The project was still in progress at the end of the financial year.
- 22kV UG New New Hackthorne ZSS Feeders. Delayed start to the project due to a new tendering process. The project was still in progress at the end of the financial year.
- Projects with no target against them. Unplanned carried forward from last year due to resourcing issues.

Capital Expenditure. Asset Renewal and Replacement (-\$1,508k ~ -21%)

The budget for Asset replacement and renewal has been managed as a combined budget rather than an item by item base. The main reason for the variance is:

- The Beach Road and Eton Street projects were delayed by the Ashburton District Council.
- The introduction of a new tendering process, which delayed the start of projects but resulted in decrease construction costs.

Capital Expenditure. Non-network Assets (-\$585k ~ -32%)

There were a combination of cost under and over runs that contributed to an overall lower than forecast expenditure.

Higher than planned costs in the following projects are due to work carried out from the prior year:

- Routine building, small IT items and office equipment. Saving from the core and storage switch projects were used to fund these projects.
- Asset management system. This project was scheduled to be completed over two years, 2015-16 and 2016-17. The project was delayed and started in 2016-17 with completion occurring in 2017-18.

Lower than planned costs in the following projects are due to work carried out from the prior year:

- Website development. Deferred due to resource being reassigned to the ICP management system.
- Urban Aerial update. The local council deferred this project to 2017-18 due to cloudy weather.
- Routine vehicles: 1 less purchased, due to a change in operational requirements.
- Corporate vehicles: Lower than expected purchase cost.
- Back-up control room: deferred pending a review of control room operating requirements.
- ICP management: This project has been delayed due to external contractors. The project has now been brought in house to better meet EA Network's objectives.
- Document management system: Delayed key resources needed to complete this project have been reassigned to the ICP management project.
- Data Warehouse: delayed due to resourcing being assigned to the ICP management project.
- Core and storage switches: Lower than expected costs, funds reassigned to other IT projects.
- Legal compliance: Project completed in the prior year.
- Payroll system: Delayed due to the Asset Management system project
- Outage manager: Delayed until 2017-18, due to delay in defining requirements.

Operating Expenditure

This operational expenditure was in-line with forecasts and a lack of inclement weather assisted greatly in achieving this.

Please refer to <u>EA Networks annual regulatory disclosure</u> for further details.

Plans to Address Variance

While distributed load continues to grow in somewhat unpredictable locations and scale, the rescheduling of capital projects and expenditure during the forecast year cannot be precluded. Any capital expenditure is spent completing projects for legitimate reasons, there are no plans to address the variance with any specific actions (other than completing delayed projects as soon as it is pragmatic).

The pending increase in engineering resource and the appointment of dedicated project managers for substations and overhead and underground works will help provide better coordination of works as well as focusing personnel on the critical path for all projects.


A forecast is simply that, a forecast and not a fact. There are times when the prevailing conditions make it difficult to provide a long- range forecast and aberrant localised conditions can mean forecasts are dramatically wrong.

Efforts are being made to provide a progressive planning mechanism that will review the planned projects every three months and develop a moving 18-36 month active projects database. The projects at the 18-month horizon are candidates for inclusion in the coming year's works programme. The 36-month horizon projects are more conceptual and will only become realistic proposals once thorough investigation has taken place. The projects in the database will be refined as time goes by to ensure their viability and scope. By the time they come to be designed in detail there should be a large amount of knowledge built up about how the project will be designed, built, commissioned and operated. All the project knowledge will be held in the database, so any interested personnel can contribute ideas and critique the technical, timing and cost aspects of the proposal.

Forecast for 2018 Financial Year

As at 1 February 2018, the forecast end of year expenditure versus the 2017-27 AMP Update forecast for the 2018 financial year was as follows:

	Category	Cap	oital	Mainte	nance	
		AMP Forecast	EOY Forecast	AMP Forecast	EOY Forecast	Delta
	Customer Connection	2,990	3,342	-	-	-352
	System Growth	3,312	1,233	-	-	2,079
80	Reliability, Safety and Environment	2,803	2,409	-	-	394
- 2018	Asset Replacement & Renewal	10,399	8,210	-	-	2,189
Forecast	Asset Relocations	-	28	-	-	-28
Fore	Non-Network Assets	2,129	1,326	-	-	803
Update	Routine & Preventative	-	-	811	832	-21
P Upo	Refurbishment & Renewal	-	-	846	1,376	-530
AMP	Fault & Emergency	-	-	847	760	87
2017-27	Vegetation Management	-	-	611	279	332
201	TOTAL (\$,000)	21,633	16,548	3,115	3,247	4,953
	Non-Network System Operations & Network Support	-	-	3,424	3,535	-111
	Non-Network Business Support	-	-	5,188	4,199	989



Commentary on forecast variance

While the forecast outcome for the 2017-18 financial year is still open to variance, there are several significant projects that are known to have impacted on the expenditure.

Capital Expenditure

The capital expenditure is expected to be well below the forecast expenditure - by about \$5M (-23%). There are several major projects that have been knowingly deferred as they depend upon several other critical projects to be completed first.

The 66kV underground cable project from Elgin zone substation to Ashburton zone substation has been delayed by design resourcing issue that have now been resolved. Unfortunately, the delay has pushed cable procurement and construction into the 2018-19 year. This shifts \$2.8M from the 2017-18 year which account for over half the variation. The second stage of the Ashburton 66/11kV zone substation conversion relies on the completion of the underground cable project. This \$800K project is now also delayed into the 2018-19 year.

A project to rebuild and convert Mitcham Road from 11kV to 22kV has four other projects dependent on it. The rebuild has been completed, but a decision to remove the 11kV overhead line on Rakaia Highway and place it underground has further delayed Mitcham Road's conversion to 22kV. This has in turn delayed a cluster of other 11kV to 22kV conversion projects that provide security to each other and must proceed in quick succession. Collectively, this group of projects accounts for \$430k of expenditure delayed in to the 2018-19 year.

The Ashburton 11kV core network switching centres have been delayed by additional research in to the appropriate switchgear to use. This decision is critical to ensure the space requirements are known in advance of negotiating for easements. A decision is now close but the \$421k expenditure has been shifted into the 2018-19 year.

The Methven Highway rural underground conversion project has finally started after years of delay caused by a biological contamination scare (Black Grass). This has now been overcome and work has just started at the time of writing. Almost all the \$670k expenditure will however fall into the 2018-19 financial year.

There are a range of other projects that have been postponed because of resourcing issues or design changes that were not foreseen at the beginning of the 2017-18 year.

Counterbalancing the above projects are undoubtedly some 2016-17 projects that unexpectedly had some expense in the 2017-18 year. Further details will be available once the year has concluded.

Operational Expenditure

Overall, the operational expenditure is broadly in-line with expectations although the components within it seem to have some variability. Until the details have been examined closely the individual work order categorisations may be subject to correction thereby making the categories more in line with forecasts.

o Table of Contents

9.2 Service Level

9.2.1 Actual Levels of Service

Network Performance

EA Networks have historically set high expectations for its network performance. This is driven by the rising dairy industry profile - where even momentary interruptions caused by a circuit breaker reclosing causes significant disruption to a dairy shed's operation. There is also a rising expectation from all customers that the power will "always be on".

While setting high expectations is a worthy exercise, it can be a difficult target to reach. The method used to set the individual performance targets is to take the average of the last four years (excluding aberrant years) planned performance and add this to the average unplanned performance. This technique attempts to provide a target that is achievable at least some of the time. Previous methods of calculating targets gave unrealistically low values that were very rarely achieved.

The targets are now located in amongst the peer companies that have similar styles of networks. For example, the average SAIDI forecast for peer companies for 2018-22 is 204 minutes while their 5 year average performance is about 284 minutes. The current target for EA Networks SAIDI is 190 minutes. Previous EA Networks targets have been as low as 149 minutes – 25% below the peer average. EA Networks' SAIFI performance is better than average in comparison with both peer companies and slightly better than average for lines companies generally. The 18 peer group lines companies have a median/average 5 year SAIFI performance of about 2.43 and a forecast target of 2.48.

SAIDI	Total	Unplanned	Planned	
2017-18 Targets	211	115.5	95.5	
Actual / EOY Forecast	245	89	156	

The internationally recognised CAIDI, SAIDI and SAIFI indices are useful barometers of how a network has performed over a given interval. These indices can be plotted over time to establish any trends. The tables above and below represent EA Networks' performance during 2017-18 (to 28 February 2018 - March estimated).

The SAIDI target looks likely to be exceeded by about 16%.

The planned SAIDI is over the target by 64% and this is almost entirely caused by a suspension of live-line working during 2016 and 2017. Fault SAIDI is appreciably below the target because the weather was moderate with no notable wind or snow events.

SAIFI	Total	Unplanned	Planned	
2017-18 Targets	1.62		0.37	
Actual / EOY Forecast	1.82	1.27	0.55	

The overall SAIFI performance looks to be exceeding target by about 12%. Unplanned interruptions closely matched the forecast value of the previous plan. Planned interruptions were negatively impacted by the suspension of live-line working on all lines.

It should be noted that, in the interests of safety, EA Networks has strict criteria for relivening rural circuits after a fault event. It is possible that irrigators can become entangled in HV lines. There are significant line lengths in and around farm yards. Car vs pole events are not uncommon. For these reasons, in almost all cases EA Networks' standard requires a full line patrol (including on-property lines) after the occurrence of an earth fault. This significantly increases fault restoration times, however, public safety, in EA Networks' opinion, requires this.

Interruptions	Total	Unplanned	Planned
2017-18 Targets	450	150	300
Actual / EOY Forecast	489	219	270

The total interruptions index is only useful to compare to previous network performance as intercompany performance is skewed by the length of network each company operate. From 2005 to 2017, the total interruptions have averaged 467 per annum. 2017-18 appears to be similar, although the number of planned outages is likely to have been inflated by the suspension of live-line working.

The faults per 100km (by voltage) parameter is the most useful index to the asset manager.

The performance of the network at subtransmission voltages is encouraging despite exceeding the target values. The voltages which require improvement are the 11kV and 22kV networks. For 2017-18 the overall rate of faults per 100km seems to be about 135% of the target value although appreciably better than the industry and peer average.

The table shows the voltage at which the network faults are occurring and the chart in <u>section 2.4.1</u> illustrates the trend of these faults.

Faults/ 100km	Total	11kV-22kV	33kV-66kV
2017-18 Targets	5	6	2.5
Estimate / EOY Forecast	7.40	8.10	3.50
2013-17 All Industry Average	13.91	14.93	5.50
2013-17 Peer Average	12.10	12.85	5.72

These values are calculated using combined Circuit Lengths and combined Number of Faults from disclosure data 10(v) for 2013-17.

Overall average is 13.91 faults per 100km (13,666 faults and 98,273km of circuit length).


EA Networks have revised its vegetation management and line inspection procedures to better predict and prevent future network failures.

Discussion

A considerable quantity of 22kV conversion is undertaken each year. Every effort is made to minimise interruptions by employing additional contractors to complete as much work as possible in every planned interruption. As mentioned previously, the influx of dairy farming severely impacts on the available number of shutdowns and the duration of each shutdown has an effect. The option of live-line techniques for 22kV conversion projects is prohibitively expensive and slow.

The contribution of planned work to lost customer minutes is significant and this can only be reduced by doing less construction work or more live-line work. The suspension of live-line work in mid-2016 caused the planned SAIDI and SAIFI to rise considerably. There is now a new live-line work protocol in place to assess each job to ensure it is appropriate to use live-line as a benefit/risk trade-off.

Over recent years, EA Networks has invested heavily in remote controllable devices in the field. This involves installation of modern reclosers, gas switches and, in situations where 3 or 4 lines meet, ground mounted ring main units. At the same time, almost all zone substations have been linked with fibre optic cable. The advent of the fibre optic allowing differential cable is line protection to be fitted to virtually all subtransmission circuits. Along the fibre route RMUs, reclosers and gas switches are now being connected to the communications infrastructure. This will facilitate quicker identification fault location and restoration on sections not directly



affected by the fault. Outside the fibre route, remote-controlled devices will be connected via a radio network. Mid-Canterbury's flat terrain makes reliable radio communication difficult (hence the deployment of a fibre network for protection purposes) however EA Networks have a device available that creates a data network using EA Networks radio voice network core infrastructure.

Installation of remote controllable devices has generally occurred when other works are happening. As a result, it takes some time to get sufficient concentration of these devices in any one area to make a noticeable difference to overall performance. There is now a concerted effort to roll out remote control to as many devices as is practical to achieve noticeable improvements in SAIDI.

Several years ago, EA Networks introduced a policy requiring all new connections to the network at 22kV or below had to be via underground cable. The policy was to reduce the large number of faults that occurred on private property but resulted in a network outage. Since implementing this policy we have had very few incidents on property involving underground cable, much less than we would have expected from an overhead service. In addition, safety has been improved through less chance of strikes by irrigators, grain augers etc.

66kV and 22kV conversion work will continue to influence the indices for several more years. If increases in load occur, networks at both voltages will need to be extended and the best cost/reliability trade-off occurs by having relatively few, reasonably long, but very productive planned interruptions.


EA Networks initial 22kV conversions were driven directly by the inability of the existing 11kV network to maintain acceptable voltages under increasing loads. On a voltage-constrained network, doubling the voltage allows four times the load to be delivered with regulatory voltage tolerances. This is achieved for a modest increase in cost and with little change to operating and construction procedures. As the 22kV network has expanded, it has introduced several areas where network security has been compromised owing to the need to supply additional load. EA Networks are now in a catch-up situation where there is a need to convert additional sections of network to restore the previous security levels. This expenditure is a legacy of responding to rapidly increasing loadings and will prevent future deterioration in reliability performance rather than necessarily improving future performance.

The rates of faults per 100 km of distribution lines is now at a level that is competitive in the industry. While all measures are above the target values, the targets do not appear unobtainable. The subtransmission faults rate was impacted by several car vs pole incidents that clustered in 2017-18. It is not anticipated that this will recur.

A variation in 11kV vs 22kV performance (not shown in tables or diagrams) can be partly explained by the location of 22kV and 11kV across the district. Looking at the diagram showing the location of the 11kV and 22kV distribution lines in <u>Section 5.4.4</u>, it is apparent that events can affect one voltage more than the other as a consequence of their geographic location. When strong wind, lightning or other environmental events

occur the network impact is not always uniform. For example, strong winds are channelled or dispersed by geographic features and if the voltage of the network in near proximity is 22kV, then the faults are attributed to the 22kV network even though an 11kV network would also have failed had it been similarly exposed.

The contributions of the various categories of fault cause have shown that although planned faults are the highest individual category in terms of total quantity and duration, it is the next two highest categories of unplanned fault that are concerning. Defective Equipment and Foreign Interference suggest that there are components in the network that are deficient. Examination



of the individual faults in 2017-18 shows that some of the categorisation choices are struggling to separate cause and effect. For example, a transformer that fails during a lightning storm is not defective equipment – that is the result of it being struck by lightning.

During June 2015, Mid-Canterbury was subjected to a reasonable snow storm. Generally, the network held up well, better than it has in the past and power was restored more quickly than would previously have been expected. There were however many faults that originated on property that affected the network. Typically, these are earth faults where the network protection is faster or more sensitive than the fuse supplying the customer. Investigation has revealed a large quantity of old, poor condition conductor on property, much of it #8 galvanised steel (fencing wire). A programme to encourage line owners with poor condition lines, especially #8 galvanised steel has begun with a view to getting these lines bought up to standard.

EA Networks has performed relatively poorly in CAIDI (restoration time - heavily influenced by planned outages) and SAIDI (directly related to CAIDI). Another factor that undoubtedly influences the relativity of EA Networks' restoration times is the strict adherence to the EEA publication "Guide for Reclosing of Feeder Circuit Breakers Following a Fault (October 2001)". This guideline has been updated to "Manual Re-Closing of High Voltage Circuits following a Fault (Guide) (2014)". EA Networks will examine this document closely and decide if, in balance, the new guide provides a more suitable approach to post-lockout circuit breaker closing. EA Networks are not able to comment on other companies' practices, but anecdotal observations would suggest that not all companies are quite as rigorous in their application of what EA Networks considers to be industry best practice (patrolling of lines following a recloser lockout). The other factor influencing SAIDI heavily was live-line working (or lack thereof). This has now been resumed and it is anticipated SAIDI will decrease sharply as a consequence.

Faults per 100km is better than average for all lines. Faults per 100km is trending lower for 11-22kV lines. It is below the median for all companies and is trending down. The targets are approximately 65-75% of the values being achieved and it will take considerable ongoing effort to bring the actual performance down to the desired values.

Service Levels

This is the area of performance measurement that directly affects the quality of service that consumers experience. <u>Section 2</u> of this plan "Levels of Service" addresses most aspects of performance and performance improvement as it relates to service levels.

Targets

The service level targets have been detailed in <u>section 2.4</u>.

Outcome

See section 2.4.1.

Reasons for Variance

There are a range of reasons whereby performance may not be as per target. The significant ones are:

- The suspension of live-line working had a dramatic effect on planned outage SAIDI and SAIFI. This suspension was in reaction to industry concern over liability. Adherence to "Patrol after auto-reclose lockout" philosophy. This can delay restoration considerably but ensures a much lower risk of livening onto vehicle or other situation where it could place the public at risk.
- The reduced, but still high, levels of planned outages.
- A number of lightning, vehicle and perennial 'unknown' faults have contributed to the observed network performance.

There are the other perennial reasons such as trees and wildlife that always cause issues, but they tend to be lower frequency and sporadic.

Plans to Address Variance

Addressing service level performance issues is an on-going process. There is no magic answer to solve all the issues at once. EA Networks are concentrating on solving the obvious issues as they become apparent.

The resumption of live-line working will reduce the planned SAIDI and SAIFI considerably. This is possible as the distribution industry now seems to have converged on an agreed protocol for justifying the use of live-line techniques for approved jobs.

The replacement of faulty equipment prior to failure is a simple action to increase performance if the imminently faulty equipment can be reliably detected. More effort with diagnostic equipment such as infrared cameras is being made and this will continue for the foreseeable future.

More research is being done on the causes of faults. Distribution areas each have their own character whether it be trees, wildlife, mechanical interference, vehicle crashes etc.

The recent policy to encourage on-property underground distribution will, over time, lower the frequency and impact of on-property faults which are commonly cleared by a network circuit-breaker. The operation of a circuit-breaker affects large feeder segments or entire feeders instead of just the consumer causing the fault. A fault in an underground cable is rare and when it does happen will commonly be caused by mechanical interference which is generally reported by the person excavating allowing faster isolation and restoration of supply.

All customers with poor condition lines, especially #8 galvanised steel, are being contacted with a view to getting these lines bought up to standard.

There are no plans to change the line patrol after auto-reclose lockout policy until the new EEA guide on manual reclosing has been thoroughly assessed.

The level of planned work is a fact of life. While new load appears, it will require servicing. Live line techniques are not suitable for the scale of work required for large line rebuilds.

Advances in SCADA operation and distribution automation will reduce the time taken to restore consumers after a fault. This will greatly assist in reducing SAIDI and CAIDI. EA Networks is currently in the assessment phase for a distribution management system. If approved, it is planned to begin deploying this in the 2018-19 financial year and continue to the following year.

It is apparent that relatively few faults can have a dramatic effect on EA Networks performance. For a smaller company (<20,000 ICPs) the relatively rare event of a typical urban feeder tripping once can have a dramatic effect on system SAIDI as the affected ICP count is a significant proportion of the total. Compare this with a large urban company (100,000+ICPs) where a single urban feeder tripping is unlikely to impact on system SAIDI by a detectable amount. The only way to address this is by reducing the proportion of ICPs per protective zone so that a single fault affects fewer than say 2-3% of the total ICP count (in EA Networks case this would be 400-500 ICPs). For a large utility this could be 2,000 to 3,000 ICPs. EA Networks are planning to proceed down this path with more urban circuit breakers and feeders with fewer than 250 ICPs on each. In rural situations, the customer count is rarely high enough to affect SAIFI on a single fault but SAIDI can be adversely affected when faults take a long time to diagnose. The installation of many rural RMUs with fault detecting and interrupting capability will begin to address some of these issues as well.

9.2.2 Overall Reliability

The overall reliability for the 2017-18 year has shown a worthwhile improvement in fault-related performance. At time of writing, the forecast default price path SAIDI and SAIFI are perilously close to being exceeded. Most of this can be attributed to the lack of live-line working impacting the total number (and therefore total duration) of planned outages for the majority of 2017. The forecast suggests end-of-year SAIDI being 172 (151 target) and SAIFI 1.63 (1.61 target).

A new tree control policy has been formulated and will be administered with rigour. The tree control policy is based upon the Electricity (Hazards from Trees) Regulations 2003 but has additional opportunities for the tree owner to allow EA Networks tree control standards to apply. If the tree owner chooses to allow EA Networks to apply their own tree proximity and trim standards (more rigorous than those in the 'Tree Regulations') then there is the possibility of significantly reduced cost of tree control to the tree owner. Together, it is hoped that these measures will reduce the impact of any future weather events and thereby prevent any future breach of the price-quality path thresholds. The relatively low number of tree faults that occurred can be attributed to both this new policy and the lack of wind and snow during 2017-18.

EA Networks' HV distribution network (particularly 22kV) has not performed to the target. The performance of this voltage (22kV) does appear to be trending down towards the target. The target appears to be ambitious when compared to the industry average. It is possible that the EA Networks target is unachievable in all but the most environmentally benign of years. The planned interruption rate was reducing as development work tailed off. 22kV conversion work continues to have some planned outage impact and potentially several of the coming years will feel the impact of 66kV line construction or rebuild projects.

When planned outage frequency begins to drop, the system interruption duration will drop with it. As the 66kV subtransmission network is largely developed, many of the high impact faults seen historically have been reduced as circuit redundancy eliminates outages. As always, tree control is an ongoing problem that specific regulations and EA Networks own tree control policy now cover. It appears that assertive tree control will continue to reduce fault frequency to some degree. Of more concern than fault frequency are duration measures such as restoration time. Full line patrolling after an auto-reclose lockout is something that EA Networks always undertakes. It is unknown whether this is the norm for all other similar companies. This has a significant impact on restoration time if no cause is found and the line is successfully restored, but it is industry best practice to do this.

A major boost to performance is expected with additional SCADA control over remote switchgear. This will provide significant information and faster responses to interruptions, reducing the duration aspects of faults but probably not the frequency (although intensive monitoring of protection relay reclosures and pickups may allow preventative maintenance actions).

The planned interruption rate is completely under EA Networks' control and it forms a large portion of the frequency and duration indices. Other than the impact of a return to live-line working, it is unlikely that these will fall dramatically until the major line construction and voltage conversion projects are complete.

In summary, the overall performance of the network shows it is relatively fault resistant when compared with similar companies, but fault response needs to continually improve.

9.3 Service Improvement Initiatives

Having identified the level of performance that EA Networks are achieving and the level of performance and standards that stakeholders, consumers and EA Networks wish to achieve, this section details proposals that, where necessary, will drive improvements to the services EA Networks delivers to consumers. The solutions relate to different voltage levels and components within the EA Networks network. See <u>section 4.1</u> for a chart showing the different voltage levels and the interconnections between them.

As EA Networks move from a period of extremely high growth to one of modest growth, the maintenance regime at EA Networks will become much more focused on preventing failures rather than reacting to them or maintaining equipment at set time-based intervals. EA Networks look at any new diagnostic tests that become available and assess their usefulness for preventative maintenance. When it can be shown that the tests can reliably predict the condition of equipment and any incipient fault, it is used in a targeted fashion on the equipment that is most critical for security or other performance criteria such as safety.

All the initiatives that have been identified for implementation are subject to economic analysis to ensure EA Networks are offering value for the increase in performance. The value can sometimes be difficult to quantify

and if a business case cannot be made, the costs, pros and cons will all be presented to the Board to provide the sometimes intangible influence of consumers/shareholders wishes on the proposal.

9.3.1 Transpower Network

Transpower has identified that it has a need to increase the capacity of the national transmission network to maintain the level of security required of a national grid. Proposals have included a new 400kV line that takes electricity from the hydro schemes in the south of the South Island to the greater Christchurch area. Other, interim, less expensive steps have now been suggested and they appear to be the preferred option. All these approaches will offer increased security to Transpower's Ashburton substation (Ashburton220) thereby improving both the security and quality of supply to EA Networks' consumers. Transpower have altered Ashburton220 to interconnect both circuits of the Twizel-Bromley-Islington double circuit 220kV line (previously only one of the circuits was deviated into Ashburton220). As well as assisting in relieving Transpower's grid constraints, this project has increased the security of Ashburton220's 220kV bus from n-1 to at least n-2 in relation to 220kV circuits.

The addition of a third 220/66kV transformer (T9) has permitted a reconfiguration of the Elgin 66kV bus which connects to Ashburton220. Protection system alterations have also been implemented that improve the performance of the EA Networks subtransmission network protection and allows more reliable and selective detection of faults. This assists in reducing the extent of future outages when particular types of fault occur.

The third 220/66kV transformer has provided a level of firm capacity that exceeds the present 66kV peak load. There are no projects planned to further increase the 66kV capacity at Ashburton220. In future, should load begin to exceed the level deemed suitable for supply from Ashburton220, a new geographically separate GXP will be developed to both increase GXP security and reduce the loading on the EA Networks 66kV network. A project has been included in 2027 to accommodate such a development [80004].

9.3.2 Subtransmission System

At least one part of the subtransmission network carries electricity to every consumer supplied by EA Networks. A consequence of this is that loss of any part of the subtransmission network is felt far more widely than the loss of an equivalent portion of the distribution voltage networks.

There are a range of initiatives that have been undertaken to improve the service levels obtained from the subtransmission network:

- new 66kV line design has been externally reviewed to ensure reliable conductor displacements under both normal and extreme conditions
- vibrations dampers have been fitted to subtransmission circuits this lowers vibration related faults on the subtransmission network and ensures the line endures for its full design life.
- older lines have been inspected with a corona camera and have had subsequent inspections using ultrasonic equipment that detects cracked or faulty insulators as well as defective insulation on most equipment
- Infra-red cameras that detect thermal discrepancies are used on an annual basis to examine important lines for overloaded or potentially faulty joints and connections
- high performance protection equipment has been installed on the all 66kV subtransmission circuits and selected 33kV circuits resulting in lower fault clearance times, increasing safety and decreasing the duration of voltage depressions

9.3.3 Zone Substations

A failure in a zone substation can be particularly difficult to deal with. A combination of sensible overall design and relatively modern asset specification can reduce the risk of failure considerably and therefore increase the level of service it provides. Specific initiatives undertaken in zone substations include:

- very careful monitoring of critical equipment using partial discharge tests, infra-red cameras , ultrasonic equipment and sophisticated oil analysis to provide details of internal transformer condition
- selection of equipment for new substations that is more immune to factors that have been the cause of historical failures

- configuration of new substations that makes them more tolerant of equipment failure supply is not completely lost during or after a critical equipment failure.
- 66kV bus zone protection that reduces fault clearance times to a few cycles, dramatically reducing fault damage (although not preventing the fault) and localising the outage to the faulted equipment only.

There are a raft of other changes that have been implemented as a consequence of the major zone substation construction programme of the last 10 years. Suffice to say that they all assist in providing a higher level of service from the zone substation to the consumer.

It is noticeable that there are an increasing number of devices being connected to the network that are creating harmonic distortion of the supply. EA Networks have engaged in a more proactive stance on this and have installed real-time monitoring equipment at most zone substations.

9.3.4 22kV and 11kV Distribution System

The high voltage (HV) distribution network (22kV and 11kV) has the most geographically widespread lines in the entire EA Networks network. HV distribution also forms the highest percentage of total lines and switchgear. Consequently, it features in most faults affecting consumers.

Underground

The underground HV distribution network is generally meeting expected performance. Some condition monitoring is done on cables although it has not proven to be particularly good value because the low fault frequency requires monitoring a large proportion of the network to provide a proactive response. Generally, the few faults that do occur in the underground HV network are caused by either external influences such as mechanical excavators (this is only preventable by extensive education), or faulty joints and terminations which are always being re-evaluated based upon performance.

Future developments are planned to include a new core 11kV cable network programme for Ashburton township. This will decrease the average number of ICPs per feeder to lower levels and increase overall capacity. This will mean a lower impact for any given cable fault since fewer consumers will be affected. The same network will also allow much more substantial and faster load transfer between Ashburton and Northtown substations during both planned and unplanned outages. This should make planned outages of urban Ashburton ICPs very rare and unplanned outages very short. The first project in this programme is for two Tinwald network centres [11076].

Overhead

The overhead HV distribution network is much more prone to external influences and the majority of overhead line faults affecting consumers occur on the overhead HV distribution network. There are a number of improvement initiatives that have already been undertaken:

- urban underground conversion programme progressive conversion of the urban overhead HV distribution lines to underground cable causes dramatic reductions in fault frequency
- rural underground conversion where it is deemed to be prudent and sufficiently advantageous
- thermal imaging analysis of major distribution feeders to detect faulty connections or overloaded components
- an on-going tree control programme that is now backed up by additional measures for tree owners who wish to take advantage of them
- replacement of parallel groove connectors and line taps with higher reliability wedge connectors
- repositioning displaced line reclosers to increase network segregation
- the routine use of more reliable and remote controllable gas switches instead of air-break switches
- the installation of rural ring-main units to increase switching reliability and safety while providing the opportunity for ring-main unit circuit-breaker fault clearance and single-shot auto-reclose as well as remote control.
- vibration dampers are being fitted to underbuilt HV distribution on long spans to decrease vibration

damage

- additional surge arrestors have been fitted at locations where existing equipment provides the relatively high cost of an earthing system (e.g. SF6 load-break switches)
- universal application of possum guards to poles with high voltage attached to them
- 11kV glass tube fuses are progressively being replaced with expulsion drop-out types
- additional interconnections between feeders to provide alternative supplies
- 11kV to 22kV conversion increases capacity significantly and permits back-feeding which lowers both planned outages and unplanned outage length
- neutral earthing resistors reduce the thermal stress on wires and connectors during earth faults as well as dramatically reducing the fault voltage depression seen by consumers
- more rigorous actions in relation to non-compliant privately owned HV lines
- elimination of unfused overhead extensions onto private property
- thermal infrared camera inspection of lines and accessories to detect abnormal heating
- the requirement that all new network connections (both LV and HV) shall be via underground cable and encouragement to have all on-property reticulation underground

There is still the need to further improve the performance of the overhead HV distribution network and there are three main possibilities for achieving this.

(1) Reduce Fault Frequency (SAIFI reduction)

This is possibly the most difficult of the three methods to increase performance. There will always be people driving cars that crash into poles, irrigators that either push wires together or directly hit the wires, birds that perch on insulators, etc. Fault immunity can be increased by these initiatives that EA Networks are initiating or contemplating:

- use of covered conductor in specific areas prone to conductor contact by trees or machinery (not being actively pursued);
- use of insulator shrouds and conductor insulation in areas prone to wildlife interference (being used for specific equipment);
- use of pole-mounted fully-enclosed load-break switchgear in place of air insulated disconnectors reducing the frequency of equipment malfunction;
- possible provision of an on-property service line maintenance service contract that would ensure lines that are presently privately owned and are on private property do not cause preventable outages on the EA Networks network;
- review of recent severe weather events has identified certain types of conductor, poles and fittings that feature in a high proportion of faults. These assets are targeted for replacement as the opportunity arises;
- even stricter enforcement of tree control to prevent (a) earth faults caused by trees touching the line, (b) bark and branches blowing onto the line, and (c) trees falling and mechanically damaging the line. This has been implemented.
- careful consideration of asset location to avoid vehicle contact.
- underground conversion of overhead assets where there is a compelling safety case when assisted by roading authorities.

(2) Reduce Extent of Fault Impact (CAIDI/SAIDI reduction)

Another possible performance improvement is to reduce the number of consumers affected by a fault. This can be either fewer consumers with the power off, or fewer consumers seeing the consequences of the fault. Several initiatives are under consideration or have been implemented:

• application of neutral earthing resistors in an urban cable network to reduce the thermal stress on

wires and connectors during earth faults as well as dramatically reducing the fault voltage depression seen by consumers (widespread implementation);

- increase the total number of HV distribution feeders thereby reducing the number of consumers served by each feeder (planned for urban Ashburton);
- continue to install additional line reclosers increasing the network segmentation (rural RMUs are displacing/supplementing reclosers);
- implement a degree of distribution automation that would rearrange the network, automatically restoring supply to some consumers within 60 seconds (possibly available via a distribution management system in 2020).

(3) Reduce Duration of Fault Impact (CAIDI reduction)

If the fault is inevitable (some are) and the number of consumers affected cannot be economically reduced, the last option is to restore supply to as many consumers as possible, as quickly as possible. This is one area where modern technology can have a considerable impact. The initiatives under action or consideration are:

- more remote control of line reclosers, disconnectors, gas switches and ring-main units (actively being implemented);
- increase the sophistication of protection systems to limit the duration of fault voltage depressions (actively implemented at 66kV, less so at distribution level);
- permanently install distributed power quality monitoring equipment at consumers' properties to report not only fault information but also other power quality statistics (some aspects of this have arisen through the fibre optic network which also supplies on/off information via the consumer connected modem and there is potential for every connection to have a remote signalling voltage/load transducer if an alternative load control system is adopted);
- equip field staff with devices that assist in locating faults and provide real-time operational information to allow fully informed decisions (project completed);
- possible use of a large (300kVA) generator and step-up transformer to provide an alternative supply during all types of interruption (still being considered).

Switchgear

The majority of switchgear has proven to be trouble-free provided the manufacturer's recommended maintenance is performed. There are however some particular items of plant that are sub-standard and the only remedy short of major modification is to replace the item. Things that have been done to improve performance or are proposed to be done include:

- replace switchgear where there is a known risk to safety and/or equipment integrity;
- use of equipment with better cable termination integrity, lowering the burden on jointers to use materials that are prone to environmental influences;
- regular inspection of ground-mounted switchgear using partial discharge detection equipment;
- use of equipment that is designed to be fundamentally safer, more durable and more reliable;
- increased use of remote control to minimise exposure of personnel to switching equipment;
- fault indicators are being applied in more locations to reduce restoration times;
- adopting the routine and extensive use of fully-enclosed SF₄ gas load-break switches which are both more reliable, more capable (400 amp load breaking) and safer than open contact style switches for both new and many existing sites.

Transformers

Distribution transformers have proven to be a very reliable asset category. Failures are typically caused by wildlife, lightning or overloading, with equipment failure coming much further down the list. Since distribution

transformers are very reliable, little additional effort can be justified in further increasing performance. The main initiative that has been implemented is a universal system spare 1,000kVA distribution transformer. This unit is self-contained with HV and LV cables and can operate at either 22kV or 11kV. It has been put to good use on a number of occasions already during transformer faults that would have been difficult to deal with otherwise.

Although not particularly increasing the reliability of the transformer, EA Networks has adopted the use of intank high voltage fuses for all new transformers intended for ground mounting (this typically encompasses all transformers larger than 100 kVA and 'microsub' style units used when the choice is made to mount smaller units on the ground. These fuses are intended solely as fault protection for the transformer internals and equipment directly connected to the low voltage bushings. By putting these fuses in the transformer now it prepares them for inclusion in any future underground reticulation network that may not allow for costly ring main units at each transformer site. It also overcomes the problem of adequately protecting a large and small transformer (such as occurs on many farms) on the same piece of underground cable. Previously, the fusing for a large and a small transformer was done collectively at the start of the underground cable and this was not entirely satisfactory.

One of the intentions of the policy of ground-mounting any new transformer above 100 kVA is to promote a more reliable mounting arrangement for each transformer. During extreme events such as snow storms, wind storms and major earthquakes, a ground-mounted transformer is much more secure than the equivalent pole-mounted unit.

9.3.5 LV Distribution System

The low voltage (LV) distribution network (400 volts) is typically quite reliable and any faults that occur affect relatively few consumers (security standards dictate no more than 25 initially and no more than 15 during the repair). There have been several improvement initiatives that have provided worthwhile increases in performance:

- conversion of overhead LV lines to underground cable has provided increased reliability, capacity and quality (better voltage regulation and fewer fault voltage depressions)
- replacement of old open contact LV fuses and links with modern high capacity switchgear has improved the reliability, configurability and safety of kiosk substations, roadside switching boxes and consumer service fuses
- when overhead lines are installed or replaced in, PVC covered LV wires are now universally used and prevent problems with wires clashing and reduce safety concerns

9.3.6 SCADA, Communications and Control

The SCADA system at EA Networks has been evolving for some time. It is now able to provide a significant improvement in network performance with the widespread ability to control switchgear and other power system devices as well as retrieve information that assists in diagnosing both faults and power quality issues.

The system is fully functional and expanding. The opportunity exists to have the SCADA system extend into automation of some network activities. This will permit faster restoration and allow staff to concentrate on repair of the fault rather than switching of the network.

Having stated in older plans that the ripple control system had proven to have high availability, the electronic portion of one of these plants failed during 2005 and then another failed during 2011. Certain electronic components are no longer available and in some cases the service contractor cannot repair failed equipment. Unfortunately, this was the case with both plants that failed. A decision was made to repair one of the failed plants using parts of the standby plant. The 2005 failed equipment has been replaced with a brand-new item sized to suit future application at 66kV. This has returned the injection plant count to three and will ensure no on-going loss of load control for a fault in one plant.

The issue of high harmonic distortion and the potential for the required mitigation measures to degrade the signal of the ripple system are being researched. It is possible that the outcome may require a significant rethink of the load control signalling system to ensure it remains reliable.

There are two projects in the plan to replace the present ripple system with either new technology or a new 66kV ripple injection plant. If the 66kV ripple plant option proceeds the existing 33kV ripple plant will be replaced in 2026.

9.3.7 Protection Systems

Any electrical protection component is by design a high reliability item. The configuration of individual components of protective plant can have a considerable influence on the performance of the protection system in total. Protection maloperation is rare but it does happen, and, depending on the back-up component available, it can lead to a more widespread outage.

Protection relays ("relay" is a term for the control box that senses faults and switches the circuit-breaker off) are becoming much more sophisticated than they have been. Most modern protection relays are based on microprocessor technology which permits not only advanced decision making but also direct digital communication with other devices such as PC's and of course SCADA systems.

EA Networks have utilised many of these modern protection relays, and while there have been some teething issues created by the installation methods, they have proven valuable in providing all manner of loading information as well as post-fault analysis. There is a lot of scope in the application of advanced protection relays for improved network performance. This is not only in the way the relay controls the circuit-breakers but also the information they provide to staff for future engineering decisions.

Live-line work is now a routine part of network construction and maintenance techniques. Modern protection relays have the capability of being programmed to disable automatic reclosing either locally or remotely (via SCADA) and, if so desired, change the protection settings for live-line working so that a trip operation is extremely fast compared to normal operation. This does not lower the risk of an incident occurring, but it can make the consequences much more tolerable.

The main initiative will be to keep abreast of developments in the protection field so that maximum benefit can be obtained from worthwhile technology.

Some of the early electronic relays are now beginning to show sign of age-related degradation. The oldest relays are being progressively replaced either as issues become apparent during testing or simply based on the age of the unit, its criticality, the spares held and its repairability. Fortunately, the conversion of the subtransmission network to 66kV has made the vast majority of aged protection relays redundant. Some of the early 66kV line relays have been scheduled for replacement as they approach 20 years of age.

9.4 Asset Management Maturity Evaluation

There has been insufficient time and resource available to attend to a rigorous and formal evaluation of asset management processes and systems at EA Networks.

Appendix G contains EA Networks disclosed AMMAT response.

9.5 Gap Analysis

The service level performance gap analysis has been partly addressed in <u>section 9.3</u> with a range of initiatives targeting systemic baseline performance characteristics.

EA Networks have not been able to complete a comprehensive AMMAT gap analysis. Rather than present a hastily prepared commentary on the range of issues requiring attention it has been decided to leave this section without substantive content. Suffice to say that there are a range of AMMAT topics that will require attention and as internal resources permit they will be developed, documented and addressed. Some of the latent issues that have existed for some time are documented in <u>section 9.6</u> below.

Future plans will contain a more rigorous AMMAT discussion and analysis of gaps that exist and the areas that EA Networks consider worthy of on-going attention – offering value for money.

9.6 Asset Management Improvement Initiatives

There are a raft of processes and systems that need significant improvement to become equivalent to the level of excellence that are considered industry's best practice. To attempt to improve all these elements in

the short term would be folly. There are some key processes and systems that need immediate attention, while others represent a high benefit/cost ratio and should be advanced on simple economic grounds.

The following items represent elements of EA Networks' Asset Management that are to be targeted as essential for improvement during the short term (3 years).

SCADA – Control and Data Gathering

The SCADA system is fully functional at almost all the newer zone substation sites. Distribution system sites are being connected as communications paths become available. The DMR system will be able to boost the numbers of distribution sites dramatically with the addition of a small radio/RTU device that can be used wherever voice coverage is available.

A big part of a successful SCADA implementation is obtaining reliable data communication to all zone substations. A separate fibre-optic communications infrastructure has been developed as a commercial enterprise and all 66kV zone substations are connected plus other field equipment is being progressively connected. This platform provides a very secure and reliable network.

Once fully operational at all controllable sites, the SCADA system will provide: full remote control (a means to reduce restoration times), remote fault diagnosis, gathering of equipment loading in real time, gathering of condition-related data in real time, gathering of power quality data in real time, and temporal trending of a range of power system parameters. All this data supports effective asset management.

Risk Management

Although a considerable amount of time and effort has gone into the risk assessment process there are still very few contingency plans to assist staff in the event of that risk affecting particular items of equipment or classes of equipment. Some risks may be treated by engineering responses to reduce exposure to the risk instead of attempting to reduce its consequences after the event through contingency planning.

The target of EA Networks' risk management is to follow through on high risk items already identified and create documentation to manage the outcome of that risk. This work should have been completed by now but continuing pressure on resources has seen this delayed. At the earliest opportunity and when resources permit this work will be progressed.

Spatial Information and Network Modelling

The spatial data storage application EA Networks are now using is called Hexagon G/Technology (formerly Intergraph G/Technology). The same application maintains the electrical model of the network which facilitates intelligent tracing of faults and analysis of the network. G/Technology also captures and models the EA Networks fibre-optic network. The conversion from the previous GIS is complete and a backlog of asbuilt data is being addressed.

The Hexagon G/Technology system offers a stable and robust platform from which integration with other asset-related systems has already increased and much more creative use will be made of the electrical model and other valuable stored data.

Levels of Service

Having set in place a number of security standards that are supposed to target improvements in the levels of service, additional effort is required to determine the degree of compliance with these standards. All new projects are designed to offer the prospect of improved compliance with the standards but may require some redesign to achieve 100% conformity.

The ability to efficiently analyse compliance with the security standards has been hindered by the lack of data available from several systems (SCADA, consumer loading data, GIS tracing ease/performance). Systems are either in place, or are being put in place, that will largely resolve these issues within 12-18 months.

The target for this aspect of asset management is to identify the non-compliant sections of the EA Networks network and rank them according to priority. Previous targets were not met. Once the engineering staff resources are returned to optimal levels and with new software tools, it is intended to complete this task in 2019.

9.7 Capability to Deliver

This plan has been published annually for more than 15 years and has been instrumental in guiding the development and lifecycle management of the EA Networks electricity assets. There have been a number of years when the annual goals have not been met but, overall, the strategies outlined around the year 2000 have succeeded or are steadily progressing towards the desired level of performance. The plan performance targets have been in many cases based upon the best aspects of historical performance. This ensures they are achievable, but ambitious.

The ability of EA Networks to achieve the plan objectives is tested annually, not only by the Board, but also the Shareholders' Committee who provide a commentary on the performance of the company in the Annual Report.

At the management level, the expectation is that any planned project is identified as early as possible and included in the Asset Management Plan project database to give an estimate of the project duration and timing, financial resources, design resources and construction resources required to achieve the goal. Three-monthly, this database is interrogated to ensure that the cost and design/construction resourcing are within the means of EA Networks and its contractors for any given period. Additionally, analysis of the long-term benefits of the individual projects and programmes must be sufficient (either individually or collectively) to justify their inclusion in any future plan.

In recent years, EA Networks has grown and additional staff have been employed to bolster the technical and business capabilities. This growth has increased the rigour of a number of the internal processes including those on investment and project commercial viability.

Although some projects are still ultimately considered at Board level using the ethos of a cooperative company structure, the knowledge of underlying commercial considerations will always be relevant.

The EA Networks business structure has shown itself to be remarkably stable over time. This stability existed during a period in its history which will be remembered as when asset development was at the highest ever level. The fact that significant network level decisions made more than 15 years ago have been successfully implemented demonstrate that the business structure and processes are sufficient to support the continued implementation of the plan. During this period all consumers irrespective of size were connected without unreasonable delay.

As the development workload decreases, it will permit more time to be spent refining the lifecycle management structures and systems as well as developing the formal documentation of many processes and systems that are currently understood and adhered to while not being contained within a 'controlled document'.

One area where EA Networks have struggled, is to retain younger engineering staff. Because Ashburton is a smaller rural township, it has few local people trained as electrical engineers. Consequently, EA Networks must attract engineers to a small rural town and that is challenging to start with. Once they are here, it is then a further challenge to retain those staff as the appeal of larger centres draws them away (either for lifestyle reasons, partner's work, etc). EA Networks encourage local students into electrical engineering whenever possible, but there is no certainty that they will choose to return once qualified.

The next decade will require careful consideration of succession planning for a range of positions. The average age of EA Networks' workforce is above 45 and a significant proportion are in their 50s and early 60s. The knowledge and experience of these personnel must not be lost to the next generation of staff that will succeed them. Effective mentoring of those that will follow is an essential aspect of managing the workforce.

To Table of Contents▲

APPENDICES

Table of Contents

10.1	Appendix A - Definitions	297
10.2	Appendix B - Asset Management Plan Cash-flow Schedule	304
10.3	Appendix C - Forecast Load Growth	309
10.4	Appendix D - Disclosure Cross-References	316
10.5	Appendix E – Large Consumer Dialogue Questionnaire	321
10.6	Appendix F – Customer Engagement Statement	326
10.7	Appendix G – Disclosure Schedules	329

To Table of Contents▲

Page

To Table of Contents▲

10 APPENDICES

10.1 Appendix A - Definitions

The Electricity Distribution Information Disclosure Determination 2012 contains an extensive range of definitions covering a range of activities, assets, and associated terms. In future plans it is intended to make every effort to synchronise the terms in use in the plan (and here in the definitions) with those used by the Disclosure Determination. Unfortunately, there has been insufficient time available to change the structure of this plan to reflect the Disclosure Determination preferred terms.

EA Networks do have philosophical issues with some of the Disclosure Determination asset definitions, seemingly having more to do with financial asset definition than physical populations of like assets which are managed in common using the same methodology.

Maintenance Activity Definitions

Inspection, Service and Testing

Routine

This is expenditure on patrols, inspections, servicing and testing of assets on a routine basis. Typically, these activities are conducted at periodic intervals defined for each asset or type of asset. This work does not involve any repairs other than some minor component replacements during servicing.

Special Inspection, Service and Testing

Expenditure on patrols, inspections, servicing and testing which are based on a specific need, as opposed to being time based as with periodic inspections and servicing.

Faults

Repairs undertaken during fault conditions to restore supply. This does not include the eventual repair of a faulted asset, where it is taken out of service while repairing the fault; only the expenditure required restoring supply is included.

Planned repairs and refurbishment

Repairs to and refurbishment of an asset which may involve component replacement but not the complete replacement of the asset. This includes corrective repairs of defects identified within a year, "special" repairs (e.g. based on an identified type failure or type weakness) and planned refurbishment's that may involve a significant proportion of component replacement. However, to identify refurbishment's as distinct from general repairs would require identification of all specific refurbishment projects over the planning period and this has not proved feasible for this plan.

Planned replacement

Replacement of an existing asset with a modern equivalent asset providing similar capacity or other aspect of service provided. Note that the asset need not be identical in capacity etc, but should be materially similar.

Maintenance contingency

An explicit planning contingency, where it is not feasible to identify all minor work, or where it is expected that work will arise, but its classification cannot be easily predicted. All contingencies are specifically identified, and no implicit contingencies are included in the detailed expenditure projections for other activity classifications.

This contingency is converted into one of the above activity classifications once committed. Therefore "Maintenance Contingency" is not a real activity for reporting purposes.

Enhancement and Development Activity Definitions

Enhancement

This is the replacement of an existing asset with a modern equivalent asset, which is materially improved

on the original asset, or modifications to an existing asset, which have this effect. Specifically, this will include improvements to the existing asset configuration, which are undertaken with the purpose of:

- Further improving the inherent safety of the system (e.g. installing smoke/heat detectors and entry alarms in substations)
- Improving the level of consumer service (e.g. increasing capacity by replacing a transformer with a larger unit, or adding an extra circuit to it to increase security)
- Improving economic efficiency or investing to improve the asset by reducing operating or maintenance costs (e.g. fitting vibration dampers to specific lines to reduce the rate of component deterioration)
- Improving environmental risk management (e.g. fitting oil containment facilities at substations)
- Improvement to corporate profile (e.g. landscaping station grounds, although this is also fully justifiable based on reduced grounds maintenance)

Note that each aspect of improvement is related to a specific asset management performance driver.

Development

This is work, which involves installation of new assets in sites or configurations where none previously existed. This may also include substantial upgrade work (e.g. re-building a substation at a higher voltage) in which the original configuration is significantly altered or extended.

Development contingency

An explicit planning contingency, where it is not feasible to identify all minor work, or where it is expected that work will arise, but its classification cannot be easily predicted. No implicit contingencies are included in the detailed enhancement and development expenditure projections. For the same reasons as those discussed under "Maintenance Contingency", this activity is not included in financial reports.

Other Activity Definitions

Operating

Any disconnection of consumer's services for any reason except non-payment of electricity accounts. This includes activities such as house painting, transportation of high loads and low voltage switching. It also includes operation of the high voltage network where this is not directly associated with maintenance or enhancement work.

Trees

This activity covers all tree cutting and trimming to maintain safe working clearances from power lines and any costs incurred during negotiations with consumers regarding tree trimming.

Planning Period Definitions

Plan(ning) Period

In this plan the term is used to describe the interval that the plan is attempting to predict with a tolerable degree of certainty. Beyond the end of this interval there are too many unknown factors that will influence contemporary engineering decisions to allow reasoned assessment. The solutions that are proposed in this plan will have lifetimes considerably exceeding the planning period but may not provide the specified level of service beyond the planning horizon without enhancement.

During periods of high load growth, such as being experienced by EA Networks, the accuracy (and therefore risk) of looking too far ahead can be unacceptably poor. EA Networks have chosen to keep the load forecasting horizon coincident with the end of the planning period for the moment. Projects that are initiated during the planning period are designed with future expansion capability in mind to provide options for accommodating unknown future load/security requirements.

Plan(ning) Horizon

The end of the planning period.

Asset Type Definitions

High Voltage Lines and Cables (Subtransmission and Distribution)

Includes all power distribution and subtransmission lines with a rated voltage of 11kV or higher. Within the plan, lines may be further disaggregated into major components, being:

- Poles
- Conductors and accessories
- Insulators and hardware
- Down and aerial guys
- Underground cables
- Terminations
- Joints
- Ducting
- Land or easements

Low Voltage Lines and Cables

Includes all low voltage lines with a rated voltage of 400V or lower up to the consumer's service fuse. As for high voltage lines, lines may be further disaggregated into major components, being:

- Poles
- Conductors and accessories
- Insulators and hardware
- Underground cables
- Distribution, link or pillar boxes
- Terminations
- Joints
- Ducting
- Land or easements

Service Lines (High Voltage and Low Voltage)

Includes all service lines on road reserve from the consumer's service fuse to the point at which it crosses the consumer's boundary. This includes:

- Lines and cables
- Fuse arms
- Service fuses
- Service lines on road reserve

Zone Substations

This includes substation facilities such as land and buildings and the power transformers within them that are connected to the subtransmission network. Individual items of equipment such as disconnectors,

o Table of Contents

circuit-breakers and bus-work are covered in other asset type definitions, which are generic for the whole network. For example, no distinction is made between a disconnector in a substation and one on a distribution line.

- Power transformers
- Foundations
- Oil interception equipment
- Land or easements
- Buildings and fencing
- Other station equipment such as batteries, chargers, NER's etc.

Distribution Substations

All distribution and regulator substation equipment including:

- Kiosk covers
- Foundations
- Connection cables LV and HV
- Land or easements
- Accessories heaters, instruments, CT's etc

High voltage and low voltage switchgear located in distribution substations are covered in separate asset definitions.

Distribution Transformers

All distribution transformers from 5kVA to 1,000kVA 11kV and 22kV primary voltage, including regulators or autotransformers up to 5,000kVA:

- Ground-mounted transformers
- Pole-mounted transformers
- 11kV or 22kV Regulators and Autotransformers

High Voltage Switchgear

All high voltage switchgear, busbars and other items of equipment, both on lines and within substations, including:

- Circuit-breakers
- Reclosers
- Sectionalisers
- Disconnectors
- Ring-main units
- Expulsion drop-out fuses
- Structures and bus-work
- Instrument transformers
- HV Capacitors

Low Voltage Switchgear

All low voltage switchgear and busbars installed in distribution substations, distribution boxes, link boxes or pillar boxes, including:

- Load-break switches
- Fuse Switches
- Fuses
- Support frames
- Busbars
- LV Capacitors

Protection Systems

There are two main protective systems applied to the electrical network. These are:

(a) the systems that detect when a piece of electrical equipment has become faulty or has been damaged so as to make it unsafe or at risk of further damage.

The electrical fault protection system is comprised of many components that include:

- Electromechanical "disk" protection relays.
- Electronic relays.
- Metering/Datalogging devices.
- Interconnecting cables.
- Panels for mounting.
- Control switches and control devices.

(b) the systems that prevent excessive voltages from damaging network equipment.

The over-voltage protection that is applied to protect the EA Networks network is limited to the following components:

- Metal Oxide Varistor (MOV) surge arrestors
- Spark-gap devices mounted on some transformers

Earthing Systems

All earthing systems connected to EA Networks equipment. The componentry required to construct earthing systems is relatively simple and includes:

- Driven earth rods from 10 mm diameter to 40 mm diameter, copper and steel.
- Buried copper conductor
- Insulated copper conductor
- Crimped, welded and clamped joints

SCADA, Communications and Control

Includes SCADA Master Station(s) and Remote Terminal Units at individual sites. Communication equipment comprises specific communications sites, associated equipment and facilities and radio communications equipment installed in vehicles, at substations and other bases. Radio aerial support structures are included in this category.

Ripple Control

Ripple Injection Plants installed at Zone Substations or Grid Exit Points. This definition also includes the load control software included in the SCADA Master Station. The physical injection plant consists of solid-state components. These complex plants comprise capacitors, inductors, transformers, generators and controllers.

Performance Indicator Definitions

There are a range of parameters that can be derived from raw reliability statistics to indicate the level of performance of a particular network or portion of network. In order to reliably compare these "performance indicators" between networks, the specific method of calculation needs to be defined. The majority of these parameters are as defined in the "Electricity Information Disclosure Requirements 2004" but they are reproduced here for completeness.

Consumer Service Indicators

Interruption:	in relation to the supply of electricity to an electricity consumer by means of a prescribed voltage electric line, means the cessation of supply of electricity to that electricity consumer for a period of 1 minute or longer, other than by reason of disconnection of that electricity consumer for breach of the contract under which the electricity is supplied. For the purposes of this plan "interruption" does not include events originating in the Transpower network.
Planned Interruption:	means any interruption in respect of which not less than 24 hours' notice was given, either to the public or to all electricity consumers affected by the interruption.
Unplanned Interruption:	means any interruption in respect of which less than 24 hours' notice, or no notice, was given, either to the public or to all electricity consumers affected by the interruption.
Interruption Duration:	means the time from the cessation of supply of electricity until the supply of electricity is restored.
Interruption Duration Factor:	in relation to an interruption, means the sum obtained by calculating, for each electricity consumer that is affected by that interruption, the duration (in minutes) of that interruption and adding together the results of each calculation.
SAIDI:	means the system average interruption duration index.
	The sum obtained by adding together the Interruption Duration Factor for the interruption(s) of interest, divided by the total number of consumers served by EA Networks.
	For the purposes of this plan, faults originating on the Transpower network are not included in this index.
SAIFI:	means the system average interruption frequency index.
	The sum obtained by adding together the number of electricity consumers affected by the interruption(s) of interest, divided by the total number of consumers served by EA Networks.
	For the purposes of this plan, faults originating on the Transpower

303

network are not included in this index.

CAIDI: means the electricity consumer average interruption duration index.

Is the sum obtained by adding together the interruption duration factors for the interruptions of interest, divided by the sum obtained by adding together the number of electricity consumers affected by each of those interruptions.

For the purposes of this plan, faults originating on the Transpower network are not included in this index.

Consumer: an individual or organisation beyond a network connection point, to which electricity is conveyed by means of works owned, provided, maintained and/or operated by EA Networks.

Networkmeans a point where a supply of electricity may flow between EAConnectionNetworks' electric lines and the electrical installation of a consumerPoint:or consumers, as the case may be, but excluding points where there
is no meter at that point or downstream from that point.

- Urban: means a zone or geographic area that is predominantly used for relatively high density housing and business use.
- Rural: means a zone or geographic area that is predominantly used for farming, forestry, recreation and cannot be construed as a city or township, but is accessible by more than one major arterial road.
- Remote: means a zone or geographic area that is distant from the general location of the rural population. Typically served by only one minor road and subject to disruption of vehicular access during adverse weather.

Prescribedmeans an electric line that is capable of conveying electricity at aVoltagevoltage equal to or greater than 3.3 kilovolts.Electric Line:

Asset Performance Indicators

Fault:	means a physical condition that causes a device, component or network element to fail to perform in the required manner.
Faults per 100km:	means the number of faults per 100 circuit kilometres of prescribed voltage electric line (can be broken down into per nominal line voltages).
System Length:	means the total circuit length (in kilometres) of the electric lines that form part of the EA Networks system.
System:	means all works owned, provided, maintained, or operated by EA Networks that are used or intended to be used for the conveyance or supply of electricity.

EA Networks Asset Management Plan 2018-28

10.2 Appendix B - Asset Management Plan Cash-flow Schedule

This appendix contains the network capital cash-flow schedule which includes all capital items from the electricity network portion of the current EA Networks 2018-19 budget, the capital projects and programmes and baseline unscheduled capital expenditure currently identified as being necessary in the financial years 2019-28.

For legibility it is recommended that the following four pages are printed at A3.

	AL CASHFLOW	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
	~Consumer Connection - Other (inc Large Subdivisions)	21	43	43	43	65	88	88		44	
	~Consumer Connection - Rural Alteration Capacity	115		117	111	112	113	107	108	108	
11136	~Consumer Connection - Rural Alteration Safety	532		491	491	444	450	399	401	351	35
	~Consumer Connection - Rural LV	213		199	199	184	186	186	187	187	
	~Consumer Connection - Rural Transformer	1,032		1,047	986	992	1,003	1,002		1,007	
	~Consumer Connection - Urban Alteration Capacity	0		2	2	2	2	2		2	
	~Consumer Connection - Urban LV	169	169	170	170	171	173	173	174	174	
	~Consumer Connection - Urban Transformer	94		96	96	97	98	98		98	
11069		855	11	1,503	908	1,121	1,134	1,133	1,138	1,138	
	~DTX - Reliability, Safety & Environment	10		11	11	11	11	11	11	11	
	~DTX - Renewal & Replacement	26		27	27	27	27	27	27	27	
	~DTX - Consumer Connection (Rural Capacity)	157	158	159	151	152	154	146		146	
	~DTX - Consumer Connection (Rural LV)	133		124	124	115	116	116		116	
	~DTX - Consumer Connection (Rural Safety)	216		199	199	180	182	162	163	142	
	~DTX - Consumer Connection (Rural TX)	523		531	500	503	509	509	511	511	
	~DTX - Consumer Connection (Urban TX)	63		64	64	64	65	65		65	
1030	~Non-Network - Routine Vehicles	283		183	183	183	183	183	183	183	
1033	~Non-Network - Atypical Info Tech	1,029	700	700	700	700	700	700	700	700	
11549	~Non-Network - Routine Building Work	0		50	50	50	50	50	50	50	
11646	~Non-Network - Routine Plant	10		10	10	10	10	10	10	10	
11647		20		20	20	20	20	20		20	
11059	~Unscheduled System Growth	57	57	58	58	58	59	59	59	59	
11078	~Unscheduled Quality of Supply	54	54	55	55	55	56	56	56	56	5
11079	~Unscheduled Other Reliability, Safety and Environment	55	55	56	56	56	57	57	57	57	5
11704	~Unscheduled Asset Replacement and Renewal	157	158	160	1,598	1,607	1,625	1,624		1,632	
	~22kV OH - Unscheduled Reconductoring	68	32	32	32	32	32	32	33	33	3
11592	~22/11kV OH - Scheduled Pole Replacements	68	68	69	69	69	70	70	70	71	70
11593	~22/11kV/LV OH - Unscheduled Pole Replacements	68	68	69	69	43	43	43	43	43	4
	~DSS - Earthing Upgrades	386	388	391	79	80	80	80	81	81	8
	SUBTOTAL ANNUAL PROGRAMMES	6,414	6,132	6,633	7,061	7,202	7,295	7,208	7,209	7,121	7,11
11597	► 22kV OH Rebuild - Irwins Rd	22	-	-	-		-	-	-	-	-
		87	-	-			-	-	-	-	-
	► UG Conversion - Convert State Hwy OH crossings to UG	421	-	-	-	-	-	-	-	-	-
	► 11kV Core Network Centres - Tinwald										
110/6	11kV Core Network Centres - Tinwald	-	-	-	224	-	-	-	-	-	-
	11kV Metering Point - Rakaia Gorge	31	-	-	-	-	-	-	-	-	-
	11kV OH Rebuild - Grahams Rd (Stranges Rd - Griffiths Rd)	213				-				-	-
	11kV OH Rebuild - Griffiths Rd (Grahams Rd - Fords Rd)	186		-	-	-	-	-	-	-	-
	11kV OH Rebuild - Rangitata Gorge (Forest Creek - Mesopotamia)	261	-	-	-	-	-	-	-	-	-
11586	► 11kV OH Rebuild - Rangitata Gorge (Bluffs - Forest Creek)	299	-	-	-	-	-	-	-	-	-
	▶11kV OH Rebuild - Rangitata Gorge Bluffs	153		-	-	-	-	-	-	-	-
	► 11kV OH Rebuild - Symes Rd	154		-	-	-	-	-	-	-	-
	► 11kV OH Rebuild - Unnamed road off Pole Rd	35		-	-	-	-	-	-	-	-
	▶11kV/LV OH Rebuild - Mayfield Klondyke Rd	62		-	-	-	-	-	-	-	-
	► 22kV Conversion - Methven Highway (Digbys Bridge to Winchmore Hall & Racecourse Rd)	73	-	-	-	-	-	-	-	-	-
	► 22kV Conversion - Methven Highway (Winchmore Hall to Springfield Rd) & Side Rds	259	-	-	-	-	-	-	-	-	-
	► 22kV Conversion - Springfield Rd West	77	-	-	-	-	-	-	-	-	-
89	22kV Conversion - Staveley Area	229	-	-	-	-	-	-	-	-	-
88	22kV Conversion - Tramway Rd	16		-	-	-	-	-	-	-	-
11615	► 22kV Conversion - Winchmore Lauriston Rd, Methven Hwy to end of line	22	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Ashburton River Rd (Thomsons Track North)	26	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Ashburton Staveley Rd Stage 1 (Springburn Bushside & Stackhouse Rds)	109	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Ashburton Staveley Rd Stage 2 (Alan Smith & Stackhouse Rds)	185	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Beggs Rd	58	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Bonningtons Rd (Wilsons Rd - Seaside Rd)	88		-	-	-	-	-	-	-	-
	22kV OH Rebuild - Foxs Rd (ARG Rd - Moodies Rd)	119	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Frasers Rd (Hackthorne Rd West to #1889)	79	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Jamiesons Rd (Rakaia Hwy - #66)	53	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Moodies Rd (Foxs Rd - Lochheads Rd)	45		-	-	-	-	-	-	-	-
	22kV OH Rebuild - River Rd Hakatere (Fitzgerald Rd - Hakatere)	42		-	-	-	-	-	-	-	-
11600	► 22kV OH Rebuild - River Rd, Elgin (Beach Rd East - #53)	38		-	-	-	-	-	-	-	-
	22kV OH Rebuild - Stonylea Rd (Carew ZSS - #458)	449	-	-	-	-	-	-	-	-	-
11893	22kV OH Rebuild - Upper Rakaia River Crossing	851	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Valetta Westerfield Rd (Valetta Cnr - #944)	230	-	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Wakanui School Rd (Beach Rd - Wilsons Rd)	155		-	-	-	-	-	-	-	-
11601	► 22kV OH Rebuild - Withells Rd	61	-	-	-	-	-	-	-	-	-
	66kV OH Dampers Installation.	53		54	-	-	-	-	-	-	-
511	66kV OH New - EGN-FTN	903		-	-	-	-	-	-	-	-
	► 66kV UG New - EGN-ASH Cable	2,845		-	-	-	-	-	-	-	-
	DSS Rebuild - Moore St 93 Substation	55		-	-	-	-	-	-	-	-
	Non-Network - 2 x EV Fast Chargers (Commercial Enterprise)	146		-	-	-	-	-	-	-	-
11451	Non-Network - DMR Repeater Stations for Ashburton/Rangitata Gorges	64		-			-	-	-		
	Non-Network - Software - Distribution Management Software - Control Centre	849		-	-	-	-	-	-	-	-
	Non-Network - Software - GIS Development	52		53	53	53	- 54	- 54	54	54	- 5
	Non-Network - Store - Cable Jinkers	15		-	- 55	-	- 54	- 54	- 54	-	-
	Non-Network - Survey Accurate GNSS Unit	26		-			-	-		-	
	RMU (3 x CB) - cnr Ashburton Staveley Rd & Walkhams Rd	135		-	-	-	-	-	-	-	
		24		-	-	-	-	-	-	-	
	RMU (4 x CB) - cnr Anama School Rd & Peters Rd PMU (4 x CB) - cnr Arundel Rakaja Gorge & McLengars Rd			-	-	-	-	-	-	-	-
	►RMU (4 x CB) - cnr Arundel Rakaia Gorge & McLennans Rd RMU (4 x CB) - cnr Ealing Montalto Rd & Trevors Rd	24	-	-	-	-	-	-	-	-	-
	INNO 14 A CDI - CHI EQIING MOTIVITO KO & ITEVOIS KO	169	-		-		-	-	-	-	
269		1/0									-
269 267	RMU (4 x CB) - Cnr Mayfield Klondyke Rd & Lower Down Rd	169		-		-					
269 267 262	RMU (4 x CB) - Cnr Mayfield Klondyke Rd & Lower Down Rd RMU (4 x CB) - Cnr Scales Rd & Swamp Rd	169	-	-	-	-	-	-	-	-	-
269 267	RMU (4 x CB) - Cnr Mayfield Klondyke Rd & Lower Down Rd									-	-

077		2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
	RMU (4 x CB) - Cnr Trig Pole Rd & Dobsons Rd	169	-	-	-	-	-	-	-	-	-
	SCADA - Distribution Automation Programme	109	-	-	-	-	-	-	-	-	-
11636	SCADA - Distribution Automation Programme SCADA - Jin Kwang - Control Box Build	287	- 289	- 292	- 292	293	297 -	297	-	-	-
	SCADA - Sin Kwang - Connor box band SCADA - Replacement of Realtime Network IP Switches	14	- 14	- 14	- 14			-		-	-
11070	►SCADA - Tap Changer Comms	12	12	12	-	-	-	-	-	-	-
293	UG Conversion - Cox St (Cass St - Chalmers Ave)	357	-	-	-	-	-	-	-	-	-
301	UG Conversion - Grey St (William St - Chalmers Ave)	215	-	-	-	-	-	-	-	-	-
	UG Conversion - Grove St Stage 1 (Wilkin St to Johnstone St)	727	-	-	-	-	-	-	-	-	-
	UG Conversion - Grove St Stage 2 (Johnstone St to Graham St)	512	-	-	-	-	-	-	-	-	-
	UG Conversion - Grove St Stage 3 (Graham St to Catherine St)	500	-	-	-	-	-	-	-	-	-
	UG Conversion - Harrison St (Bathurst St - Lane St) UG Conversion - James St (Alford Forest Rd - Harrison St)	277 204	-	-	-	-	-	-	-	-	-
	►UG Conversion - Leeston Street (Beach Rd - River)	204	-	-	-	-	-	-	-	-	
	► UG Conversion - Longbeach Rd. ON HOLD	92	-	-	-	-	-	-	-	-	-
	► UG Conversion - Methven Hwy (Racecourse Rd - Rawles Crossing Rd)	216	-	-	-	-	-	-	-	-	-
	►UG Conversion - Methven Hwy (Farm Rd - Rawles Crossing Rd)	454	-	-	-	-	-	-	-	-	-
	UG Conversion - Rakaia Hwy (Mitcham Rd to Works Rd)	176	-	-	-	-	-	-	-	-	-
	UG Conversion - Rakaia Hwy (Racecourse Rd to Golf Links Rd)	79	-	-	-	-	-	-	-	-	-
	UG Conversion - Sudbury St	185	-	-	-	-	-	-	-	-	-
	► UG Conversion - Tancred Street (William St - Cambridge St)	241	-	-	-	-	-	-	-	-	-
	UG Conversion - Waimarama Rd, Hwy 77 (Drayton - ARG Rd)	464	-	-	-	-	-	-	-	-	-
10986	ZSS - 66kV UG Cable Screens - Arrester Installation ZSS - Building Temperature and Humidity Control	11	-	-	-	-	-	-	-	-	-
	ZSS - Building Temperature and Humidity Control ZSS - Replace Beckwith VRR - MTV(x2), DOR, CSM	37 63	-	-	-	-	-	-	-	-	-
11618	ZSS - Replace beckwirth VRK - MIV(XZ), DOK, CSM ►ZSS - Substation Security (Access Control Only) Programme	12	-	-	-	-	-	-	-	-	-
	ZSS - Substation Security (Access Control Only) Programme	12	-	-	-	-	-	-	-	-	-
	ZSS - Substation Surveillance Programme	7	- 7	- 23	- 23	- 23	- 31	- 31	-	-	
	►ZSS - Synchrophasors - Stage 1 and Stage 2	71	-	-	-	-	-	-	-	-	-
	ZSS - Upgrading 110Vdc Supplies	91	-	-	-	-	-	-	-	-	-
11621	ZSS ASH - 2nd 66kV/11kV Transformer	693	-	-	-	-	-	-	-	-	-
	►ZSS ASH - 66kV Conversion Stage 2	808	-	-	-	-	-	-	-	-	-
11622	ZSS ASH - 66kV Conversion Stage 2	121	-	-	-	-	-	-	-	-	-
	ZSS ASH - Building Improvements	103	-	-	-	-	-	-	-	-	-
	ZSS CSM - Replace Power Transformer with 20MVA TX	168	775	-	-	-	-	-	-	-	-
	ZSS EGN - New 66kV Line Protection for FTN Cct	37	-	-	-	-	-	-	-	-	-
	ZSS EGN - Reconfigure Site (TI) as 66/22kV.	181	182	-	-	-	-	-	-	-	-
498	ZSS HTH - New HTH-MSM 66kV Line Bay ZSS MHT - New Local Service RMU	104	-	-	-	-	-	-	-	-	-
566	11kV Core Network Cables - Ashburton	- 104	- 460	-	- 464	- 700	- 708	- 708	- 710	- 711	-
	11kV Core Network Cables - Tinwald		-	- 464	-	-	-	-	-	-	-
	11kV Core Network Centres - Ashburton	-	444	448	437	-	-	-	-	-	-
	11kV OH Rebuild - Ashburton Gorge- Section 1.	-	316	-	-	-	-	-	-	-	-
	11kV OH Rebuild - Rangitata Gorge (Coal Hill - Waikari Hills)	-	290	-	-	-	-	-	-	-	-
	22kV Conversion - Staveley area Commissioning	-	177	-	-	-	-	-	-	-	-
	22kV Conversion - Tramway Rd Commissioning	-	37	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Acton Rd (Muckles - Corbetts Rd North)	-	189	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Ashburton Gorge Rd (Mt Somers - #521)	-	271	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Buttericks Rd (Christys - Wakanui Township Rds)	-	170	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Crows Rd (Dowdings Rd - East to end)		121	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Dip Rd (Reynolds - Flemings Rd)						-	-	-	-	-
	20kV OH Robuild Dobcops Form Rd (Mainwarings Rd NE)	-	140	-	-	-					
	22kV OH Rebuild - Dobsons Ferry Rd (Mainwarings Rd - NE)	-	144	-	-	-		-	-	-	-
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70)		144 24				-	-	-	-	-
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end)		144 24 97	-	-	-	-	-	-	-	-
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds)		144 24		- - -	- - -	-	-	-	-	-
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end)	- - - -	144 24 97 280		- - -		- - -	- - -			
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds).		144 24 97 280 193	- - - -	- - - -	- - - -	- - -	- - -	- - - -		
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds)		144 24 97 280 193 100 127 144	- - - - -	- - - - -	- - - - -	- - - -	- - - -	- - - - -	- - - -	- - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds)		144 24 97 280 193 100 127 144 180	- - - - - - - - - - - -	- - - - - - - - - - -	- - - - - - - - - - -	- - - - - - - - - - - -	- - - - - - - - -	- - - - - - - - - -	- - - - - - - - - -	- - - - - - - - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St)		144 24 97 280 193 100 127 144 180 107	- - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - -	- - - - - - - - - - -	- - - - - - - - - - - -	- - - - - - - - - - - - -	- - - - - - - - - - -	- - - - - - - - - - - - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd)		144 24 97 280 193 100 127 144 180 107 64	- - - - - - - - - - - - - -	- - - - - - - - - - - - - -	- - - - - - - - - - - - - - -	- - - - - - - - - - - - - - -	- - - - - - - - - - - - - -	- - - - - - - - - - - - -	- - - - - - - - - - - - -	- - - - - - - - - - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223)		144 24 97 280 193 100 127 144 180 107 64				- - - - - - - - - - - - -		- - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Macronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Tirevors Rd Carew (Ealing Montalto Rd North)		144 24 97 280 193 100 127 144 180 107 64 42 153					- - - - - - - - - - - - - - - - - - -		- - - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd [Griggs Rd - McCrorys Rd] 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West)		144 24 97 280 193 100 127 144 180 107 64 42 153 111							- - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -
499	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rixer Rd Wakanui (#261 - #223) 22kV OH Rebuild - Tirevrs Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East)		144 24 97 280 193 100 127 144 180 107 64 42 153 111 126					- - - - - - - - - - - - - - - - - - -		- - - - - - - - - - - - - - - - - - -	- - - - - - - - - - - - - - - - - - -
499 521	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd [Griggs Rd - McCrorys Rd] 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West)		144 24 97 280 193 100 127 144 180 107 64 42 153 111								
	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCrorys Rd (Hoinwarings - Dorie School Rds) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line		144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136								
521	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - NcCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchrose Jack Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136 505								
521 261	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end)		144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136 505 6								
521 261 258 412	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Fiver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Davisons Rd RMU (4 x CB) - cnr Ledgerwood Rd & Pudding Hill Rd		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136 505 6 170 136 170								
521 261 258 412 263	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - NecCrorys Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Fiver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Vinchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (3 x CB) - Cnr Holgerwood Rd & Pudding Hill Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 505 6 136 6 170 136 136 170								
521 261 258 412 263 270	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Vinchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rukaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rukaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rukaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rukaia Hwy West) 22kV OH Rebuild - Winchmore Rd (Christys Rd - East) 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd		144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 133 111 126 136 505 505 6 170 136 170 170								
521 261 258 412 263 270 420	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rixer Rd Wakanui (#261 - #223) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Nicer Rd Wakanui (#261 - #223) 22kV OH Rebuild - Vinters Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (3 x CB) - Cnr Poplar Rd & Davisons Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Springfield Rd & Ashburton River Rd		1144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 136 505 6 6 170 136 170 136 170 170 170								
521 261 258 412 263 270 420 312	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - Fueding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Rowild - Winters Rd (Christys Rd - East) 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (3 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Ra		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136 505 6 170 170 136 170 170 170 365								
521 261 258 412 263 270 420 312 316	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - Faver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Fiver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (4 x CB) - Cnr Poplar Rd & Davisons Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Springfield Rd & Ashburton River Rd UG Conversion - Anne St UG Conversion - Cambridge St (Nelson St - Wakanui Rd)		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 126 136 505 6 170 1366 170 1365 273								
521 261 258 412 263 270 420 312 316	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Mainwarings Rd (Griggs Rd - McCrorys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCrorys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Nacrons Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winchmore Dromore Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (4 x CB) - Cnr Hord & Davisons Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Springfield Rd & Ashburton River Rd UG Conversion - Anne St UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cameron St (William St - Chalmers Ave)		144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 153 111 126 153 6 6 170 170 170 170 170 170 170 273 205								
521 261 258 412 263 270 420 312 316 317	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rixer Rd Wakanui (#261 - #223) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Niver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Niver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Niver Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH Convert - HTH-MSM 22kV Line 66kV OH Convert - HTH-MSM 22kV Line 66kV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Walslys Rd RMU (4 x CB) - Cnr Springfield Rd & Ashburton River Rd UG Conversion - Anne St UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Chalmers Ave (Mania O Roto & Collegiate)		1144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 133 111 126 136 505 6 6 170 136 136 170 170 170 170 365 273 205 54								
521 261 258 412 263 270 420 312 316 317 306	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Lochheads Rd (Griggs Rd - McCronys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Nacronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Nacronan Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rixer Rd Wakanui (#261 - #223) 22kV OH Rebuild - Fiver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Pinlas River Rd & Surveyors Rd RMU (3 x CB) - Cnr Poplar Rd & Davisons Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Surseys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & CB) - Chr Gakaia Barrhill Methven Rd & Christer Rd UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Chalmers Ave (Mania O Roto & Collegiate) UG Conversion - Cridland Street (Elizabeth Ave - Michael St)		1144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 136 505 6 6 1700 136 170 136 170 170 170 170 273 205 54 476								
521 261 258 412 263 270 420 312 316 317 306 303	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Pudding Hill Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rakaia Barrhill Methven Rd (Reynolds - Flemings Rd) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - River Rd Wakanui (#261 - #223) 22kV OH Rebuild - Nicrer Rd Wakanui (#261 - #223) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH Convert - HTH-MSM 22kV Line 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Hinds River Rd & Surveyors Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU		1144 24 97 280 193 100 127 144 180 107 64 42 153 111 1126 136 505 6 170 170 170 170 170 170 170 365 273 205 54 476 (137								
521 261 258 412 263 270 420 312 316 317 306 303 310	22kV OH Rebuild - Flemings Rd (Dip Rd South to BW70) 22kV OH Rebuild - Gibsons Rd (Fitzgerald Rd - North to end) 22kV OH Rebuild - Hackthorne Rd Section 1 (TWM - Barford Rds) 22kV OH Rebuild - Hackthorne Rd Section 2 (Barford - Lismore Mayfield Rds). 22kV OH Rebuild - Lochheads Rd (River Crossing - Moodies Rd) 22kV OH Rebuild - Lochheads Rd (Griggs Rd - McCronys Rd) 22kV OH Rebuild - Maronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - McCronys Rd (Mainwarings - Dorie School Rds) 22kV OH Rebuild - Nacronan Rd (Barford - Simpsons Rds) 22kV OH Rebuild - Nacronan Rd (Hobbs Rd - Spaxton St) 22kV OH Rebuild - Rixer Rd Wakanui (#261 - #223) 22kV OH Rebuild - Fiver Rd Wakanui (#261 - #223) 22kV OH Rebuild - Trevors Rd Carew (Ealing Montalto Rd North) 22kV OH Rebuild - Winchmore Dromore Rd (Rakaia Hwy West) 22kV OH Rebuild - Winters Rd (Christys Rd - East) 66kV OH New - LSN-LSNT LV OH Rebuild - Shepherds Bush Rd (Ruapuna School Rd - NW to end) RMU (3 x CB) - Cnr Pinlas River Rd & Surveyors Rd RMU (3 x CB) - Cnr Poplar Rd & Davisons Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Baker Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Wasleys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & Surseys Rd RMU (4 x CB) - Cnr Rakaia Barrhill Methven Rd & CB) - Chr Gakaia Barrhill Methven Rd & Christer Rd UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Cambridge St (Nelson St - Wakanui Rd) UG Conversion - Chalmers Ave (Mania O Roto & Collegiate) UG Conversion - Cridland Street (Elizabeth Ave - Michael St)		1144 24 97 2800 193 100 127 144 180 107 64 42 153 111 126 136 505 6 6 1700 136 170 136 170 170 170 170 273 205 54 476								

		2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
	UG Conversion - Hinds Hwy (Chatmos - Windermere Rd)	-	200	-	-	-	-	-	-	-	-
	UG Conversion - Lauriston Township	-	328	-	-	-	-	-	-	-	-
	UG Conversion - McMurdo St (Hassel St - Wilkins St) UG Conversion - Millichamp St	-	1,446 124	-	-	-	-	-	-	-	-
	UG Conversion - Normanby Street & Cridland St (West Town Belt - Rakaia Tce)	-	152	-	-	-	-	-	-	-	-
	UG Conversion - Peter Street (William St - Cass St)	-	79	-	-	-	-	-	-	-	-
305	UG Conversion - Porter St (Bridge St - McDonald St)	-	232	-	-	-	-	-	-	-	-
	UG Conversion - Robinson Street, Rakaia (West Town Belt - Cridland St)	-	167	-	-	-	-	-	-	-	-
315	UG Conversion - Wills St (Victoria St - William St)	-	104	-	-	-	-	-	-	-	-
453	ZSS - NER Monitoring System ZSS - Power Quality Meters	-	5 19	-	-	-	-	-	-	-	-
	ZSS - Protection - Replace 20 year Old Numeric Relays		66	- 66	- 66	- 67	- 67	- 67	- 68		-
	ZSS - Ripple Plant Alterations	-	9	-	-	-	-	-	-	-	-
	ZSS - Upgrading 110Vdc Supplies	-	46	-	-	-	-	-	-	-	-
	ZSS MSM - 66kV Conversion	-	926	-	-	-	-	-	-	-	-
	ZSS MTV - MTV-MSM 66kV Line Bay & Protection	-	223	-	-	-	-	-	-	-	-
	11kV OH Rebuild - Fords Rd (Griffiths - Wheatstone Rds.) 11kV OH Rebuild - Grahams Rd (Grove St - Gartarton Rd)	-	-	124 81	-	-	-	-	-	-	-
	11kV OH Rebuild - Lower Downs Rd (Blairs Rd north to end.)			53	-	-	-	-	-	-	-
	11kV OH Rebuild - Rangitata Gorge (Rangitata River - Waikari Hills)	-	-	292	-	-	-	-	-	-	-
	11kV OH Rebuild - Taits Rd	-	-	73	-	-	-	-	-	-	-
	22kV Conversion - Methven Highway Springfield Rd to Methven, Alford Forest to Newtons Corner	-	-	396	-	-	-	-	-	-	-
	22kV OH rebuild - Arundel Rakaia Gorge Rd (Alford Forest Cemetary Rd - McFarlanes Rd)	-	-	122	-	-	-	-	-	-	-
	22kV OH Rebuild - Arundel Rakaia Gorge Rd (McFarlanes - Alford Forest Cemetary - Alford Forest.) 22kV OH Rebuild - Copley Rd (Chertsey Kyle Rd East to end.)	-	-	122	-	-	-	-	-	-	-
	22kV OH Rebuild - Corbetts Rd North (Mainwarings Rd South to end of line.)	-	-	85 18	-	-	-	-	-	-	-
	22kV OH Rebuild - Crows Rd (Emersons to Dowdings Rd south to end of line.)	-	-	108	-	-	-	-	-	-	-
	22kV OH Rebuild - Harrisons Rd (Dorie School to Acton Rds)	-	-	137	-	-	-	-	-	-	-
	22kV OH Rebuild - Hollands- TWM Rd	-	-	87	-	-	-	-	-	-	-
	22kV OH Rebuild - McCrorys Rd (Dorie School to Acton Rds.)	-	-	172	-	-	-	-	-	-	-
	22kV OH Rebuild - Rangitata Terrace Rd (Maronan Cracroft Rd East to BV08)	-	-	55	-	-	-	-	-	-	-
	22kV OH Rebuild - Seafield Rd (Christys - Buckleys Rds) 22kV OH Rebuild - Stevens Rd (Dowdings Rd South to ETO5)	-	-	87 64	-	-	-	-	-	-	-
	22kV OH Rebuild - Tinwald Westerfield Mayfield Rd (Jacksons to Sheates Rd)	-	-	191	-	-	-	-	-	-	-
	22kV OH Rebuild - Valetta Westerfield Rd (Westerfield School to Sheates Rd)	-	-	127	-	-	-	-	-	-	-
518	66kV OH New - HTH-LSN	-	-	2,049	1,517	-	-	-	-	-	-
	66kV OH Rebuild - WNU-SFD	-	-	1,217	-	-	-	-	-	-	-
	Non-Network - Protection Asset Database	-	-	30	-	-	-	-	-	-	-
	RMU (3 x CB) - cnr Dromore Methven Rd and Winchmore School Rd	-	-	137	-	-	-	-	-	-	-
	UG Conversion - Cracroft St, Hinds (Peters St - Nugent St) UG Conversion - Cridland Street (West Town Belt - Elizabeth Ave)	-	-	200 238	-	-	-	-	-	-	-
	UG Conversion - Elizabeth Ave West (South Side, West Town Belt - Railway Tce West	-	-	293	-	-	-	-	-	-	-
	UG Conversion - Gray St, Hinds (Cracroft St - Isleworth Rd)	-	-	309	-	-	-	-	-	-	-
319	UG Conversion - Isleworth Rd, Hinds (Peters St - Nugent St)	-	-	276	-	-	-	-	-	-	-
	UG Conversion - Johnstone St, Hinds (Peters St - Nugent St)	-	-	82	-	-	-	-	-	-	-
	UG Conversion - Mackie Street HV Only (Rolleston St - Michael St)	-	-	74	-	-	-	-	-	-	-
	UG Conversion - Melcombe St (Anne St - Maronan Rd) UG Conversion - Methven Hwy (Pole Rd - Methven)	-	-	171 265	-	-	-	-	-	-	-
	UG Conversion - Methven Hwy (Rooneys - Shearers)	-	-	263	-	-	-	-	-	-	-
	UG Conversion - Michael St (East Side, Bridge St - Burrowes Rd)	-	-	263	-	-	-	-	-	-	-
	UG Conversion - Michael Street (West Side, West Town Belt - Railway Terrace West)	-	-	447	-	-	-	-	-	-	-
	UG Conversion - Moore St (William St - Chalmers Ave)	-	-	199	-	-	-	-	-	-	-
	UG Conversion - Peters St, Hinds (Cracroft St - Isleworth Rd)	-	-	371	-	-	-	-	-	-	-
	UG Conversion - Rakaia Terrace	-	-	45	-	-	-	-	-	-	-
	UG Conversion - Rolleston Street West HV Only (Cridland St - Mackie St) UG Conversion - West Town Belt (Elizabeth Ave - Rakaia Tce)	-	-	86 310	-	-	-	-	-	-	-
	ZSS LSN - New LSN-HTH(LSNT) 66kV Line Bay	-	-	501	-	-	-	-	-	-	-
	ZSS MTV - Reconfigure T1 as 66/22kV.	-	-	83	-	-	-	-	-	-	-
	ZSS MTV - T4 & T5, 22/11/33kV Step-up	-	-	212	-	-	-	-	-	-	-
	22kV Conversion - Flemington, Huntingdon & Windermere Area.	-	-	-	695	-	-	-	-	-	-
	66kV OH Rebuild - SFD-PDS New Technology - ICP Load Monitoring & Control	-	-	-	1,143	-	-	-	-	-	-
	New Technology - ICP Load Monitoring & Control Non-Network - Aerial Photography	-	-	-	1,935 30	1,946	-	-	- 30	-	-
	UG Conversion - Bowen St West (Cridland St - Rakaia Terrace West)		-	-	147			-	-		
344	UG Conversion - Burrows Road (STB to Elizabeth Ave)	-	-	-	113	-	-	-	-	-	-
	UG Conversion - Carters Tce	-	-	-	195	-	-	-	-	-	-
	UG Conversion - Fergusson Street (Rakaia Terrace East - Burrowes Rd)	-	-	-	470	-	-	-	-	-	-
	UG Conversion - Harland St (Catherine St - Graham St)	-	-	-	311	-	-	-	-	-	-
	UG Conversion - Johnstone St (McMurdo St - Grove St) UG Conversion - Mackie Street (Elizabeth Ave - Dunford St)	-	-	-	372 168	-	-	-	-	-	-
	UG Conversion - Machester St (McMurdo St - Harland St)	-	-	-	222	-	-	-	-	-	-
	UG Conversion - Methven Hwy (Thompsons Track - Pole Rd)	-	-	-	850	-	-	-	-	-	-
	UG Conversion - Oxford St (Beach Rd - Wellington St)	-	-	-	314	-	-	-	-	-	-
	UG Conversion - South Town Belt East (Bridge St - Burrowes Rd)	-	-	-	139	-	-	-	-	-	-
	UG Conversion - Tancred Street, Rakaia (South Town Belt - Dunford St)	-	-	-	423	-	-	-	-	-	-
	UG Conversion - Thomson St (Carter Tce - Wilkin St) UG Conversion - Wilkin St (McMurdo St - Millibrook Pl)	-	-	-	182 202	-	-	-	-	-	-
	ZSS HTH - New HTH-LSN 66kV Line Bay	-	-	-	177	-	-	-	-	-	-
	22kV Conversion - Eiffelton	-	-	-	-	102	-	-	-	-	-
	22kV Conversion - Ruapuna	-	-	-	-	181	-	-	-	-	-
	66kV OH New - MON-MSM - Stage 2 & 3	-	-	-	-	1,197	-	-	-	-	-
	66kV OH Rebuild - PDS-DOR	-	-	-	-	1,272	-	-	-	-	-
	UG Conversion - Agnes St (McMurdo St - Grove St) UG Conversion - Allens Road (Harrison St-Alford Forest Rd)	-	-	-	-	313 287	-	-	-	-	-
307		-			-						
	ANNUAL TOTAL	25,969	21,002	18,588	18,238	16,810	14,545	14,627	12,926	11,341	9,428


308

		2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
368	UG Conversion - Allens Road (Racecourse Rd-Carters Rd)	-	-	-	-	170	-	-	-	-	-
350	UG Conversion - Farm Rd (Middle Rd - Racecourse Rd)	-	-	-	-	288	-	-	-	-	-
355	UG Conversion - Grahams Street (McMurdo St - Grove St)	-	-	-	-	350	-	-	-	-	-
353	UG Conversion - McNally St (Range St - McGregor Ln)	-	-	-	-	82	-	-	-	-	-
398	UG Conversion - Methven Hwy (Blands Rd - Thompsons Track)	-	-	-	-	288	-	-	-	-	-
349	UG Conversion - Racecourse Rd (Farm Rd - Russell Ave)	-	-	-	-	806	-	-	-	-	-
352	UG Conversion - Robinson St (McNally St - Smallbone Dr) & Watson St (Range St - Robinson St)	-	-	-	-	246	-	-	-	-	-
354	UG Conversion - Thomson St (Wilkin St - Grove St)	-	-	-	-	946	-	-	-	-	-
376	22kV Conversion - 2024 Assessment	-	-	-	-	-	288	-	-	-	-
512	22kV OH New - MON Feeder Integration	-	-	-	-	-	764	-	-	-	-
501	New/Smart Technology Programme	-	-	-	-	-	1,968	1,967	1,975	1,976	1,975
360	UG Conversion - Burrowes Road (Elizabeth Ave - Michael St)	-	-	-	-	-	92	-	-	-	-
366	UG Conversion - Catherine St (McMurdo St - Grove St)	-	-	-	-	-	309	-	-	-	-
365	UG Conversion - Jane St (McMurdo St - Grove St)	-	-	-	-	-	322	-	-	-	-
357	UG Conversion - Melcombe St (Anne St - Lagmhor Rd)	-	-	-	-	-	218	-	-	-	-
397	UG Conversion - Methven Hwy (Shearers - Blands Rd)	-	-	-	-	-	281	-	-	-	-
401	UG Conversion - Mt Hutt Stn Rd (Methven - Holmes Rd)	-	-	-	-	-	55	-	-	-	-
361	UG Conversion - Rolleston Street (Tancred St - Burrowes Rd)	-	-	-	-	-	222	-	-	-	-
363	UG Conversion - Rolleston Street West (Mackie St - Cridland St)	-	-	-	-	-	156	-	-	-	-
359	UG Conversion - Shearman St	-	-	-	-	-	79	-	-	-	-
362	UG Conversion - South Town Belt - West (West Town Belt - SH1)	-	-	-	-	-	445	-	-	-	-
364	UG Conversion - Thomson St (Grahams St - Hassel St)	-	-	-	-	-	667	-	-	-	-
573	ZSS MSM - New MSM-MON 66kV Line Bay	-	-	-	-	-	229	-	-	-	-
377	22kV Conversion - 2025 Assessment	-	-	-	-	-	-	288	-	-	-
507	66kV OH New - CRW-MON - Stage 1	-	-	-	-	-	-	1,738	-	-	-
513	ZSS MON - New 66/22kV ZSS	-	-	-	-	-	-	1,995	-	-	-
554	ZSS Montalto Hydro - Inject at 22kV	-	-	-	-	-	-	274	-	-	-
378	22kV Conversion - 2026 Assessment	-	-	-	-	-	-	-	289	-	-
508	66kV OH New - CRW-MON - Stage 2	-	-	-	-	-	-	-	1,744	-	-
506	ZSS CRW & MON - New 66kV Line Bays	-	-	-	-	-	-	-	459	-	-
493	ZSS EGN - 33kV Ripple Plant Replacement	-	-	-	-	-	-	-	388	-	-
379	22kV Conversion - 2027 Assessment	-	-	-	-	-	-	-	-	289	-
80004	GXP - New 66kV GXP (+\$1.5M T.Charge p.a.)	-	-	-	-	-	-	-	-	0	0
504	ZSS TIN - New 66/11kV Transformer	-	-	-	-	-	-	-	-	1,190	-
	22kV Conversion - 2028 Assessment	-	-	-	-	-	-	-	-	-	289
	ANNUAL TOTA	1 25 0/2	21.002	10 500	10 020	14 010	14 545	14 497	12,926	11 241	9,428
	ANNUALIOIA	25,969	21,002	18,588	18,238	16,810	14,545	14,62/	12,926	11,341	7,428

To Table of Contents▲

10.3 Appendix C - Forecast Load Growth

Future load estimation is as much art as it is science. There are two main techniques one can use to try and predict future load, one is to look at historical trends and extrapolate these into the future (referred to in this plan as projection), the other is to model the loads and estimate the impact of various factors such as the economy, commodity prices, resource availability, legislative changes, weather, etc on the future loads placed on the network (referred to in this plan as estimation). During periods of high load growth the projection technique appeared to offer a reasonable fit. Now that constraints have come on water for irrigation the historical information that projection relies upon is no longer valid for load growth prediction. EA Networks have now moved to use the estimation technique which offers more granularity albeit with less hard data to justify it. The long-term demand graph shown below indicates the correlation between connected irrigation growth and summer peak demand growth. Between the last two years there has been a net increase of only 600kW.



The estimation approach is more time consuming and detailed but it does offer the advantage of estimating zone substation maximum demands individually. The model EA Networks has chosen takes each substation and assumes a base load for winter and a base load for summer. The winter base load is assumed to be approximately the winter maximum demand. An irrigation load is available for summer maximum demand calculation. The summer base load and the irrigation load are added together with a diversity factor applied and this gives a summer zone substation maximum demand. Individual subtransmission lines and ultimately Transpower GXP maximum demands can also be calculated. Growth at each substation is estimated from, among other things, localised trends in irrigation pump size and resource consent density. These trends are subjective and are influenced by the opinions of many people involved in the irrigation industry - from well drillers to end use farmers. The chart "Actual and Estimated EA Networks Summer/Winter Maximum Demands" (see section 5.2.4) and the table "Base and Irrigation Loads for Zone Substation Load Predictions" (see below) show the results of this modelling. The estimation technique has been pessimistic in some previous plans (since it cannot accommodate unknown load growth). In the last few years it has been a reasonably close fit during dry years. It will be used as a realistic/minimum growth curve for the 2018-28 plan.

BASE AND IRRIGATION LOADS FOR ZONE SUBSTATION LOAD PREDICTIONS

DAJL ANL					VL JU	DJIA						-	
		Financial Year	2018	2019	2020	2021	2022	2023	2024	2025	2026	2027	2028
SUBSTATION		Year	2017/18	2018/19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25	2025/26	2026/27	2027/28
	GXP		33	66	66	66	66	66	66	66	66	66	66
Ashburton	Total Summer		14.81	14.97	15.13	15.29	15.55	15.71	15.88	16.05	16.22	16.39	16.57
	Total Winter		19.17	19.59	20.02	20.46	20.91	21.37	21.84	22.32	22.81	23.31	23.83
22.0 Firm	Winter Base	2.2% Growth	19.17	19.59	20.02	20.46	20.91	21.37	21.84	22.32	22.81	23.31	23.83
ASH	Summer Base	1.5% Growth	10.31	10.47	10.63	10.79	10.95	11.11	11.28	11.45	11.62	11.79	11.97
-	Irrigation Base			4.50	4.50	4.50	4.60	4.60	4.60	4.60	4.60	4.60	4.60
	GXP		66	66	66	66	66	66	66	66	66	66	66
Northtown	Total Summer		11.94	12.09	12.35	12.50	12.66	12.82	13.08	13.25	13.41	13.58	13.75
	Total Winter		18.12	18.52	18.93	19.34	19.77	20.20	20.65	21.10	21.57	22.04	22.53
22.0 Firm	Winter Base	2.2% Growth	18.12	18.52	18.93	19.34	19.77	20.20	20.65	21.10	21.57	22.04	22.53
NTN	Summer Base	1.5% Growth	10.04	10.19	10.35	10.50	10.66	10.82	10.98	11.15	11.31	11.48	11.65
NIN .	Irrigation Base			1.90	2.00	2.00	2.00	2.00	2.10	2.10	2.10	2.10	2.10
	inguion base	100% Diversity	1.70	1.70	2.00	2.00	2.00	2.00	2.10	2.10	2.10	2.10	2.10
	GXP		66	66	66	66	66	66	66	66	66	66	66
Carew	Total Summer		15.58	15.60	15.62	15.65	15.67	15.69	15.72	15.84	15.87	15.89	15.92
•	Total Winter		1.19	1.20	1.22	1.23	1.24	1.25	1.27	1.28	1.29	1.30	1.32
15.0 Firm	Winter Base	1.0% Growth	1.19	1.20	1.22	1.23	1.24	1.25	1.27	1.28	1.29	1.30	1.32
CRW	Summer Base	1.0% Growth	2.28	2.30	2.32	2.35	2.37	2.39	2.42	2.44	2.47	2.49	2.52
	Irrigation Base	100% Diversity	13.30	13.30	13.30	13.30	13.30	13.30	13.30	13.40	13.40	13.40	13.40
	GXP		66	66	66	66	66	66	66	66	66	66	66
Coldstream	Total Summer		15.44	15.46	15.47	15.59	15.61	15.62	15.74	15.76	15.78	15.79	15.81
1 x 10/15 MVA	Total Winter		0.74	0.75	0.75	0.76	0.77	0.78	0.78	0.79	0.80	0.81	0.82
9.0 Firm	Winter Base	1.0% Growth	0.74	0.75	0.75	0.76	0.77	0.78	0.78	0.79	0.80	0.81	0.82
CSM	Summer Base	1.0% Growth	1.64	1.66	1.67	1.69	1.71	1.72	1.74	1.76	1.78	1.79	1.81
	Irrigation Base			13.80	13.80	13.90	13.90	13.90	14.00	14.00	14.00	14.00	14.00
	J. I. I.	,											
	GXP		66	66	66	66	66	66	66	66	66	66	66
Dorie	Total Summer		11.46	11.47	11.49	11.50	11.52	11.53	11.55	11.56	11.58	11.59	11.61
1 x 10/15 MVA	Total Winter		0.93	0.94	0.95	0.96	0.97	0.98	0.99	1.00	1.01	1.02	1.03
9.0 Firm	Winter Base	1.0% Growth	0.93	0.94	0.95	0.96	0.97	0.98	0.99	1.00	1.01	1.02	1.03
DOR	Summer Base	1.0% Growth	1.46	1.47	1.49	1.50	1.52	1.53	1.55	1.56	1.58	1.59	1.61
	Irrigation Base	100% Diversity	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00
	GXP		66	66	66	66	66	66	66	66	66	66	66
Eiffelton	Total Summer		9.07	9.19	9.30	9.42	9.54	9.66	9.77	9.89	9.91	9.93	9.94
1 x 10/20 MVA	Total Winter		1.71	1.73	1.75	1.77	1.78	1.80	1.82	1.84	1.86	1.87	1.89
4.0 Firm	Winter Base	1.0% Growth	1.71	1.73	1.75	1.77	1.78	1.80	1.82	1.84	1.86	1.87	1.89
EFN	Summer Base	1.0% Growth	1.67	1.69	1.70	1.72	1.74	1.76	1.77	1.79	1.81	1.83	1.84
	Irrigation Base	100% Diversity	7.40	7.50	7.60	7.70	7.80	7.90	8.00	8.10	8.10	8.10	8.10
	GXP		66	66	66	66	66	66	66	66	66	66	66
Fairton	Total Summer		6.46	6.52	6.59	6.65	6.72	6.78	6.85	6.91	6.98	7.05	7.12
2 x 5/10 MVA	Total Winter		8.64	8.81	8.99	9.17	9.35	9.54	9.73	9.92	10.12	10.32	10.53
10.0 Firm	Winter Base	2.0% Growth	8.64	8.81	8.99	9.17	9.35	9.54	9.73	9.92	10.12	10.32	10.53
FTN	Summer Base	1.0% Growth	6.26	6.32	6.39	6.45	6.52	6.58	6.65	6.71	6.78	6.85	6.92
	Irrigation Base	100% Diversity	0.20	0.20	0.20	0.20	0.20	0.20	0.20	0.20	0.20	0.20	0.20
	GXP		66	66	66	66	66	66	66	66	66	66	66
				12.00	12.00	12.00	12.00	12.00	12.00	12.00	12.00	12.00	12.00
Hiahbank	Summer Load		12.00	12.00	12.00	12.00	12.00						
Highbank	Summer Load Summer Gen		12.00 0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00

			0.047/40										
	GXP		66	66	66	66	66	66	66	2024/25 66	66	66	66
Hackthorne	Total Summer		17.63	17.66	17.68	17.71	17.74	17.76	17.79	17.82	17.85	17.88	17.90
1 x 10/20 MVA	Total Winter		1.92	1.96	2.00	2.04	2.08	2.13	2.17	2.21	2.26	2.30	2.35
9.0 Firm	Winter Base	2.0% Growth	1.92	1.96	2.00	2.04	2.08	2.13	2.17	2.21	2.26	2.30	2.35
HTH	Summer Base	1.0% Growth	2.63	2.66	2.68	2.71	2.74	2.76	2.79	2.82	2.85	2.88	2.90
	Irrigation Base			15.00	15.00	15.00	15.00	15.00	15.00	15.00	15.00	15.00	15.00
	inganon base	Too / Diversity	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00	10.00
	GXP		66	66	66	66	66	66	66	66	66	66	66
Lagmhor	Total Summer		7.39	7.39	7.39	7.40	7.50	7.51	7.51	7.51	7.52	7.52	7.53
1 x 10/20 MVA	Total Winter		1.20	1.22	1.25	1.27	1.30	1.33	1.35	1.38	1.41	1.43	1.46
5.0 Firm	Winter Base	2.0% Growth	1.20	1.22	1.25	1.27	1.30	1.33	1.35	1.38	1.41	1.43	1.46
LGM	Summer Base	1.0% Growth	0.39	0.39	0.39	0.40	0.40	0.41	0.41	0.41	0.42	0.42	0.43
	Irrigation Base	100% Diversity	7.00	7.00	7.00	7.00	7.10	7.10	7.10	7.10	7.10	7.10	7.10
	GXP		66	66	66	66	66	66	66	66	66	66	66
Lauriston	Total Summer		16.94	17.00	17.11	17.12	17.13	17.14	17.16	17.17	17.18	17.19	17.21
	Total Winter		1.67	1.70	1.73	1.77	1.80	1.84	1.88	1.91	1.95	1.99	2.03
7.0 Firm	Winter Base	2.0% Growth	1.67	1.70	1.73	1.77	1.80	1.84	1.88	1.91	1.95	1.99	2.03
LSN	Summer Base	1.0% Growth	1.14	1.15	1.16	1.17	1.18	1.19	1.21	1.22	1.23	1.24	1.26
	Irrigation Base	100% Diversity	15.80	15.85	15.95	15.95	15.95	15.95	15.95	15.95	15.95	15.95	15.95
	GXP												
Methven 33	Total Summer		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
1 x 5/10 MVA	Total Winter		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
4.0 Firm	Winter Base	2.0% Growth	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
MVN	Summer Base	1.5% Growth	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	Irrigation Base			0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	galler 2400	,	0100	0.00	0.00	0.00	0.00	0.00	0100	0100	0.00	0100	0.00
	GXP		66	66	66	66	66	66	66	66	66	66	66
Methven 66	Total Summer		4.85	4.90	4.95	5.06	5.11	5.22	5.28	5.33	5.39	5.44	5.50
1 x 10/15 MVA	Total Winter		6.60	6.74	6.87	7.01	7.15	7.29	7.44	7.59	7.74	7.89	8.05
4.0 Firm	Winter Base	2.0% Growth	6.60	6.74	6.87	7.01	7.15	7.29	7.44	7.59	7.74	7.89	8.05
MTV	Summer Base	1.5% Growth	3.29	3.34	3.39	3.44	3.49	3.54	3.60	3.65	3.71	3.76	3.82
	Irrigation Base	100% Diversity	1.56	1.56	1.56	1.62	1.62	1.68	1.68	1.68	1.68	1.68	1.68
Montalto	_{GXP} Summer		66 -1.00	66 - 1.00	66 -1.00	66 -1.00	66 -1.00						
Generation			-1.50							-1.50			
Generation	Winici		-1.50	-1.50	-1.50	-1.50	-1.50	-1.50	-1.50	-1.50	-1.50	-1.50	-1.50
	GXP		66	66	66	66	66	66	66	66	66	66	66
Montalto	Total Summer		1.88	1.89	1.89	1.90	1.91	1.92	1.93	1.94	1.95	1.96	1.97
1 x 2.5 MVA	Total Winter		0.44	0.44	0.45	0.45	0.46	0.46	0.47	0.47	0.48	0.48	0.49
1.0 Firm	Winter Base	1.0% Growth	0.44	0.44	0.45	0.45	0.46	0.46	0.47	0.47	0.48	0.48	0.49
MON	Summer Base	1.5% Growth	0.58	0.59	0.59	0.60	0.61	0.62	0.63	0.64	0.65	0.66	0.67
	Irrigation Base	100% Diversity	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30	1.30
	GXP		66	66	66	66	66	66	66	66	66	66	66
Mt Hutt	Total Summer		0.56	0.56	0.56	0.56	0.56	0.56	0.56	0.56	0.56	0.56	0.56
1 x 5 MVA	Total Winter		2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30
2.0 Firm	Winter Base		2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30	2.30
MHT	Summer Base		0.50	0.50	0.50	0.50	0.50	0.50	0.50	0.50	0.50	0.50	0.50
	Irrigation Base		0.06	0.06	0.06	0.06	0.06	0.06	0.06	0.06	0.06	0.06	0.06


To Table of Contents▲

			2 0 17/ 18	2 0 18 / 19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25	2025/26	2026/27	2027/28
	GXP		66	66	66	66	66	66	66	66	66	66	66
Mt Somers	Total Summer		3.40	3.42	3.43	3.51	3.53	3.55	3.56	3.58	3.60	3.62	3.64
1 x 2.5 MVA	Total Winter		2.28	2.31	2.33	2.35	2.38	2.40	2.42	2.45	2.47	2.50	2.52
3.0 Firm	Winter Base	1.0% Growth	2.28	2.31	2.33	2.35	2.38	2.40	2.42	2.45	2.47	2.50	2.52
MSM	Summer Base	1.0% Growth	1.70	1.72	1.73	1.75	1.77	1.79	1.80	1.82	1.84	1.86	1.88
	Irrigation Base	100% Diversity	1.70	1.70	1.70	1.76	1.76	1.76	1.76	1.76	1.76	1.76	1.76
	GXP		66	66	66	66	66	66	66	66	66	66	66
Overdale	Total Summer		16.04	16.05	16.06	16.07	16.18	16.19	16.21	16.22	16.23	16.24	16.26
1 x 10/20 MVA	Total Winter		2.93	2.99	3.05	3.11	3.17	3.23	3.30	3.36	3.43	3.50	3.57
10.0 Firm	Winter Base	2.0% Growth	2.93	2.99	3.05	3.11	3.17	3.23	3.30	3.36	3.43	3.50	3.57
OVD	Summer Base	1.0% Growth	1.14	1.15	1.16	1.17	1.18	1.19	1.21	1.22	1.23	1.24	1.26
	Irrigation Base	100% Diversity	14.90	14.90	14.90	14.90	15.00	15.00	15.00	15.00	15.00	15.00	15.00
	GXP		66	66	66	66	66	66	66	66	66	66	66
Pendarves	Total Summer		19.14	19.15	19.17	19.19	19.21	19.33	19.34	19.36	19.38	19.40	19.42
2 x 10/20 MVA	Total Winter		3.30	3.36	3.43	3.50	3.57	3.64	3.71	3.79	3.86	3.94	4.02
25.0 Firm	Winter Base	2.0% Growth	3.30	3.36	3.43	3.50	3.57	3.64	3.71	3.79	3.86	3.94	4.02
PDS	Summer Base	1.0% Growth	1.74	1.75	1.77	1.79	1.81	1.83	1.84	1.86	1.88	1.90	1.92
	Irrigation Base	100% Diversity	17.40	17.40	17.40	17.40	17.40	17.50	17.50	17.50	17.50	17.50	17.50
	GXP		66	66	66	66	66	66	66	66	66	66	66
Seafield	Total Summer		8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90
1 x 5/10 MVA	Total Winter		8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90
5.0 Firm	Winter Base		8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90
SFD	Summer Base		8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90	8.90
510	Irrigation Base		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	ingulion base		0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00	0.00
	GXP		66	66	66	66	66	66	66	66	66	66	66
Wakanui	Total Summer		11.59	11.61	11.62	11.64	11.65	11.67	11.68	11.70	11.71	11.73	11.75
1 x 10/15 MVA	Total Winter												
			1.77	1.79	1.80	1.82	1.84	1.86	1.88	1.90	1.92	1.93	1.95
10.0 Firm	Winter Base	1.0% Growth	1.77 1.77	1.79 1.79	1.80	1.82	1.84	1.86	1.88	1.90 1.90	1.92	1.93	1.95
10.0 Firm WNU		1.0% Growth 1.0% Growth											
	Winter Base	1.0% Growth	1.77 1.49	1.79	1.80	1.82	1.84	1.86	1.88	1.90	1.92	1.93	1.95 1.65
WNU	Winter Base Summer Base Irrigation Base	1.0% Growth 100% Diversity	1.77 1.49 10.10	1.79 1.51 10.10	1.80 1.52 10.10	1.82 1.54 10.10	1.84 1.55 10.10	1.86 1.57 10.10	1.88 1.58 10.10	1.90 1.60 10.10	1.92 1.61	1.93 1.63 10.10	1.95 1.65 10.10
	Winter Base Summer Base Irrigation Base Summer 33	1.0% Growth	1.77 1.49	1.79 1.51	1.80 1.52 10.10 0.00	1.82 1.54	1.84 1.55	1.86 1.57	1.88 1.58	1.90 1.60	1.92 1.61	1.93 1.63 10.10 1.00	1.95 1.65
WNU	Winter Base Summer Base Irrigation Base	1.0% Growth 100% Diversity	1.77 1.49 10.10	1.79 1.51 10.10	1.80 1.52 10.10	1.82 1.54 10.10	1.84 1.55 10.10	1.86 1.57 10.10	1.88 1.58 10.10	1.90 1.60 10.10	1.92 1.61 10.10	1.93 1.63 10.10	1.95 1.65 10.10
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33	1.0% Growth 100% Diversity 1.0% Growth	1.77 1.49 10.10 0.00	1.79 1.51 10.10 0.00	1.80 1.52 10.10 0.00	1.82 1.54 10.10 0.00	1.84 1.55 10.10 0.00	1.86 1.57 10.10 0.00	1.88 1.58 10.10 0.00	1.90 1.60 10.10 0.00	1.92 1.61 10.10 0.00	1.93 1.63 10.10 1.00	1.95 1.65 10.10 2.00
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth	1.77 1.49 10.10 0.00 4.04 4.04	1.79 1.51 10.10 0.00 4.24 4.24	1.80 1.52 10.10 0.00 4.45 4.45	1.82 1.54 10.10 0.00 4.68 4.68	1.84 1.55 10.10 0.00 4.91 4.91	1.86 1.57 10.10 0.00 5.15 5.15	1.88 1.58 10.10 0.00 5.41 5.41	1.90 1.60 10.10 0.00 5.68 5.68	1.92 1.61 10.10 0.00 5.97 5.97	1.93 1.63 10.10 1.00 6.27 7.27	1.95 1.65 10.10 2.00 6.58 8.58
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth	1.77 1.49 10.10 0.00 4.04 4.04 0.00	1.79 1.51 10.10 0.00 4.24 4.24 0.00	1.80 1.52 10.10 0.00 4.45 4.45 0.00	1.82 1.54 10.10 0.00 4.68 4.68 0.00	1.84 1.55 10.10 0.00 4.91 4.91 0.00	1.86 1.57 10.10 0.00 5.15 5.15 0.00	1.88 1.58 10.10 0.00 5.41 5.41 0.00	1.90 1.60 10.10 5.68 5.68 0.00	1.92 1.61 10.10 0.00 5.97 5.97 0.00	1.93 1.63 10.10 1.00 6.27 7.27 0.00	1.95 1.65 10.10 2.00 6.58 8.58 0.00
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth	1.77 1.49 10.10 .000 4.04 4.04 .000 2.72	1.79 1.51 10.10 0.00 4.24 4.24 4.24 0.00 2.72	1.80 1.52 10.10 0.00 4.45 4.45 0.00 2.72	1.82 1.54 10.10 0.00 4.68 4.68 4.68 0.00 2.73	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73	1.86 1.57 10.10 0.00 5.15 5.15 0.00 2.73	1.88 1.58 10.10 0.00 5.41 5.41 0.00 2.74	1.90 1.60 10.10 5.68 5.68 0.00 2.74	1.92 1.61 10.10 5.97 5.97 0.00 2.74	1.93 1.63 10.10 6.27 7.27 0.00 2.74	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth	1.77 1.49 10.10 0.00 4.04 4.04 0.00	1.79 1.51 10.10 0.00 4.24 4.24 0.00	1.80 1.52 10.10 0.00 4.45 4.45 0.00	1.82 1.54 10.10 0.00 4.68 4.68 0.00	1.84 1.55 10.10 0.00 4.91 4.91 0.00	1.86 1.57 10.10 0.00 5.15 5.15 0.00	1.88 1.58 10.10 0.00 5.41 5.41 0.00	1.90 1.60 10.10 5.68 5.68 0.00	1.92 1.61 10.10 0.00 5.97 5.97 0.00	1.93 1.63 10.10 1.00 6.27 7.27 0.00	1.95 1.65 10.10 2.00 6.58 8.58 0.00
WNU Peak Loss	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth	1.77 1.49 10.10 .000 4.04 4.04 .000 2.72	1.79 1.51 10.10 0.00 4.24 4.24 4.24 0.00 2.72	1.80 1.52 10.10 0.00 4.45 4.45 0.00 2.72	1.82 1.54 10.10 0.00 4.68 4.68 4.68 0.00 2.73	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73	1.86 1.57 10.10 0.00 5.15 5.15 0.00 2.73	1.88 1.58 10.10 0.00 5.41 5.41 0.00 2.74	1.90 1.60 10.10 5.68 5.68 0.00 2.74	1.92 1.61 10.10 5.97 5.97 0.00 2.74	1.93 1.63 10.10 6.27 7.27 0.00 2.74	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth	1.77 1.49 10.10 4.04 4.04 0.00 2.72 2.72	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72	1.80 1.52 10.10 0.00 4.45 4.45 0.00 2.72 2.72	1.82 1.54 10.10 4.68 4.68 0.00 2.73 2.73	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73 2.73	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth excl Gen	1.77 1.49 10.10 4.04 4.04 0.00 2.72 2.72 180.9	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7	1.82 1.54 10.10 4.68 4.68 0.00 2.73 2.73 183.2	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 2.74	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 189.1	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 190.9
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth Diversity	1.77 1.49 10.10 4.04 4.04 0.00 2.72 2.72 180.9 87%	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87%	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87%	1.82 1.54 10.10 4.68 4.68 0.00 2.73 2.73 183.2 86%	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73 2.73 184.1 86%	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9 86%	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86%	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86%	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86%	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 189.1 86%	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 190.9 86%
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth Diversity excl Gen (Low)	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 176.2	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9 86% 171.7	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 2.74 185.7 86% 170.8	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86% 169.9	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 189.1 86% 170.2	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 190.9 86% 171.8
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth Diversity excl Gen (Low)	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 176.2 84%	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 2.72 181.7 87% 175.2 83%	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83%	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 2.73 183.2 86% 173.5 82%	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 2.73 184.1 86% 172.7 81%	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 2.73 184.9 86% 171.7 80%	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 2.74 185.7 86% 170.8 79%	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86% 169.9 78%	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77%	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77%	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77%
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth 0.1% Growth excl Gen Diversity excl Gen (Low) Diversity	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 180.9 87% 184% 14.8	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 2.73 183.2 86% 173.5 82% 0.0	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 2.73 184.1 86% 172.7 81% 0.0	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 2.73 184.9 86% 171.7 80% 0.0	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 2.74 185.7 86% 170.8 79% 0.0	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86% 169.9 78% 0.0	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77% 0.0	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth excl Gen Diversity excl Gen (Low) Diversity excl Gen	1.77 1.49 10.10 4.04 4.04 4.04 0.00 2.72 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 2.73 184.9 86% 171.7 80% 0.0	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0	1.90 1.60 10.10 5.68 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86% 169.9 78% 0.0	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth excl Gen Diversity excl Gen (Low) Diversity excl Gen	1.77 1.49 10.10 4.04 4.04 4.04 0.00 2.72 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100%	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0 100%	1.82 1.54 10.10 0.00 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 100%	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100%	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 0.0	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100%	1.90 1.60 10.10 5.68 5.68 5.68 0.00 2.74 2.74 2.74 86% 186.7 86% 169.9 78% 0.0 0.0	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100%	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 0.0	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100%
WNU Peak Loss (Estimated) OVERALL	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm Ashburton 66	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1	1.77 1.49 10.10 4.04 4.04 4.04 0.00 2.72 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8 14.8 14.5.1	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100% 180.7	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0 100% 181.7	1.82 1.54 10.10 0.00 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 100% 182.2	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100% 183.1	1.86 1.57 10.10 0.00 5.15 5.15 0.00 2.73 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 100% 183.9	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100% 184.7	1.90 1.60 10.10 5.68 5.68 5.68 0.00 2.74 2.74 2.74 186.7 86% 169.9 78% 0.0 0.0 0.0 100% 185.7	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100% 186.5	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 0.0 100% 188.1	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100%
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm Ashburton 66	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1% Growth 0.1% Growth 0.1% Growth 0.1	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8 14.8	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100% 180.7 181.7	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0 100% 181.7 182.7	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 100% 182.2 183.2	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100% 183.1 184.1	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 100% 183.9 184.9	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100% 184.7 185.7	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 186.7 186.7 78% 0.0 0.0 100% 185.7 186.7	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100% 186.5 187.5	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 100% 188.1 189.1	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100% 189.9 190.9
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm Ashburton 66 220.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8 10% 165.1 163.6 86%	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100% 180.7 181.7 87%	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0 100% 181.7 182.7 87%	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 100% 182.2 183.2 86%	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100% 183.1 184.1 86%	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 100% 183.9 184.9 86%	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100% 184.7 185.7 86%	1.90 1.60 10.10 5.68 5.68 0.00 2.74 2.74 186.7 186.7 189.9 78% 0.0 0.0 100% 185.7 186.7 186.7	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100% 186.5 187.5 86%	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 100% 188.1 189.1 86%	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100% 189.9 190.9
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm Ashburton 66 220.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8 14.8 14.8 14.8 14.5 14.5	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100% 180.7 181.7 87% 147.3	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 0.0 0.0 0.0 100% 181.7 182.7 87% 147.6	1.82 1.54 10.10 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 10% 182.2 183.2 86% 147.9	1.84 1.55 10.10 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100% 183.1 184.1 86% 148.3	1.86 1.57 10.10 5.15 5.15 0.00 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 100% 183.9 184.9 86% 148.6	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100% 184.7 185.7 86% 148.9	1.90 1.60 10.10 5.68 5.68 5.68 0.00 2.74 2.74 186.7 186.7 186.7 78% 0.0 0.0 100% 185.7 186.7 186.7	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100% 186.5 187.5 86% 149.9	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 100% 188.1 189.1 86% 149.9	1.95 1.65 10.10 2.00 6.58 8.58 0.00 2.75 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100% 189.9 190.9 87%
WNU Peak Loss (Estimated)	Winter Base Summer Base Irrigation Base Summer 33 Summer 66 Total Summer Winter 33 Winter 66 Total Winter Summer Load 220.0 Firm Ashburton 33 60.0 Firm Ashburton 66 220.0 Firm	1.0% Growth 100% Diversity 1.0% Growth 5.0% Growth 3.0% Growth 0.1% Growth 0.1	1.77 1.49 10.10 4.04 4.04 4.04 2.72 2.72 2.72 180.9 87% 176.2 84% 14.8 14.8 14.8 14.8 14.8 14.8 14.8 14.5 145.1	1.79 1.51 10.10 4.24 4.24 4.24 0.00 2.72 2.72 181.7 87% 175.2 83% 0.0 0.0 100% 180.7 181.7 87% 147.3 100%	1.80 1.52 10.10 4.45 4.45 0.00 2.72 2.72 182.7 87% 174.3 83% 0.0 0.0 100% 181.7 182.7 87% 147.6 100%	1.82 1.54 10.10 0.00 4.68 4.68 4.68 0.00 2.73 2.73 183.2 86% 173.5 82% 0.0 0.0 100% 182.2 183.2 86% 147.9 100%	1.84 1.55 10.10 0.00 4.91 4.91 0.00 2.73 2.73 184.1 86% 172.7 81% 0.0 0.0 100% 183.1 184.1 86% 148.3 100%	1.86 1.57 10.10 0.00 5.15 5.15 0.00 2.73 2.73 184.9 86% 171.7 80% 0.0 0.0 100% 183.9 184.9 86% 148.6 100%	1.88 1.58 10.10 5.41 5.41 0.00 2.74 2.74 185.7 86% 170.8 79% 0.0 0.0 100% 184.7 185.7 86% 148.9 100%	1.90 1.60 10.10 5.68 5.68 5.68 0.00 2.74 2.74 186.7 186.7 78% 0.0 0.0 100% 185.7 186.7 186.7 186.7 100%	1.92 1.61 10.10 5.97 5.97 0.00 2.74 2.74 187.5 86% 168.7 77% 0.0 0.0 100% 186.5 187.5 86% 149.9 100%	1.93 1.63 10.10 6.27 7.27 0.00 2.74 2.74 2.74 189.1 86% 170.2 77% 0.0 0.0 100% 188.1 189.1 88% 149.9 100%	1.95 1.65 10.10 6.58 8.58 0.00 2.75 2.75 190.9 86% 171.8 77% 0.0 0.0 100% 189.9 190.9 87% 149.9

		2 0 17/ 18	2 0 18 / 19	2019/20	2020/21	2021/22	2022/23	2023/24	2024/25	2025/26	2026/27	2027/28
Winter Load	81% of Subs	69.7	70.8	72.0	73.2	74.4	75.7	77.0	78.3	79.6	81.0	82.4
220.0 Firm	Diversity	77%	77%	77%	77%	77%	77%	77%	77%	77%	77%	77%
Ashburton 33	83% of Subs	15.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
60.0 Firm	excl Gen	15.8	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
	Diversity	83%	83%	83%	83%	83%	83%	83%	83%	83%	83%	83%
Ashburton 66	85% of Subs	28.8	46.3	47.5	48.8	50.1	51.4	52.8	54.2	55.6	57.0	58.5
220.0 Firm	excl Gen	57.3	72.5	73.7	75.0	76.2	77.5	78.8	80.2	81.6	82.9	84.4
	Diversity	85%	85%	85%	85%	85%	85%	85%	85%	85%	85%	85%
Generation (W)		-28.5	-28.5	-28.5	-28.5	-28.5	-28.5	-28.5	-28.5	-28.5	-28.5	-28.5
			-									
	- Load excee	eds the	curren	it firm co	apacity	of the s	substatio	on (if a f	ransfor	mer fails	s).	

It should be noted that the firm capacity referred to in the table above is the present firm capacity (steady state and switched) and this will change with development in the network (both subtransmission and distribution development). The pink highlight is used to show the point at which load will exceed firm capacity if nothing is done. Many of the firm capacity constraints are addressed by network development projects during the plan period.

The load forecasts assume a dry year (low diversity) as that is the demand the network must cope with and when the irrigation capacity is most needed. The risk of irrigation load either remaining static or falling because of surface irrigation scheme piping has resulted in a change of approach for load estimation. The normal and dry year estimates are average and this is used as the realistic load estimate for subtransmission planning. Future individual zone substation loads are assessed using non-diverse load estimates.




The two charts shown above and below represent load duration data for the 2017-18 year so far. The charts show the seasonal sensitivity of the 66kV GXP when compared to the 33kV GXP. A marked transition occurs from summer high loads to base winter loads where Highbank generation (20-26 MW) is running. The loads below 40 MW have both voltage GXPs at a similar load gradient. The second (frequency distribution) chart has two distinct 'humps' that show the winter load (25-65 MW) and summer load (70-181 MW). A

considerable amount of productive 'growing' time is spent beyond 150 MW and the irrigation consumers causing this peak have indicated they are prepared to pay for the assets (both EA Networks and Transpower) necessary to avoid load control of the absolute peak load. The summer of 2017-18 started dry (October-November 2017) and this initially caused a very low diversity compared to the past few years. In December and January regular rain caused the load to drop significantly. The actual summer peak (181MW) was very similar to that previously predicted for a dry year and was not unexpected. Had 2017-18 been a normal/wet summer, EA Networks would have predicted a peak load of about 165 MW (2016-17 peak load was 162MW).

167 hours were spent above 160 MW during 2017-18 (190 hours 2015-16).

43 hours were spent above 170 MW during 2017-18 (33 hours 2015-16).



EA Networks have reached a point in time where some of the underlying assumptions about summer load growth have changed. The total amount of water that can be abstracted from underground aquifers in much of Mid Canterbury has reached the limit stipulated by ECAN. This forces other sources of water to be sought. These other sources are typically obtained from storage regimes and water conservation from existing river abstraction schemes. The piping of existing open race schemes can have a twofold effect:

- (1) The losses from open race systems are eliminated and that water is now available to the scheme as 'new' water.
- (2) The pipe system is gravity pressurised for most of its length and this allows existing electrical surface pumps to be relinquished or saved only for a dry year. It also can permit some small hydro generation options.

Some of the farms that have 'new' surface water available are existing deep well irrigators with a water abstraction consent and a large electrical pump. This deep well water consent is to some degree portable in that the water is no longer taken from the aquifer so another farmer can apply for the consent to take water from the same aquifer. Initially it is likely that the original consent holder will retain the consent and deep well pump to guarantee reliability of water supply during drought conditions (river-based schemes may be restricted). If the piped gravity scheme proves to be reliable, the electrical demand from the deep well pump may shift to a less traditional irrigation area that is less well serviced for this type of demand by EA

Networks. Overall the demand for water will remain high and it is very unlikely the total electrical pumping demand will remain fall in the medium term although the growth rate in irrigation demand will be significantly lower than in recent years.

The other environmental issue that constrains rural intensification is that of nutrient run-off. At the time of writing, ECAN have released a decision on a variation to the Regional Water Plan that:

- precludes almost all additional water abstraction south of the Ashburton River,
- places strict limits on groundwater nitrate levels, and
- places strict limits on the quantity of nitrogen run-off from farming operations.

These additional restrictions have resulted in EA Networks revising down the irrigation load growth potential in all areas of the Ashburton District. The area north of the Ashburton River may have some additional irrigation development but it is likely to be delivered via a gravity pressurised scheme and not electric pumping.

EA Networks are planning on the basis that all available deep well consents will be used and some existing surface electrical pumps will be substituted by gravity pressurised pipe schemes. The level of generation provided by piped schemes has been low (of the order of a few MW) and will not materially affect the GXP load. It may however affect particular zone substation loads and delay the need for transformer upgrades and similar demand-driven asset intensive solutions.

The prospect of EV (electric vehicle) charging causing significant impacts on the distribution network are real and will occur at some future time. At the moment, the penetration of EVs is low but over the next ten years it will undoubtedly grow. The critical factor for the impact of EVs is the timing of the charging cycle. The cost of energy will remain cheapest in the off-peak periods which will encourage charging from 11:00 PM to 6:00 AM. Provided the bulk of charging takes place during this period the impact on peak demand should be low although at some future time there is the potential for midnight peaks to occur. The impact of EV charging has not yet been factored into the GXP demand. Once EV uptake increases, it will become more apparent how owners choose to operate the charging facilities both at home and elsewhere.

Solar photovoltaic electricity generation is becoming reasonably common (EA Networks have approximately 180 Solar PV installations). The average size of these is about 3.7 kW each and the combined total output is 660 kW (much of which will be consumed on the load side of the meter). The impact of Solar PV is not yet measurable in the peak demand of either Transpower grid exit points or EA Networks zone substations. The impact of Solar PV generation has not been factored into the 10 year GXP demand.

10.4 Appendix D - Disclosure Cross-References

To assist people reading this plan in relation to the Electricity Information Disclosure Requirements, a crossreference list of mandatory items is shown here. This allows the reader to find all items listed in "Attachment A" of the Electricity Information Disclosure Determination 2012 without searching the entire plan.

3. The AMP must include the following-

3.1 A summary	Exec. Summa
ground and Objectives	
3.2 Details of the background and objectives of the EDB's asset management and planning processes	<u>s1</u>
3.3 A purpose statement which-	
3.3.1 makes clear the purpose and status of the AMP in the EDB's asset management practices.	<u>s1.3</u> , <u>s1.5</u>
3.3.2 states the corporate mission or vision as it relates to asset management	<u>s1.3</u> , <u>s1.7</u>
3.3.3 identifies the documented plans produced by the annual business planning process	<u>s1.6</u>
3.3.4 how do the different documented plans relate to one another, particularly asset management	<u>s1.6</u>
3.3.5 the interaction of the objectives of the AMP and other corporate goals, business processes, and plans	<u>s1.7</u>
3.4 Details of the AMP planning period	<u>s1.5</u>
3.5 The date that it was approved by the directors	<u>I.F.C.</u>
3.6 A description of stakeholder interests identifying important stakeholders and indicates -	<u>s1.4</u>
3.6.1 how the interests of stakeholders are identified	<u>s1.4</u>
3.6.2 what these interests are	<u>s1.4</u>
3.6.3 how these interests are accommodated in asset management practices	<u>s1.4</u>
3.6.4 how conflicting interests are managed	<u>s2.2</u>
3.7 A description of the accountabilities and responsibilities for asset management on at least 3 levels, including-	
3.7.1 governance	<u>s1.2</u> , <u>s1.6</u>
3.7.2 executive	<u>s1.2</u>
3.7.3 field operations	<u>s1.9</u>
3.8 All significant assumptions	<u>s1.10</u>
3.8.1 quantified where possible	<u>s1.10</u>
3.8.2 clearly identified in an understandable manner to interested persons, including	<u>s1.10</u>
3.8.3 a description of changes proposed where the information is not based on the EDB's existing business	<u>s1.10.3</u>
3.8.4 the sources of uncertainty and the potential effect of the uncertainty on the prospective information	<u>s1.10</u>
3.8.5 the price inflator assumptions used to prepare nominal New Zealand dollar costs	<u>s1.10.6</u>
3.9 Factors that may lead to a material difference(disclosed vs future actual)	<u>s1.10</u> , <u>s9.1</u>

3.10 An overview of asset management strategy and delivery	<u>s1.7</u>
3.11 An overview of systems and information management data	<u>s1.8</u>
3.12 Any limitations in the asset management data and any data improvement initiatives	<u>s1.8</u>
3.13 A description of the processes used within the EDB for-	
3.13.1 managing routine asset inspections and network maintenance	<u>s4.2.5</u> , <u>s4</u>
3.13.2 planning and implementing network development projects	<u>s5.1.6</u> – <u>s5.1.7</u>
3.13.3 measuring network performance.	<u>s9</u>
3.14 An overview of asset management documentation, controls and review processes	Not Available
3.15 An overview of communication and participation processes	Not Available
3.16 AMP must present all financial values in constant price NZD except where specified otherwise;	Compliant
3.17 The AMP must be structured and presented to support the purposes of AMP disclosure (clause 2.6.2)	Compliant
ts covered	
e AMP must provide details of the assets covered, including-	
4.1 a high-level description of the service areas covered, including-	
4.1.1 the region(s) covered	<u>s3.1</u>
4.1.2 identification of large consumers that have a significant impact on the network	<u>s3.1</u>
4.1.3 description of the load characteristics for different parts of the network	<u>s3.1</u>
4.1.4 peak demand and total energy delivered in the previous year	<u>s3.1</u> , <u>s1.1</u>
4.2 a description of the network configuration, including-	<u>s3.2</u>
4.2.1 GXPs and any DG greater than 1 MW inc. firm supply capacity and current peak load;	<u>s3.2.1</u>
4.2.2 subtransmission system off each GXP, and security/capacity of zone substations.	<u>s3.2.2</u> , <u>s3.2.3</u>
4.2.3 a description of the distribution system, including the extent to which it is underground;	<u>s3.2.4</u>
4.2.4 a brief description of the network's distribution substation arrangements;	<u>s3.2.4</u>
4.2.5 a description of the low voltage network including the extent to which it is underground; and	<u>s3.2.4</u>
4.2.6 assets such as protection relays, ripple injection systems, SCADA and telecommunications systems.	<u>s3.2.5</u>
4.3 sub-networks as per subclause 4.2.	
vork assets by category	
4.4 The AMP must describe the network assets by providing the following information for each asset category-	
4.4.1 voltage levels;	<u>s4.3</u> – <u>s4.15</u>
4.4.2 description and quantity of assets;	<u>s4.3</u> – <u>s4.15</u>
4.4.3 age profiles; and	<u>s4.3</u> – <u>s4.15</u>
4.4.4 condition of the assets	<u>s4.3 – s4.15</u>

4.5 Th follow	a great agte geries discussed in sub algune 1.1 ghove should include at least the	
	ne asset categories discussed in subclause 4.4 above should include at least the ing-	
	4.5.1 Sub transmission	<u>s4.3</u>
-	4.5.2 Zone substations	<u>s4.7</u>
-	4.5.3 Distribution and LV lines	<u>s4.4.1</u> , <u>s4.5.1</u>
	4.5.4 Distribution and LV cables	<u>s4.4.2</u> , <u>s4.5.3</u>
	4.5.5 Distribution substations and transformers	<u>s4.8</u> , <u>s4.9</u>
	4.5.6 Distribution switchgear	<u>s4.10</u> , <u>s4.11</u>
-	4.5.7 Other system fixed assets	<u>s4.12</u> , <u>s4.13</u> , <u>s4.14</u> , <u>s4.15</u>
	4.5.8 Other assets;	<u>s6.1</u>
	4.5.9 Assets owned by the EDB but installed at bulk electricity supply points owned by others;	<u>s4.15</u>
	4.5.10 Reliability and security mobile substations and generators; and	Not Applicable
	4.5.11 Other generation plant owned by the EDB.	Not Applicable
Service Lev	els	
5. A set of	performance indicators.	<u>s2.4</u>
6. Performo	ance indicators SAIDI and SAIFI values for the next 5 disclosure years.	<u>s2.4.1</u> , <u>s2.4.2</u>
7. Performo also includ	ance indicators for which targets have been defined in clause 5 above should e-	
	onsumer oriented indicators that preferably differentiate between different mer types;	<u>s2.4</u>
7.2 In efficie	dicators of asset performance, asset efficiency and effectiveness, and service ency.	<u>s2.4</u>
8. Basis on	which the target level for each performance indicator was determined.	
		<u>s2.2</u> , <u>s2.3</u>
9. Targets s	should be compared to historic values where available to provide context and	<u>s2.4.1</u>
9. Targets s scale to the	should be compared to historic values where available to provide context and	
9. Targets s scale to the 10. Foreca	should be compared to historic values where available to provide context and e reader.	<u>s2.4.1</u>
9. Targets s scale to the 10. Foreca Network De	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change.	<u>s2.4.1</u>
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 /	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning	<u>s2.4.1</u>
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and	<u>s2.4.1</u> <u>s2.4.2</u>
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and	<u>\$2.4.1</u> <u>\$2.4.2</u> <u>\$5.1, \$5.2</u>
2. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and netly;	<u>\$2.4.1</u> <u>\$2.4.2</u> <u>\$5.1, \$5.2</u> Compliant <u>\$5</u> By Asset
P. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S	should be compared to historic values where available to provide context and ereader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and hetly; Strategies or processes promoting cost efficiency;	<u>\$2.4.1</u> <u>\$2.4.2</u> <u>\$5.1, \$5.2</u> Compliant <u>\$5</u> By Asset Category
2. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and hetly; Strategies or processes promoting cost efficiency; The use of standardised designs may lead to improved cost efficiencies.	s2.4.1 s2.4.2 s5.1, s5.2 Compliant s5 By Asset Category s5.1.4
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S 11.4 T	should be compared to historic values where available to provide context and e reader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and hctly; Strategies or processes promoting cost efficiency; the use of standardised designs may lead to improved cost efficiencies. 11.4.1 the categories of assets and designs that are standardised;	s2.4.1 s2.4.2 s5.1, s5.2 Compliant s5 By Asset Category s5.1.4 s5.1.4
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S 11.4 T	should be compared to historic values where available to provide context and ereader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and hetly; Strategies or processes promoting cost efficiency; the use of standardised designs may lead to improved cost efficiencies. 11.4.1 the categories of assets and designs that are standardised; 11.4.2 the approach used to identify standard designs. Energy efficiency strategies or processes. Equipment capacity for different types of assets or different parts of the	<u>\$2.4.1</u> <u>\$2.4.2</u> <u>\$5.1, \$5.2</u> Compliant <u>\$5 By Asset</u> Category <u>\$5.1.4</u> <u>\$5.1.4</u> <u>\$5.1.4</u>
9. Targets s scale to the 10. Foreca Network De 11. AMPs n 11.1 / devel 11.2 F succir 11.3 S 11.4 T 11.5 E 11.6 E netwo	should be compared to historic values where available to provide context and ereader. st expenditure materially affecting performance vs target - expected change. evelopment Planning must provide a detailed description of network development plans, including- A description of the planning criteria and assumptions for network opment; Planning criteria for network developments should be described logically and hetly; Strategies or processes promoting cost efficiency; the use of standardised designs may lead to improved cost efficiencies. 11.4.1 the categories of assets and designs that are standardised; 11.4.2 the approach used to identify standard designs. Energy efficiency strategies or processes. Equipment capacity for different types of assets or different parts of the	s2.4.1 s2.4.2 s5.1, s5.2 Compliant s5 By Asset Category s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4 s5.1.4

11.8.1 load forecasting methodology and factors;	<u>s5.2</u> , <u>Appendix C</u>
11.8.2 forecasts to zone substation. Uncertain but substantial load accounted in forecasts;	<u>s5.2</u> , <u>Appendix C</u>
11.8.3 network or equipment constraints; and	<u>s5</u> By Asset Category
11.8.4 DG and demand management impact on the load forecasts.	<u>s5.2, s5.4.12</u> <u>Appendix C</u> ,
11.9 Significant network level development options identified satisfying target levels of service, including-	<u>s5.3</u>
11.9.1 the reasons for choosing a selected option for projects where decisions have been made;	<u>s5.3</u>
11.9.2 alternative options for projects planned within five years and any non- network solutions;	<u>s5</u> By Project and <u>s5.1.8</u>
11.9.3 planned innovations that improve efficiencies, utilisation, asset lives, and defer investment.	Various locations
11.10 Network development programme inc. DG and non-network with expenditure. Must include-	<u>s5.3, s5.4,</u> Appendix B
11.10.1 detailed description of projects underway or planned to start within the next 12 months;	<u>s5.4</u> by Project
11.10.2 summary description of programmes/projects for the following four years; and	<u>s5.4</u> by Project
11.10.3 overview of the big projects being considered for the remainder of the AMP planning period.	<u>s5.4</u> by Project
11.11 EDB's policies on distributed generation.	<u>s5.4.12</u>
11.12 A description of the EDB's policies on non-network solutions, including-	<u>s5.1.8</u>
11.12.1 economically feasible and practical alternatives to conventional network augmentation; and	<u>s5.1.8</u>
11.12.2 the potential for non-network solutions to address network problems or constraints.	<u>\$5.1.8</u> , <u>\$5.2.3</u> , <u>\$5.4.1</u> , <u>\$5.4.3</u> by Project
ycle Asset Management Planning (Maintenance and Renewal)	
The AMP must provide a detailed description of the lifecycle asset management esses, including-	
12.1 The key drivers for maintenance planning and assumptions;	<u>s4.2</u>
12.2 Routine and corrective maintenance and inspection policies/programmes/actions per asset category, must include-	<u>s4</u>
12.2.1 approach to inspecting/maintaining each asset category - inspection types/tests/monitoring/intervals;	<u>s4.3</u> – <u>s4.15</u>
12.2.2 systemic problems identified per asset types and proposed actions to address these problems; and	<u>s4.3</u> – <u>s4.15</u>
12.2.3 budgets for maintenance activities broken down by asset category for the AMP planning period.	<u>s8.2</u>
12.3 Asset replacement and renewal policies/programmes/actions per asset category, inc. expenditure. Must include-	<u>s4</u>
12.3.1 processes used to decide when and whether an asset is replaced or refurbished;	<u>s4.2, s4.3 – s4.15</u>
12.3.2 a description of innovations made that have deferred asset replacement;	<u>s4.2</u> , <u>s4.3</u> – <u>s4.15</u>

12.3.3 a description of the projects currently underway or pla 12 months;	nned for the next $\frac{s4.3}{s4.3} - \frac{s4.15}{s4.15}$
12.3.4 a summary of the projects planned for the following fo known); and	ur years (where $\frac{s4.3}{5} - \frac{s4.15}{5}$
12.3.5 an overview of other work being considered for the rem AMP planning period.	mainder of the $\frac{s4.3}{-s4.15}$
12.4 Asset categories in subclauses 12.2 and 12.3 should include at l categories in subclause 4.5 above.	east the Compliant
Non-Network Development, Maintenance and Renewal	
13. Description of material non-network development, maintenance and including-	renewal plans, <u>s6</u>
13.1 a description of non-network assets;	<u>s6.1</u>
13.2 development, maintenance and renewal policies that cover the	nem; <u>\$6.2</u>
13.3 a description of material capital expenditure projects (where k for the next five years;	nown) planned <u>s6.3</u> , <u>Appendix G</u>
13.4 a description of material maintenance and renewal projects (v planned for the next five years.	vhere known) <u>s6.3</u> , <u>Appendix G</u>
Risk Management	
14. AMPs must provide details of risk policies, assessment, and mitigation	, including- <u>s7</u>
14.1 Methods, details and conclusions of risk analysis;	<u>s7.4</u>
14.2 Strategies to identify areas vulnerable to high impact low prob	ability events; <u>\$7.4</u>
14.3 A description of the policies to mitigate or manage the risks of in subclause 16.2;	events identified <u>s7.5</u>
14.4 Details of emergency response and contingency plans.	<u>s7.5</u>
Evaluation of performance	
 AMPs must provide details of performance measurement, evaluation, improvement, including- 	and
15.1 A review of progress against plan, both physical and financial;	<u>s9.1</u>
15.2 An evaluation and comparison of actual service level performed targeted performance;	ance against <u>\$9.2</u>
15.3 AMMAT evaluation and comparison vs objectives of the EDB's management and planning processes.	asset <u>\$9.4</u>
15.4 Gap analysis from AMMAT and performance. Planned initiative situation.	es to address the <u>\$9.3, \$9.4, \$9.5,</u> <u>\$9.6</u>
Capability to deliver	
16. AMPs must describe the processes used by the EDB to ensure that-	
16.1 The AMP is realistic and the objectives set out in the plan can b	e achieved; <u>\$9.7</u>
16.2 Organisation structure and processes for authorisation/business support AMP implementation.	capabilities to <u>\$9.7</u>
	I

Please note that this list is does not include explicit references to every passage in the plan that has some relevance to each mandatory item. For readability, EA Networks have chosen to discuss different aspects of some mandatory items in discrete places - where they are relevant. Complete understanding of the plan's concepts and direction requires digestion of the plan as a whole.

10.5 Appendix E – Large Consumer Dialogue Questionnaire

This following questionnaire is used by an external agency engaged by EA Networks to assess the satisfaction that large consumers have with EA Networks. The most recent use of this was February 2009. Another Large Consumer survey will be performed in 2018.

EA NETWORKS CONSUMER ENGAGEMENT INTERVIEW GUIDE

Interview No.

Name

Date

Survey conducted on behalf of EA Networks with a sample of major users. EA Networks directors have commissioned this project as part of their on-going commitment to satisfying their consumers' needs. EA Networks is basically looking for an independent assessment of consumer opinions regarding its performance with regard to all aspects of its relationships as well as opportunities for improvement.

Results of this survey are confidential to the Directors of EA Networks as well as senior executive staff. You are free to choose whether or not your individual comments are quoted in our report. This interview is expected to take about 20-30 minutes.

(A) Initial impressions

1. What image does EA Networks project in its dealings with your organisation?

2. Do you think that EA Networks has the needs and best interests of its consumers at heart?

(B) Ranking of service expectations and (C) EA Networks performance ratings

- 3. What are your expectations of service from EA Networks? What do you really need from them? (Probe/rank in order of importance)
- 4. How well has EA Networks performed in terms of your expectations? (1-10 rating scale where 1 = Poor, 5 = OK and 10 = Excellent)

(1)	
(2)	
(3)	
(4)	
(5)	

(D) Overall performance rating

5. Using the same rating scale can you give an overall performance rating for service received from EA Networks?

to

(E)	Planned supply interruption
6.	EA Networks allows for a maximum of three planned outages (supply interruptions) each year in order conduct maintenance or upgrade work on its network.
	Is this number reasonable?
	What would be more reasonable?
7.	EA Networks expects planned outages will on average last for around five hours each time.
	Is this amount of time reasonable?
	What amount of time would be more reasonable?
8.	Have you received advice of a planned electricity outage during the past
	six months? Yes No
	If Yes:
	Were you satisfied with the amount of information given?
	Yes No
Did	you feel you were given enough notice of this planned outage?
	Yes No
	If Yes/No:
	How much notice of planned outages would you prefer to be given?
	Yes No
(F)	Unexpected supply interruptions
9.	Have you had an unexpected interruption to your power supply during the last six months?
	Yes No
	How long did it take for your power to be restored after your most recent experience?
	What amount of time is reasonable?

10. Who would you contact in the event of power supply to your business being unexpectedly interrupted?

	EA Networks	
	Retailer	
	Have you made such a call within the	last 6 months?
	Yes	
lf Ye	s:	
	Were you satisfied that the system worked in getting you through to the right person?	
	What could be done to improve this system?	
	Were you satisfied with the information that you received?	
	What could be done to improve this information or the way it was delivered?	
(G)	Supply upgrades	
11.	How satisfied are you with the process	used by EA Networks for dealing with supply upgrades?
	1 = Very Poor, 5 = OK, 10 = Very Sati	sfied
	What specifically could be improved?	
12.		offered to you by EA Networks regarding supply upgrades?
	1 = Very Poor, 5 = OK, 10 = Very Sati	sfied
	What specifically could be improved?	
(H)	Price/Qualify trade offs	
13.	Has your electricity supplier offered you	u either:
(7	A) Alternative supply configurations	
	Yes	No
or (B) Alternative pricing options for controllo	able load

				sA
				io illi

Yes			
-----	--	--	--

If Yes: Obtain details of offers an indication as to whether or not they were taken up.

No

(I) Line charges/reliability

14. Would you consider paying a higher line charge for a more reliable power supply (or vice versa)? Imagine, if you were to receive half the number of interruptions than you do now,

would you be prepared to pay 10% 20% 50% 100% more than you p now?	more than you p now?	100%	50%	20%	10%	would you be prepared to pay
---	-------------------------	------	-----	-----	-----	------------------------------

(J) Strengths/Weaknesses

- 15. What do you consider that EA Networks does really well?
- 16. What can be improved? How can the service provided by EA Networks be made better?

(K) Wrap up

17. Are there any other issues relating to your relationship with EA Networks which you wish to raise?

That concludes our interview. Thank you very much for your time.

o Table of Contents▲

In addition to the external survey, meetings are held between EA Networks personnel and major consumers on an as-required basis. The minutes for such a meeting are recorded and form the action plan for both parties. A sample of the minutes of such as meeting are as follows. The details of the specific consumer have been excluded. In future, these meetings are likely to be facilitated by the Commercial Division of EA Networks with technical assistance from the Network Division as required.

🛃 networks connecting our community NETWORK ENGAGEMENT WITH CONSUMER ICP No:##### Time: 09:00 Meeting Date: 28/2/06 Consumer: Large Consumer #1 **Persons Present:** Consumer Representative, B Quinn, R Rapley, K Stirling. **Discussion Topics** Quality of supply: Action Date No issues, electronic systems have UPS. **Reliability of Supply:** Very few outages experienced and happy with response. Security of Supply: Appears to be adequate as is. **Price/Quality Trade off:** On the basis of current reliability, the consumer considers it unnecessary to upgrade or extend the existing supply configuration. **Future Growth and Requirements:** The consumer is currently upgrading its heating systems and replacing the older large hot water storage system with individual heat pump systems. Energy consumption is expected to fall. **General Business** The substation site was inspected, and the area is to be cleared with new work soon to be started. This should provide clear access to the substation. The site of a new switching station was looked at and agreed that the planned location was acceptable. Next Meeting: Date March 2007.

To Table of Contents

10.6 Appendix F – Customer Engagement Statement

The following is an extract from the EA Networks 'Customer Engagement Statement' of 2006. It has been approved by the Board as an accurate description of the processes used in customer consultation.

Compliance requirement	Large customer activities	Mass-market activities				
6(1)(c)(i) properly advise (or ensure that another person properly advises on its behalf) its customers (or another person that accurately reflects the interests of those customers) about the price and quality trade-offs available to them in relation to the goods and services provided by the distribution business.	 EAL meets with customers (or their representative) seeking a new or significantly altered physical connection to discuss options for precise location, asset configuration, connection rating and pricing options. EAL regularly meets with large customers to discuss price and quality issues. Key reliability measures are defined in Page 11 of the 2005 AMP available from the EAL website. The quality service targets that each class of consumer might reasonably expect are discussed in section 2.4.1 of the 2005 AMP on the EAL website. Detailed comparisons of actual and target quality service performance over the last 8 years along with explanations are included in section 2.4.2 of the 2005 AMP on EAL's website. Service levels are broadly discussed in EAL's Annual Report and at the company's Annual General Meeting. 	 representative) seeking a new or significantly altered physical connection to discuss options for precise location, asset configuration, connection rating and pricing options. EAL offers a number of controlled pricing options that provide customers with a choice of quality (controlled interruption) and price. Key reliability measures are defined on Page 11 of the 2005 AMP available from the EAL website. The quality service targets that each class of consumer might reasonably expect are discussed in section 2.4.1 of the 2005 AMP on the EAL website. Detailed comparisons of actual and target quality service performance over the last 8 years along with explanations are included in section 2.4.2 of the 2005 AMP on EAL's website. Service levels are broadly discussed in EAL's Annual Report and at the company's Annual General Meeting. 				
Compliance requirement	Large customer activities	Mass-market activities				
6(1)(c)(ii) consult (or ensure that another person consults on its behalf) with those customers (or another person that accurately reflects the interests of those customers) about the quality of goods and services that they require, with reference to the price of those goods and services.	EAL regularly meets with large customers to discuss price and quality issues.	 Through a survey of mass-market consumers. EAL has sought the views of electricity retailers operating on EAL's network. EAL has sought the views of the local economic development agency Enterprise Ashburton as to whether EAL is providing reliable and appropriately priced community infrastructure to the general business community, including commercial customers that are not large enough to fall within the definition of "large". EAL sought the views of Federated Farmers on whether EAL was providing a reliable and reasonably priced rural electricity supply, but no response was 				

		regularly to discuss and evaluate the cost implications of quality service variations.
account when making asset management decisions.		 and service quality targets. Quality performance is benchmarked against other line companies and industry norms. Network management team meet
6(1)(c)(iv) adequately take these views into	Agreed projects included in AMP.	Customer views from above are compared against actual performance
Compliance requirement	Large customer activities	Mass-market activities
6(1)(c)(iii) properly consider the views expressed by customers during and after that consultation.	 Range of quality/price options provided for customers to select the service package most suitable to their individual business operation. 	 Shareholders Committee meets at least two times during the year to consider price and quality expectancy, targets and performance. Review process within the company's Use of System Agreement provides energy retailers the opportunity to make representation on variations to the published quality service standards and penalty payment regime. Energy retailers provide monthly reports on quality service performance and benchmark against other line companies. Technical staff receives reports from controllers on interruption causes and customer comments.
Compliance requirement	Large customer activities	Mass-market activities
		 consumers. EAL's Statement Of Corporate Intent contains details of expected service levels and expected revenue (as a reflection of prices) and is presented annually to the Shareholder Committee (representing customer interests).
		The Use of System Agreement with each energy retailer defines the price & quality of supply available to
		• EAL sought the views of GreyPower on whether EAL is providing a reliable service at an affordable price as might be evidenced by complaints from members, general grumblings amongst members or being raised as a formal agenda item.
		ever received.

	the key driver for determining maintenance schedules and capital development expenditure within the AMP.

New Physical Connection Consultation

When an intending consumer seeks a new physical connection or if an existing consumer seeks a significant alteration to an existing connection, EAL meets with either the consumer or their representative on site to present a range of alternatives on matters that include the following...

- The location of the physical connection.
- The rating of the supply sought.
- The configuration of assets required.
- Pricing options available for the chosen supply configuration.

New Physical Connection Consultation - Large Consumers

EAL meets regularly with its large consumers to discuss a range of issues including price and quality.

Generally, consumers report they have no problems with the quality of their supply with some minor incidences of transients. There have been few supply interruptions and consumers are satisfied with the response when they occur. Where possible consumers are offered various price/quality options. In the last two-year period no new alternatives have been taken up although an alternative backup supply option is being evaluated for one consumer.

Consumers have reported some potential for capacity growth and are looking at options such as energy management, standby generation and business continuity planning.

Annual General Meeting

EAL's Annual Report and Annual General Meeting provides a forum to inform interested stakeholders about financial and quality service performance and to receive any concerns about service levels and pricing.

Statement of Corporate Intent

Electricity Ashburton is a co-operative company where all consumers (end users) are also shareholders of the company. A Shareholders' Committee is publicly elected to represent shareholders' interests. The role of the Shareholders' Committee is to; appoint directors of the company, to receive the annual Statement of Corporate Intent (SCI) and to discuss performance of the company with directors, and to report to shareholders an assessment of performance of the company on a comparative basis against other similar companies. The SCI is the key governance mechanism providing an interface between the shareholders (consumers) and the board.

The election of the Shareholders' Committee provides a strong accountability of the Committee members back to the community; hence this is a further process of engaging with a proxy for mass market customers.

When consumer views are required, the Shareholders' Committee provides the effective voice for consumer/shareholders. Regular consultation occurs between the Board and the Shareholders, Committee where any issues of concern are discussed.

The Shareholders' Committee receives annually the SCI and associated trend statement that covers both financial (price) and quality performance targets.

10.7 Appendix G – Disclosure Schedules

This appendix contains the schedules that are required to be disclosed to the Commerce Commission and the plan <u>must</u> "Include, in the AMP or AMP update as applicable, the information contained in each of the reports". To ensure <u>all</u> of the information contained in the schedules is in the plan they have been included here. They are also disclosed in the original formats on the <u>EA Networks website</u>.

Schedule	Description
11a	Report on Forecast Capital Expenditure
11b	Report on Forecast Operational Expenditure
12a	Report on Asset Condition
12b	Report on Forecast Capacity
12c	Report on Forecast Demand
12d	Report on Forecast Interruptions and Duration
13	Report on Asset Management Maturity
14a	Mandatory Explanatory Notes on Forecast Information
17	Certification of Year-beginning Disclosures

Notes on the schedules:

11a	• The 12 month forecast values for the current year have been derived by escalating the 10 months of available YTD values by a factor of 1.2.
	• The pages are laid out for A3 portrait printing. The text is small at this scale.
12a	• The data in this schedule represents the best assessment of EA Networks' understanding of the requirements, unique asset categorisation and known condition. The "% of asset to be replaced in next 5 years" is a formulaic assessment based on known age which will be refined over time to reflect actual condition if it is obtained.
12b	• There is a significant increase in switched transfer capacity in +5yrs at many sites, however there is no way of showing this in the schedule.
	• Several sites have changed feeder open points recently and this may lead to variations in quoted "Current Peak Load" values in different parts of the plan for the same site.
13	• The AMMAT report has been presented in a compact manner. If readers wish to see the full template with associated commentary and scoring notes please go to:
	http://www.comcom.govt.nz/current-electricity-information-disclosure-requirements/
	and download the "EDB ID Determination AMP Templates" in Excel format.
	Warning: the default print layout of Schedule 13 requires 24 pages of A3.

										Company Name Planning Period		ty Ashburton Li 2018 – 31 Marcl	
s sch the v Bs m	EDULE 11a: REPORT ON FORECAST CAPITAL EXPEN hedule requires a breakdown of forecast expenditure on assets for the current disu value of commissioned assets (i.e., the value of RAB additions) nust provide explanatory comment on the difference between constant price and i formation is not part of audited disclosure information.	closure year and a 1					formation set out in	n the AMP. The forec	ast is to be expresse	ed in both constant	price and nominal do	llar terms. Also requ	uired is a forecas
ef	annaton is not part of dualice discussion information.												
		for year ended	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23	CY+6 31 Mar 24	CY+7 31 Mar 25	CY+8 31 Mar 26	CY+9 31 Mar 27	CY+10 31 Mar 28
	11a(i): Expenditure on Assets Forecast		\$000 (in nominal d	ollars)									
	Consumer connection		3,342	3,268	3,277	3,372	3,337	3,348	3,485	3,776	3,528	3,499	3,
	System growth Asset replacement and renewal		1,233 8,210	4,933 11,941	4,480 8,765	5,066 7,864	6,118 7,575	5,766 7,487	5,719 5,230	6,981 2,116	4,838 2,171	6,358 2,140	4,
	Asset relocations		28	-	-	-	-	-	-	-	-	-	
	Reliability, safety and environment: Quality of supply		2,408	2,418	3,003	1,460	1,082	390	404	2,385	3,084	79	
	Legislative and regulatory		-	-	-	-	-	-	-	-	-	-	
	Other reliability, safety and environment Total reliability, safety and environment		2,409	813 3,231	464 3,467	488 1,948	167 1,250	172 562	186 590	190 2,575	159 3,243	163 242	
	Expenditure on network assets		15,222	23,372	19,988	18,250	18,280	17,163	15,024	15,448	13,779	12,239	10
	Expenditure on non-network assets Expenditure on assets		1,326 16,548	2,597 25,969	1,413 21,401	1,088 19,339	1,112 19,392	1,105 18,267	1,130 16,153	1,154 16,602	1,215 14,994	1,206 13,445	1
						.,					,		
	plus Cost of financing less Value of capital contributions		- 171	- 381	- 212	- 300	- 383	- 248	- 250	- 182	- 186	- 190	
	plus Value of vested assets			-	-	-	-	-	-	-	-	-	
	Capital expenditure forecast		16,377	25,588	21,189	19,039	19,010	18,020	15,903	16,421	14,809	13,255	11
			10,577	25,500	21,105	19,035	19,010	10,020	15,505	10,421	14,005	13,233	11
	Assets commissioned		16,377	25,588	21,189	19,039	19,010	18,020	15,903	16,421	14,809	13,255	11,
		for year ended	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23	CY+6 31 Mar 24	CY+7 31 Mar 25	CY+8 31 Mar 26	CY+9 31 Mar 27	CY+10 31 Mar 28
			\$000 (in constant p	1									
	Consumer connection System growth		3,342 1,233	3,268 4,933	3,215 4,397	3,241 4,869	3,138 5,754	3,081 5,306	3,138 5,150	3,327 6,150	3,041 4,170	2,951 5,363	2
	Asset replacement and renewal		8,210	11,941	8,601	7,559	7,124	6,890	4,709	1,865	1,871	1,805	1
	Asset relocations Reliability, safety and environment:		28	-	-	-	-	-	-	-	-	-	
	Quality of supply		2,408	2,418	2,947	1,403	1,018	359	363	2,101	2,658	67	
	Legislative and regulatory Other reliability, safety and environment		- 1	- 813	- 455	- 469	- 157	- 158	- 168	- 168	- 137	- 138	
	Total reliability, safety and environment		2,409	3,231	3,402	1,873	1,175	517	531	2,269	2,796	204	
	Expenditure on network assets Expenditure on non-network assets		15,222 1,326	23,372 2,597	19,616 1,387	17,542 1,046	17,192 1,046	15,794 1,016	13,528 1,017	13,610 1,017	11,879 1,047	10,324 1,017	8, 1,
	Expenditure on assets		16,548	25,969	21,002	18,588	18,238	16,810	14,545	14,627	12,926	11,341	9,
	Subcomponents of expenditure on assets (where known)												
	Energy efficiency and demand side management, reduction of energy	y losses	-	-	-	-	-	-	-	-	-	-	
	Overhead to underground conversion Research and development		6,413	8,927	5,760	4,043	4,106	3,774	2,844	-	-		
					er e	2 4 2	2 4.4	<i></i>	ev. c	04 F	8 4.0	5% Q	SY 40
		for year ended	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23	CY+6 31 Mar 24	CY+7 31 Mar 25	CY+8 31 Mar 26	CY+9 31 Mar 27	CY+10 31 Mar 28
	Difference between nominal and constant price forecasts Consumer connection		\$000		61	131	199	267	347	449	487	547	
	System growth		-	-	84	197	364	460	569	830	667	995	
	Asset replacement and renewal Asset relocations		-	-	163	305	451	597	521	252	299	335	
	Reliability, safety and environment:						-						
	Quality of supply		-	-	56	57	64	31	40	284	425	12	
	Legislative and regulatory Other reliability, safety and environment		-	-	9	19	10	14	19	23	22	26	
	Total reliability, safety and environment		-	-	65 373	76 709	74 1,088	45 1,369	59 1,496	306 1,838	447 1,901	38 1,915	1
	Expenditure on network assets Expenditure on non-network assets		-	-	26	42	1,088	1,369 88	1,496	1,838	1,901	1,915	1
						74				1,975	2,068	2,104	
	Expenditure on assets		-	-	399	751	1,154	1,457	1,608	1,573		2,101	1,
		for year ended	Current Year CY 31 Mar 18	- CY+1 31 Mar 19	399 <i>CY+2</i> 31 Mar 20		1,154 CY+4 31 Mar 22	1,457 <i>CY+5</i> 31 Mar 23	1,608	1,973		2,101	1
	11a(ii): Consumer Connection	for year ended	31 Mar 18	31 Mar 19	CY+2	751 CY+3	CY+4	CY+5	1,608	1,973		2,201	1,
		for year ended		31 Mar 19	CY+2	751 CY+3	CY+4	CY+5	1,608	1,973		2,201	1,
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer	for year ended	31 Mar 18 \$000 (in constant p	31 Mar 19 prices)	CY+2 31 Mar 20	751 CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23	1,608	1,573		2,201	1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV	for year ended	31 Mar 18 \$000 (in constant p 143	31 Mar 19 prices) 169	CY+2 31 Mar 20 169	751 CY+3 31 Mar 21 170	CY+4 31 Mar 22 170	CY+5 31 Mar 23 171	1,608	L 7, 2, 2			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural LV	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19 srices) 169 157 	CY+2 31 Mar 20 169 158 - - - 321	751 CY+3 31 Mar 21 170 160 - 2 323	CY+4 31 Mar 22 170 160 - 2 324	CY+5 31 Mar 23 171 161 2 2 298	1,608	L75(1			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created)	for year ended	31 Mar 18 \$000 (in constant p 143 69 - -	31 Mar 19 prices) 169 157 - - -	CY+2 31 Mar 20 169 158	751 CY+3 31 Mar 21 170 160 2	CY+4 31 Mar 22 170 160 2	CY+5 31 Mar 23 171 161 - 2	1,608	L75(1			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban IV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural IV Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created)	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19 strices) 169 157 	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276	244 31 Mar 22 170 160 2 324 1,487 690 263	CY+5 31 Mar 23 171 161 - 2 298 1,495 625 264	1,608	L75(1			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural LV Rural Transformer Rural Alteration for Safety (No new ICP created)	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19 prices) 169 157 - - - - - - - - - - - - -	CY+2 31 Mar 20 169 158 - - - 321 1,566 684	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689	2744 31 Mar 22 170 160 2 2 324 1,487 690	CY+5 31 Mar 23 171 161 - 2 2998 1,495 625	1,608	L75(1			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Transformer Urban Capacity Alteration (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Dther *include additional rows if needed	for year ended	31 Mar 18 \$000 (in constant p 143 69 - - - - - - - - - - - - -	31 Mar 19 vrices) 169 157	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 2 323 1,578 689 276 43 3,241	2744 31 Mar 22 170 160 2 2 2 324 1,487 690 263 43 3,138	CY+5 31 Mar 23 171 161 - 2 298 1,495 625 264 65 - 	1,608	1,573			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural LV Rural Turansformer Rural Alteration for Safety (No new ICP created) Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity	for year ended	31 Mar 18 \$000 (in constant p 143 69 - - - - - - - - - - - - -	31 Mar 19 vrices) 169 157 345 345 748 272 21	CY+2 31 Mar 20 169 158 - 321 1,566 684 274 43	751 CY+3 31 Mar 21 170 160 2 323 1,578 689 276 43	2744 31 Mar 22 170 160 2 324 1,487 690 263 43	CY+5 31 Mar 23 1711 1611 2 298 1,495 625 264 65	1,608	1,373			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban 1/U Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Urban Transformer Urban Capacity Alteration (No new ICP created) Rural I V Rural Alteration for Safety (No new ICP created) Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Other *include additional rows if needed Consumer connection expenditure Matical contributions funding consumer connection Consumer connection less capital contributions	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19 https://www.sciencesics.org/science	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 - 3,241 160	2744 31 Mar 22 170 160 2 2 3244 1,487 690 263 43 43 3,138 160	CY+5 31 Mar 23 171 161 - 2 298 1,495 625 264 65 264 65 3,081 160	1,608	1,373			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Alteration for Safety (No new ICP created) Rural IV Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Chter "iclude additional rows if needed Consumer connection expenditure Iess Capital contributions funding consumer connection	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19 https://www.sciencesics.org/science	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 - 3,241 160	2744 31 Mar 22 170 160 2 2 3244 1,487 690 263 43 43 3,138 160	CY+5 31 Mar 23 171 161 - 2 298 1,495 625 264 65 264 65 3,081 160	1,608	1,273			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Alteration for Safety (No new ICP created) Rural LO Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Rural Capacity Alteration (No new ICP created) Chter "BicIdea additional rows if needed Consumer connection expenditure Iss Capital contributions funding consumer connection Chter Capital contributions funding consumer connection Iss Capital contributions funding consumer connection Chter Capital contributions funding consumer connection Urban Sing Consumer connection less capital contributions	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 276 43 3,241 160 3,081 1,639 696	244 31 Mar 22 170 160 2 2 324 1,487 690 263 43 3,138 160 2,978 2,978	CY+5 31 Mar 23 171 161 - 2 2998 1,495 625 264 65 264 65 3,081 160 2,921 4 1,101 350	1,608	1,273			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Capacity Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Waral LV Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Alteration for Safety (No new ICP created) Rural Alteration for Safety (No new ICP created) Other "altude additional rows if needed" Cosumer connection expenditure Yess Capital contributions funding consumer connection Chaumer connection less capital contributions	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 - 3,241 160 3,081 - 1,639	2744 31 Mar 22 170 160 2 2 324 1,487 690 263 43 3,138 160 2,978	CY+5 31 Mar 23	1,608				1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Capacity Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural LV Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Capacity Alteration (No new ICP created) Souther Rural Capacity Alteration (No new ICP created) Souther	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20 169 158 - 321 1,566 684 274 43 3 274 43 3,215 160 3,055 - 1,276 1,971 1,977 641 198	751 C(Y+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 276 43 3,241 160 3,081 1,639 636 424	2744 31 Mar 22 170 160 2 2 324 1,487 690 263 43 3,138 160 2,978 3,138 160 2,978 4 1,214 517 665 980 1,749	CY+5 31 Mar 23	1,608				1
	11a(ii): Consumer Connection Description Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural Tu Rural Transformer Rural Turan Transformer Rural Tuv Rural Alteration for Safety (No new ICP created) Rural Tansformer Rural Capacity Alteration (No new ICP created) Burbard Alteration for Safety (No new ICP created) Other Distributions funding consumer connection Safet Contributions funding consumer connection Subtransmission Zonsumer safety Distribution and LV lines Distribution and LV cables	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20 169 158 - - - - - - - - - - - - - - - - - - -	751 CY+3 31 Mar 21 170 160 2 323 1,578 689 276 43 3,241 160 3,081 1,639 696 424 571	2(+4 31 Mar 22 170 160 2 324 1,487 690 263 43 3,138 690 263 43 43 3,138 160 2,978 43 1,214 517 665 980	CY+5 31 Mar 23 171 161 2 298 1,495 625 264 65 264 65 264 65 264 65 2,221 1,00 2,921	1,608	1,973			1
	11a(ii): Consumer Connection Dran LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Alteration for Safety (No new ICP created) Urban Capacity Alteration (No new ICP created) Rural Transformer Rural Transformer Rural Alteration for Safety (No new ICP created) Rural Transformer Rural Alteration for Safety (No new ICP created) Bural Alteration for Safety (No new ICP created) Other "Brand Alteration for Safety (No new ICP created) Other Brand Alteration for Safety (No new ICP created) Other Brand Alteration for Safety (No new ICP created) Other Brand Alteration for Safety (No new ICP created) Other Brand Alteration for Safety (No new ICP created) Burd Contributions funding consumer connection Chere Set metro to safety (Settion consumer connection Burd Contributions funding consumer connection Burd Contribution Burd Con	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20	751 CY+3 31 Mar 21 170 160 - 2 2 323 1,578 689 276 43 - - - - - - - - - - - - -	2744 31 Mar 22 170 160 2 2 324 1,487 690 263 43 3 3,138 160 2,978 1,214 517 665 980 1,749 3,30	CY+5 31 Mar 23	1,608	1,973			1
	11a(ii): Consumer Connection Consumer types defined by EDB* Urban LV Urban Transformer Urban Alteration for Safety (No new ICP created) Urban Alteration for Safety (No new ICP created) Urban Transformer Rural Transformer Rural Transformer Rural Capacity Alteration (No new ICP created) Rural Tansformer Rural Capacity Alteration (No new ICP created) Cuther "Briculae additional rows if needed Consumer connection expenditure Idea Capital contributions funding consumer connection Consumer connection less capital contributions Cherense Distribution and LV cables Distribution substations Distribution substations and transformers Distribution substations Distribution substations and transformers Distribution substations	for year ended	31 Mar 18 \$000 (in constant p 143 69 	31 Mar 19	CY+2 31 Mar 20	751 CY+3 31 Mar 21 170 160 - 2 323 1,578 689 276 43 276 578 43 276 578 43 276 578 578 578 578 578 578 578 578	2(44 31 Mar 22 170 160 2 2 324 1,487 690 263 43 3,138 160 2,978 1,214 517 665 980 1,749 3,300 2,99	CY+5 31 Mar 23	1,608				1

87	System growth expenditure	1,233	4,933	4,397	4,869	5,754	5,306
88	less Capital contributions funding system growth	-	-	-	-	-	-
89	System growth less capital contributions	1,233	4,933	4,397	4,869	5,754	5,306
90							
91		Current Year CY	CY+1	CY+2	CY+3	CY+4	CY+5
92	for year e	nded 31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23
93	11a(iv): Asset Replacement and Renewal	\$000 (in constant p	rices)				
94	Subtransmission	603	3,093	-	984	914	1,017
95	Zone substations	-	-	66	66	66	67
96	Distribution and LV lines	1,753	3,564	3,145	2,098	1,294	1,288
97	Distribution and LV cables	5,372	4,389	4,417	3,541	3,735	3,447
98	Distribution substations and transformers	137	612	576	545	812	739
99	Distribution switchgear	-	263	383	309	287	331
00	Other network assets	345	20	14	14	14	-
101	Asset replacement and renewal expenditure	8,210	11,941	8,601	7,559	7,124	6,890
102	less Capital contributions funding asset replacement and renewal	10	130	48	128	200	68
103	Asset replacement and renewal less capital contributions	8,201	11,811	8,553	7,431	6,924	6,822
104							
105		Current Year CY	CY+1	CY+2	CY+3	CY+4	CY+5
106	for year e	nded 31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23

107 108	11a(v):Asset Relocations		\$000 (in constant or	ices)				
109	Project or programme* Unplanned Line Relocation - Requested by Customer		\$000 (in constant pri 28	-	-	-	-	-
110 111			-	- 			-	-
112 113			-	-	-	-	-	-
114 115	*include additional rows if needed All other project or programmes - asset relocations			۱ ۱	_			
116	Asset relocations expenditure		28	-	-	-	-	-
117 118	less Capital contributions funding asset relocations Asset relocations less capital contributions		- 28	-	-	-	-	-
119								
120		for some on the deal	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23
121		for year ended	51 Wal 10	31 Wiai 15	51 Wai 20	51 Wai 21	51 Wal 22	51 Wai 25
122 123	11a(vi):Quality of Supply Project or programme*		\$000 (in constant pr	ices)				
124	SCADA - Distribution Automation Programme Rural Ring Main Unit Installations		370 735	432 1,131	290 985	292 137	292	293
	Rural Underground Conversion		217	-	-	-	-	-
	Urban Underground Conversion ZSS TIN - 22/11kV Transformer & Switchgear		95	-	-	-	-	-
	ZSS - Upgrading 110Vdc Supplies ZSS HTH - 22kV Switchboard Extension & Feeders		78 99	91 -	- 46	-	-	-
125	22kV UG New - Tinwald ZSS, Hinds Hwy, Fords Rd Tie Cable Mt Somers Alternate Supply		350 97	-	-	-	-	-
126	PDS T1/T2 Firewall		58	-	-	-	-	-
127	66/22kV OH New - River Piles ZSS Control Upgrades		65 51	- 75	- 31	- 12	-	-
	related) 11kV Core Network (Urban)		-	10 421	1,035 444	11 448	11 661	- 11
	66kV OH Dampers Installation ZSS 66kV Synchrophasors		-	53 71	54	54	-	-
	11kV Metering Point Rakaia Gorge		-	71 31	-	-	-	-
128 129	Other) *include additional rows if needed		l	-	-	396	-	-
130 131	All other projects or programmes - quality of supply Quality of supply expenditure		69 2,408	102 2,418	63 2,947	55 1,403	55 1,018	55 359
131 132 133	less Capital contributions funding quality of supply		-	-	-	-	-	-
133 134	Quality of supply less capital contributions		2,408	2,418	2,947	1,403	1,018	359
35			Current Year CY	CY+1	CY+2	CY+3	CY+4	CY+5
136		for year ended	31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23
37	11a(vii): Legislative and Regulatory							
138 139	Project or programme*		\$000 (in constant pri -	ices)	-	-	-	-
140 141						-	-	-
142			-	-	-	-		-
143 144	*include additional rows if needed		I	-	-	-	-	-
145 146	All other projects or programmes - legislative and regulatory Legislative and regulatory expenditure		-	-	-	-	-	-
147 148	less Capital contributions funding legislative and regulatory Legislative and regulatory less capital contributions		-	-	-	-	-	-
49								
150		for year ended	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23
151 152	11a(viii): Other Reliability, Safety and Environment Project or programme*		\$000 (in constant pri	ices)				
153	Distribution Earthing Upgrades		-	386	388	391	79	80
154 155	UG Conversion - State Hwy Road Crossings UG Conversion - Rakaia Hwy (Mitcham Rd to Works Rd)		-	87 176	-	-	-	-
56 57	UG Conversion - Rakaia Hwy (Racecourse Rd to Golf Links Rd) ZSS Security and Surveillance Programme			79 31	- 12	- 23	- 23	- 23
158 159	*include additional rows if needed	nment	1	55	55	56	56	56
160	All other projects or programmes - other reliability, safety and environ Other reliability, safety and environment expenditure		1	813	455	56 469	56 157	56 158
161 162	less Capital contributions funding other reliability, safety and environmen Other reliability, safety and environment less capital contributions	it	1	92 721	- 455	469	157	- 158
163								
.64 .65		for year ended	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23
165	11a(ix): Non-Network Assets	.or year enued						22
67	Routine expenditure		4000 1					
68 69	Project or programme* Routine Vehicles		\$000 (in constant pri 239	ices) 283	183	183	183	183
70 71	Routine Building Work Routine Plant		3	- 10	50 10	50 10	50 10	50 10
72	Routine Info Tech (Realtime Network)		100	20	20	20	20	20
173	Software - GIS Development ZSS ASH - Building Improvement		-	52 103	- 53	- 53	- 53	- 53
174 175	*include additional rows if needed All other projects or programmes - routine expenditure				-	-	-	-
176 177	Routine expenditure Atypical expenditure		356	468	316	316	316	316
	A support experiment		· · · · · ·					
	Project or programme*		156	- 106	-	-	-	-
179	Software - Unbudgeted Licences Software - ICP Management		264	178	-	-	-	
179	Software - Unbudgeted Licences Software - ICP Management Software - ERP Development		94 100	53	-			
179 180	Software - Unbudgeted Licences Software - ICP Management Software - ERP Development Software - Payroll Management Software - GIS Development		94	53	-	-	-	
179 180	Software - Unbudgeted Licences Software - ICP Management Software - ERP Development Software - Payroll Management Software - GIS Development Software - Distribution Management System Software - Document Management System		94 100	53 - 849 139	- - 371 -	-		-
179 180 181	Software - Unbudgeted Licences Software - ICP Management Software - ERP Development Software - Payroll Management Software - GIS Development Software - Distribution Management System		94 100	53 - 849	371		-	
179 180 181	Software - Unbudgeted Licences Software - ICP Management Software - ReP Development Software - Payroll Management Software - GIS Development Software - Distribution Management System Software - Document Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations		94 100 62 - - - - 87 178	53 - 849 139 332 - 146		-		
178 179 180 181 182	Software - Unbudgeted Licences Software - ICP Management Software - RP Development Software - Payroll Management Software - Distribution Management System Software - Distribution Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations DMR Repeater Stations for Rakaia Gorge Website Development		94 100 62 - - - 87	53 				- - - - - - - - - - - - - - - - - - -
179 180 181	Software - Unbudgeted Licences Software - ICP Management Software - RP Development Software - GIS Development Software - Distribution Management System Software - Document Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations DMR Repeater Stations for Rakaia Gorge		94 100 62 - - - - 87 178	53 	- 371			
179 180 181 182 182 183 184	Software - Unbudgeted Licences Software - ICP Management Software - RP Development Software - GIS Development Software - Distribution Management System Software - Document Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations DMR Repeater Stations for Rakaia Gorge Website Development Data Warehouse Office Hardware & Reconfiguration *include additional rows if needed		94 100 62 - - - - 87 178	53 849 139 332 146 64 66 100 39	-			
179 180 181 182 182 183 184 185 186	Software - Unbudgeted Licences Software - ICP Management Software - ERP Development Software - Payroll Management Software - Oistribution Management System Software - Distribution Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations DMR Repeater Stations for Rakaia Gorge Website Development Data Warehouse Office Hardware & Reconfiguration		94 100 62 	53 849 139 332 146 64 66 100				
179 180 181 182 182 183 184 185	Software - Unbudgeted Licences Software - ICP Management Software - RP Development Software - GIS Development Software - Distribution Management System Software - Document Management System Billing Engine Development Power Transformer Test Equipment EV Charging Stations DMR Repeater Stations for Rakaia Gorge Website Development Data Warehouse Office Hardware & Reconfiguration *include additional rows if needed All other projects or programmes - atypical expenditure		94 100 62 - - - - - - - - - - - - - - - - - -	53 849 139 332 - 146 64 66 100 39 39 56				700

									Company Name Planning Period		ty Ashburton L 018 – 31 Marc	
This EDB	SCHEDULE 11b: REPORT ON FORECAST OPERATIONAL EXPENDITURE This schedule requires a breakdown of forecast operational expenditure for the disclosure year and a 10 year planning period. The forecasts should be consistent with the supporting information set out in the AMP. The forecast is to be expressed in both constant price and nominal dollar terms. EDBs must provide explanatory comment on the difference between constant price and nominal dollar operational expenditure forecasts in Schedule 14a (Mandatory Explanatory Notes). This information is not part of audited disclosure information.											
sch re 7	ef	Current Year CY	CY+1	CY+2	СҮ+3	CY+4	CY+5	СҮ+6	CY+7	СҮ+8	СҮ+9	CY+10
8	for year ende	ed 31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23	31 Mar 24	31 Mar 25	31 Mar 26	31 Mar 27	31 Mar 28
9	Operational Expenditure Forecast	\$000 (in nominal do	llars)									
10	Service interruptions and emergencies	760	1,101	1,122	1,145	1,170	1,196	1,222	1,249	1,277	1,305	1,334
11	Vegetation management	279	333	339	288	294	300	307	314	321	328	335
12	Routine and corrective maintenance and inspection	832	1,082	1,201	1,226	1,211	1,247	1,326	1,355	1,269	1,250	1,278
13	Asset replacement and renewal	1,376	1,361	1,306	1,145	1,162	1,149	1,202	1,170	1,216	1,261	1,271
14	Network Opex	3,248	3,876	3,967	3,804	3,837	3,892	4,057	4,087	4,082	4,144	4,217
15 16	System operations and network support Business support	3,535 4,199	3,690 4,715	3,949 4,830	4,117 4,958	4,280 5,094	4,456 5,233	4,554 5,348	4,654 5,466	4,756 5,586	4,861 5,709	4,968 5,834
17	Non-network opex	7,734	8,406	8,780	9,075	9,374	9,689	9,902	10,120	10,342	10,570	10,802
18	Operational expenditure	10,982	12,282	12,747	12,880	13,211	13,581	13,959	14,207	14,424	14,714	15,019
19		Current Year CY	CY+1	CY+2	СҮ+3	СҮ+4	CY+5	СҮ+6	СҮ+7	СҮ+8	СҮ+9	CY+10
20	for year ende	ed 31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23	31 Mar 24	31 Mar 25	31 Mar 26	31 Mar 27	31 Mar 28
21		\$000 (in constant pr	ices)									
22	Service interruptions and emergencies	760	1,101	1,101	1,101	1,101	1,101	1,101	1,101	1,101	1,101	1,101
23	Vegetation management	279	333	333	276	276	276	276	276	276	276	276
24	Routine and corrective maintenance and inspection	832	1,082	1,179	1,179	1,139	1,147	1,194	1,194	1,094	1,055	1,055
25	Asset replacement and renewal	1,376	1,361	1,281	1,101	1,093	1,057	1,083	1,030	1,048	1,064	1,049
26 27	Network Opex	3,248	3,876 3,690	3,894	3,657	3,609	3,582	3,653	3,601	3,519	3,496	3,481
27 28	System operations and network support Business support	3,535 4,199	4,715	3,875 4,740	3,957 4,765	4,025 4,790	4,100 4,815	4,100 4,815	4,100 4,815	4,100 4,815	4,100 4,815	4,100 4,815
29	Non-network opex	7,734	8,406	8,616	8,723	8,816	8,916	8,916	8,916	8,916	8,916	8,916
30	Operational expenditure	10,982	12,282	12,509	12,379	12,425	12,498	12,569	12,517	12,435	12,412	12,396
31 32	Subcomponents of operational expenditure (where known) Energy efficiency and demand side management, reduction of											
33	energy losses		-	-		-	-	-	-	-	-	-
34	Direct billing*	-	-	-	-	-	-	-	-	-	-	-
35	Research and Development	-	350	350	350	350	350	350	350	350	350	350
36	Insurance	169	172	173	174	175	175	175	175	175	175	175
38	* Direct billing expenditure by suppliers that direct bill the majority of their consumers											
39 40	for year ende	Current Year CY ed 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	<i>CY+5</i> 31 Mar 23	CY+6 31 Mar 24	CY+7 31 Mar 25	CY+8 31 Mar 26	CY+9 31 Mar 27	CY+10 31 Mar 28
41	Difference between nominal and real forecasts	\$000										
42	Service interruptions and emergencies		-	21	44	70	95	122	149	176	204	233
43	Vegetation management	-	-	6	11	17	24	31	37	44	51	58
44	Routine and corrective maintenance and inspection	-	-	22	48	72	99	132	161	175	196	223
45 46	Asset replacement and renewal Network Opex	-	-	24 74	44 148	69 228	92 310	120 404	139 486	168 563	197 649	222 736
46 47	System operations and network support	-	-	74	148	228	310	404 453	486 554	656	649 761	868
47	Business support	_	_	90	193	303	417	533	650	770	893	1,019
49	Non-network opex		-	164	352	558	773	986	1,204	1,426	1,654	1,887
50	Operational expenditure	-	-	238	500	786	1,083	1,390	1,690	1,989	2,302	2,623

Company Name	Electricity Ashburton Limited
AMP Plannina Period	1 April 2018 – 31 March 2028

SCHEDULE 12a: REPORT ON ASSET CONDITION

This schedule requires a breakdown of asset condition by asset class as at the start of the forecast year. The data accuracy assessment relates to the percentage values disclosed in the asset condition columns. Also required is a forecast of the percentage of units to be replaced in the next 5 years. All information should be consistent with the information provided in the AMP and the expenditure on assets forecast in Schedule 11a. All units relating to cable and line assets, that are expressed in km, refer to circuit lengths.

sch	Í										
	7					Asset co	ondition at start of p	planning period (p	percentage of units b	y grade)	
	8 Volt 9	age Asset category	Asset class	Units	Grade 1	Grade 2	Grade 3	Grade 4	Grade unknown	Data accuracy (1–4)	% of asset forecast to be replaced in next 5 years
1	0 All	Overhead Line	Concrete poles / steel structure	No.	2.77%	9.32%	76.18%	11.73%	-	2	2.77%
1	1 All	Overhead Line	Wood poles	No.	6.63%	4.44%	40.20%	48.73%	-	2	8.85%
1	2 All	Overhead Line	Other pole types	No.	-	-	16.67%	83.33%	-	2	-
1	3 HV	Subtransmission Line	Subtransmission OH up to 66kV conductor	km	0.36%	1.41%	24.68%	73.55%	-	3	1.07%
1	4 HV	Subtransmission Line	Subtransmission OH 110kV+ conductor	km	-	-	-	-	-	N/A	-
1	5 HV	Subtransmission Cable	Subtransmission UG up to 66kV (XLPE)	km	-	-	66.15%	33.85%	-	3	-
1	6 HV	Subtransmission Cable	Subtransmission UG up to 66kV (Oil pressurised)	km	-	-	-	-	-	N/A	-
1	7 HV	Subtransmission Cable	Subtransmission UG up to 66kV (Gas pressurised)	km	-	-	-	-	-	N/A	-
1	8 HV	Subtransmission Cable	Subtransmission UG up to 66kV (PILC)	km	-	-	-	-	-	N/A	-
1	9 HV	Subtransmission Cable	Subtransmission UG 110kV+ (XLPE)	km	-	-	-	-	-	N/A	-
2	0 нv	Subtransmission Cable	Subtransmission UG 110kV+ (Oil pressurised)	km	-	-	-	-	-	N/A	-
2	1 HV	Subtransmission Cable	Subtransmission UG 110kV+ (Gas Pressurised)	km	-	-	-	-	-	N/A	-
2	2 HV	Subtransmission Cable	Subtransmission UG 110kV+ (PILC)	km	-	-	-	-	-	N/A	-
2	3 HV	Subtransmission Cable	Subtransmission submarine cable	km	-	-	-	-	-	N/A	-
2	4 HV	Zone substation Buildings	Zone substations up to 66kV	No.	5.26%	-	31.58%	63.16%	-	2	-
2	5 HV	Zone substation Buildings	Zone substations 110kV+	No.	-	-	-	-	-	N/A	-
2	6 HV	Zone substation switchgear	22/33kV CB (Indoor)	No.	-	-	-	-	-	N/A	-
2	7 HV	Zone substation switchgear	22/33kV CB (Outdoor)	No.	36.59%	2.44%	53.65%	7.32%	-	2	2.44%
2	8 HV	Zone substation switchgear	33kV Switch (Ground Mounted)	No.	-	-	-	-	-	N/A	-
2	9 HV	Zone substation switchgear	33kV Switch (Pole Mounted)	No.	7.23%	5.42%	46.99%	40.36%	-	3	-
3	0 нv	Zone substation switchgear	33kV RMU	No.	-	-	-	-	-	N/A	-
3	1 HV	Zone substation switchgear	50/66/110kV CB (Indoor)	No.	-	-	-	-	-	N/A	-
3	2 HV	Zone substation switchgear	50/66/110kV CB (Outdoor)	No.	-	-	-	100.00%	-	2	-
3	3 HV	Zone substation switchgear	3.3/6.6/11/22kV CB (ground mounted)	No.	-	4.41%	16.67%	78.92%	-	2	2.21%
3	4 HV	Zone substation switchgear	3.3/6.6/11/22kV CB (pole mounted)	No.	-	-	-	-	-	N/A	-
3 3 3	6					Asset co	ondition at start of p	planning period (p	percentage of units b	y grade)	% of asset

Asset condition at start of planning period (percentage of units by grade)

	HV HV HV	Zone Substation Transformer				Grade 2	Grade 3	Grade 4	Grade unknown	(1–4)	replaced in next 5 years
40			Zone Substation Transformers	No.	9.38%	3.13%	21.88%	65.63%	-	3	4.69%
40	1117	Distribution Line	Distribution OH Open Wire Conductor	km	4.19%	5.33%	46.13%	44.35%	-	3	6.86%
41	ΠV	Distribution Line	Distribution OH Aerial Cable Conductor	km	-	-	-	-	-	N/A	-
42	HV	Distribution Line	SWER conductor	km	-	-	-	-	-	N/A	-
43	HV	Distribution Cable	Distribution UG XLPE or PVC	km	0.29%	1.61%	23.46%	74.64%	-	3	1.10%
44	HV	Distribution Cable	Distribution UG PILC	km	4.67%	63.77%	31.56%	-	-	1	4.67%
	HV	Distribution Cable	Distribution Submarine Cable	km	-	-	-	-	-	N/A	-
40	HV	Distribution switchgear	3.3/6.6/11/22kV CB (pole mounted) - reclosers and sectionalisers	No.	36.11%	11.11%	22.22%	30.56%	-	2	11.11%
	HV	Distribution switchgear	3.3/6.6/11/22kV CB (Indoor)	No.	-	-	-	-	-	N/A	-
40	HV	Distribution switchgear	3.3/6.6/11/22kV Switches and fuses (pole mounted)	No.	2.52%	1.92%	15.85%	79.71%	-	2	3.48%
	HV	Distribution switchgear	3.3/6.6/11/22kV Switch (ground mounted) - except RMU	No.	-	-	-	-	-	N/A	-
	HV	Distribution switchgear	3.3/6.6/11/22kV RMU	No.	0.44%	4.19%	30.91%	64.46%	-	3	2.47%
	HV	Distribution Transformer	Pole Mounted Transformer	No.	9.43%	11.29%	19.71%	59.57%	-	3	4.72%
	HV	Distribution Transformer	Ground Mounted Transformer	No.	4.39%	7.04%	17.10%	71.47%	-	3	2.20%
	HV	Distribution Transformer	Voltage regulators	No.	-	100.00%	-	-	-	3	-
	HV	Distribution Substations	Ground Mounted Substation Housing	No.	1.25%	7.72%	34.66%	56.37%	-	2	5.11%
	LV	LV Line	LV OH Conductor	km	27.10%	10.92%	50.06%	11.92%	-	3	32.56%
	LV	LV Cable	LV UG Cable	km	1.57%	5.43%	36.30%	56.70%	-	3	1.57%
-	LV	LV Streetlighting	LV OH/UG Streetlight circuit	km	6.32%	6.59%	40.02%	47.07%	-	2	9.62%
	LV	Connections	OH/UG consumer service connections	No.	-	33.33%	33.33%	33.34%	-	3	-
55	All	Protection	Protection relays (electromechanical, solid state and numeric)	No.	-	6.67%	13.33%	80.00%	-	2	3.33%
00	All	SCADA and communications	SCADA and communications equipment operating as a single system	Lot	-	-	-	100.00%	-	3	50.00%
	All	Capacitor Banks	Capacitors including controls	No.	-	-	-	-	-	N/A	-
	All	Load Control	Centralised plant	Lot	66.67%	33.33%	-	-	-	3	83.33%
	All	Load Control	Relays	No.	-	-	-	-	100.00%	1	-
64	All	Civils	Cable Tunnels	km	-	-	-	-	-	N/A	-

lule requires a breakdown of	ON FORECAST CAPACITY current and forecast capacity and utilisati he operation of the network in its normal	ion for each zone subs		distribution transforme	er capacity. The data	provided should be	consistent with the	information provide	ed in the AMP. Information	d 1 April 2018 – 31 March 2028
.2b(i): System Grow	th - Zone Substations	Current Peak Load (MVA)	Installed Firm Capacity (MVA)	Security of Supply Classification (type)	Transfer Capacity (MVA)	Utilisation of Installed Firm Capacity %	Installed Firm Capacity +5 years (MVA)	Utilisation of Installed Firm Capacity + 5yrs %	Installed Firm Capacity Constraint +5 years (cause)	Explanation
Ashburton 33/11kV [.		25	20	N-1 Switched	28	125%	-	-	No constraint within +5 years	Firm capacity limit is N-1 transformer capacity limit. 20 MVA hot stand-by available from ASH 66/11kV substat Additional 11kV cables in Ashburton will increase fast tran capacity from NTN. Due to be decommissioned in 2020.
Ashburton 66/11kV [/	<u>\SH]</u>	-	-	N-1 Switched	28	-	20	94%	No constraint within +5 years	Does not normally serve load. Within 2 years the ASH 33/11kV substation will be the AS kV substation. All load will be served from the 66kV netw A combination of a second 66/11kV transformer, steady transfer to NTN, and additional fast transfer switched cap ensure acceptable security.
Carew 66/22kV [CRW]	15	20	N-1	9	75%	20	64%	No constraint within +5 years	Second transformer is one of two system spares and prov firm capacity. Transfer capacity increases with additional conversion.
Coldstream 66/22kV	[CSM]	13	-	N	9	-	-	-	Transformer	Second Carew transformer provides an increase in transfe capacity. Future additional 22kV lines increases transfer of
Dorie 66/22kV [DOR]		11	-	Ν	9	-	-	-	Transformer	Pendarves and a Overdale substations offer close to 100% capacity via transfer on 22kV distribution network.
Eiffelton 66/11kV [EF	N]	9	-	N	4	-	-	-	Transformer	Transfer capacity increases significantly with additional 2: conversion. When operating at 66/22kV all load should b be backfed.
Elgin 66/22kV [EGN] (Future)	-	-	-	-	-	-	-	Transformer	Existing 66/33kV transformer to be converted to 66/22kV by 2021. Will noload 66kV circuits and provide secure ba 22kV to other sites. Load secured by switched capacity. Substation provides 100% firm capacity.
Fairton 33/11kV [FTN	1	-	10	N-1 Switched	6	-	-	-	No constraint within +5 years	33/11kV substation to be decommissioned within 1 year. New 66/11-22kV substation has replaced 33/11kV site. S switched transfer capacity from adjacent sites at 11kV an 10 MVA of N-1 capacity limited by 22/11kV transformer.
Fairton 66/22/11kV [TN]	4	20	N-1 Switched	11	20%	20	50%	No constraint within +5 years	New substation (2017) with 1x20MVA 66/22kV, 1x20MV/ and 1x8MVA 22/11kV transformers. Station firm capacity enhanced by adjacent switched transfer capacity at 22kV
Hackthorne 66/22kV	(НТН)	15	-	N	9	-	-	-	Transformer	Second Carew transformer along with additional 22kV con provides extra transfer capacity. Future 66kV MSM and N significantly increase transfer capacity. By agreement, EA Networks provide N 66kV subtransmiss
Highbank 66/11kV [H	BK]	8	-	N	-	-	-	-	Subtransmission circuit	security.
Lagmhor 66/22kV [L0 Lauriston 66/22kV [L1		7	-	N	6	-	-	-	Transformer Transformer	22kV transfer capacity improved with additional 22kV cor new 22kV lines, and Tinwald 11/22kV, 8MVA transformer Transfer capacity increased with additional 22kV conversi OVD transformer, FTN commissioning, and MTV 22kV su
		15			,				Hanstoffier	capability. Load transferred to Methven 66/11kV substation in 2016.
Methven 33/11kV [M	VN]	-	-	N	4	-	-	-	No constraint within +5 years	hot standby for Methven 11kV load until 2020. 22/11kV transformer provides significant backfeed from I
Methven 66/22/11kv		5	-	N	4	-	-	-	Transformer	66/22kV, 66/11kV & 22/11kV transformers will provide 1 transfer capacity in 2020. Existing 33 load is converted to 66/11kV or 66/22kV allevi
Methven 66/33kV [M	TV]	5	-	N	5	-	-	-	No constraint within +5 years	constraint (2020). Additional conversion of surrounding distribution network
Mt Somers 33/11kV [MSM]	3	-	N	3	-	-	-	Transformer	permits adequate switched transfer capacity. After conve 66/22kV (2019), two 66kV circuits provide N-1 subtransm security (currently N subtransmission security).
Mt Hutt 33/11kV [MH	т]	2	-	N	2	-	-	-	Transformer	Possible 22kV conversion would increase switched transfe capacity.
Montalto 33/11kV [N	ION]	2	-	N	1	-	-	-	Transformer	Possible conversion to 66/22kV and surrounding distribut network 22kV conversion increases transfer capacity in 20 be N subtransmission security for some time.
Northtown 66/11kV	NTN]	9	20	N-1	8	45%	20	93%	No constraint within +5 years	Currently seasonally constrained by subtransmission netw Fully resolved in 2019 with additional 66kV circuit. Additi cables in Ashburton increase fast transfer capacity from A Transfer capacity has increased with larger 66/22kV trans
Overdale 66/22kV [O	-	14	-	N	10	-	-	-	Transformer	at adjacent substations ([PDS] & [LSN]) and with additional conversion and Fairton 66/22kV construction. Firm capacity limit is N-1 transformer capacity limit.
Pendarves 66/22kV [I Seafield 33/11kV [SFI		8	20	N-1 N-1 Switched	28	- 80%	20	80%	No constraint within +5 years Transformer	Second transformer is one of two system spares. A second transformer would provide 100% firm capacity. Negotiated security with sole industrial customer. In 201:
Seafield 66/11kV [SFI		8	-	N-1 Switched	10	-	-	-	Transformer	substation will be decommissioned. A second transformer would provide 100% firm capacity. Negotiated security with sole industrial customer. Remot
Wakanui 66/22kV [W	NU (1	13			10				Transformer	controlled change-over between 33/11kV and 66/11kV su Elgin's 66/33kV transformer conversion to 66/22kV (2019

Company Name Electricity Ashburton Limited

Company Name AMP Planning Period

Electricity Ashburton Limited 1 April 2018 – 31 March 2028

SCHEDULE 12C: REPORT ON FORECAST NETWORK DEMAND

This schedule requires a forecast of new connections (by consumer type), peak demand and energy volumes for the disclosure year and a 5 year planning period. The forecasts should be consistent with the supporting information set out in the AMP as well as the assumptions used in developing the expenditure forecasts in Schedule 11a and Schedule 11b and the capacity and utilisation forecasts in Schedule 12b.

sch rej	f							
7	12c(i): Consumer Connections							
8	Number of ICPs connected in year by consumer type				Number of			
9		<i>.</i>	Current Year CY	CY+1	CY+2	СҮ+3	CY+4	CY+5
10		for year ended	31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23
11	Consumer types defined by EDB*							
12	Urban LV		121	121	120	120	120	120
	Urban Transformer		7	7	7	7	7	7
	Urban Alteration for Safety (No new ICP created)		-	-	-	-	-	-
	Urban Capacity Alteration (No new ICP created)		-	-	-	5	5	5
	Rural LV		65	65	60	60	60	55
13	Rural Transformer		85	85	85	85	80	80
14	Rural Alteration for Safety (No new ICP created)		55	55	50	50	50	45
15	Rural Capacity Alteration (No new ICP created)		40	40	40	40	38	38
16	Other		5	5	10	10	10	15
17	Connections total		378	378	372	377	370	365
18	*include additional rows if needed							
19	Distributed generation							
20	Number of connections		25	28	27	26	25	25
21	Capacity of distributed generation installed in year (MVA)		-	-	-	-	-	-
	12e/ii) System Domond							
22	12c(ii) System Demand		C	C// 1	614-2	614-2	CY: 4	
23		· · · · · · · · · · · · · · · · · · ·	Current Year CY	CY+1	CY+2	CY+3	CY+4	CY+5
23 24	Maximum coincident system demand (MW)	for year ended	31 Mar 18	31 Mar 19	31 Mar 20	31 Mar 21	31 Mar 22	31 Mar 23
23 24 25	Maximum coincident system demand (MW) GXP demand	for year ended	31 Mar 18 180	31 Mar 19 182	31 Mar 20 184	31 Mar 21 186	31 Mar 22 188	
23 24 25 26	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above	for year ended	31 Mar 18 180 1	31 Mar 19 182 1	31 Mar 20 184 1	31 Mar 21 186 1	31 Mar 22 188 1	31 Mar 23 190 1
23 24 25 26 27	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand	for year ended	31 Mar 18 180 1 181	31 Mar 19 182 1 183	31 Mar 20 184 1 185	31 Mar 21 186 1 187	31 Mar 22 188 1 189 189	31 Mar 23 190 1 191
23 24 25 26 27 28	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above	for year ended	31 Mar 18 180 1 181 0	31 Mar 19 182 1 183 0	31 Mar 20 184 1 185 0	31 Mar 21 186 1 187 0	31 Mar 22 188 1 1 1 1 1 0 0 0	31 Mar 23 190 1 1 191 0
23 24 25 26 27	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand	for year ended	31 Mar 18 180 1 181	31 Mar 19 182 1 183	31 Mar 20 184 1 185	31 Mar 21 186 1 187	31 Mar 22 188 1 189 189	31 Mar 23 190 1 191
23 24 25 26 27 28 29	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points	for year ended	31 Mar 18 180 1 181 0	31 Mar 19 182 1 183 0	31 Mar 20 184 1 185 0	31 Mar 21 186 1 187 0	31 Mar 22 188 1 1 1 1 1 0 0 0	31 Mar 23 190 1 1 191 0
23 24 25 26 27 28 29 30	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh)	for year ended	31 Mar 18 180 1 181 0 181	31 Mar 19 182 1 183 0 183	31 Mar 20 184 1 185 0 185	31 Mar 21 186 1 187 0 187	31 Mar 22 188 1 189 0 189 189	31 Mar 23 190 1 191 0 191
23 24 25 26 27 28 29 30 31	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs	for year ended	31 Mar 18 180 1 181 0 181 538	31 Mar 19 182 1 183 0 183 532	31 Mar 20 184 1 185 0 185 0 185 539	31 Mar 21 186 1 187 0 187 187 545	31 Mar 22 188 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 23 190 1 191 0 191 560
23 24 25 26 27 28 29 30 31 32	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity exports to GXPs	for year ended	31 Mar 18 180 1 181 0 181 538 0	31 Mar 19 182 1 183 0 183 532 0	31 Mar 20 184 1 185 0 185 0 185 539 0	31 Mar 21 186 1 187 0 187 0 187 545 0	31 Mar 22 188 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 23 190 1 191 0 191 560 0
23 24 25 26 27 28 29 30 31 32 33	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity exports to GXPs plus Electricity supplied from distributed generation	for year ended	31 Mar 18 180 1 181 0 181 0 181 538 0 109	31 Mar 19 182 1 183 0 183 532 0 109	31 Mar 20 184 185 0 185 539 0 109	31 Mar 21 186 1 187 0 187 0 545 0 109	31 Mar 22 188 1 189 189 189 189 552 0 109	31 Mar 23 190 1 191 0 191 0 191 560 0 109
23 24 25 26 27 28 29 30 31 32 33 34	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity supplied from distributed generation less Net electricity supplied from distributed generation	for year ended	31 Mar 18 180 1 181 0 181 0 181 538 0 109 (0)	31 Mar 19 182 1 1 183 0 183 0 183 532 0 109 (0)	31 Mar 20 184 1 185 0 185 539 0 109 (0)	31 Mar 21 186 1 187 0 187 0 187 545 0 109 (0)	31 Mar 22 188 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0)
23 24 25 26 27 28 29 30 31 32 33 34 35	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity supplied from distributed generation less Net electricity supplied to (from) other EDBs Electricity supplied to (from) other EDBs Electricity entering system for supply to ICPs	for year ended	31 Mar 18 180 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 19 182 1 1 183 0 183 0 183 532 0 109 (0) 640	31 Mar 20 184 1 185 0 185 0 185 539 0 109 (0) 647	31 Mar 21 186 1 1 187 0 187 187 187 545 0 109 (0) 654	31 Mar 22 188 1 189 189 189 189 189 190 109 (0) 661	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668
23 24 25 26 27 28 29 30 31 32 33 34 35 36	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity supplied from distributed generation less Net electricity supplied to (from) other EDBs Electricity entering system for supply to ICPs less Total energy delivered to ICPs	for year ended	31 Mar 18 180 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 19 182 1 1 1 183 0 1 183 5 1 5 5 1 0 1 0 1 0 0 0 0 0 0 0 0 0 0 0	31 Mar 20 184 1 185 0 185 0 185 539 0 109 (0) 647 604	31 Mar 21 186 1 1 187 0 187 187 187 187 187 187 187 187 187 187	31 Mar 22 188 1 189 0 189 0 189 189 189 189 190 109 00 109 00 109 <th>31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668 624</th>	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668 624
23 24 25 26 27 28 29 30 31 32 33 34 35 36 37	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity supplied from distributed generation less Net electricity supplied to (from) other EDBs Electricity supplied to (from) other EDBs Electricity entering system for supply to ICPs	for year ended	31 Mar 18 180 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 19 182 1 1 183 0 183 0 183 532 0 109 (0) 640	31 Mar 20 184 1 185 0 185 0 185 539 0 109 (0) 647	31 Mar 21 186 1 1 187 0 187 187 187 545 0 109 (0) 654	31 Mar 22 188 1 189 189 189 189 189 190 109 (0) 661	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668
23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38	Maximum coincident system demand (MWV)GXP demandplusDistributed generation output at HV and aboveMaximum coincident system demandlessNet transfers to (from) other EDBs at HV and aboveDemand on system for supply to consumers' connection pointsElectricity volumes carried (GWh)Electricity supplied from GXPsplusElectricity supplied from distributed generationlessNet electricity supplied to (from) other EDBsElectricity supplied to (from) other EDBsElectricity entering system for supply to ICPslessTotal energy delivered to ICPsLosses	for year ended	31 Mar 18 180 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 19 182 1 1 183 0 183 532 532 0 109 (0) 640 598 43	31 Mar 20 184 1 185 0 185 539 0 109 (0) 647 604 43	31 Mar 21 186 1 1 187 0 187 187 0 187 187 0 109 0 0 109 0 0 654 610 43	31 Mar 22 188 1 189 0 189 0 189 189 189 189 190 109 00 109 109 109 109 109 109 44	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668 624 44
23 24 25 26 27 28 29 30 31 32 33 34 35 36 37	Maximum coincident system demand (MW) GXP demand plus Distributed generation output at HV and above Maximum coincident system demand less Net transfers to (from) other EDBs at HV and above Demand on system for supply to consumers' connection points Electricity volumes carried (GWh) Electricity supplied from GXPs less Electricity supplied from distributed generation less Net electricity supplied to (from) other EDBs Electricity entering system for supply to ICPs less Total energy delivered to ICPs	for year ended	31 Mar 18 180 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1 1	31 Mar 19 182 1 1 1 183 0 1 183 5 1 5 5 1 0 1 0 1 0 0 0 0 0 0 0 0 0 0 0	31 Mar 20 184 1 185 0 185 0 185 539 0 109 (0) 647 604	31 Mar 21 186 1 1 187 0 187 187 187 187 187 187 187 187 187 187	31 Mar 22 188 1 189 0 189 0 189 189 189 189 190 109 00 109 00 109 <th>31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668 624</th>	31 Mar 23 190 1 191 0 191 0 191 560 0 109 (0) 668 624

Company Name	Electricity Ashburton Limited
AMP Planning Period	1 April 2018 – 31 March 2028
Network / Sub-network Name	Electricity Ashburton Limited

SCHEDULE 12d: REPORT FORECAST INTERRUPTIONS AND DURATION

This schedule requires a forecast of SAIFI and SAIDI for disclosure and a 5 year planning period. The forecasts should be consistent with the supporting information set out in the AMP as well as the assumed impact of planned and unplanned SAIFI and SAIDI on the expenditures forecast provided in Schedule 11a and Schedule 11b.

sch re 8 9 10	f for year ended SAIDI	Current Year CY 31 Mar 18	CY+1 31 Mar 19	CY+2 31 Mar 20	CY+3 31 Mar 21	CY+4 31 Mar 22	CY+5 31 Mar 23
11	Class B (planned interruptions on the network)	156.0	80.0	85.0	80.0	80.0	80.0
12	Class C (unplanned interruptions on the network)	89.0	110.0	110.0	110.0	110.0	110.0
13	SAIFI						
14	Class B (planned interruptions on the network)	0.55	0.27	0.29	0.27	0.27	0.26
15	Class C (unplanned interruptions on the network)	1.27	1.32	1.32	1.32	1.32	1.32

Commerce Commission Information Disclosure Template

					Company Name AMP Planning Period Asset Management Standard Applied	1 April 2018 –	burton Limited 31 March 2028 ard has been used for this evaluation	
		ASSET MANAGEMENT N EDB'S self-assessment of the maturity of						_
<u>aestion No.</u> 3	Function Asset management policy	Question To what extent has an asset management policy been documented, authorised and communicated?	Score 3	Evidence-Summary User Guidance EAN's asset management policy is an inherent part of the AMP. EAN develops policies as the need arises. For example, the rural network harmonic policy is used to address the issues arising out of the irrigation connections. Various operating policies are used to manage the day to day network operational issues. PSMS is used to manage assets to avoid any inadvertent risks to the public. There is also a extensive Interaction among the management and the board on a regular basis.	Why Widely used AM practice standards require an organisation to document, authorise and communicate its asset management policy (eg. as required in PAS 55 para 4.2 i). A key pre-requisite of any robust policy is that the organisation's top management must be seen to endorse and fully support it. Also vital to the effective implementation of the policy, is to tell the appropriate people of its content and their obligations under it. Where an organisation outsources some of its asset-related activities, then these people and their organisations must equally be made aware of the policy's content. Also, there may be other stakeholders, such as regulatory authorities and shareholders who should be made aware of it.	Who Top management. The management team that has overall responsibility for asset management.	Record/documented Information The organisation's asset management policy, its organisational strategic plan, documents indicating how the asset management policy was based upon the needs of the organisation and evidence of communication.	Maturity Level Notes The asset management polic is authorised by top management, is widely and effectively communicated to relevant employees and stakeholders, and used to make these persons aware o their asset related obligation
10	Asset management strategy	What has the organisation done to ensure that its asset management strategy is consistent with other appropriate organisational policies and strategies, and the needs of stakeholders?	2	EAN's asset management strategies are in line with its asset management policies. Health and safety meetings are regularly held and minutes are circulated to all staff. There is also a regular auditing and interviewing process to identify and resolve any health and safety issues. Annually, an external consultant is engaged to do a survey of all customers which provides an input into the asset management strategies of the company. A regular benchmarking of processes and systems is carried out to compare the performance of the company to other companies.	other policies and strategies that the organisation has and has taken into account the requirements of relevant stakeholders. This question examines to what extent the asset management strategy is consistent with other organisational policies and strategies (eg, as required by PAS 55 para 4.3.1 b) and has taken account of stakeholder requirements as required by PAS 55 para 4.3.1 c). Generally, this will take into account the same polices, strategies and stakeholder requirements as covered in drafting the asset management policy but at a greater level of detail.	Top management. The organisation's strategic planning team. The management team that has overall responsibility for asset management.	The organisation's asset management strategy document and other related organisational policies and strategies. Other than the organisation's strategic plan, these could include those relating to health and safety, environmental, etc. Results of stakeholder consultation.	Some of the linkages betwee the long-term asset management strategy and other organisational policies, strategies and stakeholder requirements are defined bu the work is fairly well advanc but still incomplete.
11	Asset management strategy	In what way does the organisation's asset management strategy take account of the lifecycle of the assets, asset types and asset systems over which the organisation has stewardship?	3	Life cycle of the assets are regularly checked and reported to the management. There is an effective maintenance regime to address the life cycle related issues. The age profiles are analysed and conditions of assets are monitored regularly to replace aging equipment. GIS and other databases are frequently used to maintain an up-to-date knowledge of the assets installation date, categories etc. During 2017 a new asset management system was commissioned to manage ali significant assets	Good asset stewardship is the hallmark of an organisation compliant with widely used AM standards. A key component of this is the need to take account of the lifecycle of the assets, asset types and asset systems. (For example, this requirement is recognised in 4.3.1 d) of PAS 55). This question explores what an organisation has done to take lifecycle into account in its asset management strategy.	Top management. People in the organisation with expert knowledge of the assets, asset types, asset systems and their associated life-cycles. The management team that has overall responsibility for asset management. Those responsible for developing and adopting methods and processes used in asset management	The organisation's documented asset management strategy and supporting working documents.	The asset management strategy takes account of the lifecycle of all of its assets, asset types and asset system
26	Asset management plan(s)	How does the organisation establish and document its asset management plan(s) across the life cycle activities of its assets and asset systems?	3	EAN's AMP has been in place for over 15 years and has a 10 year outlook to maintain and develop assets. Major tasks and activities are identified, developed and implemented to optimise the network.	The asset management strategy need to be translated into practical plan(s) so that all parties know how the objectives will be achieved. The development of plan(s) will need to identify the specific tasks and activities required to optimize costs, risks and performance of the assets and/or asset system(s), when they are to be carried out and the resources required.	The management team with overall responsibility for the asset management system. Operations, maintenance and engineering managers.	The organisation's asset management plan(s).	Asset management plan(s) a established, documented, implemented and maintaine for asset systems and critica assets to achieve the asset management strategy and asset management objectivy across all life cycle phases.
27	Asset management plan(s)	How has the organisation communicated its plan(s) to all relevant parties to a level of detail appropriate to the receiver's role in their delivery?	3	Asset management plans are communicated to all those parties involved in implementing the plan. Those involved in implementing the plan are also involved in creating it. High level presentations are made to all staff in company wide meetings.	Plans will be ineffective unless they are communicated to all those, including contracted suppliers and those who undertake enabling function(s). The plan(s) need to be communicated in a way that is relevant to those who need to use them.	The management team with overall responsibility for the asset management system. Delivery functions and suppliers.	Distribution lists for plan(s). Documents derived from plan(s) which detail the receivers role in plan delivery. Evidence of communication.	The plan(s) are communicate to all relevant employees, stakeholders and contracted service providers to a level of detail appropriate to their participation or business interests in the delivery of the plan(s) and there is confirmation that they are being used effectively.
29	Asset management plan(s)	How are designated responsibilities for delivery of asset plan actions documented?	3	AMP responsibilities are defined to appropriate people in the organisation.	The implementation of asset management plan(s) relies on (1) actions being clearly identified, (2) an owner allocated and (3) that owner having sufficient delegated responsibility and authority to carry out the work required. It also requires alignment of actions across the organisation. This question explores how well the plan(s) set out responsibility for delivery of asset plan actions.	The management team with overall responsibility for the asset management system. Operations, maintenance and engineering managers. If appropriate, the performance management team.	The organisation's asset management plan(s). Documentation defining roles and responsibilities of individuals and organisational departments.	Asset management plan(s) consistently document responsibilities for the deliv actions and there is adequat detail to enable delivery of actions. Designated responsibility and authority achievement of asset plan actions is appropriate.
31	Asset management plan(s)	What has the organisation done to ensure that appropriate arrangements are made available for the efficient and cost effective implementation of the plan(s)? (Note this is about resources and enabling support)	3	The company does its best to make appropriate arrangements once a project is finally approved. It goes through the normal planning, design, drawing and commissioning phases. However, on-going large load growth makes it difficult to achieve all the tasks identified in the plan.	implemented, which requires appropriate resources to be available and enabling mechanisms in place. This question explores how well this is achieved.	The management team with overall responsibility for the asset management system. Operations, maintenance and engineering managers. If appropriate, the performance management team. If appropriate, the performance management team. Where appropriate the procurement team and service providers working on the organisation's asset- related activities.	Documented processes and procedures for the delivery of the asset management plan.	The organisation's arrangements fully cover all requirements for the efficie and cost effective implementation of asset management plan(s) and realistically address the resources and timescales required, and any changes needed to functional policie standards, processes and th asset management informal system.
33	Contingency planning	What plan(s) and procedure(s) does the organisation have for identifying and responding to incidents and emergency situations and ensuring continuity of critical asset management activities?	3	Responding to "emergencies" is a common activity within the company. For example, any unplanned outages during an extreme weather condition requires controllers to immediately prepare operating instructions and dispatch fault men to the affected areas. An appropriate risk register is maintained for an on-going health and safety analysis. While not fully documented, plans/resources are in place to respond to an event. In addistion we have a Mutual Aldi agreement with other	Widely used AM practice standards require that an organisation has plan(s) to identify and respond to emergency situations. Emergency plan(s) should outline the actions to be taken to respond to specified emergency situations and ensure continuity of critical asset management activities including the communication to, and involvement of, external agencies. This question assesses if, and how well, these plan(s) triggered, implemented and resolved in the event of an incident. The plan(s) should be appropriate to the level of risk as determined by the organisation's risk assessment methodology. It is also a requirement that relevant personnel are competent and trained.	The manager with responsibility for developing emergency plan(s). The organisation's risk assessment team. People with designated duties within the plan(s) and procedure(s) for dealing with incidents and emergency situations.	The organisation's plan(s) and procedure(s) for dealing with emergencies. The organisation's risk assessments and risk registers.	Appropriate emergency pla and procedure(s) are in plac to respond to credible incidents and manage continuity of critical asset management activities consistent with policies and asset management objectiv Training and external agenc alignment is in place.

				respond to an event. In addistion we have a Mutual Aid agreement with other South Island lines companies to assist each other in major events.				
	authority and responsibilities	What has the organisation done to appoint member(s) of its management team to be responsible for ensuring that the organisation's assets deliver the requirements of the asset management strategy, objectives and plan(s)?	3	tasks to appropriate people. The network manager has overall responsibility to undertake these functions. Appropriate structures, authorities and responsibilities	In order to ensure that the organisation's assets and asset systems deliver the requirements of the asset management policy, strategy and objectives responsibilities need to be allocated to appropriate people who have the necessary authority to fulfil their responsibilities. (This question, relates to the organisation's assets eg, para b), s 4.4.1 of PAS 55, making it therefore distinct from the requirement contained in para a), s 4.4.1 of PAS 55).	Top management. People with management responsibility for the delivery of asset management policy, strategy, objectives and plan(s). People working on asset-related activities.	objectives and plan(s) have been appointed and have assumed their responsibilities. Evidence may include the organisation's documents relating to its asset management system, organisational charts, job descriptions of post-holders, annual targets/objectives and personal development plan(s)	The appointed person or persons have full responsibility for ensuring that the organisation's assets deliver the requirements of the asset management strategy, objectives and plan(s). They have been given the necessary authority to achieve this.
	authority and responsibilities	What evidence can the organisation's top management provide to demonstrate that sufficient resources are available for asset management?	3	on the needs of the organisation. Generally, issues are identified and resources	Optimal asset management requires top management to ensure sufficient resources are available. In this context the term 'resources' includes manpower, materials, funding and service provider support.	Top management. The management team that has overall responsibility for asset management. Risk management team. The organisation's managers involved in day-to-day supervision of asset-related activities, such as frontline managers, engineers, foremen and chargehands as appropriate.	plan(s) and/or the process(es) for asset management plan implementation consider the provision of adequate resources in both the short and long term. Resources include funding, materials, equipment, services provided by third parties and personnel (internal and service providers) with appropriate	An effective process exists for determining the resources needed for asset management and sufficient resources are available. It can be demonstrated that resources are matched to asset management requirements.

Commerce Commission Information Disclosure Template

					Company Name	Electricity Ash	burton Limited]
					AMP Planning Period	1 April 2018 –	31 March 2028	
HEDULE	L3: REPORT ON	ASSET MANAGEMENT N	ATUF	RITY	Asset Management Standard Applied	No formal asset management stand	ard has been used for this evaluation]
-		EDB'S self-assessment of the maturity of		1				
42	Function Structure,	Question To what degree does the	Score 3	Evidence—Summary User Guidance Asset management	Why Widely used AM practice standards require an	Who Top management. The management team that has	Record/documented Information Evidence of such activities as road shows, written	Maturity Level Notes Top management
	authority and responsibilities	organisation's top management communicate the importance of meeting, its asset management requirements?		requirements are regularly communicated to people as per their responsibilities. For example, 12 monthly safety sessions are held and all staff are updated on the current asset management projects, practices and requirements.	organisation to communicate the importance of meeting its asset management requirements such that personnel fully understand, take ownership of, and are fully engaged in the delivery of the asset management requirements (eg, PAS 55 s 4.4.1 g).	overall responsibility for asset management. People involved in the delivery of the asset management requirements.	bulletins, workshops, team talks and management walk-abouts would assist an organisation to demonstrate it is meeting this requirement of PAS 55.	communicates the importa of meeting its asset management requirement all relevant parts of the organisation.
45	Outsourcing of asset management activities	Where the organisation has outsourced some of its asset management activities, how has it ensured that appropriate controls are in place to ensure the compliant delivery of its organisational strategic plan, and its asset management policy and strategy?	3	Most projects are carried out by our own field services department. Additional resources have been applied to the process of contracting work which is managed jointly between the network and field services. Most of out civil works is now subject to compeditive tendering.	Where an organisation chooses to outsource some of its asset management activities, the organisation must ensure that these outsourced process(es) are under appropriate control to ensure that all the requirements of widely used AM standards (eg, PAS 55) are in place, and the asset management policy, strategy objectives and plan(s) are delivered. This includes ensuring capabilities and resources across a time span aligned to life cycle management. The organisation must put arrangements in place to control the outsourced activities, whether it be to external providers or to other in-house departments. This question explores what the organisation does in this regard.	Top management. The management team that has overall responsibility for asset management. The manager(s) responsible for the monitoring and management of the outsourced activities. People involved with the procurement of outsourced activities. The people within the organisations that are performing the outsourced activities. The people impacted by the outsourced activity.	The organisation's arrangements that detail the compliance required of the outsourced activities. For example, this this could form part of a contract or service level agreement between the organisation and the suppliers of its outsourced activities. Evidence that the organisation has demonstrated to itself that it has assurance of compliance of outsourced activities.	Evidence exists to demons that outsourced activities a appropriately controlled to provide for the compliant delivery of the organisation strategic plan, asset management policy and strategy, and that these controls are integrated intu asset management system
48	Training, awareness and competence	How does the organisation develop plan(s) for the human resources required to undertake asset management activities - including the development and delivery of asset management strategy, process(es), objectives and plan(s)?	3	Training plans are identified on an individual basis. There is no specific training application as such. Regular meetings are held with staff to discuss training and personal development opportunities. Staff and various departments are encouraged to come up with their own training, awareness and competence requirements. We are currently developing competencies and work procedures directly relating to job positions and job tasks	There is a need for an organisation to demonstrate that it has considered what resources are required to develop and implement its asset management system. There is also a need for the organisation to demonstrate that it has assessed what development plan(s) are required to provide its human resources with the skills and competencies to develop and implement its asset management systems. The timescales over which the plan(s) are relevant should be commensurate with the plann(s) are rievant should be commensurate with the plann(s) are rievant should be commensurate with the plann(s) are roizons within the asset management strategy considers 6, 10 and 15 year time scales then the human resources development plan(s) should align with these. Resources who undertake asset management activities.	Senior management responsible for agreement of plan(s). Managers responsible for developing asset management strategy and plan(s). Managers with responsibility for development and recruitment of staff (including HR functions). Staff responsible for training. Procurement officers. Contracted service providers.	Evidence of analysis of future work load plan(s) in terms of human resources. Document(s) containing analysis of the organisation's own direct resources and contractors resource capability over suitable timescales. Evidence, such as minutes of meetings, that suitable management forums are monitoring human resource development plan(s). Training plan(s), personal development plan(s), contract and service level agreements.	The organisation can demonstrate that plan(s) a place and effective in mat competencies and capabil to the asset management system including the plan both internal and contract activities. Plans are review integral to asset managem system process(es).
49	Training, awareness and competence	How does the organisation identify competency requirements and then plan, provide and record the training necessary to achieve the competencies?	2	There is a competency register to capture competency levels of all staff and contractors. It is kept up to date where possible. But it is aimed more at operational competencies. Refer Q 48.	Widely used AM standards require that organisations to undertake a systematic identification of the asset management awareness and competencies required at each level and function within the organisation. Once identified the training required to provide the necessary competencies should be planned for delivery in a timely and systematic way. Any training provided must be recorded and maintained in a suitable format. Where an organisation has contracted service providers in place then it should have a means to demonstrate that this requirement is being met for their employees. (eg. PAS 55 refers to frameworks suitable for identifying competency	training. Procurement officers. Contracted service providers.	Evidence of an established and applied competency requirements assessment process and plan(s) in place to deliver the required training. Evidence that the training programme is part of a wider, co- ordinated asset management activities training and competency programme. Evidence that training activities are recorded and that records are readily available (for both direct and contracted service provider staff) e.g. via organisation wide information system or local records database.	The organisation is the pro of identifying competency requirements aligned to the asset management plan(s) then plan, provide and rec appropriate training. It is incomplete or inconsisten applied.
50		How does the organization ensure that persons under its direct control undertaking asset management related activities have an appropriate level of competence in terms of education, training or experience?	2	Competency register exists as mentioned above but to-date review and assessment has concentrated on operational staff. Refer Q.48	A critical success factor for the effective development and implementation of an asset management system is the competence of persons undertaking these activities. organisations should have effective means in place for ensuring the competence of employees to carry out their designated asset management function(s). Where an organisation has contracted service providers undertaking elements of its asset management system then the organisation shall assure itself that the outsourced service provider also has suitable arrangements in place to manage the competencies of its employees. The organisation should ensure that the individual and corporate competencies it requires are in place and actively monitor, develop and maintain an appropriate balance of these competencies.	Managers, supervisors, persons responsible for developing training programmes. Staff responsible for procurement and service agreements. HR staff and those responsible for recruitment.	Evidence of a competency assessment framework that aligns with established frameworks such as the asset management Competencies Requirements Framework (Version 2.0); National Occupational Standards for Management and Leadership; UK Standard for Professional Engineering Competence, Engineering Council, 2005.	The organization is in the process of putting in place means for assessing the competence of person(s) involved in asset managen activities including contrac There are gaps and inconsistencies.
53		How does the organisation ensure that pertinent asset management information is effectively communicated to and from employees and other stakeholders, including contracted service providers?	3	Majority of work is done by the in house field services department contractor. Regular staff meetings are held where AMP projects are discussed. Asset management plans and policies are published on internet and intranet. Formal after board meeting brief is held on a monthly basis to inform the key staff about the asset management expectations and requirements. Customers are also engaged on a regular basis to refine the company's asset management strategies.	Widely used AM practice standards require that pertinent asset management information is effectively communicated to and from employees and other stakeholders including contracted service providers. Pertinent information refers to information required in order to effectively and efficiently comply with and deliver asset management strategy, plan(s) and objectives. This will include for example the communication of the asset management policy, asset performance information, and planning information as appropriate to contractors.	Top management and senior management representative(s), employee's representative(s), employee's trade union representative(s); contracted service provider management and employee representative(s); representative(s) from the organisation's Health, Safety and Environmental team. Key stakeholder representative(s).	Asset management policy statement prominently displayed on notice boards, intranet and internet; use of organisation's website for displaying asset performance data; evidence of formal briefings to employees, stakeholders and contracted service providers; evidence of inclusion of asset management issues in team meetings and contracted service provider contract meetings; newsletters, etc.	Two way communication i place between all relevant parties, ensuring that information is effectively communicated to match t requirements of asset and process(es). Pertinen asset information requirer are regularly reviewed.
59	Asset Management System documentation	What documentation has the organisation established to describe the main elements of its asset management system and interactions between them?	3	Along with other systems such as GIS we have just completed installing a dedicated asset management system	Widely used AM practice standards require an organisation maintain up to date documentation that ensures that its asset management systems (ie, the systems the organisation has in place to meet the standards) can be understood, communicated and operated. (eg, s 4.5 of PAS 55 requires the maintenance of up to date documentation of the asset management system requirements specified throughout s 4 of PAS 55).	The management team that has overall responsibility for asset management. Managers engaged in asset management activities.	The documented information describing the main elements of the asset management system (process(es)) and their interaction.	The organisation has established documentation that comprehensively de- all the main elements of i asset management system the interactions between The documentation is kep to date.
62	Information management	What has the organisation done to determine what its asset management information system(s) should contain in order to support its asset management system?	1	Information is regularly captured to support the AMP processes. For example, the assets database captures asset condition information relating to assets such as CBs, and transformers. GIS captures location, types and other technical information relating to many other assets within the network. The company has purchased an asset management system and is in the process of implementing it.	Effective asset management requires appropriate information to be available. Widely used AM standards therefore require the organisation to identify the asset management information it requires in order to support its asset management system. Some of the information required may be held by suppliers. The maintenance and development of asset management but different from IT management. This group of questions provides some indications as to whether the capability is available and applied. Note: To be effective, an asset information management system requires the mobilisation of technology, people and process(es) that create,	The organisation's strategic planning team. The management team that has overall responsibility for asset management. Information management team. Operations, maintenance and engineering managers	should contain in order to support its asset	The organisation is aware the need to determine in structured manner what i asset information system should contain in order to support its asset manage system and is in the proce deciding how to do this.

					technology, people and process(es) that create, secure, make available and destroy the information required to support the asset management system.			
63	Information management	How does the organisation maintain its asset management information system(s) and ensure that the data held within it (them) is of the requisite quality and accuracy and is consistent?	3	We have just installed a new asset management system. Part of this process, which is ongoing, involves improving the quality of the data incuding fiels audits. Engineering meetings are held to discuss and address any relevant issues.	The response to the questions is progressive. A higher scale cannot be awarded without achieving the requirements of the lower scale. This question explores how the organisation ensures that information management meets widely used AM practice requirements (eg. s 4.4.6 (a), (c) and (d) of PAS 55).	The management team that has overall responsibility for asset management. Users of the organisational information systems.	The asset management information system, together with the policies, procedure(s), improvement initiatives and audits regarding information controls.	The organisation has effective controls in place that ensure the data held is of the requisite quality and accuracy and is consistent. The controls are regularly reviewed and improved where necessary.
64	Information management	How has the organisation's ensured its asset management information system is relevant to its needs?	3	We have just installed a new asset management system which has centralised some of our information systems. Likewise our new GIS system is now on stream and is being updated.			The documented process the organisation employs to ensure its asset management information system aligns with its asset management requirements. Minutes of information systems review meetings involving users.	The organisation's asset management information system aligns with its asset management requirements. Users can confirm that it is relevant to their needs.

Commerce Commission Information Disclosure Template

		ASSET MANAGEMENT N EDB'S self-assessment of the maturity o Question How has the organisation documented process(es) and/or procedure(s) for the identification and assessment				AMP Planning Period Asset Management Standard Applied	No formal asset management stand	31 March 2028 ard has been used for this evaluation	
schedule requi	Function on the Function Risk management	e EDB'S self-assessment of the maturity of Question How has the organisation documented process(es) and/or procedure(s) for the	f its asset Score						
	Risk management	How has the organisation documented process(es) and/or procedure(s) for the							
		of asset and asset management related risks throughout the asset life cycle?		Evidence—Summary Many risks have been identified and are being dealt with through wider discussions and operational feedback sessions. Continual improvement process also identifies and deals with the assets at risk. Identified risks are regularly investigated and resolved as soon as practicable. External consultants are also engaged to provide their opinion on some specific risks. Staff have been trained on risk management procedures and are in the process of implementing processes.	User Guidance	Why Risk management is an important foundation for proactive asset management. Its overall purpose is to understand the cause, effect and likelihood of adverse events occurring, to optimally manage such risks to an acceptable level, and to provide an audit trail for the management of risks. Widely used standards require the organisation to have process(es) and/or procedure(s) in place that set out how the organisation identifies and assesses asset and asset management related risks. The risk have to be considered across the four phases of the asset lifecycle (eg, para 4.3.3 of PAS 55).	Who The top management team in conjunction with the organisation's senior risk management representatives. There may also be input from the organisation's Safety, Health and Environment team. Staff who carry out risk identification and assessment.	Record/documented information The organisation's risk management framework and/or evidence of specific process(es) and/or procedure(s) that deal with risk control mechanisms. Evidence that the process(es) and/or procedure(s) are implemented across the business and maintained. Evidence of agendas and minutes from risk management meetings. Evidence of feedback in to process(es) and/or procedure(s) as a result of incident investigation(s). Risk registers and assessments.	Maturity Level Notes Identification and assess of asset related risk across asset lifecycle is fully documented. The organis can demonstrate that appropriate documented mechanisms are integrate across life cycle phases an being consistently applied
79	Use and maintenance of asset risk information	How does the organisation ensure that the results of risk assessments provide input into the identification of adequate resources and training and competency needs?	2	Risks and dangers are considered continually through the existing asset management processes. Continuous improvement forms are also used for this purpose. Health and safety, and public safety risks are continuously monitored and updated to reflect the correct risk matrix.		Widely used AM standards require that the output from risk assessments are considered and that adequate resource (including staff) and training is identified to match the requirements. It is a further requirement that the effects of the control measures are considered, as there may be implications in resources and training required to achieve other objectives.	Staff responsible for risk assessment and those responsible for developing and approving resource and training plan(s). There may also be input from the organisation's Safety, Health and Environment team.	The organisations risk management framework. The organisation's resourcing plan(s) and training and competency plan(s). The organisation should be able to demonstrate appropriate linkages between the content of resource plan(s) and training and competency plan(s) to the risk assessments and risk control measures that have been developed.	The organisation is in the process ensuring that out of risk assessment are inc in developing requiremen resources and training. T implementation is incomp and there are gaps and inconsistencies.
82	Legal and other requirements	What procedure does the organisation have to identify and provide access to its legal, regulatory, statutory and other asset management requirements, and how is requirements incorporated into the asset management system?	3	Compliance issues are regularly considered and applied in the day to day operation of the network. Organisational, legal, regulatory, statutory and other asset management requirements are discussed on the weekly engineering meetings as well. Responsible people are encouraged to participate in industry events which also helps to keep up to date knowledge of the legal and other requirements.		In order for an organisation to comply with its legal, regulatory, statutory and other asset management requirements, the organisation first needs to ensure that it knows what they are (eg, PAS 55 specifies this in s 4.4.8). It is necessary to have systematic and auditable mechanisms in place to identify new and changing requirements. Widely used AM standards also require that requirements are incorporated into the asset management system (e.g. procedure(s) and process(es))	Top management. The organisations regulatory team. The organisation's legal team or advisors. The management team with overall responsibility for the asset management system. The organisation's health and safety team or advisors. The organisation's policy making team.	The organisational processes and procedures for ensuring information of this type is identified, made accessible to those requiring the information and is incorporated into asset management strategy and objectives	Evidence exists to demons that the organisation's leg regulatory, statutory and asset management requirements are identifie and kept up to date. Systematic mechanisms for identifying relevant legal a statutory requirements.
88	Life Cycle Activities	How does the organisation establish implement and maintain process(es) for the implementation of its asset management plan(s) and control of activities across the creation, acquisition or enhancement of assets. This includes design, modification, procurement, construction and commissioning activities?	3	AMP has been developed for 15 years with good feedback from reviewers. Various life cycle plans have been implemented with no major issues.		Life cycle activities are about the implementation of asset management plan(s) i.e. they are the "doing" phase. They need to be done effectively and well in order for asset management to have any practical meaning. As a consequence, widely used standards (eg. PAS 55 5 4.5.1) require organisations to have in place appropriate process(es) and procedure(s) for the implementation of asset management plan(s) and control of lifecycle activities. This question explores those aspects relevant to asset creation.	Asset managers, design staff, construction staff and project managers from other impacted areas of the business, e.g. Procurement	Documented process(es) and procedure(s) which are relevant to demonstrating the effective management and control of life cycle activities during asset creation, acquisition, enhancement including design, modification, procurement, construction and commissioning.	
91	Life Cycle Activities	How does the organisation ensure that process(es) and/or procedure(s) for the implementation of asset management plan(s) and control of activities during maintenance (and inspection) of assets are sufficient to ensure activities are carried out under specified conditions, are consistent with asset management strategy and control cost, risk and	3	AMP has been developed for over 15 years with good feedback from reviewers. Various life cycle plans have been implemented with no major issues.		Having documented process(es) which ensure the asset management plan(s) are implemented in accordance with any specified conditions, in a manner consistent with the asset management policy, strategy and objectives and in such a way that cost, risk and asset system performance are appropriately controlled is critical. They are an essential part of turning intention into action (eg, as required by PAS 55 s 4.5.1).	Asset managers, operations managers, maintenance managers and project managers from other impacted areas of the business	Documented procedure for review. Documented procedure for audit of process delivery. Records of previous audits, improvement actions and documented confirmation that actions have been carried out.	The organisation has in p process(es) and procedu to manage and control ti implementation of asset management plan(s) dur this life cycle phase. The include a process, which itself regularly reviewed ensure it is effective, for confirming the process(e procedure(s) are effectiv if necessary carrying out modifications.
95	Performance and condition monitoring	d How does the organisation measure the performance and condition of its assets?	2	This will be an enhancement as a result of the new Asset management System recently installed		Widely used AM standards require that organisations establish implement and maintain procedure(s) to monitor and measure the performance and/or condition of assets and asset systems. They further set out requirements in some detail for reactive and proactive monitoring, and leading/lagging performance indicators together with the monitoring or results to provide input to corrective actions and continual improvement. There is an expectation that performance and condition monitoring will provide input to improving asset management strategy, objectives and plan(s).	A broad cross-section of the people involved in the organisation's asset-related activities from data input to decision-makers, i.e. an end-to end assessment. This should include contactors and other relevant third parties as appropriate.	Functional policy and/or strategy documents for performance or condition monitoring and measurement. The organisation's performance monitoring frameworks, balanced scorecards etc. Evidence of the reviews of any appropriate performance indicators and the action lists resulting from these reviews. Reports and trend analysis using performance and condition information. Evidence of the use of performance and condition information shaping improvements and supporting asset management strategy, objectives and plan(s).	The organisation is devel coherent asset performa monitoring linked to ass management objectives. Reactive and proactive measures are in place. U being made of leading indicators and analysis. I and inconsistencies rema
99	Investigation of asset-related failures, incidents and nonconformities	How does the organisation ensure responsibility and the authority for the handling, investigation and mitigation of asset-related failures, incidents and emergency situations and non conformances is clear, unambiguous, understood and communicated?	2	Regular inspections, feedback from reliability reports and other measures such as survey and real time SCADA information. They will be part of the new AM system.		Widely used AM standards require that the organisation establishes implements and maintains process(es) for the handling and investigation of failures incidents and non-conformities for assets and sets down a number of expectations. Specifically this question examines the requirement to define clearly responsibilities and authorities for these activities, and communicate these unambiguously to relevant people including external stakeholders if appropriate.	The organisation's safety and environment management team. The team with overall responsibility for the management of the assets. People who have appointed roles within the asset- related investigation procedure, from those who carry out the investigations to senior management who review the recommendations. Operational controllers responsible for managing the asset base under fault conditions and maintaining services to consumers. Contractors and other third parties as appropriate.	Process(es) and procedure(s) for the handling, investigation and mitigation of asset-related failures, incidents and emergency situations and non conformances. Documentation of assigned responsibilities and authority to employees. Job Descriptions, Audit reports. Common communication systems i.e. all Job Descriptions on Internet etc.	The organisation are in t process of defining the responsibilities and auth with evidence. Alternati there are some gaps or inconsistencies in the ide responsibilities/authoriti
105	Audit	What has the organisation done to establish procedure(s) for the audit of its asset management system (process(es))?	1	PWC is engaged to audit reliability stastics. Other consultants are involved on an as and when required basis to audit various internal asset management systems.		This question seeks to explore what the organisation has done to comply with the standard practice AM audit requirements (eg, the associated requirements of PAS 55 s 4.6.4 and its linkages to s 4.7).	The management team responsible for its asset management procedure(s). The team with overall responsibility for the management of the assets. Audit teams, together with key staff responsible for asset management. For example, Asset Management Director, Engineering Director. People with responsibility for carrying out risk assessments	The organisation's asset-related audit procedure(s). The organisation's methodology(s) by which it determined the scope and frequency of the audits and the criteria by which it identified the appropriate audit personnel. Audit schedules, reports etc. Evidence of the procedure(s) by which the audit results are presented, together with any subsequent communications. The risk assessment schedule or risk registers.	The organisation unders the need for audit proce and is determining the appropriate scope, frequ and methodology(s).
109	Corrective & Preventative action	How does the organisation instigate appropriate corrective and/or preventive actions to eliminate or prevent the causes of identified poor performance and non conformance?	3	The organisation has a strong record of investigation and applying change as a result of our continuous improvement programs.		Having investigated asset related failures, incidents and non-conformances, and taken action to mitigate their consequences, an organisation is required to implement preventative and corrective actions to address root causes. Incident and failure investigations are only useful if appropriate actions are taken as a result to assess changes to a businesses risk profile and ensure that appropriate arrangements are in place should a recurrence of the incident happen. Widely used AM standards also require that necessary changes arising from preventive or corrective action are made to the asset	The management team responsible for its asset management procedure(s). The team with overall responsibility for the management of the assets. Audit and incident investigation teams. Staff responsible for planning and managing corrective and preventive actions.	schedule of nisk registers. Analysis records, meeting notes and minutes, modification records. Asset management plan(s), investigation reports, audit reports, improvement programmes and projects. Recorded changes to asset management procedure(s) and process(se). Condition and performance reviews. Maintenance reviews	Mechanisms are consiste place and effective for th systematic instigation of preventive and correctiv actions to address root c of non compliance or inc identified by investigatic compliance evaluation o

					· ·			
113 Continual Improvement	How does the organisation achieve continual improvement in the optimal combination of costs, asset related risks and the performance and condition of assets and asset systems across the whole life cycle?	2	Currently, the system focusses on public and employee safety but it is intended to be applied across all aspects of the company.	e 6 7 8 8 9 8 9 9 9 9 9 9 9 9 9 9 9 9 9 9 9	process(es)/procedure(s) for identifying, assessing, prioritising and implementing actions to achieve	The top management of the organisation. The manager/team responsible for managing the organisation's asset management system, including its continual improvement. Managers responsible for policy development and implementation.	improvement. Evidence of new techniques being explored and implemented. Changes in procedure(s) and process(c)s reflecting improved use of optimisation tools/techniques and available information. Evidence of working parties and research.	Continuous improvement process(es) are set out and include consideration of cost risk, performance and condition for assets managed across the whole life cycle bu it is not yet being systematically applied.
115 Continual Improvement	How does the organisation seek and acquire knowledge about new asset management related technology and practices, and evaluate their potential benefit to the organisation?	3	The company has commitment to encourage staff to explore new ideas via conferences, seminars and workshops. EA Networks also encourages staff to bench mark their work to other companies. Regular supplier visits are organised to learn about the new technologies and advances.		standards) will be able to demonstrate that it continually seeks to expand its knowledge of all things affecting its asset management approach and	The top management of the organisation. The manager/team responsible for managing the organisation's asset management system, including its continual improvement. People who monitor the various items that require monitoring for 'change'. People that implement changes to the organisation's policy, strategy, etc. People within an organisation with responsibility for investigating, evaluating, recommending and implementing new tools and techniques, etc.	benchmarking and participation knowledge exchange professional forums. Evidence of correspondence relating to knowledge acquisition. Examples of change implementation and evaluation of new tools, and techniques linked to asset management strategy and objectives.	The organisation actively engages internally and externally with other asset management practitioners, professional bodies and relevant conferences. Active investigates and evaluates no practices and evolves its asse management activities using appropriate developments.

153

Schedule 14a Mandatory Explanatory Notes on Forecast Information

- 1. This Schedule requires EDBs to provide explanatory notes to reports prepared in accordance with clause 2.6.6.
- 2. This Schedule is mandatory—EDBs must provide the explanatory comment specified below, in accordance with clause 2.7.2. This information is not part of the audited disclosure information, and so is not subject to the assurance requirements specified in section 2.8.

Commentary on difference between nominal and constant price capital expenditure forecasts (Schedule 11a)

3. In the box below, comment on the difference between nominal and constant price capital expenditure for the current disclosure year and 10 year planning period, as disclosed in Schedule 11a.

The difference is 0.0%. Costs have been prepared using 2018-19 values for labour, plant and materials. Years after 2018-19 have been escalated by the 2019-22 CPI Forecast by the New Zealand Government Treasury published on 14th December 2017. (http://www.treasury.govt.nz/budget/forecasts/hyefu2017)

Commentary on difference between nominal and constant price operational expenditure forecasts (Schedule 11b)

4. In the box below, comment on the difference between nominal and constant price operational expenditure for the current disclosure year and 10 year planning period, as disclosed in Schedule 11b.

The difference is 0.0%. Costs have been prepared using 2018-19 values for labour, plant and materials. Years after 2018-19 have been escalated by the 2019-22 CPI Forecast by the New Zealand Government Treasury published on 14th December 2017. (http://www.treasury.govt.nz/budget/forecasts/hyefu2017)

EA Networks considers the answers given for 3. and 4. represent the most prudent source of information available to EA Networks for the purpose of estimating future costs.

A vast range of alternative algorithms can be proposed and defended, but there is no authoritative judgement upon which is the most accurate and reliable.

EA Networks do not have sufficient internal expertise to promote any particular theory or speculate on how future costs will trend.

It is the opinion of EA Networks that the Treasury's CPI forecast is a reasonable indicator of future cost as it incorprates a range of factors that could influence the future cost of expenditure on the electricity network.

Even with additional cost escalation data, EA Networks current future cost modelling is not sufficiently granular to take full advantage of the additional detail.

The Treasury forecast extends to 2022. Beyond 2022, EA Networks have used the 2022 CPI value (2.2%) until 2028.

Schedule 17 Certification for Year-beginning Disclosures

Clause 2.9.1

We, Gary Richard Leech and Paul Jason Munro being directors of Electricity Ashburton Limited certify that, having made all reasonable enquiry, to the best of our knowledge:

a) the following attached information of Electricity Ashburton Limited prepared for the purposes of clauses 2.4.1, 2.6.1, 2.6.3, 2.6.6 and 2.7.2 of the Electricity Distribution Information Disclosure Determination 2012 in all material respects complies with that determination.

b) The prospective financial or non-financial information included in the attached information has been measured on a basis consistent with regulatory requirements or recognised industry standards.

c) The forecasts in Schedules 11a, 11b, 12a, 12b, 12c and 12d are based on objective and reasonable assumptions which both align with Electricity Ashburton Limited corporate vision and strategy and are documented in retained records.

eech

Gary Richard Leech

Paul Jason Munro

28 March 2018

